

Activity Name	Dur	Start	Finish	2023												2024											
				October				November				December				January				February				March			
				01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	03	10
ED/2018/04 TRUNK ROAD T2	591	28-Dec-22	23-Dec-24																								
SOUTH APRON EXTERNAL WORKS	448	26-Jun-23	23-Dec-24																								
Road L10 (Southern)	379	15-Sep-23	23-Dec-24																								
Overall	379	15-Sep-23	23-Dec-24																								
Stage 3 Footpath / U channel / planter	12	15-Sep-23	28-Sep-23	Stage 3 Footpath / U channel / planter																							
Stage 3 Landscape softwork	16	29-Sep-23	19-Oct-23	Stage 3 Landscape softwork																							
Stage 1 Remaining Footpath / U channel / planter	12	21-Oct-23	04-Nov-23*	Stage 1 Remaining Footpath / U channel / planter																							
Section 7A Completion	0		04-Nov-23	◆ Section 7A Completion																							
Stage 1 Remaining Landscape softwork	16	06-Nov-23	23-Nov-23	Stage 1 Remaining Landscape softwork																							
Section 9B Completion	0		23-Dec-23	◆ Section 9B Completion																							
Road L10S - Establishment Period	366	24-Dec-23	23-Dec-24																								
Foot Bridge FB-02	188	26-Jun-23	07-Feb-24																								
Structure	152	26-Jun-23	23-Dec-23																								
Lift Shaft	152	26-Jun-23	23-Dec-23																								
FB-02 Lift Shaft - LA&B Steel Work / Glass works / Balustrade	71	26-Jun-23*	16-Sep-23	FB-02 Lift Shaft - LA&B Steel Work / Glass works / Balustrade																							
FB-02 Lift Shaft - LC&D Steel Work / Glass works / Balustrade	75	28-Jun-23*	23-Sep-23	Lift Shaft - LC&D Steel Work / Glass works / Balustrade																							
FB-02 Lift A&B Installation (Part 1)	35	18-Sep-23	31-Oct-23	FB-02 Lift A&B Installation (Part 1)																							
FB-02 Lift C&D Installation (Part 1)	35	25-Sep-23	07-Nov-23	FB-02 Lift C&D Installation (Part 1)																							
FB-02 Lift A&B Installation (Part 2)	40	01-Nov-23	16-Dec-23	FB-02 Lift A&B Installation (Part 2)																							
FB-02 Lift C&D Installation (Part 2)	40	08-Nov-23	23-Dec-23	FB-02 Lift C&D Installation (Part 2)																							
ABWF & E&M	147	14-Aug-23	07-Feb-24																								
FB-02 Glasswork	62	14-Aug-23*	27-Oct-23	FB-02 Glasswork																							
FB-02 Waterproofing	54	04-Sep-23	08-Nov-23	FB-02 Waterproofing																							
FB-02 Cladding	48	11-Oct-23	06-Dec-23	FB-02 Cladding																							
FB-02 Drainage & Plumbing	24	27-Nov-23	23-Dec-23*	FB-02 Drainage & Plumbing																							
FB-02 Lighting	24	27-Nov-23	23-Dec-23	FB-02 Lighting																							
FB-02 Power Energization / Signalling	24	27-Dec-23	24-Jan-24	FB-02 Power Energization / Signalling																							
FB-02 Overall T&C	24	11-Jan-24	07-Feb-24	FB-02 Overall T&C																							
Section 7A Completion	0		07-Feb-24	◆ Section 7A Completion																							
[STE] Road L10 (Northern)	381	05-Sep-23	14-Dec-24																								
L10(N) Utilities	381	05-Sep-23	14-Dec-24																								
Footpath / U channel / planter	36	05-Sep-23	18-Oct-23	Footpath / U channel / planter																							
L10(N) Underground Utilities (by others)	24	05-Sep-23	04-Oct-23	L10(N) Underground Utilities (by others)																							
Landscape softwork	48	19-Oct-23	14-Dec-23	Landscape softwork																							

- ◆ Milestone
- Planned Bar
- Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Oct-23)



Date	Revision	Checked	Approved
10-Mar-21	03V0 Rev. B	SPa	ICH
21-Jun-23	03V0 Rev. C	SPa	ICH

Activity Name	Dur	Start	Finish	2023												2024											
				October				November				December				January				February				March			
				01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	03	10
SUS - EB - Fire Board - Tunnel crown	39	24-Oct-23*	07-Dec-23	SUS - EB - Fire Board - Tunnel crown																							
SUS - EB - Fire Board - Road Level	39	24-Nov-23	11-Jan-24	SUS - EB - Fire Board - Road Level																							
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	147	22-Sep-23	21-Mar-24																								
Cell 1/2 Permanent Works	147	22-Sep-23	21-Mar-24																								
Above Road Level Wall	15	22-Sep-23	11-Oct-23																								
ARL Middle + External Wall	15	22-Sep-23	11-Oct-23																								
Scaffolding Erection	3	22-Sep-23	25-Sep-23	Scaffolding Erection																							
Steel Fixing	5	26-Sep-23	03-Oct-23	Steel Fixing																							
Formworks	3	04-Oct-23	06-Oct-23	Formworks																							
Concreting	1	07-Oct-23	07-Oct-23	Concreting																							
Gainstrength + Formworks removal	3	09-Oct-23	11-Oct-23	Gainstrength + Formworks removal																							
Overall Top Slab / OHVD	132	12-Oct-23	21-Mar-24																								
C&C/LS OHVD Slab Construction	24	12-Oct-23	09-Nov-23	C&C/LS OHVD Slab Construction																							
C&C/LS Top Slab Construction	33	10-Nov-23	18-Dec-23	C&C/LS Top Slab Construction																							
C&C/LS Waterproofing + Backfilling TS to -10.5mPD @ rate 1.0m / day	24	19-Dec-23	18-Jan-24	C&C/LS Waterproofing + Backfilling TS to -10.5mPD @ rate 1.0m / day																							
C&C/LS Late stich / Headwall construction	36	19-Jan-24	04-Mar-24	C&C/LS Late stich / Headwall construction																							
C&C/LS Dwall trimming & backfilling to +4.0mPD (FGL)	15	05-Mar-24	21-Mar-24	C&C/LS Dwall trimming & backfilling to +4.0mPD (FGL)																							
SUB-SEA TBM TUNNEL - WESTBOUND	177	21-Aug-23	24-Mar-24																								
Precast Fabrication	96	21-Aug-23	13-Dec-23																								
OHVD Slab	96	21-Aug-23	13-Dec-23																								
Precast OHVD Slab - 70%	24	21-Aug-23	16-Sep-23	Slab - 70%																							
Precast OHVD Slab - 80%	24	18-Sep-23	17-Oct-23	Precast OHVD Slab - 80%																							
Precast OHVD Slab - 90%	24	18-Oct-23	15-Nov-23	Precast OHVD Slab - 90%																							
Precast OHVD Slab - 100%	24	16-Nov-23	13-Dec-23	Precast OHVD Slab - 100%																							
TBM Tunnelling	85	31-Dec-23	24-Mar-24																								
WB TBM Excavation re-start	0	31-Dec-23*		WB TBM Excavation re-start																							
WB TBM Tunnelling CH8577-8603	13	31-Dec-23	12-Jan-24	WB TBM Tunnelling CH8577-8603																							
WB TBM Tunnelling CH8603-8747	72	13-Jan-24	24-Mar-24	WB TBM Tunnelling CH8603-8747																							
SUB-SEA TBM TUNNEL - EASTBOUND	124	30-Oct-23	29-Mar-24																								
TBM Tunnelling	124	30-Oct-23	29-Mar-24																								
EB TBM Excavation re-start	0	30-Oct-23*		EB TBM Excavation re-start																							
WB TBM Tunnelling CH8609-8738	65	30-Oct-23	02-Jan-24	WB TBM Tunnelling CH8609-8738																							
EB TBM Tunnelling CH8738-8863	39	03-Jan-24	10-Feb-24	EB TBM Tunnelling CH8738-8863																							
EB TBM Tunnelling Break-out	0		29-Mar-24													EB TBM Tunnelling Break-out											

- ◆ Milestone
- Planned Bar
- Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Oct-23)



Date	Revision	Checked	Approved
10-Mar-21	03V0 Rev. B	SPa	ICH
21-Jun-23	03V0 Rev. C	SPa	ICH

Activity Name	Dur	Start	Finish	2023												2024												
				October				November				December				January				February				March				
				01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	03	10	17
TBM Dismantling & Remaining Structure	36	16-Feb-24	28-Mar-24																									
EB - TBM Dismantling Gantry Installation	36	16-Feb-24	28-Mar-24																									
SUB-SEA TUNNEL CROSS PASSAGE (CP7-CP27a/b)	50	10-Jan-24	11-Mar-24																									
EB CP Tympanum Structure	50	10-Jan-24	11-Mar-24																									
CP25 - EB - Tympanum Civil works CH8489	24	10-Jan-24	06-Feb-24																									
CP26 - EB - Tympanum Civil works CH8588	24	09-Feb-24	11-Mar-24																									
SUB-SEA TUNNEL INTERNAL & FINISHING	221	17-Jun-23	13-Mar-24																									
Gallery B Installation	88	28-Sep-23	15-Jan-24																									
Westbound	88	28-Sep-23	15-Jan-24																									
WB TBM Tunnel - Gallery B CH8499-8588 100m CP26	11	28-Sep-23	12-Oct-23																									
WB TBM Tunnel - Gallery B CH8588-8688 100m CP27	11	13-Oct-23	26-Oct-23																									
WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction	30	27-Oct-23	30-Nov-23																									
WB TBM Tunnel - FS Room Construction	36	01-Dec-23	15-Jan-24																									
Below Road Level Structures	60	02-Sep-23	14-Nov-23																									
Westbound	60	02-Sep-23	14-Nov-23																									
WB TBM Tunnel - Tunnel Drainage Pipe Installation up to CP27	41	02-Sep-23	21-Oct-23																									
WB TBM Tunnel - Invert Slab construction up to CP27	16	27-Oct-23	14-Nov-23																									
Corbel	42	28-Aug-23	17-Oct-23																									
Westbound	42	28-Aug-23	17-Oct-23																									
WB - TBM Tunnel - Corbel Structure up to CP21	8	28-Aug-23	05-Sep-23																									
WB - TBM Tunnel - Corbel Structure up to CP22	8	11-Sep-23	19-Sep-23																									
WB - TBM Tunnel - Corbel Structure up to CP23	8	25-Sep-23	05-Oct-23																									
WB - TBM Tunnel - Corbel Structure up to CP24	8	09-Oct-23	17-Oct-23																									
Eastbound	42	28-Aug-23	17-Oct-23																									
EB - TBM Tunnel - Corbel Structure up to CP21	8	28-Aug-23	05-Sep-23																									
EB - TBM Tunnel - Corbel Structure up to CP22	8	11-Sep-23	19-Sep-23																									
EB - TBM Tunnel - Corbel Structure up to CP23	8	25-Sep-23	05-Oct-23																									
EB - TBM Tunnel - Corbel Structure up to CP24	8	09-Oct-23	17-Oct-23																									
Fire Board - Tunnel Crown	221	17-Jun-23	13-Mar-24																									
Westbound	107	17-Jun-23	25-Oct-23																									
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15	65	17-Jun-23	02-Sep-23																									
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23	42	04-Sep-23	25-Oct-23																									
Eastbound	114	26-Oct-23	13-Mar-24																									
Aerial Platform re-assembly and EB Tunnel	9	26-Oct-23*	04-Nov-23																									

- ◆ Milestone
- ▬ Planned Bar
- ▬ Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Oct-23)



Date	Revision	Checked	Approved
10-Mar-21	03V0 Rev. B	SPa	ICH
21-Jun-23	03V0 Rev. C	SPa	ICH

Activity Name	Dur	Start	Finish	2023												2024												
				October					November				December			January				February				March				
				01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	03	10	17
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP16	55	06-Nov-23	11-Jan-24													EB - TBM Tunnel - Fire board - Tunnel Crown up to CP16												
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP25	50	12-Jan-24	13-Mar-24																									EB - TBM Tunnel
OHVD Slab / Damper Installation	117	05-Sep-23	25-Jan-24																									
Westbound	40	05-Sep-23	24-Oct-23																									
WB - TBM Tunnel - OHVD Slab/ Damper up to CH8392	40	05-Sep-23	24-Oct-23						WB - TBM Tunnel - OHVD Slab/ Damper up to CH8392																			
Eastbound	77	25-Oct-23	25-Jan-24																									
EB - ISSG Transfer & Reassembly	12	25-Oct-23	07-Nov-23													EB - ISSG Transfer & Reassembly												
EB - TBM Tunnel - OHVD Slab/ Damper Phase 1	65	08-Nov-23	25-Jan-24													EB - TBM Tunnel - OHVD Slab/ Damper Phase 1												
Fire Board - OHVD Soffit	147	15-Aug-23	08-Feb-24																									
Westbound	96	15-Aug-23	07-Dec-23																									
WB - TBM Fire Board OHVD Soffit up to CH7512	48	15-Aug-23	11-Oct-23						WB - TBM Fire Board OHVD Soffit up to CH7512																			
WB - TBM Fire Board OHVD Soffit up to CH8392	48	12-Oct-23	07-Dec-23													WB - TBM Fire Board OHVD Soffit up to CH8392												
Eastbound	65	22-Nov-23	08-Feb-24																									
EB - TBM Fire Board OHVD Soffit Phase 1	65	22-Nov-23	08-Feb-24													EB - TBM Fire Board OHVD Soffit Phase 1												
Fire Board - Road Level Wall	46	06-Sep-23	01-Nov-23																									
Westbound	46	06-Sep-23	01-Nov-23																									
WB - TBM Tunnel - Fire Board - Wall CPS up to CP21	23	06-Sep-23	04-Oct-23													WB - TBM Tunnel - Fire Board - Wall CPS up to CP21												
WB - TBM Tunnel - Fire Board - Wall CPS up to CP24	23	05-Oct-23	01-Nov-23													WB - TBM Tunnel - Fire Board - Wall CPS up to CP24												
Eastbound	46	06-Sep-23	01-Nov-23																									
EB - TBM Tunnel - Fire Board - Wall CPS up to CP21	23	06-Sep-23	04-Oct-23													EB - TBM Tunnel - Fire Board - Wall CPS up to CP21												
EB - TBM Tunnel - Fire Board - Wall CPS up to CP24	23	05-Oct-23	01-Nov-23													EB - TBM Tunnel - Fire Board - Wall CPS up to CP24												
Road Barrier, Parapet & Utility Trough	143	19-Jun-23	07-Dec-23																									
Westbound	143	19-Jun-23	07-Dec-23																									
WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14	87	19-Jun-23*	29-Sep-23	WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14																								
WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP21	40	03-Oct-23	18-Nov-23													WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP21												
WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP24	16	20-Nov-23	07-Dec-23													WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP24												
Eastbound	120	12-Jul-23	01-Dec-23																									
EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14	80	12-Jul-23*	14-Oct-23													EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14												
EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP21	40	16-Oct-23	01-Dec-23													EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP21												
DRILL & BLAST TUNNEL [D&BI]	240	05-Jun-23	22-Mar-24																									
Tunnel Structure WB Type A	137	21-Aug-23	02-Feb-24																									
WB - Type A Lining Formwork Assembly	24	21-Aug-23	16-Sep-23	Lining Formwork Assembly																								
WB - Type A Lining before Pilot TBM Arrival	44	18-Sep-23	10-Nov-23													WB - Type A Lining before Pilot TBM Arrival												
WB - Blast Door SG Excavation (24m, 0.5m/d)	48	15-Nov-23	12-Jan-24													WB - Blast Door SG Excavation (24m, 0.5m/d)												

- Milestone
- Planned Bar
- Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Oct-23)



Date	Revision	Checked	Approved
10-Mar-21	03V0 Rev. B	SPa	ICH
21-Jun-23	03V0 Rev. C	SPa	ICH

Activity Name	Dur	Start	Finish	2023							2024															
				October				November			December			January			February				March					
				01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	03
WB - Type A2 to A1 Formwork	12	15-Nov-23	28-Nov-23																							
WB - Type A2 Wall (3 bays, 4d/bay)	12	29-Nov-23	12-Dec-23																							
WB - Type A2 Formwork Wallform Removal	6	13-Dec-23	19-Dec-23																							
WB - Type A2 Crown (3 bays, 8d/bay)	24	20-Dec-23	19-Jan-24																							
WB - Blast Door SG Installation	12	13-Jan-24	26-Jan-24																							
WB - Type A Lining Formwork Dismantling	12	20-Jan-24	02-Feb-24																							
WB - Blast Door Base Slab	6	27-Jan-24	02-Feb-24																							
Tunnel Structure EB Type A	92	21-Aug-23	08-Dec-23																							
EB - Blast Door SG Excavation	48	21-Aug-23*	17-Oct-23																							
EB D&BI - Type A Lining Formwork Dismantling	24	21-Aug-23*	16-Sep-23																							
EB D&BI - Type A OHVD Formwork Assembly	24	18-Sep-23*	17-Oct-23																							
EB - Blast Door SG Installation	12	18-Oct-23	01-Nov-23																							
EB D&BI - Type A OHVD (8 bays, 4d.bay)	32	18-Oct-23	24-Nov-23																							
EB - Blast Door Base Slab	6	02-Nov-23	08-Nov-23																							
EB D&BI - Type A OHVD Formwork Dismantling	12	25-Nov-23	08-Dec-23																							
Tunnel Structure EB Type C	240	05-Jun-23	22-Mar-24																							
EB Type C - Wall (16 bays @6m, 4d/bay + 30d formwork ass. & dismantling)	88	05-Jun-23*	16-Sep-23																							
EB Type C - A/C/E Junction End Wall	52	23-Aug-23	25-Oct-23																							
EB Type C - Wall Formwork Dismantling	12	18-Sep-23	03-Oct-23																							
Type C - Crown Dismantling	12	09-Mar-24	22-Mar-24																							
Tunnel Structure S01 Branch Tunnel	125	22-Aug-23	20-Jan-24																							
EB Type E - Remaining Lining (2 bays, 5d/bay)	10	22-Aug-23	01-Sep-23																							
EB Type E - Lining Formwork Dismantling	18	02-Sep-23	22-Sep-23																							
EB Type E - OHVD Formwork Assembly	24	18-Oct-23	15-Nov-23																							
EB Type E - OHVD (9 bays, 4d.bay)	36	16-Nov-23	29-Dec-23																							
EB Type E - OHVD Formwork Dismantling	18	30-Dec-23	20-Jan-24																							
CKL TUNNEL INTERNAL STRUCTURE	72	30-Dec-23	27-Mar-24																							
Fire Board	39	30-Dec-23	17-Feb-24																							
EB Type E - OHVD Fire Board Installation	10	30-Dec-23	11-Jan-24																							
WB - Type A Crown & Road Level Fire Board	10	03-Feb-24	17-Feb-24																							
Road Barrier, Parapet & Utility Trough & Street Furnitures	33	19-Feb-24	27-Mar-24																							
WB - Type A - Road Barrier, Parapet & Utility Trough & Street Furnitures	33	19-Feb-24	27-Mar-24																							
CKL TUNNEL - PILOT TBM	97	22-Aug-23	15-Dec-23																							
Pilot TBM Tunnel - EB	42	28-Oct-23	15-Dec-23																							

- ◆ Milestone
- █ Planned Bar
- █ Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Oct-23)



Date	Revision	Checked	Approved
10-Mar-21	03V0 Rev. B	SPa	ICH
21-Jun-23	03V0 Rev. C	SPa	ICH

Activity Name	Dur	Start	Finish	2023												2024											
				October				November				December				January				February				March			
				01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	03	10
EB - Pilot TBM Bulkhead	24	28-Oct-23*	24-Nov-23	EB - Pilot TBM Bulkhead																							
EB - Cavem Excavaton & Rails Footing installation	18	25-Nov-23	15-Dec-23	EB - Cavem Excavaton & Rails Footing installation																							
Pilot TBM Tunnel - WB	94	22-Aug-23	12-Dec-23																								
WB TBM - 2nd drive to CH8+900 151m	34	22-Aug-23	29-Sep-23	WB TBM - 2nd drive to CH8+900 151m																							
WB TBM - 2nd drive to CH8+778 122m	18	03-Oct-23	24-Oct-23	WB TBM - 2nd drive to CH8+778 122m																							
WB TBM dismantling & removal	18	25-Oct-23	14-Nov-23	WB TBM dismantling & removal																							
WB - Pilot TBM Bulkhead	24	15-Nov-23	12-Dec-23	WB - Pilot TBM Bulkhead																							
EAST VENTILATION BUILDING [EVB]	378	28-Dec-22	10-Apr-24																								
Overall	281	01-Mar-23	07-Feb-24																								
Portal Wall	175	01-Mar-23	29-Sep-23	Portal Wall																							
Mezzanine Slab	36	03-Oct-23	14-Nov-23	Mezzanine Slab																							
Mezzanine Wall	48	15-Nov-23	12-Jan-24	Mezzanine Wall																							
Ground Floor Slab	32	02-Jan-24	07-Feb-24	Ground Floor Slab																							
ABWF	95	29-Nov-23	25-Mar-24																								
B1	53	29-Nov-23	01-Feb-24																								
Plastering	23	29-Nov-23	27-Dec-23	Plastering																							
Overall Painting works	30	28-Dec-23	01-Feb-24	Overall Painting works																							
Floor Screading & Waterproofing	12	28-Dec-23	11-Jan-24	Floor Screading & Waterproofing																							
Floor, Wall Tiles installation	18	12-Jan-24	01-Feb-24	Floor, Wall Tiles installation																							
LG	72	28-Dec-23	25-Mar-24																								
Plastering	36	28-Dec-23	08-Feb-24	Plastering																							
Overall Painting works	36	09-Feb-24	25-Mar-24	Overall Painting works																							
Floor Screading & Waterproofing	12	09-Feb-24	26-Feb-24	Floor Screading & Waterproofing																							
Floor, Wall Tiles installation	18	27-Feb-24	18-Mar-24	Floor, Wall Tiles installation																							
PL	36	09-Feb-24	25-Mar-24																								
Plastering	36	09-Feb-24	25-Mar-24	Plastering																							
E&M	60	13-Jan-24	26-Mar-24																								
EVB - E&M Installation SG Level	60	13-Jan-24	26-Mar-24	EVB - E&M Installation SG Level																							
OTHERS	378	28-Dec-22	10-Apr-24																								
EVB - Genset Flue procurement & delivery	322	28-Dec-22	27-Jan-24	EVB - Genset Flue procurement & delivery																							
EVB - Genset delivery arrival to site	0		27-Jan-24	EVB - Genset delivery arrival to site																							
EVB - Genset Installation	56	29-Jan-24	10-Apr-24	EVB - Genset Installation																							
TUNNEL E&M INSTALLATION & COMMISSIONING	69	22-Dec-23	18-Mar-24																								
AGR / DPR / SUS	54	12-Jan-24	18-Mar-24																								

- ◆ Milestone
- Planned Bar
- Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Oct-23)



Date	Revision	Checked	Approved
10-Mar-21	03V0 Rev. B	SPa	ICH
21-Jun-23	03V0 Rev. C	SPa	ICH

Activity Name	Dur	Start	Finish	2023												2024											
				October				November				December				January				February				March			
				01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	03	10
Tunnel 1st Fix - Cable Bracket & Containment	24	12-Jan-24	08-Feb-24																								Tunnel 1st Fix - Cable Bracket & Containment
Tunnel OHVD Softit - 1st Fix - LHD Bracket & Cable Laying	24	12-Jan-24	08-Feb-24																								Tunnel OHVD Softit - 1st Fix - LHD Bracket & Cable Layin
Stage 3B1 - Civil provision between AGR to SUS Tunnel for TCSS	0		08-Feb-24																								◆ Stage 3B1 - Civil provision between AGR to SUS Tunnel
Tunnel Wall - CPS - Cabling Laying (Submain, FS Control, CCMS)	30	09-Feb-24	18-Mar-24																								Tunnel Wall
Sub-sea Tunnel between LSCC & CP11 Including E&M at SG	24	22-Dec-23	22-Jan-24																								
Tunnel OHVD Softit - 1st Fix - LHD Bracket & Cable Laying	24	22-Dec-23	22-Jan-24																								Tunnel OHVD Softit - 1st Fix - LHD Bracket & Cable Laying
Sub-sea Tunnel between CP11 & CP16 Including E&M at S	24	27-Jan-24	27-Feb-24																								
Tunnel 1st Fix - Cable Bracket & Containment	24	27-Jan-24	27-Feb-24																								Tunnel 1st Fix - Cable Bracket & Co
Tunnel OHVD Softit - 1st Fix - LHD Bracket & Cable Laying	24	27-Jan-24	27-Feb-24																								Tunnel OHVD Softit - 1st Fix - LHD
TUNNEL FINAL FIX / TCSS ACCESS / PAVEMENT	36	09-Feb-24	25-Mar-24																								
TCSS Tunnel Installation	36	09-Feb-24	25-Mar-24																								
TCSS Facilities Installation - AGR/DPR/SUS/C&C/LS (by others)	36	09-Feb-24	25-Mar-24																								TCS

- ◆ Milestone
- Planned Bar
- Critical Activity

**ED/2018/04 Trunk Road T2 and Infrastructure Works
 for Developments at South Apron**
Three Months Rolling Programme (Oct-23)



Date	Revision	Checked	Approved
10-Mar-21	03V0 Rev. B	SPa	ICH
21-Jun-23	03V0 Rev. C	SPa	ICH