

Activity ID	Activity Name	Rem Dur	Start	Finish	February					March					April					May					ne
					27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19	26	48		
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																									
Project Key Dates																									
Project Completion Date																									
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		09-Mar-19*	◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)																				
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		08-Mar-19*	◆ Section 3 - Construction of District Cooling System (DCS)																				
K-PK-PCD-1400	Section 4A - Construction of Subway A	0		28-Feb-19*	◆ Section 4A - Construction of Subway A																				
K-PK-PCD-1500	Section 4B - Construction of Subway B	0		28-Feb-19*	◆ Section 4B - Construction of Subway B																				
Site Handover Date																									
K-PK-SHD-1400	Portion D	0		28-Feb-19*	◆ Portion D																				
K-PK-SHD-1500	Portion E	0		28-Feb-19*	◆ Portion E																				
K-PK-SHD-1600	Portion F	0		28-Feb-19*	◆ Portion F																				
K-PK-SHD-1900	Portion K	0		28-Feb-19*	◆ Portion K																				
K-PK-SHD-2000	Portion M	0		31-Mar-19*	◆ Portion M																				
K-PK-SHD-2100	Portion N	0		30-Mar-19*	◆ Portion N																				
K-PK-SHD-2200	Portion O	0		28-Feb-19*	◆ Portion O																				
K-PK-SHD-2500	Portion R	0		28-Feb-19*	◆ Portion R																				
General Submission																									
Temporary Utility Diversion Works																									
<i>Temporary Diversion for Watermain Works</i>																									
Laying Proposed (Fresh) Watermain																									
K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	25	30-Mar-19	24-Apr-19	◆ Removal of Temporary Support to Utilities at Zone 1																				
<i>Temporary Diversion for CLP Cable at CH6+560</i>																									
K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	26-Mar-19	09-Apr-19	◆ Removal of Temporary Support to Utilities at Zone 4																				
Temporary Traffic Management																									
<i>Temp Traffic Arrangement Schemes</i>																									
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	30	31-Dec-18 A	29-Mar-19	◆ Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road																				
<i>Implementation of Temporary Traffic Arrangement</i>																									
K-PA-TTA-4400	TTA stage 4 - Road diversion for Handover of Portion N	0		30-Mar-19	◆ TTA stage 4 - Road diversion for Handover of Portion N																				
Materials Procurement (Major Materials)																									
Water Works																									
K-PA-MP-1050	Manufacturing & delivery to site	35	20-Aug-18 A	03-Apr-19	◆ Manufacturing & delivery to site																				

Activity ID	Activity Name	Rem Dur	Start	Finish	February					March					April					May					ne	
					27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19	26	48			
Preliminaries																										
K-DR-PRE-1800	Submission of time-lapsed photographs and video	223	20-Feb-16 A	08-Oct-19																						
Barge Loading Facilities																										
K-DR-PRE-1485	Demolition of the barging point	13	28-Feb-19	14-Mar-19	Demolition of the barging point																					
Instrumentation and Monitoring																										
Tilt Monitoring Tile Plates																										
K-IM-TMT-1000	Tilt Monitoring near PWCL	62	25-Apr-16 A	30-Apr-19	Tilt Monitoring near PWCL																					
Section 1 of the Works-Remainder of the Works																										
Roadwork and Drainage Works																										
Road D4-3 (Ching Shung Road)																										
<i>Zone 2 R & D Works (Stage 1) CH410-CH340</i>																										
SCR1045	Proposed drainage (westbound) SMH14-13 to M111c	11	14-Jan-19 A	12-Mar-19	Proposed drainage (westbound) SMH14-13 to M111c																					
SCR1050	Lay 300mm dia. salt watermain (westbound)	9	19-Jan-19 A	09-Mar-19	Lay 300mm dia. salt watermain (westbound)																					
SCR1060	Gully Construction	11	15-Feb-19 A	12-Mar-19	Gully Construction																					
SCR1085	Laying of New Utilities at Roundabout	13	15-Feb-19 A	16-Mar-19	Laying of New Utilities at Roundabout																					
SCR1135	Sewerage (from FMH24-1F - FMH24-1B - FMH24-1C)	15	11-Feb-19 A	16-Mar-19	Sewerage (from FMH24-1F - FMH24-1B - FMH24-1C)																					
SCR1137	Sewerage connection	11	11-Mar-19	22-Mar-19	Sewerage connection																					
SCR1139	Lay fresh watermain (eastbound)	0	26-Dec-18 A	28-Feb-19 A	Lay fresh watermain (eastbound)																					
SCR1160	Proposed drainage M110c to M110 (eastbound)	0	12-Feb-19 A	20-Feb-19 A	Proposed drainage M110c to M110 (eastbound)																					
SCR1170	Gully Construction	0	21-Feb-19 A	28-Feb-19 A	Gully Construction																					
SCR1180	Laying of New Utilities at Roundabout	13	25-Feb-19 A	14-Mar-19	Laying of New Utilities at Roundabout																					
SCR1182	Backfill to level approx. +4.5 mPD	13	25-Feb-19 A	16-Mar-19	Backfill to level approx. +4.5 mPD																					
SCR1190	Trim formation, lay subbase and kerb	12	25-Feb-19 A	18-Mar-19	Trim formation, lay subbase and kerb																					
SCR1200	Lay bituminous pavement	11	19-Mar-19	30-Mar-19	Lay bituminous pavement																					
<i>Shing Fung Road R & D Works (Stage 1)</i>																										
SCR1250	Subway B construction (Bay 4)	0		20-Feb-19 A	◆ Subway B construction (Bay 4)																					
SCR1260	DCS at Zone 2 Bay 1 (CH20 - CH35)	6	15-Nov-18 A	06-Mar-19	DCS at Zone 2 Bay 1 (CH20 - CH35)																					
SCR1262	Backfill to level approx. +3.0 mPD	5	21-Feb-19 A	07-Mar-19	Backfill to level approx. +3.0 mPD																					
SCR1265	Sewerage (FMH-B to FMH-D)	13	15-Feb-19 A	16-Mar-19	Sewerage (FMH-B to FMH-D)																					
SCR1280	DN350x3 Rising main (from Subway B - connection point)	5	12-Mar-19	16-Mar-19	DN350x3 Rising main (from Subway B - connection point)																					
SCR1290	Preparation for sewerage and rising mains connection	12	22-Feb-19 A	22-Mar-19	Preparation for sewerage and rising mains connection																					

Activity ID	Activity Name	Rem Dur	Start	Finish	February					March					April					May					ne	
					44					45					46					47						48
					27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19	26				
SCR1295	Lay fresh and salt watermains	15	02-Mar-19	19-Mar-19																						
SCR1300	Proposed drainage (westbound) SMH14-13 to SMH14-14	6	11-Mar-19	16-Mar-19																						
SCR1303	Lay new UU at roundabout	8	14-Mar-19	22-Mar-19																						
SCR1310	Backfill to formation	4	18-Mar-19	21-Mar-19																						
SCR1320	Trim formation, lay subbase and kerb	8	15-Mar-19	23-Mar-19																						
SCR1330	Lay bituminous pavement	6	25-Mar-19	30-Mar-19																						
SCR1340	Shift traffic away from Portion N and Handover portion N	0	30-Mar-19																							
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340																										
SCR1350	Removal of temporary decking and temporary road pavement	11	01-Apr-19	13-Apr-19																						
SCR1360	Additional DCS CH -6 to 0	44	01-Apr-19	28-May-19																						
SCR1380	Lay salt watermains	27	15-Apr-19	21-May-19																						
SCR1390	Salt watermain connection	17	22-May-19	12-Jun-19																						
SCR1400	Lay fresh watermains	44	15-Apr-19	12-Jun-19																						
SCR1420	Proposed drainage M112 to M118 and gullies	20	01-Apr-19	27-Apr-19																						
SCR1430	Lay new UU at roundabout	22	29-Apr-19	25-May-19																						
SCR1440	Trim formation, lay subbase and kerb	27	29-Apr-19	01-Jun-19																						
Zone 3 R & D Works (Stage 1) CH340 to CH270 - For shifting of gate no. 1																										
SCR1660	Lay 300mm dia. salt watermain (westbound)	0	13-Feb-19 A	18-Feb-19 A																						
SCR1670	Lay new UU across Gate 1	3	04-Feb-19 A	02-Mar-19																						
SCR1680	Proposed drainage M110 to M109 (eastbound)	0	04-Feb-19 A	19-Feb-19 A																						
SCR1685	Backfilling to Formation	0	20-Feb-19 A	23-Feb-19 A																						
SCR1690	Proposed drainage M109d to M109c (eastbound)	0	21-Feb-19 A	25-Feb-19 A																						
SCR1695	Gully Construction	0	23-Feb-19 A	26-Feb-19 A																						
SCR1700	Lay 600mm dia. fresh watermain (eastbound)	0	23-Feb-19 A	28-Feb-19 A																						
SCR1702	Trim formation, lay subbase and kerb	6	28-Feb-19 A	09-Mar-19																						
SCR1705	Lay bituminous pavement	9	11-Mar-19	20-Mar-19																						
SCR1710	Permanent pavement and preparation works for road shifting	3	21-Mar-19	23-Mar-19																						
Zone 3 R & D Works (Stage 2) CH270 to 190																										
SCR1820	Backfill to level approx. +4.5 mPD to formation level	7	02-Feb-19 A	07-Mar-19																						
SCR1830	Trim formation, lay subbase and kerb	12	08-Mar-19	21-Mar-19																						
SCR1840	Lay bituminous pavement	12	22-Mar-19	04-Apr-19																						

Activity ID	Activity Name	Rem Dur	Start	Finish	February					March					April					May					ne
					27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19	26	48		
SCR1850	Diversion of Gate No.2 Access Road to HKCH for removal of temporary bridge No.2	1	06-Apr-19	06-Apr-19																					
SCR1860	Carry out and complete remaining works	135	08-Apr-19	27-Sep-19																					
Zone 4 SUS																									
SCR1890	Backfill to level approx. -2.3 mPD for DCS	0	14-Jan-19 A	21-Feb-19 A																					
SCR1900	Backfill to level approx. +1.0 mPD for drainage and sewerage	18	22-Feb-19 A	20-Mar-19																					
Zone 4 R & D Works																									
SCR1980	Construction of DCS Valve Pit	25	10-Aug-18 A	28-Mar-19																					
SCR1990	ELS for DCS (Outside of SUS)	48	11-Mar-19	10-May-19																					
SCR2000	Form wall opening for DCS CYS Section	16	11-Mar-19	28-Mar-19																					
SCR2010	Zone 4 DCS Works (CH270 - CH330 & CYS Section)	61	11-Mar-19	27-May-19																					
SCR2020	Storm drainage M107 to M105/M204 to M201	40	13-Mar-19	03-May-19																					
SCR2030	Storm drainage M202a to M202/M106c to M106 and gullies	12	04-May-19	18-May-19																					
SCR2040	Sewerage FMH23-4 to FMH23-3 and FMH23-1 to FMH23-2	43	13-Mar-19	07-May-19																					
SCR2042	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	24	12-Apr-19	15-May-19																					
SCR2050	Lay fresh and salt watermains	46	20-Mar-19	18-May-19																					
SCR2060	Backfill to level approx. +4.5 mPD to formation level	17	03-May-19	23-May-19																					
SCR2070	Trim formation, lay subbase and kerb	16	24-May-19	13-Jun-19																					
SCR2090	Removal of temporary access bridge No.2 to HKCH	16	08-Apr-19	29-Apr-19																					
SCR2092	Backfill to level approx. +3 mPD to formation level	4	30-Apr-19	04-May-19																					
SCR2095	Remaining Fresh and Salt Watermain	22	06-May-19	01-Jun-19																					
SCR2099	Remaining DCS on Subway A (CH285-CH315)	15	13-Apr-19	04-May-19																					
SCR2100	Remaining DCS under temporary bridge No.2 (CH270-CH285)	10	06-May-19	17-May-19																					
SCR2105	Remaining storm drainage (both gate 2 and subway A)	15	08-May-19	25-May-19																					
SCR2130	Backfill to level approx. +4.0 mPD (formation level)	5	27-May-19	01-Jun-19																					
Road D4-4 (Cheung Yip Street)																									
CH100 to CH150 Cheung Yip Street Cul de Sac																									
Cheung Yip Street Cul de Sac																									
SCR2620	Storm drainage M103 to M105/M104 to M201/M104a to M104	4	07-Jan-19 A	04-Mar-19																					
SCR2635	Lay fresh and salt watermains (the other half of cul de sac)	20	03-Apr-19	30-Apr-19																					
SCR2640	Trim formation, lay subbase and kerb (the other half of cul de sac)	22	02-May-19	28-May-19																					
CH220 - CH420 Southbound																									

Activity ID	Activity Name	Rem Dur	Start	Finish	February					March					April					May					ne
					44					45					46					47					
					27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19	26			
Part 2																									
Sewerage Works																									
SCR3650	Excavation of Sewerage Pipe and FMH23-16A to FMH23-17 (Part 3)	10	25-Feb-19 A	11-Mar-19																					
SCR3660	Laying Sewerage Pipe and Construction of FMH23-17 (Part 3)	18	12-Mar-19	01-Apr-19																					
SCR3670	Backfilling Sewerage Pipe and FMH23-17 (Part 3)	5	02-Apr-19	08-Apr-19																					
Road Works																									
SCR3700	Temporary Road Diversion for Construction of Intersection of Lam Chek Street	3	09-Apr-19	11-Apr-19																					
SCR3710	Construction of Intersection of Lam Chek Street	16	12-Apr-19	04-May-19																					
SCR3720	Temporary Road Construction for Manhole M205 to M206	5	06-May-19	10-May-19																					
Part 3																									
Laying of Drainage Pipe and Construction of Manhole																									
SCR3680	Excavation of Drainage Pipe and Manhole (M205 to M206)	6	11-May-19	18-May-19																					
SCR3690	Laying Drainage Pipe and Construction Manhole	15	20-May-19	06-Jun-19																					
Section 1A of the Works - Construction of Supporting Underground Structure																									
SUS Structure from CH6+467 to 6+568 in Zone 4																									
System Works - Construction of SUS Structure at Zone 4																									
<i>Bay 11 to 13 (Top Slab)</i>																									
A2760	Demolition of Dwall (120mL)	12	21-Mar-19	01-Apr-19																					
<i>Bay 14 (Top Slab)</i>																									
A2860	Backfilling Works to S1 (3370m3) @400m3 (H)	0	20-Jan-19 A	19-Feb-19 A																					
A2870	Demolition of Dwall (100mL)	30	01-Apr-19	30-Apr-19																					
Miscellaneous Works																									
K-1A-MWS-1000	Miscellaneous works - Removal of SUS Flasework, Formwork and dismantling of struts inside SUS	5	03-Jan-19 A	14-Mar-19																					
K-1A-MWS-1005	Miscellaneous works - Construction of mass concrete and other remaining works	35	15-Jan-19 A	13-Apr-19																					
K-1A-MWS-1010	Miscellaneous works - SUS structure Defect works and Remedial works	90	16-Feb-19 A	12-Jul-19																					
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																									
Construction of District Cooling System																									
Construction of DCS Works at Zone 2																									
SCR2775	Installation of DCS at Zone 2 Bay 1 (CH20 - CH35)	0	15-Nov-18 A	27-Feb-19 A																					
SCR2780	Additional DCS CH -6 to 0	44	01-Apr-19	28-May-19																					
Construction of DCS Works at Zone 3																									

Activity ID	Activity Name	Rem Dur	Start	Finish	February					March					April					May					ne	
					44					45					46					47						48
					27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19	26	2			
SCR2790	Zone 3 DCS (3 x 900) (DP4 to DP5)	3	18-Dec-18 A	02-Mar-19	Zone 3 DCS (3 x 900) (DP4 to DP5)																				2	
Construction of DCS Works at Zone 4																										
SCR2321	Construction of DCS Valve Pit	14	10-Aug-18 A	15-Mar-19	Construction of DCS Valve Pit																					
SCR2323	ELS for DCS (Outside of SUS)	48	11-Mar-19	10-May-19	ELS for DCS (Outside of SUS)																					
SCR2325	Form wall opening for DCS CYS Section	16	11-Mar-19	28-Mar-19	Form wall opening for DCS CYS Section																					
SCR2328	Zone 4 DCS Works (CH315 - CH336 & CYS Section)	81	11-Mar-19	21-Jun-19	Zone 4 DCS Works (CH315 - CH336 & CYS Section)																					
SCR2329	Zone 4 DCS Works (CH270 - CH315)	25	13-Apr-19	17-May-19	Zone 4 DCS Works (CH270 - CH315)																					
Section 4A of the Works-Construction of Subway A (Subject to Excision)																										
Bay 1 to Bay 3																										
SCR1942	ELS for Subway A Bay 1 (east of D-wall)	0	23-Jan-19 A	18-Feb-19 A	ELS for Subway A Bay 1 (east of D-wall)																					
SCR1950	Breaking through of D-wall at EB	0	23-Jan-19 A	25-Feb-19 A	Breaking through of D-wall at EB																					
SCR1952	Base slab of bay 1	6	27-Feb-19 A	06-Mar-19	Base slab of bay 1																					
SCR1955	Wall and top slab of bay 1,2 & 3	18	02-Mar-19	22-Mar-19	Wall and top slab of bay 1,2 & 3																					
SCR1963	ELS for Subway A Bay 3 (Stage 2 - remaining works)	0	19-Jan-19 A	25-Feb-19 A	ELS for Subway A Bay 3 (Stage 2 - remaining works)																					
SCR1965	Breaking through of D-wall at WB	7	28-Jan-19 A	07-Mar-19	Breaking through of D-wall at WB																					
SCR1967	Base slab of bay 5	6	08-Mar-19	14-Mar-19	Base slab of bay 5																					
SCR1971	Wall and top slab of bay 4 and bay 5	14	15-Mar-19	30-Mar-19	Wall and top slab of bay 4 and bay 5																					
SCR1973	Waterproofing works	5	01-Apr-19	06-Apr-19	Waterproofing works																					
SCR1975	Backfilling works from Bay 1 to Bay 5	5	08-Apr-19	12-Apr-19	Backfilling works from Bay 1 to Bay 5																					
SCR1978	Miscellaneous works of Subway A (internal remedial works)	70	13-Apr-19	12-Jul-19	Miscellaneous works of Subway A (internal remedial works)																					
Section 4B of the Works- Construction of Subway B (Subject to Excision)																										
Bay 3 & 4																										
K-4B-BAY-3370	Backfilling Works (Bay 4)	0	15-Feb-19 A	20-Feb-19 A	Backfilling Works (Bay 4)																					
K-4B-BAY-3380	Miscellaneous works of Subway B (internal remedial works)	53	21-Feb-19 A	06-May-19	Miscellaneous works of Subway B (internal remedial works)																					
Section 5 of the Works-Completion of All Landscape Softworks																										
K-05-LCS-1000	Procurement of plant species	90	28-Feb-19	28-May-19	Procurement of plant species																					
Section 7 of the Works-Preservation and Protection of Existing Trees																										
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	236	04-Jan-16 A	21-Oct-19	Section 7 of the Works-Preservation and Protection of Existing Trees																					
Sections Completion Date																										
K-PK-SCC-2400	Completion of Section 4B-Construction of Subway B	0		06-May-19	◆ Completion of Section 4B-Cons																					