

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jun	Jul	Aug
HKT2 "Mid Oct26" Revised Accelerated Programme DD 31M							
Construction		349	01-Dec-25 A	14-Nov-26			
Trunk Road T2		349	01-Dec-25 A	14-Nov-26			
01 West Ventilation Building - WVB		151	02-Mar-26 A	31-Jul-26			
WVB - Remaining works after FSI		151	02-Mar-26 A	31-Jul-26			
External Works		140	02-Mar-26 A	20-Jul-26			
WVB1950	WVB - Fence Wall (KFR Side)	103	02-Mar-26 A	13-Jun-26	WVB - Fence Wall (KFR Side)		
WVB1960	WVB- Gate Design Confirmation	0		31-May-26*	WVB- Gate Design Confirmation		
WVB1970	WVB - Gate Installation	50	01-Jun-26	20-Jul-26	WVB - Gate Installation		
Final works		102	20-Apr-26 A	31-Jul-26			
WVB1980	WVB - Road Side Kerb and Channel (EVA side)	61	20-Apr-26 A	20-Jun-26	WVB - Road Side Kerb and Channel (EVA side)		
WVB1990	WVB - Road Side Kerb and Channel (KFR side)	30	01-Jun-26 A	30-Jun-26	WVB - Road Side Kerb and Channel (KFR side)		
WVB1880	WVB - Backfilling and Subbase	13	08-Jun-26*	20-Jun-26	WVB - Backfilling and Subbase		
WVB1860	WVB - Flexible Pavement	8	21-Jun-26	28-Jun-26	WVB - Flexible Pavement		
WVB1930	WVB - Handover with HyD	20	29-Jun-26	18-Jul-26	WVB - Handover with HyD		
WVB2000	WVB - Remaining Soft Landscape	31	01-Jul-26	31-Jul-26	WVB - Remaining Soft Landscape		
WVB1901	KD-29 - Completion of Section 9G - Remaining Landscape	0		31-Jul-26*	KD-29 - Completion of Section 9G - Remaining Landscape		
02 AtGrade Road -AGR		67	01-Jun-26	06-Aug-26			
Kiosk		6	01-Jun-26	06-Jun-26			
AGR1110	Kiosk - Reday for FSI	6	01-Jun-26	06-Jun-26*	Kiosk - Reday for FSI		
AGR - Road & Drainage works		6	02-Jul-26	07-Jul-26			
AGR1150	AGR - Remaining Barrier (after ramp demobilisation)	6	02-Jul-26	07-Jul-26	AGR - Remaining Barrier (after ramp demobilisation)		
AGR - Road Lighting		30	08-Jul-26	06-Aug-26			
AGR1160	AGR & DPR - Road Lighting Installation	30	08-Jul-26	06-Aug-26	AGR & DPR - Road Lighting Installation		
Temporary Ramp for CKR Opening		24	08-Jun-26	01-Jul-26			
A229450400	DPR - WB Temp. Ramp demolision (after last usage of MSV)	24	08-Jun-26	01-Jul-26	DPR - WB Temp. Ramp demolision (after last usage of MSV)		
03 Depressed Road - DPR		153	01-Mar-26 A	31-Jul-26			
DPR - Road Works		153	01-Mar-26 A	31-Jul-26			
Rising Main		79	13-Apr-26 A	30-Jun-26			
A229450390	DPR - Civil - Pillar Box	49	13-Apr-26 A	01-Jun-26	DPR - Civil - Pillar Box		
A229450410	DPR - Civil - Central Divider	30	01-Jun-26	30-Jun-26	DPR - Civil - Central Divider		
Movement Joint and Cut-off Drain		153	01-Mar-26 A	31-Jul-26			
A229451140	DPR - MJ & Cut-off Drain Westbound batch 1	108	01-Mar-26 A	16-Jun-26	DPR - MJ & Cut-off Drain Westbound batch 1		
A229451160	DPR - MJ & Cut-off Drain Eastbound batch 1	79	13-Apr-26 A	30-Jun-26	DPR - MJ & Cut-off Drain Eastbound batch 1		
A229451150	DPR - MJ & Cut-off Drain Westbound batch 2	28	17-Jun-26	14-Jul-26	DPR - MJ & Cut-off Drain Westbound batch 2		
A229451170	DPR - MJ & Cut-off Drain Eastbound batch 2	31	01-Jul-26	31-Jul-26	DPR - MJ & Cut-off Drain Eastbound batch 2		
06 Launching Shaft & C&C Tunnel - LSCC		204	01-Dec-25 A	22-Jun-26			
LSCC - Structure works		14	01-Jun-26	14-Jun-26			
Launching Shaft		14	01-Jun-26	14-Jun-26			
LS - Miscellaneous Structural Openings		14	01-Jun-26	14-Jun-26			
WB NCP wall bax out structure (subject to temporary cable relocation, TBM BT 8		14	01-Jun-26	14-Jun-26			
LSCC10461	LSCC - WB NCP remaining internal structure work	14	01-Jun-26	14-Jun-26	LSCC - WB NCP remaining internal structure work		
LSCC - Backfilling & Dwall Dismantling		204	01-Dec-25 A	22-Jun-26			
LSCC1000	Demoliton of Strutting Beams, C&C Bulkhead Wall	204	01-Dec-25 A	22-Jun-26	Demoliton of Strutting Beams, C&C Bulkhead Wall		
07 Tunnel Sub-sea (TSS)		218	18-Dec-25 A	23-Jul-26			
TSS - TBM Excavation from Kai Tak		218	18-Dec-25 A	23-Jul-26			
Eastbound - TBM S1282		218	18-Dec-25 A	23-Jul-26			
TBM2 Rescue		218	18-Dec-25 A	23-Jul-26			
Seawall Reinstatement		218	18-Dec-25 A	23-Jul-26			
A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement	218	18-Dec-25 A	23-Jul-26	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement		

Activity ID		Activity Name	Dur	Start	Finish	2026		
						Jun	Jul	Aug
	A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement	136	16-Jan-26 A	01-Jun-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
	A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	158	16-Feb-26 A	23-Jul-26		Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement	
	A229451040	Target Handover to VTC	0		19-Jul-26*		◆ Target Handover to VTC	
TSS - Tunnel Civil Works			88	03-Apr-26 A	29-Jun-26			
Westbound (WB)			85	03-Apr-26 A	26-Jun-26			
WB TSS - Below Road Level Installation			85	03-Apr-26 A	26-Jun-26			
Low Point @ CP27			85	03-Apr-26 A	26-Jun-26			
	TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing	85	03-Apr-26 A	26-Jun-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
Eastbound (EB)			72	19-Apr-26 A	29-Jun-26			
EB TSS - Civil Works After TBM2 Dismantled			40	21-May-26 A	29-Jun-26			
EB TSS - Fire Board - Road level with deletion up to Ch8850			30	21-May-26 A	20-Jun-26			
	TC450	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27	12	21-May-26 A	01-Jun-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP27		
	TC460	EB TSS - Fire Board - Walls & OHVD Soffit up to CP28	11	23-May-26 A	03-Jun-26	EB TSS - Fire Board - Walls & OHVD Soffit up to CP28		
	TC11740	EB TSS - HyD inspection before black paint & E&M bracket CP25	7	01-Jun-26	07-Jun-26	EB TSS - HyD inspection before black paint & E&M bracket CP25 to CP26		
	TC470	EB TSS - Fire Board - Walls & OHVD Soffit from CP28 to R1005	9	03-Jun-26	12-Jun-26	EB TSS - Fire Board - Walls & OHVD Soffit from CP28 to R1005		
	TC11710	EB TSS - HyD inspection before black paint & E&M bracket CP26	7	08-Jun-26	14-Jun-26	EB TSS - HyD inspection before black paint & E&M bracket CP26 to CP27		
	TC480	EB TSS - Fire Board - Gantry dismantling at CKL	8	12-Jun-26	20-Jun-26	EB TSS - Fire Board - Gantry dismantling at CKL		
EB TSS - E&M Brackets & Final TCSS Civil Provision			38	23-May-26 A	29-Jun-26			
	TC660	EB TSS - E&M Brackets CP26 to CP27 (R930)	19	23-May-26 A	10-Jun-26	EB TSS - E&M Brackets CP26 to CP27 (R930)		
	TC670	EB - TBM Tunnel - E&M Bracket CP27 to CP28	16	29-May-26 A	13-Jun-26	EB - TBM Tunnel - E&M Bracket CP27 to CP28		
	TC690	EB - TBM Tunnel - E&M Bracket CP28 to CP29	25	29-May-26 A	22-Jun-26	EB - TBM Tunnel - E&M Bracket CP28 to CP29		
	TC710	EB - TBM Tunnel - TCSS Final Civil provision at OHVD soffit	7	22-Jun-26	29-Jun-26	EB - TBM Tunnel - TCSS Final Civil provision at OHVD soffit		
EB TSS - Black paint			14	15-Jun-26	28-Jun-26			
	TC720	EB - TBM Tunnel - Black paint CP25 to CP27	7	15-Jun-26	21-Jun-26	EB - TBM Tunnel - Black paint CP25 to CP27		
	TC730	EB - TBM Tunnel - Black paint from CP27 up to end wall	7	22-Jun-26	28-Jun-26	EB - TBM Tunnel - Black paint from CP27 up to end wall		
EB TSS - Below Road Level Installation			69	19-Apr-26 A	26-Jun-26			
Low Point Sump Pit			69	19-Apr-26 A	26-Jun-26			
CP27			69	19-Apr-26 A	26-Jun-26			
	TC700	EB TSS - Low Point Sump Pit waterproofing & testing	69	19-Apr-26 A	26-Jun-26	EB TSS - Low Point Sump Pit waterproofing & testing		
08 CKL Tunnel & End Wall Transition			53	27-Apr-26 A	18-Jun-26			
Eastbound (EB)			53	27-Apr-26 A	18-Jun-26			
EB CKL - After TBM breakthrough			53	27-Apr-26 A	18-Jun-26			
EB Remaining Civil Works Summary			48	27-Apr-26 A	13-Jun-26			
	TA1371	Summary - EB Remaining Civil Work (TB1000 to TC11690)	48	27-Apr-26 A	13-Jun-26	Summary - EB Remaining Civil Work (TB1000 to TC11690)		
Eastbound (EB) Final Civil Works			25	25-May-26 A	18-Jun-26			
End Wall Civil & Structure Works			12	25-May-26 A	05-Jun-26 A			
	TB1390	EB - End Wall Crown Falsework/Formwork Erection	7	25-May-26 A	31-May-26 A	EB - End Wall Crown Falsework/Formwork Erection		
	TB1400	EB - End Wall Crown Concreting & Falsework Dismantling	2	01-Jun-26 A	03-Jun-26 A	EB - End Wall Crown Concreting & Falsework Dismantling		
	TB1160	EB- TSS/CKL End Wall E&M Bracket (CP29-EW)	1	04-Jun-26 A	05-Jun-26 A	EB- TSS/CKL End Wall E&M Bracket (CP29-EW)		
E&M Brackets & Black paint			12	27-May-26 A	07-Jun-26			
	TB1370	EB - Type A Dr&Br - Remaining Bracket	12	27-May-26 A	07-Jun-26	EB - Type A Dr&Br - Remaining Bracket		
EB TSS Final OHVDs			18	01-Jun-26	18-Jun-26			
	TC400	EB TSS - OHVD Lifting Batch 1-3 (16 pcs)	7	01-Jun-26	07-Jun-26	EB TSS - OHVD Lifting Batch 1-3 (16 pcs)		
	TC11690	EB TSS - Final Cast in-situ OHVD (5 pcs)	6	08-Jun-26	13-Jun-26	EB TSS - Final Cast in-situ OHVD (5 pcs)		
	TC11700	Tunnel - Provision for Cleaning	5	14-Jun-26	18-Jun-26	Tunnel - Provision for Cleaning		
	TC11750	EB TSS - OHVD Formwork Dismantling	4	14-Jun-26	17-Jun-26	EB TSS - OHVD Formwork Dismantling		
EB CKL - TCSS Civil Provision			5	27-May-26 A	31-May-26 A			
	TB1210	EB - Type A Dr&Br - Remaining TCSS Civil Provision	5	27-May-26 A	31-May-26 A	EB - Type A Dr&Br - Remaining TCSS Civil Provision		
09 Cross Passages			24	01-Jun-26	24-Jun-26			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)			24	01-Jun-26	24-Jun-26			
CP26 by Mini TBM			14	01-Jun-26	14-Jun-26			

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jun	Jul	Aug
A8300	CP26 - E&M Installation	14	01-Jun-26	14-Jun-26	CP26 - E&M Installation		
CP27 by Mini TBM		23	02-Jun-26	24-Jun-26			
A8360	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard,	9	02-Jun-26	10-Jun-26	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard, Black Paint & E&M Brackets)		
A8310	CP27 - E&M Installation	14	11-Jun-26	24-Jun-26	CP27 - E&M Installation		
CP28 by D&Br		23	01-Jun-26	23-Jun-26			
TD1340	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	01-Jun-26	09-Jun-26	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, Black Paint & E&M Brackets) (subj. to CP28 Crown FB)		
TD1300	CP28 - E&M Installation	14	10-Jun-26	23-Jun-26	CP28 - E&M Installation		
CP29 by D&Br		17	01-Jun-26	17-Jun-26			
TD1470	CP29 - EB Remaining Civil Work at Special Segment (Black Paint	3	01-Jun-26	03-Jun-26	CP29 - EB Remaining Civil Work at Special Segment (Black Paint & E&M Brackets)		
TD1390	CP29 - E&M Installation	14	04-Jun-26	17-Jun-26	CP29 - E&M Installation		
10 East Ventilation Building - EVB		92	01-Jun-26	31-Aug-26			
VO - Recovery Vehicle Base (RVB) Construction		92	01-Jun-26	31-Aug-26			
EVB1715	RVB - Strudtual Works and Canopy	40	01-Jun-26	10-Jul-26	RVB - Strudtual Works and Canopy		
EVB1630	RVB - Drainage works	21	11-Jul-26	31-Jul-26		RVB - Drainage works	
EVB1695	RVB - Paving works	31	01-Aug-26	31-Aug-26			
11 Tunnel E&M Installation		109	29-Mar-26 A	15-Jul-26			
Key Handover Date to E&M Team		29	31-May-26	29-Jun-26			
TC760	EB - Full Access for MIMEP connection after MIMEP installation	0		31-May-26	EB - Full Access for MIMEP connection after MIMEP installation		
TC780	EB - Full Access for TVS/Damper Installation (After Final Cleaning)	0		18-Jun-26	◆ EB - Full Access for TVS/Damper Installation (After Final Cleaning)		
TC740	EB - Full Access for LV Cable Installation (After Formwork Dism.)	0		22-Jun-26	◆ EB - Full Access for LV Cable Installation (After Formwork Dism.)		
TC750	EB - Full Access for Tunnel Lighting (After Black Paint)	0		28-Jun-26	◆ EB - Full Access for Tunnel Lighting (After Black Paint)		
TC11820	EB - Full Access for TCSS Installation (After TCSS Civil Provision)	0		29-Jun-26	◆ EB - Full Access for TCSS Installation (After TCSS Civil Provision)		
WB - E&M Works		94	29-Mar-26 A	30-Jun-26			
WB - HV Cabling & HV Power On		12	01-Jun-26	12-Jun-26			
TE1220	WB Tunnel - Final HV Power On Change Over	12	01-Jun-26	12-Jun-26	WB Tunnel - Final HV Power On Change Over		
WB - LV Cabling & LV Power On		84	08-Apr-26 A	30-Jun-26			
E&MC1200	WB TSS - CP24-EVB E&M installation (Final Stage subject to Last	67	08-Apr-26 A	13-Jun-26	WB TSS - CP24-EVB E&M installation (Final Stage subject to Last Bracket available)		
E&MC1190	WB SUS to CP2 - E&M Installation (Final Stage)	30	01-Jun-26	30-Jun-26	WB SUS to CP2 - E&M Installation (Final Stage)		
WB - Below Road Level E&M Installation		82	29-Mar-26 A	18-Jun-26			
MiMEP		82	29-Mar-26 A	18-Jun-26			
TF070	WB TSS - Service Gallery E&M Installation	82	29-Mar-26 A	18-Jun-26	WB TSS - Service Gallery E&M Installation		
EB - E&M Works		45	01-Jun-26	15-Jul-26			
EB - HV Cabling & HV Power On		11	01-Jun-26	11-Jun-26			
TE1190	EB Tunnel - Permanent HV Cable laying (Final Section)	8	01-Jun-26	08-Jun-26	EB Tunnel - Permanent HV Cable laying (Final Section)		
TE230	EB Tunnel - Final HV Power On Change Over	3	09-Jun-26	11-Jun-26	EB Tunnel - Final HV Power On Change Over		
EB - LV Cabling & LV Power On		35	01-Jun-26	05-Jul-26			
E&MC1100	EB TSS - CP16-20 E&M installation	35	01-Jun-26	05-Jul-26	EB TSS - CP16-20 E&M installation		
E&MC1120	EB TSS - CP20-28 - E&M installation	25	10-Jun-26	04-Jul-26	EB TSS - CP20-28 - E&M installation		
E&MC2100	EB TSS - E&M Installation CP28 to EVB for VAC T&C (Final Stag	5	22-Jun-26	27-Jun-26	EB TSS - E&M Installation CP28 to EVB for VAC T&C (Final Stage subject to last OHVD)		
EB - Below Road Level E&M Installation		45	01-Jun-26	15-Jul-26			
MiMEP		30	01-Jun-26	30-Jun-26			
TE1230	EB TSS - Window for Final (LV Cable) MiMEP Connection & Conn	30	01-Jun-26	30-Jun-26	EB TSS - Window for Final (LV Cable) MiMEP Connection & Connection to CKL		
FS Room		28	01-Jun-26	28-Jun-26			
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	01-Jun-26	28-Jun-26	EB TBM Tunnel - FS Control Room E&M Installation		
Low Point Sump		19	27-Jun-26	15-Jul-26			
TE190	EB TSS - Low Point Sump installation CP27	14	27-Jun-26	10-Jul-26	EB TSS - Low Point Sump installation CP27		
TE250	EB TSS - Low Point Sump T&C CP27	5	11-Jul-26	15-Jul-26	EB TSS - Low Point Sump T&C CP27		
12 Projectwide Installation by Others (TCSS/MNO/FNO)		245	15-Mar-26 A	14-Nov-26			
TCSS Tunnel Installation		167	01-Jun-26	14-Nov-26			
EB - TCSS Installation		145	22-Jun-26	14-Nov-26			
TCSS1020	EB - Window for Final TCSS Installation (before T2 Opening)	145	22-Jun-26	14-Nov-26			

Activity ID		Activity Name		Dur	Start	Finish	2026		
							Jun	Jul	Aug
		Radio System Installation		86	01-Jun-26	25-Aug-26			
TCSS1040		TCSS Installation concurrent with E&M installation (Radio System)		86	01-Jun-26	25-Aug-26	TCSS Installation concurrent with E&M installation (Radio System)		
TCSS1050		Radio System Ready before BTP T2 FSI		0		25-Aug-26*	Radio System Ready before BTP T2 FSI		
		FNO (Fixed Network Operator)		105	30-May-26 A	11-Sep-26			
FNO1000		FNO Cable Containment Installation at EVB		31	30-May-26 A	29-Jun-26	FNO Cable Containment Installation at EVB		
FNO1040		FNO Cable Laying at WVB		29	01-Jun-26	29-Jun-26	FNO Cable Laying at WVB		
FNO1010		FNO Cable Containment Installation at WB		29	30-Jun-26	28-Jul-26	FNO Cable Containment Installation at WB		
FNO1050		FNO Cable Laying at EVB		29	30-Jun-26	28-Jul-26	FNO Cable Laying at EVB		
FNO1020		FNO Cable Containment Installation at EB		29	29-Jul-26	26-Aug-26	FNO Cable Containment Installation at EB		
FNO1060		FNO Cable Laying at WB & EB		45	29-Jul-26	11-Sep-26	FNO Cable Laying at WB & EB		
		MNO (Mobile Network Operator)		196	15-Mar-26 A	26-Sep-26			
MNO1000		MNO - WB & EB Cable Containment Installation + Cable Pulling W		136	15-Mar-26 A	28-Jul-26	MNO - WB & EB Cable Containment Installation + Cable Pulling WVB-CP19		
MNO1010		MNO - WB & EB Cable Containment Installation + Cable Pulling at		30	29-Jul-26	27-Aug-26	MNO - WB & EB Cable Containment Installation + Cable Pulling at		
MNO1020		MNO - WB & EB Cable Containment Installation + Cable Pulling at		30	28-Aug-26	26-Sep-26	MNO - WB & EB Cable Containment Installation + Cable Pulling at		
		13 Projectwide Final Works (Cladding & Pavement)		155	25-Mar-26 A	26-Aug-26			
		Cladding		155	25-Mar-26 A	26-Aug-26			
		Eastbound		125	24-Apr-26 A	26-Aug-26			
		Typical Subframe & Cladding		125	24-Apr-26 A	26-Aug-26			
		EB CPS (include Niche)		96	16-May-26 A	19-Aug-26			
VE10811		VE Panel - EB SUS (CPS) to CP8 Remaining		46	16-May-26 A	30-Jun-26	VE Panel - EB SUS (CPS) to CP8 Remaining		
VE10781		VE Panel - EB TSS CP20-28 (CPS)		34	06-Jul-26	08-Aug-26	VE Panel - EB TSS CP20-28 (CPS)		
VE10120		VE Panel - EB TSS CP28 to EVB (CPS)		11	09-Aug-26	19-Aug-26	VE Panel - EB TSS CP28 to EVB (CPS)		
		EB NCPS (include Niche)		125	24-Apr-26 A	26-Aug-26			
VE10581		VE Panel - EB SUS to CP8 (NCPS)		67	24-Apr-26 A	29-Jun-26	VE Panel - EB SUS to CP8 (NCPS)		
VE10611		VE Panel - EB TSS CP16-20 (NCPS)		17	06-Jul-26	22-Jul-26	VE Panel - EB TSS CP16-20 (NCPS)		
VE10791		VE Panel - EB TSS CP20-28 (NCPS)		24	23-Jul-26	15-Aug-26	VE Panel - EB TSS CP20-28 (NCPS)		
VE10631		VE Panel - EB TSS CP28 to EVB (NCPS)		11	16-Aug-26	26-Aug-26	VE Panel - EB TSS CP28 to EVB (NCPS)		
		Westbound		155	25-Mar-26 A	26-Aug-26			
		Typical Subframe & Cladding		155	25-Mar-26 A	26-Aug-26			
		WB CPS (include Niche)		141	08-Apr-26 A	26-Aug-26			
VE10022		VE Panel - WB SUS to CP7 (CPS) Remaining		111	08-Apr-26 A	27-Jul-26	VE Panel - WB SUS to CP7 (CPS) Remaining		
VE10471		VE Panel - WB TSS CP20-24 (CPS)		52	06-May-26 A	26-Jun-26	VE Panel - WB TSS CP20-24 (CPS)		
VE10180		VE Panel - WB TSS CP24-EVB (CPS)		61	27-Jun-26	26-Aug-26	VE Panel - WB TSS CP24-EVB (CPS)		
		WB NCPS (include Niche)		155	25-Mar-26 A	26-Aug-26			
VE10711		VE Panel - WB SUS to CP8 (NCPS)		99	25-Mar-26 A	01-Jul-26	VE Panel - WB SUS to CP8 (NCPS)		
VE10731		VE Panel - WB TSS CP20-24 (NCPS)		80	13-May-26 A	31-Jul-26	VE Panel - WB TSS CP20-24 (NCPS)		
VE10771		VE Panel - WB TSS CP24-EVB (NCPS)		26	01-Aug-26	26-Aug-26	VE Panel - WB TSS CP24-EVB (NCPS)		
		Pavement		120	13-Apr-26 A	10-Aug-26			
		Westbound (SUS to CKL)		79	20-May-26 A	06-Aug-26			
PAV40020		Pavement - WB Initial Layers TSS CP25 to 31		21	20-May-26 A	09-Jun-26	Pavement - WB Initial Layers TSS CP25 to 31		
PAV10000		Pavement - WB Initial Layers SUS to LSCC		4	01-Jun-26	04-Jun-26	Pavement - WB Initial Layers SUS to LSCC		
PAV10010B		Pavement - WB Top Layers SUS to CKL		30	08-Jul-26	06-Aug-26	Pavement - WB Top Layers SUS to CKL		
		Eastbound (SUS to CKL)		56	12-Jun-26	06-Aug-26			
PAV10050		Pavement - EB Initial Layers TSS LSCC/CP7 to CP16		9	12-Jun-26	20-Jun-26	Pavement - EB Initial Layers TSS LSCC/CP7 to CP16		
PAV10040		Pavement - EB Initial Layers SUS to LSCC		7	21-Jun-26	27-Jun-26	Pavement - EB Initial Layers SUS to LSCC		
PAV40040		Pavement - EB Initial Layers TSS EVB to CP16 (include Branch Tunnel, S01, EVB)		11	27-Jun-26*	07-Jul-26	Pavement - EB Initial Layers TSS EVB to CP16 (include Branch Tunnel, S01, EVB)		
PAV10040B		Pavement - EB Top Layers SUS to CKL (include Branch Tunnel, S01, EVB)		30	08-Jul-26	06-Aug-26	Pavement - EB Top Layers SUS to CKL (include Branch Tunnel, S01, EVB)		
		AGR & DPR		4	08-Jul-26	11-Jul-26			
PAV20000		Pavement - DPR Initial Layers		2	08-Jul-26	09-Jul-26	Pavement - DPR Initial Layers		
PAV20010		Pavement - AGR/DPR Top Layers		2	10-Jul-26	11-Jul-26	Pavement - AGR/DPR Top Layers		
		TKOLTT Interchange (Top Layer Only)		73	13-Apr-26 A	24-Jun-26			

Activity ID		Activity Name	Dur	Start	Finish	2026		
						Jun	Jul	Aug
	PAV30000	Pavement - TKOLTT Interchange Top Layer	73	13-Apr-26 A	24-Jun-26	Pavement - TKOLTT Interchange Top Layer		
	Road Marking		30	12-Jul-26	10-Aug-26			
	PAV40000	Pavement - Final Road Marking for All Areas	30	12-Jul-26	10-Aug-26		Pavement - Final Road Marking for All Areas	
	14 Projectwide Testing and Commisioning		232	09-Feb-26 A	28-Sep-26			
	FS Water		120	01-Jun-26	28-Sep-26			
	TE210	EB TSS - Window for Final (FS Water) MiMEP Connection & Contr	25	01-Jun-26	25-Jun-26	EB TSS - Window for Final (FS Water) MiMEP Connection & Connection to CKL		
	FSW00	FS Water - Final FS Water Pipe Connection (after last parapet ava	9	01-Jun-26	09-Jun-26	FS Water - Final FS Water Pipe Connection (after last parapet available)		
	FSW10	FS Water - WWO 46 - Part IV Submission	0		30-Jun-26*		FS Water - WWO 46 - Part IV Submission	
	FSW20	FS Water - WSD Pipeline Inspection	60	01-Jul-26	29-Aug-26			
	FSW30	FS Water - Water Sampling	30	30-Aug-26	28-Sep-26			
	Road Safety Audit (RSA)		33	09-Aug-26	10-Sep-26			
	RSA1000	RSA - Site Inspection (by MVA)	3	09-Aug-26*	11-Aug-26			RSA - Site Inspection (by MVA)
	RSA1010	RSA - Report Issurance (by MVA)	30	12-Aug-26	10-Sep-26			
	Early E&M T&C (Level 1-Level 2 Testing)		147	09-Feb-26 A	05-Jul-26			
	Westbound (Unfinished scope to be continue in Final T&C)		147	09-Feb-26 A	05-Jul-26			
	ETC1000	WB- Tunnel Damper Function Test	147	09-Feb-26 A	05-Jul-26*	WB- Tunnel Damper Function Test		
	ETC1010	WB- Tunnel Lighting Functional Test	131	25-Feb-26 A	05-Jul-26*	WB- Tunnel Lighting Functional Test		
	ETC1020	WB- Cable Insulation Test	128	28-Feb-26 A	05-Jul-26*	WB- Cable Insulation Test		
	ETC1040	WB- AFA System Functional Test	88	09-Apr-26 A	05-Jul-26*	WB- AFA System Functional Test		
	ETC1050	WB- AQMS/CMCS Point to Point Test	69	28-Apr-26 A	05-Jul-26*	WB- AQMS/CMCS Point to Point Test		
	ETC1100	WB- Fire Hydrant Pump Functional Test	22	13-Jun-26	04-Jul-26*	WB- Fire Hydrant Pump Functional Test		
	Eastbound (Unfinished scope to be continue in Final T&C)		128	28-Feb-26 A	05-Jul-26			
	ETC1030	EB- Tunnel Damper Function Test	128	28-Feb-26 A	05-Jul-26*	EB- Tunnel Damper Function Test		
	ETC1060	EB- Tunnel Lighting Functional Test	65	02-May-26 A	05-Jul-26*	EB- Tunnel Lighting Functional Test		
	ETC1070	EB- AQMS/CMCS Point to Point Test	60	07-May-26 A	05-Jul-26*	EB- AQMS/CMCS Point to Point Test		
	ETC1080	EB- AFA System Functional Test	58	09-May-26 A	05-Jul-26*	EB- AFA System Functional Test		
	ETC1090	EB- Cable Insulation Test	37	30-May-26 A	05-Jul-26*	EB- Cable Insulation Test		
	Final E&M/VAC T&C (Level 1-3 Testing)		69	19-Jun-26	26-Aug-26			
	FTC1000	WB - Service Gallery MiMEP T&C	21	19-Jun-26	09-Jul-26	WB - Service Gallery MiMEP T&C		
	FTC1060	TBM Tunnel - Tunnel Lighting T&C	26	10-Jul-26	05-Aug-26		TBM Tunnel - Tunnel Lighting T&C	
	FTC1010	EB - Service Gallery MiMEP T&C	41	16-Jul-26	25-Aug-26		EB - Service Gallery MiMEP T&C	
	Detailed 52d T&C Programme		60	27-Jun-26	26-Aug-26			
	EB OHVD Level Final Installation		21	27-Jun-26	18-Jul-26			
	DFTC1010	OHVD - Final Tunnel Lighting Installation	13	27-Jun-26	10-Jul-26	OHVD - Final Tunnel Lighting Installation		
	DFTC1020	OHVD - Final Cable Termination for Lighting	21	27-Jun-26	18-Jul-26	OHVD - Final Cable Termination for Lighting		
	DFTC1000	OHVD - Final Cable Termination for Damper	20	27-Jun-26	17-Jul-26	OHVD - Final Cable Termination for Damper		
	EB Road Level Final Installation		17	27-Jun-26	14-Jul-26			
	DFTC1030	Road Level CPS - Final Cable Pulling CP26 to CP29	17	27-Jun-26	14-Jul-26	Road Level CPS - Final Cable Pulling CP26 to CP29		
	DFTC1060	Road Level NCPS - Final FS Niche Installation	3	27-Jun-26	30-Jun-26	Road Level NCPS - Final FS Niche Installation		
	EB Service Gallery Level Final Installation		22	27-Jun-26	19-Jul-26			
	DFTC1070	SG -Final FS System Installation	20	27-Jun-26	17-Jul-26	SG -Final FS System Installation		
	DFTC1080	SG - Final Foam System Installation	5	27-Jun-26	02-Jul-26	SG - Final Foam System Installation		
	DFTC1100	SG - Final E&M Zone Switches Board	15	27-Jun-26	12-Jul-26	SG - Final E&M Zone Switches Board		
	DFTC1110	SG - Final Cable Termination	22	27-Jun-26	19-Jul-26	SG - Final Cable Termination		
	Projectwise Testing		60	27-Jun-26	26-Aug-26			
	DFTC1040	Road Level CPS - Final Cable Level 1& 2 Testing (Insulation Test)	20	27-Jun-26	17-Jul-26	Road Level CPS - Final Cable Level 1& 2 Testing (Insulation Test)		
	DFTC1120	SG - Final Electrical Level 1 & 2 Testing (Functional)	25	27-Jun-26	22-Jul-26	SG - Final Electrical Level 1 & 2 Testing (Functional)		
	DFTC1140	SG - Final FS AFA and FS Water System Test	24	27-Jun-26	21-Jul-26	SG - Final FS AFA and FS Water System Test		
	FTC1050A	WB Tunnel Zone A - TVS Flow Test	9	05-Jul-26	14-Jul-26		WB Tunnel Zone A - TVS Flow Test	
	FTC1050B	WB Tunnel Zone B - TVS Flow Test	10	14-Jul-26	24-Jul-26		WB Tunnel Zone B - TVS Flow Test	
	FTC1040	TBM Tunnel - FS AFA and FS Water System Test	31	17-Jul-26	17-Aug-26		TBM Tunnel - FS AFA and FS Water System Test	

Activity ID		Activity Name	Dur	Start	Finish	2026		
						Jun	Jul	Aug
		DFTC1050	Road Level - Final LV Power On	1	17-Jul-26	18-Jul-26		Road Level - Final LV Power On
		DFTC1090	SG - Final FS Level 1 & 2 Testing (Functional)	14	17-Jul-26	31-Jul-26		SG - Final FS Level 1 & 2 Testing (Functional)
		DFTC1130	SG - Final Air Flow Measurement	23	17-Jul-26	09-Aug-26		SG - Final Air Flow Measurement
		FTC1020	TBM Tunnel - Emergency Power Supply System T&C	30	18-Jul-26	17-Aug-26		TBM Tunnel - Emergency Pow
		DFTC1150	SG - Emergency Power Supply System T&C	28	21-Jul-26	18-Aug-26		SG - Emergency Power Sup
		FTC1050C	EB Tunnel Zone C - TVS Flow Test	10	24-Jul-26	03-Aug-26		EB Tunnel Zone C - TVS Flow Test
		FTC1050D	EB Tunnel Zone D - TVS Flow Test	10	03-Aug-26	13-Aug-26		EB Tunnel Zone D - TVS Flow Test
		FTC1050E	EB/WB - Final System Integrated Test	13	13-Aug-26	26-Aug-26		EB/WB -
		Pre-Level 3 Testing		26	26-May-26 A	20-Jun-26		
		A229451300	WB Tunnel Zone A - Pre-Level 3 TVS Test	26	26-May-26 A	20-Jun-26	WB Tunnel Zone A - Pre-Level 3 TVS Test	
		15 Projectwide Statutory Inspection and Handover		85	19-Jul-26	12-Oct-26		
		Proposed Tunnel Fire Services Inspection (subject to FSD)		47	26-Aug-26	12-Oct-26		
		FSI1000	Fire Service Inspection Period by FSD (subject to FSD)	47	27-Aug-26	12-Oct-26		
		Proposed 47d FSI Detail Programme (subject to FSD arrangement)		13	26-Aug-26	08-Sep-26		
		FSI1090	FSI - Endorsement	0		26-Aug-26		◆ FSI - En
		FSI1010	FSI - FS Installation inspection at Service Gallery	13	27-Aug-26	08-Sep-26		
		FSI1020	FSI - FS Installation inspection at Road Tunnel	13	27-Aug-26	08-Sep-26		
		Incentive Payment Milestones		0	19-Jul-26	19-Jul-26		
		IPM0021	M3 - Seawall Reinstatment Area ready for handover to VTC & EB	0		19-Jul-26*		◆ M3 - Seawall Reinstatment Area ready for handover to VTC & EB Remaining CW Completed (OHVD c
		Infrastructure Works		137	30-Apr-26 A	14-Sep-26		
		10 Lam Chak Street / Kai Hing Road Modification		137	30-Apr-26 A	14-Sep-26		
		LCS/KHR Modification (KD-19)		137	30-Apr-26 A	14-Sep-26		
		Stage 2 Works - New Roundabout		137	30-Apr-26 A	14-Sep-26		
		LCS10028	LCS/KHR - Advanced Drainage Construction	93	30-Apr-26 A	01-Aug-26		LCS/KHR - Advanced Drainage Construction
		LCS10020	LCS / KHR - Site Formation	16	02-Aug-26	17-Aug-26		LCS / KHR - Site Formation
		LCS10025	LCS / KHR - Drainage	28	18-Aug-26	14-Sep-26		
		Outstanding Works		1645	19-Feb-23 A	21-Aug-27		
		Site Demobilization & Land Lot Handover		183	02-May-26 A	31-Oct-26		
		Barging Point at Portion P		30	30-Jul-26	02-Sep-26		
		BP1000	Barging Point - Dismantling	30	30-Jul-26	02-Sep-26		
		Area 3B-2		76	01-Aug-26	31-Oct-26		
		SY1000	Precast Storage - Gantry Crane Decommissioning	76	01-Aug-26*	31-Oct-26		
		Area 3B-3		31	01-Jun-26	08-Jul-26		
		MP1010	Mortar Plant - Site clearance	31	01-Jun-26	08-Jul-26	Mortar Plant - Site clearance	
		Area 3B-4		122	01-Jun-26	30-Sep-26		
		A229451110	Tunnel IS/CP/Plant Storage Area Clearance	92	01-Jun-26*	31-Aug-26		
		A229451260	Tower Crane Demobilisation	45	01-Jun-26*	15-Jul-26	Tower Crane Demobilisation	
		A229451280	External Team Amenities Clearance	61	01-Aug-26*	30-Sep-26		
		Area 3E-1		61	01-Aug-26	30-Sep-26		
		A229451290	External Team Amenities Clearance	61	01-Aug-26*	30-Sep-26		
		Area 3E-2		104	02-May-26 A	03-Sep-26		
		STP1000	Slurry Treatment Plant - Dismantling	73	02-May-26 A	29-Jul-26		Slurry Treatment Plant - Dismantling
		STP1010	Slurry Treatment Plant Area - Site clearance	31	30-Jul-26	03-Sep-26		
		Maintanance Period		1645	19-Feb-23 A	21-Aug-27		
		S20 Establishment (KD-30)		1200	19-Feb-23 A	02-Jun-26		
		A20602	Road S20 - Establishment Period	1200	19-Feb-23 A	02-Jun-26	Road S20 - Establishment Period	
		MP30	KD-30 - Completion of Section 10A - Road S20 Establishment wor	0		02-Jun-26	◆ KD-30 - Completion of Section 10A - Road S20 Establishment works	
		HBR/CYS/WCR Establishment (KD-35)		365	01-Jun-26	21-Aug-27		
		MP35	HBR / CYS / WCR Junction Moditication - Establishment works	365	01-Jun-26	21-Aug-27		
		LCS/KHR Establishment (KD-32)		365	01-Jun-26	31-May-27		
		MP32	LCS / KHR - Portion N2 - Establishment works	365	01-Jun-26	31-May-27		

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jul	Aug	Sep
HKT2 Final Push Programme DD 30Jun26		1676	19-Feb-23 A	21-Sep-27			
Construction		372	03-Nov-25 A	09-Nov-26			
Trunk Road T2		372	03-Nov-25 A	09-Nov-26			
01 West Ventilation Building - WVB		170	02-Mar-26 A	19-Aug-26			
WVB - Remaining works after FSI		170	02-Mar-26 A	19-Aug-26			
External Works		170	02-Mar-26 A	19-Aug-26			
WVB1950	WVB - Fence Wall (KFR Side)	133	02-Mar-26 A	13-Jul-26	WVB - Fence Wall (KFR Side)		
WVB1960	WVB- Gate Design Confirmation	0		30-Jun-26*	WVB- Gate Design Confirmation		
WVB1970	WVB - Gate Fabrication and Installation	50	01-Jul-26	19-Aug-26	WVB - Gate Fabrication and Installation		
Final works		112	20-Apr-26 A	10-Aug-26			
WVB1980	WVB - Road Side Kerb and Channel (EVA side)	71	20-Apr-26 A	30-Jun-26 A	WVB - Road Side Kerb and Channel (EVA side)		
WVB1990	WVB - Road Side Kerb and Channel (KFR side)	30	01-Jun-26 A	30-Jun-26 A	WVB - Road Side Kerb and Channel (KFR side)		
WVB1880	WVB - Backfilling and Subbase	13	01-Jul-26*	13-Jul-26	WVB - Backfilling and Subbase		
WVB2000	WVB - Remaining Soft Landscape	31	01-Jul-26	31-Jul-26	WVB - Remaining Soft Landscape		
WVB1860	WVB - Flexible Pavement	8	14-Jul-26	21-Jul-26	WVB - Flexible Pavement		
WVB1930	WVB - Handover with HyD	20	22-Jul-26	10-Aug-26	WVB - Handover with HyD		
WVB1901	KD-29 - Completion of Section 9G - Remaining Landscape	0		31-Jul-26*	◆ KD-29 - Completion of Section 9G - Remaining Landscape		
02 AtGrade Road -AGR		44	11-Jun-26 A	24-Jul-26			
Kiosk		6	01-Jul-26	06-Jul-26			
AGR1110	Kiosk - Reday for FSI	6	01-Jul-26	06-Jul-26*	Kiosk - Reday for FSI		
AGR - Road & Drainage works		6	19-Jul-26	24-Jul-26			
AGR1150	AGR - Remaining Barrier (after ramp demobilisation)	6	19-Jul-26	24-Jul-26	AGR - Remaining Barrier (after ramp demobilisation)		
AGR - Road Lighting		30	11-Jun-26 A	10-Jul-26			
AGR1160	AGR & DPR - Road Lighting Installation	30	11-Jun-26 A	10-Jul-26	AGR & DPR - Road Lighting Installation		
Temporary Ramp for CKR Opening		24	25-Jun-26 A	18-Jul-26			
A229450400	DPR - WB Temp. Ramp demolision (after last usage of MSV)	24	25-Jun-26 A	18-Jul-26	DPR - WB Temp. Ramp demolision (after last usage of MSV)		
03 Depressed Road - DPR		153	01-Mar-26 A	31-Jul-26			
DPR - Road Works		153	01-Mar-26 A	31-Jul-26			
Rising Main		30	01-Jul-26	30-Jul-26			
A229450410	DPR - Civil - Central Divider	30	01-Jul-26	30-Jul-26	DPR - Civil - Central Divider		
Movement Joint and Cut-off Drain		153	01-Mar-26 A	31-Jul-26			
A229451140	DPR - MJ & Cut-off Drain Westbound batch 1	122	01-Mar-26 A	30-Jun-26 A	DPR - MJ & Cut-off Drain Westbound batch 1		
A229451160	DPR - MJ & Cut-off Drain Eastbound batch 1	79	13-Apr-26 A	30-Jun-26 A	DPR - MJ & Cut-off Drain Eastbound batch 1		
A229451150	DPR - MJ & Cut-off Drain Westbound batch 2	31	01-Jul-26	31-Jul-26	DPR - MJ & Cut-off Drain Westbound batch 2		
A229451170	DPR - MJ & Cut-off Drain Eastbound batch 2	31	01-Jul-26	31-Jul-26	DPR - MJ & Cut-off Drain Eastbound batch 2		
06 Launching Shaft & C&C Tunnel - LSCC		234	01-Dec-25 A	22-Jul-26			
LSCC - Backfilling & Dwall Dismantling		234	01-Dec-25 A	22-Jul-26			
LSCC1000	Demoliton of Strutting Beams, C&C Bulkhead Wall	234	01-Dec-25 A	22-Jul-26	Demoliton of Strutting Beams, C&C Bulkhead Wall		
07 Tunnel Sub-sea (TSS)		165	10-Mar-26 A	21-Aug-26			
TSS - TBM Excavation from Kai Tak		165	10-Mar-26 A	21-Aug-26			
Eastbound - TBM S1282		165	10-Mar-26 A	21-Aug-26			
TBM2 Rescue		165	10-Mar-26 A	21-Aug-26			
Seawall Reinstatement		165	10-Mar-26 A	21-Aug-26			
A229451030	Final Works	165	10-Mar-26 A	21-Aug-26	Final Works		
A229451040	Target Handover to VTC	0		19-Jul-26*	◆ Target Handover to VTC		
09 Cross Passages		14	01-Jul-26	14-Jul-26			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		14	01-Jul-26	14-Jul-26			
CP26 by Mini TBM		14	01-Jul-26	14-Jul-26			
A8300	CP26 - E&M Installation	14	01-Jul-26	14-Jul-26	CP26 - E&M Installation		
CP28 by D&Br		14	01-Jul-26	14-Jul-26			

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jul	Aug	Sep
TD1300	CP28 - E&M Installation	14	01-Jul-26	14-Jul-26	CP28 - E&M Installation		
CP29 by D&Br		14	01-Jul-26	14-Jul-26			
TD1390	CP29 - E&M Installation	14	01-Jul-26	14-Jul-26	CP29 - E&M Installation		
10 East Ventilation Building - EVB		122	01-Jun-26 A	30-Sep-26			
VO - Recovery Vehicle Base (RVB) Construction		122	01-Jun-26 A	30-Sep-26			
EVB1715	RVB - Strudtual Works and Canopy	70	01-Jun-26 A	09-Aug-26	RVB - Strudtual Works and Canopy		
EVB1630	RVB - Drainage works	21	10-Aug-26	30-Aug-26		RVB - Drainage works	
EVB1695	RVB - Paving works	31	31-Aug-26	30-Sep-26			
11 Tunnel E&M Installation		122	29-Mar-26 A	28-Jul-26			
WB - E&M Works		106	29-Mar-26 A	12-Jul-26			
WB - HV Cabling & HV Power On		12	01-Jul-26	12-Jul-26			
TE1220	WB Tunnel - Final HV Power On Change Over	12	01-Jul-26	12-Jul-26	WB Tunnel - Final HV Power On Change Over		
WB - LV Cabling & LV Power On		29	02-Jun-26 A	30-Jun-26 A			
E&MC1190	WB SUS to CP2 - E&M Installation (Final Stage)	29	02-Jun-26 A	30-Jun-26 A	WB SUS to CP2 - E&M Installation (Final Stage)		
WB - Below Road Level E&M Installation		99	29-Mar-26 A	05-Jul-26			
MiMEP		99	29-Mar-26 A	05-Jul-26			
TF070	WB TSS - Service Gallery E&M Installation	99	29-Mar-26 A	05-Jul-26	WB TSS - Service Gallery E&M Installation		
EB - E&M Works		62	28-May-26 A	28-Jul-26			
EB - HV Cabling & HV Power On		23	12-Jun-26 A	04-Jul-26			
TE1190	EB Tunnel - Permanent HV Cable laying (Final Section)	20	12-Jun-26 A	01-Jul-26	EB Tunnel - Permanent HV Cable laying (Final Section)		
TE230	EB Tunnel - Final HV Power On Change Over	3	02-Jul-26	04-Jul-26	EB Tunnel - Final HV Power On Change Over		
EB - LV Cabling & LV Power On		42	13-Jun-26 A	24-Jul-26			
E&MC2120	EB TSS - Final TVS Damper Installation (subject to OHVD Cleanin	23	13-Jun-26 A	05-Jul-26	EB TSS - Final TVS Damper Installation (subject to OHVD Cleaning)		
E&MC1100	EB TSS - CP16-20 E&M installation	34	21-Jun-26 A	24-Jul-26	EB TSS - CP16-20 E&M installation		
E&MC1120	EB TSS - CP20-28 - E&M installation	24	01-Jul-26	24-Jul-26	EB TSS - CP20-28 - E&M installation		
E&MC2130	EB - LV Power On	0		05-Jul-26	◆ EB - LV Power On		
E&MC2100	EB TSS - E&M Installation CP28 to EVB for Zone C/D VAC T&C	19	06-Jul-26	24-Jul-26	EB TSS - E&M Installation CP28 to EVB for Zone C/D VAC T&C		
EB - Below Road Level E&M Installation		62	28-May-26 A	28-Jul-26			
MiMEP		39	28-May-26 A	05-Jul-26			
TE1230	EB TSS - Final MiMEP Connection (by BYME)	39	28-May-26 A	05-Jul-26	EB TSS - Final MiMEP Connection (by BYME)		
FS Room		28	01-Jul-26	28-Jul-26			
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	01-Jul-26	28-Jul-26	EB TBM Tunnel - FS Control Room E&M Installation		
Low Point Sump		19	01-Jul-26	19-Jul-26			
TE190	EB TSS - Low Point Sump installation CP27	14	01-Jul-26	14-Jul-26	EB TSS - Low Point Sump installation CP27		
TE250	EB TSS - Low Point Sump T&C CP27	5	15-Jul-26	19-Jul-26	EB TSS - Low Point Sump T&C CP27		
12 Projectwide Installation by Others (TCSS/MNO/FNO)		211	15-Mar-26 A	11-Oct-26			
TCSS Tunnel Installation		75	10-Jun-26 A	23-Aug-26			
Radio System Installation		75	10-Jun-26 A	23-Aug-26			
TCSS1040	TCSS Installation concurrent with E&M installation (Radio System)	75	10-Jun-26 A	23-Aug-26	TCSS Installation concurrent with E&M installation (Radio System)		
TCSS1050	Radio System Ready before BTP T2 FSI	0		23-Aug-26*	◆ Radio System Ready before BTP T2 FSI		
FNO (Fixed Network Operator)		135	30-May-26 A	11-Oct-26			
FNO1000	FNO Cable Containment Installation at EVB	61	30-May-26 A	29-Jul-26	FNO Cable Containment Installation at EVB		
FNO1040	FNO Cable Laying at WVB	29	01-Jul-26	29-Jul-26	FNO Cable Laying at WVB		
FNO1010	FNO Cable Containment Installation at WB	29	30-Jul-26	27-Aug-26		FNO Cable Containment Installation at WB	
FNO1050	FNO Cable Laying at EVB	29	30-Jul-26	27-Aug-26		FNO Cable Laying at EVB	
FNO1020	FNO Cable Containment Installation at EB	29	28-Aug-26	25-Sep-26			FNO Ca
FNO1060	FNO Cable Laying at WB & EB	45	28-Aug-26	11-Oct-26			
MNO (Mobile Network Operator)		199	15-Mar-26 A	29-Sep-26			
MNO1000	MNO - WB & EB Cable Containment Installation + Cable Pulling W	139	15-Mar-26 A	31-Jul-26	MNO - WB & EB Cable Containment Installation + Cable Pulling WVB-CP19		
MNO1010	MNO - WB & EB Cable Containment Installation + Cable Pulling at	30	01-Aug-26	30-Aug-26		MNO - WB & EB Cable Containment Installation + Cable Pulling at WVB	
MNO1020	MNO - WB & EB Cable Containment Installation + Cable Pulling at	30	31-Aug-26	29-Sep-26			

Activity ID		Activity Name	Dur	Start	Finish	2026		
						Jul	Aug	Sep
13 Projectwide Final Works (Cladding & Pavement)			372	03-Nov-25 A	09-Nov-26			
Cladding			372	03-Nov-25 A	09-Nov-26			
Eastbound (Target 95% Completion before FSI)			297	03-Nov-25 A	26-Aug-26			
Typical Subframe & Cladding			297	03-Nov-25 A	26-Aug-26			
TCSS EB Target Return Date			10	07-Jul-26	17-Jul-26			
TR1000	TCSS EB - Return CP21-24	0		07-Jul-26*	◆ TCSS EB - Return CP21-24			
TR1020	TCSS EB - Return CP27-29	0		17-Jul-26*	◆ TCSS EB - Return CP27-29			
TR1010	TCSS EB - Return CP24-27	0		17-Jul-26*	◆ TCSS EB - Return CP24-27			
TR1030	TCSS EB - Return CP29-31	0		17-Jul-26*	◆ TCSS EB - Return CP29-31			
Final VE Panel (CPS, NCPS, Tym Area)			57	01-Jul-26	26-Aug-26			
VE10781	VE Panel - EB TSS CP20-21	7	01-Jul-26	07-Jul-26	VE Panel - EB TSS CP20-21			
VE11040	VE Panel - EB CP0 to CP7 Remaining	49	01-Jul-26	18-Aug-26	VE Panel - EB CP0 to CP7 Remaining			
VE11010	VE Panel - EB TSS CP21-24	21	08-Jul-26	28-Jul-26	VE Panel - EB TSS CP21-24			
VE11020	VE Panel - EB TSS CP24-27	40	18-Jul-26	26-Aug-26	VE Panel - EB TSS CP24-27			
VE10120	VE Panel - EB TSS CP27-30	33	25-Jul-26	26-Aug-26	VE Panel - EB TSS CP27-30			
VE11030	VE Panel - EB TSS CP30 to EVB	33	25-Jul-26	26-Aug-26	VE Panel - EB TSS CP30 to EVB			
EB CPS (include Niche)			46	16-May-26 A	30-Jun-26 A			
VE10811	VE Panel - EB CP7 to CP8 Remaining	46	16-May-26 A	30-Jun-26 A	VE Panel - EB CP7 to CP8 Remaining			
EB NCPS (include Niche)			240	03-Nov-25 A	30-Jun-26 A			
VE10611	VE Panel - EB TSS CP16-20 (NCPS)	240	03-Nov-25 A	30-Jun-26 A	VE Panel - EB TSS CP16-20 (NCPS)			
VE10581	VE Panel - EB SUS to CP8 (NCPS)	68	24-Apr-26 A	30-Jun-26 A	VE Panel - EB SUS to CP8 (NCPS)			
Westbound (Target 95% Completion before FSI)			147	25-Mar-26 A	18-Aug-26			
Typical Subframe & Cladding			147	25-Mar-26 A	18-Aug-26			
TCSS WB Target Return Date			0	10-Jul-26	10-Jul-26			
TR1040	TCSS WB - Return CP28-29	0		10-Jul-26*	◆ TCSS WB - Return CP28-29			
Final VE Panel (CPS, NCPS, Tym Area)			49	01-Jul-26	18-Aug-26			
VE10180	VE Panel - WB TSS CP25-28	21	01-Jul-26	21-Jul-26	VE Panel - WB TSS CP25-28			
VE10771	VE Panel - WB TSS EVB-CP29	21	01-Jul-26	21-Jul-26	VE Panel - WB TSS EVB-CP29			
VE11060	VE Panel - WB TSS CP0-CP7 Remaining	49	01-Jul-26	18-Aug-26	VE Panel - WB TSS CP0-CP7 Remaining			
VE11050	VE Panel - WB TSS CP28-29	14	22-Jul-26	04-Aug-26	VE Panel - WB TSS CP28-29			
WB CPS (include Niche)			84	08-Apr-26 A	30-Jun-26 A			
VE10022	VE Panel - WB CP0 to CP7 (CPS) (Phase 2)	84	08-Apr-26 A	30-Jun-26 A	VE Panel - WB CP0 to CP7 (CPS) (Phase 2)			
VE10471	VE Panel - WB TSS CP20-25 (CPS)	56	06-May-26 A	30-Jun-26 A	VE Panel - WB TSS CP20-25 (CPS)			
WB NCPS (include Niche)			98	25-Mar-26 A	30-Jun-26 A			
VE10711	VE Panel - WB CP0 to CP7 (NCPS) (Phase 1)	98	25-Mar-26 A	30-Jun-26 A	VE Panel - WB CP0 to CP7 (NCPS) (Phase 1)			
VE10731	VE Panel - WB TSS CP20-24 (NCPS)	49	13-May-26 A	30-Jun-26 A	VE Panel - WB TSS CP20-24 (NCPS)			
Remaining Typical & Non-Typical Cladding (before road opening)			75	27-Aug-26	09-Nov-26			
VE11000	VE Panel - All Remaining Cladding	75	27-Aug-26	09-Nov-26				
Pavement			139	13-Apr-26 A	29-Aug-26			
Westbound (TSS to CKL)			24	15-Jul-26	07-Aug-26			
PAV10090A	Pavement - WB Top Layers CP7-18	14	15-Jul-26	28-Jul-26	Pavement - WB Top Layers CP7-18			
PAV10090B	Pavement - WB Top Layers CP18-EVB	14	25-Jul-26	07-Aug-26	Pavement - WB Top Layers CP18-EVB			
Eastbound (TSS to CKL)			64	27-Jun-26 A	29-Aug-26			
PAV40040	Pavement - EB Initial Layers TSS CP16-24	12	27-Jun-26 A	08-Jul-26	Pavement - EB Initial Layers TSS CP16-24			
PAV40060	Pavement - EB Initial Layers TSS EVB to CP30	7	09-Jul-26	15-Jul-26	Pavement - EB Initial Layers TSS EVB to CP30			
PAV40070	Pavement - EB Initial Layers TSS CP24-30	7	26-Jul-26	01-Aug-26	Pavement - EB Initial Layers TSS CP24-30			
PAV10090C	Pavement - EB Top Layers CP7-18	14	04-Aug-26	17-Aug-26	Pavement - EB Top Layers CP7-18			
PAV10090D	Pavement - EB Top Layers CP18-EVB (include Branch Tunnel, S0	16	14-Aug-26	29-Aug-26	Pavement - EB Top Layers CP18-EVB (include Branch Tunnel, S01, EVB)			
AGR to LSCC			30	31-Jul-26	29-Aug-26			
PAV20010	Pavement - EB/WB AGR-LSCC Initial & Top Layers	30	31-Jul-26	29-Aug-26	Pavement - EB/WB AGR-LSCC Initial & Top Layers			
TKOLTT Interchange (Top Layer Only)			103	13-Apr-26 A	24-Jul-26			

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jul	Aug	Sep
PAV30000	Pavement - TKOLTT Interchange Top Layer	103	13-Apr-26 A	24-Jul-26	Pavement - TKOLTT Interchange Top Layer		
Temporary Road Marking & Resurfacing		33	01-Jul-26	02-Aug-26			
PAV40050	Pavement - Temporary Road Marking on Base Layer	33	01-Jul-26	02-Aug-26	Pavement - Temporary Road Marking on Base Layer		
14 Projectwide Testing and Commisioning		267	09-Feb-26 A	02-Nov-26			
FS Water		124	28-May-26 A	28-Sep-26			
TE210	EB TSS - Window for Final (FS Water) MiMEP Connection & Contr	34	28-May-26 A	30-Jun-26 A	EB TSS - Window for Final (FS Water) MiMEP Connection & Connection to CKL		
FSW10	FS Water - WWO 46 - Part IV Submission	0		30-Jun-26 A	FS Water - WWO 46 - Part IV Submission		
FSW20	FS Water - WSD Pipeline Inspection	60	01-Jul-26	29-Aug-26	FS Water - WSD Pipeline Inspection		
FSW30	FS Water - Water Sampling	30	30-Aug-26	28-Sep-26			
FSW40	FS Water -Issurance of WWO 46 Part V(b) (subj. to WSD)	0		28-Sep-26			
Road Safety Audit (RSA)		92	03-Aug-26	02-Nov-26			
RSA1000	RSA - Site Inspection (by MVA)	3	03-Aug-26	05-Aug-26		RSA - Site Inspection (by MVA)	
RSA1010	RSA - Report Issurance (by MVA)	30	06-Aug-26	04-Sep-26			RSA - Report Issurance (by MVA)
RSA1020	RSA - Response Report Issue (by AECOM)	14	05-Sep-26	18-Sep-26			RSA - Response Report I
RSA1030	RSA - TD Review Reports and Approval (Assume 2 rounds)	45	19-Sep-26	02-Nov-26			
Early E&M T&C (Level 1-Level 2 Testing)		147	09-Feb-26 A	05-Jul-26			
Westbound (Unfinished scope to be continue in Final T&C)		147	09-Feb-26 A	05-Jul-26			
ETC1000	WB- Tunnel Damper Function Test	147	09-Feb-26 A	05-Jul-26*	WB- Tunnel Damper Function Test		
ETC1010	WB- Tunnel Lighting Functional Test	131	25-Feb-26 A	05-Jul-26*	WB- Tunnel Lighting Functional Test		
ETC1020	WB- Cable Insulation Test	128	28-Feb-26 A	05-Jul-26*	WB- Cable Insulation Test		
ETC1040	WB- AFA System Functional Test	88	09-Apr-26 A	05-Jul-26*	WB- AFA System Functional Test		
ETC1050	WB- AQMS/CMCS Point to Point Test	69	28-Apr-26 A	05-Jul-26*	WB- AQMS/CMCS Point to Point Test		
ETC1100	WB- Fire Hydrant Pump Functional Test	21	15-Jun-26 A	05-Jul-26*	WB- Fire Hydrant Pump Functional Test		
Eastbound (Unfinished scope to be continue in Final T&C)		128	28-Feb-26 A	05-Jul-26			
ETC1030	EB- Tunnel Damper Function Test	128	28-Feb-26 A	05-Jul-26*	EB- Tunnel Damper Function Test		
ETC1060	EB- Tunnel Lighting Functional Test	65	02-May-26 A	05-Jul-26*	EB- Tunnel Lighting Functional Test		
ETC1070	EB- AQMS/CMCS Point to Point Test	60	07-May-26 A	05-Jul-26*	EB- AQMS/CMCS Point to Point Test		
ETC1080	EB- AFA System Funtional Test	58	09-May-26 A	05-Jul-26*	EB- AFA System Funtional Test		
ETC1090	EB- Cable Insulation Test	37	30-May-26 A	05-Jul-26*	EB- Cable Insulation Test		
Final E&M/VAC T&C (Level 1-3 Testing)		49	06-Jul-26	23-Aug-26			
Detailed 49d T&C Programme		49	06-Jul-26	23-Aug-26			
EB OHVD Level Final Installation		18	06-Jul-26	23-Jul-26			
DFTC1010	OHVD - Final Tunnel Lighting Installation	11	06-Jul-26	16-Jul-26	OHVD - Final Tunnel Lighting Installation		
DFTC1000	OHVD - Final Cable Termination for Damper	18	06-Jul-26	23-Jul-26	OHVD - Final Cable Termination for Damper		
DFTC1020	OHVD - Final Cable Termination for Lighting	7	17-Jul-26	23-Jul-26	OHVD - Final Cable Termination for Lighting		
EB Road Level Final Installation		20	06-Jul-26	25-Jul-26			
DFTC1030	Road Level CPS - Final Cable Pulling CP26 to CP29	17	06-Jul-26	22-Jul-26	Road Level CPS - Final Cable Pulling CP26 to CP29		
DFTC1060	Road Level NCPS - Final FS Niche Installation	20	06-Jul-26	25-Jul-26	Road Level NCPS - Final FS Niche Installation		
EB Service Gallery Level Final Installation		22	06-Jul-26	27-Jul-26			
DFTC1070	SG -Final FS System Installation	20	06-Jul-26	25-Jul-26	SG -Final FS System Installation		
DFTC1080	SG - Final Foam System Installation	5	06-Jul-26	10-Jul-26	SG - Final Foam System Installation		
DFTC1100	SG - Final E&M Zone Switches Board	15	06-Jul-26	20-Jul-26	SG - Final E&M Zone Switches Board		
DFTC1110	SG - Final Cable Termination	22	06-Jul-26	27-Jul-26	SG - Final Cable Termination		
Projectwise Testing		49	06-Jul-26	23-Aug-26			
OHVD Level		49	06-Jul-26	23-Aug-26			
FTC1050A	WB Tunnel Zone A - TVS Flow Test	9	06-Jul-26	14-Jul-26	WB Tunnel Zone A - TVS Flow Test		
FTC1050B	WB Tunnel Zone B - TVS Flow Test	10	15-Jul-26	24-Jul-26	WB Tunnel Zone B - TVS Flow Test		
FTC1050C	EB Tunnel Zone C - TVS Flow Test	10	25-Jul-26	03-Aug-26	EB Tunnel Zone C - TVS Flow Test		
FTC1050D	EB Tunnel Zone D - TVS Flow Test	10	04-Aug-26	13-Aug-26	EB Tunnel Zone D - TVS Flow Test		
FTC1050E	EB/WB - Final System Integrated Test	10	14-Aug-26	23-Aug-26	EB/WB - Final System Integrated Test		
Road Level		49	06-Jul-26	23-Aug-26			

Activity ID		Activity Name	Dur	Start	Finish	2026		
						Jul	Aug	Sep
	DFTC1040	Road Level CPS - Final Cable Level 1& 2 Testing (Insulation Test)	20	06-Jul-26	25-Jul-26		Road Level CPS - Final Cable Level 1& 2 Testing (Insulation Test)	
	DFTC1160	TBM Tunnel - Water Pressure Test & Pump System Test	29	06-Jul-26	03-Aug-26		TBM Tunnel - Water Pressure Test & Pump System Test	
	FTC1060	TBM Tunnel - Tunnel Lighting T&C	26	17-Jul-26	11-Aug-26		TBM Tunnel - Tunnel Lighting T&C	
	DFTC1050	Road Level - Final LV (Sub-Main) Power On	1	26-Jul-26	26-Jul-26		Road Level - Final LV (Sub-Main) Power On	
	FTC1020	TBM Tunnel - Emergency Power Supply System T&C	28	27-Jul-26	23-Aug-26		TBM Tunnel - Emergency Power Supply System T&C	
	FTC1040	TBM Tunnel - AFA Function Test	28	27-Jul-26	23-Aug-26		TBM Tunnel - AFA Function Test	
	Service Gallery Level		49	06-Jul-26	23-Aug-26			
	DFTC1140	SG - Final FS AFA and FS Water System Test	24	06-Jul-26	29-Jul-26		SG - Final FS AFA and FS Water System Test	
	DFTC1090	SG - Final FS Level 1 & 2 Testing (Functional)	14	26-Jul-26	08-Aug-26		SG - Final FS Level 1 & 2 Testing (Functional)	
	DFTC1130	SG - Final Air Flow Measurement	23	26-Jul-26	17-Aug-26		SG - Final Air Flow Measurement	
	DFTC1120	SG - Final Electrical Level 1 & 2 Testing (Functional)	25	28-Jul-26	21-Aug-26		SG - Final Electrical Level 1 & 2 Testing (Functional)	
	DFTC1150	SG - Emergency Power Supply System T&C	25	30-Jul-26	23-Aug-26		SG - Emergency Power Supply System T&C	
	Pre-Level 3 Testing		41	26-May-26 A	05-Jul-26			
	A229451300	WB Tunnel Zone A - Pre-Level 3 TVS Test	41	26-May-26 A	05-Jul-26		WB Tunnel Zone A - Pre-Level 3 TVS Test	
	15 Projectwide Statutory Inspection and Handover		85	19-Jul-26	12-Oct-26			
	Proposed Tunnel Fire Services Inspection (subject to FSD)		50	23-Aug-26	12-Oct-26			
	FSI1110	FSI - FS501 Submission	0		23-Aug-26		◆ FSI - FS501 Submission	
	FSI1100	Time Risk Allowance for FS501 Endorsement	3	24-Aug-26	26-Aug-26		Time Risk Allowance for FS501 Endorsement	
	FSI1000	Fire Service Inspection Period by FSD (subject to FSD)	47	27-Aug-26	12-Oct-26			
	Proposed 47d FSI Detail Programme (subject to FSD arrangement)		38	26-Aug-26	03-Oct-26			
	FSI1090	FSI - Endorsement	0		26-Aug-26		◆ FSI - Endorsement	
	FSI1010	FSI - FS Installation inspection at Service Gallery	13	27-Aug-26	08-Sep-26			FSI - FS Installation inspection at Service Gallery
	FSI1020	FSI - FS Installation inspection at Road Tunnel	13	27-Aug-26	08-Sep-26			FSI - FS Installation inspection at Road Tunnel
	FSI1030	FSI - FS Smoke Extraction and Tunnel Ventilation System inspecti	13	09-Sep-26	21-Sep-26			FSI - FS Smoke E
	FSI1040	FSI - FS SES-HD Intergration Test & Architectural Inspection	6	22-Sep-26	27-Sep-26			FS
	FSI1050	FSI - Tunnel Emergency Power Supply, Tunnel Foam and CO Ser	6	28-Sep-26	03-Oct-26			
	Incentive Payment Milestones		52	19-Jul-26	09-Sep-26			
	IPM0021	M3 - Seawall Reinstatment Area ready for handover to VTC & EB	0		19-Jul-26*	◆ M3 - Seawall Reinstatment Area ready for handover to VTC & EB Remaining CW Completed (OHVD closed)		
	IPM0031	M4 - FS501 Submitted & T&C Completed	0		09-Sep-26*			◆ M4 - FS501 Submitted & T&C Completed
	Outstanding Works		1676	19-Feb-23 A	21-Sep-27			
	T2 Remaining Works		265	23-Feb-26 A	14-Nov-26			
	Lam Chak Street / Kai Hing Road Modification		153	30-Apr-26 A	30-Sep-26			
	LCS/KHR Modification (KD-19)		153	30-Apr-26 A	30-Sep-26			
	Stage 2 Works - New Roundabout		153	30-Apr-26 A	30-Sep-26			
	LCS10028	LCS/KHR - Advanced Drainage Construction	123	30-Apr-26 A	31-Aug-26		LCS/KHR - Advanced Drainage Construction	
	LCS10020	LCS / KHR - Site Formation	30	01-Sep-26	30-Sep-26			
	Site Demobilization & Land Lot Handover		265	23-Feb-26 A	14-Nov-26			
	Barging Point at Portion P		30	28-Aug-26	03-Oct-26			
	BP1000	Barging Point - Dismantling	30	28-Aug-26	03-Oct-26			
	Area 3B-2		76	01-Aug-26	31-Oct-26			
	SY1000	Precast Storage - Gantry Crane Decommissioning	76	01-Aug-26*	31-Oct-26			
	Area 3B-3		31	02-Jul-26	06-Aug-26			
	MP1010	Mortar Plant - Site clearance	31	02-Jul-26	06-Aug-26		Mortar Plant - Site clearance	
	Area 3B-4		107	01-Jul-26	15-Oct-26			
	A229451110	Tunnel IS/CP/Plant Storage Area Clearance	92	01-Jul-26*	30-Sep-26			
	A229451260	Tower Crane Demobilisation	45	01-Jul-26*	14-Aug-26		Tower Crane Demobilisation	
	A229451280	External Team Amenities Clearance	61	01-Aug-26*	30-Sep-26			
	A229451270	Fireboard Workshop Demobilisation	36	10-Sep-26*	15-Oct-26			
	Area 3E-1		265	23-Feb-26 A	14-Nov-26			
	A229451290	External Team Amenities Clearance	61	01-Aug-26*	30-Sep-26			
	Temporary CLP 132kV Substation		265	23-Feb-26 A	14-Nov-26			

Activity ID	Activity Name	Dur	Start	Finish	2026		
					Jul	Aug	Sep
	CLP1010	128	23-Feb-26 A	30-Jul-26		Cabling laying and connection at Lam Chak Street	
	CLP1020	77	31-Jul-26	31-Oct-26			
	CLP1030	107	31-Jul-26	14-Nov-26			
	Area 3E-2	129	02-May-26 A	05-Oct-26			
	STP1000	98	02-May-26 A	27-Aug-26		Slurry Treatment Plant - Dismantling	
	STP1010	31	28-Aug-26	05-Oct-26			
	Maintanance Period	1676	19-Feb-23 A	21-Sep-27			
	S20 Establishment (KD-30)	1230	19-Feb-23 A	02-Jul-26			
	A20602	1230	19-Feb-23 A	02-Jul-26		Road S20 - Establishment Period	
	MP30	0		02-Jul-26		KD-30 - Completion of Section 10A - Road S20 Establishment works	
	HBR/CYS/WCR Establishment (KD-35)	365	02-Jul-26	21-Sep-27			
	MP35	365	02-Jul-26	21-Sep-27			
	LCS/KHR Establishment (KD-32)	365	01-Jul-26	30-Jun-27			
	MP32	365	01-Jul-26	30-Jun-27			

