

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Apr	May	Jun
HKT2 Pre-P75 Programme DD 01Apr25 with TRA		935	26-Nov-23 A	17-Jun-26			
Construction		935	26-Nov-23 A	17-Jun-26			
Trunk Road T2		935	26-Nov-23 A	17-Jun-26			
02 AtGrade Road -AGR		451	15-Jun-24 A	08-Sep-25			
Kiosk		190	15-Nov-24 A	11-Jul-25			
AGR1030	Kiosk - procurement, fabrication & delivery	158	15-Nov-24 A	02-Jun-25	Kiosk - procurement, fabrication & delivery		
AGR1060	Kiosk - On site installation	16	03-Jun-25	21-Jun-25		Kiosk - On site installation	
AGR1070	Kiosk - Finishing works	16	21-Jun-25	11-Jul-25			
AGR - Road & Drainage works		451	15-Jun-24 A	08-Sep-25			
AGR1120	AGR - EB Subbase	33	06-Mar-25 A	14-Apr-25	AGR - EB Subbase		
AGR1130	AGR - Haul Road Diversion	6	14-Apr-25	20-Apr-25	AGR - Haul Road Diversion		
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road	47	06-Mar-25 A	06-May-25	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)		
AGR1020	AGR - WB Drainage & Gully Installation	268	15-Jun-24 A	12-May-25	AGR - WB Drainage & Gully Installation		
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road	12	06-May-25	18-May-25	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)		
AGR1021	AGR - TCSS Provision CH5860-5962	133	09-Jan-25 A	24-Jun-25	AGR - TCSS Provision		
AGR1040	AGR - EB Drainage & Gully Installation	171	07-Dec-24 A	10-Jul-25			
AGR1050	AGR - WB Road Side Barrier	147	15-Feb-25 A	11-Jul-25			
AGR1080	AGR - EB Road Side Barrier	239	13-Jan-25 A	08-Sep-25			
AGR - Road Lighting		30	18-May-25	17-Jun-25			
AGR1160	AGR & DPR - Road Lighting Installation	30	18-May-25	17-Jun-25	AGR & DPR - Road Lighting		
03 Depressed Road - DPR		229	30-Nov-24 A	16-Jul-25			
DPR - Structure Works		30	01-Apr-25	30-Apr-25			
DPR - Remaining Structure		30	01-Apr-25	30-Apr-25			
MJ		30	01-Apr-25	30-Apr-25			
A229450060	Remaining Top slab structure at Portal (2 pours)	30	01-Apr-25	30-Apr-25	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works		194	04-Jan-25 A	16-Jul-25			
Sign Gantry		90	01-Apr-25 A	29-Jun-25			
DPR10030	DPR - Sign Gantry & Civil Provision	90	01-Apr-25 A	29-Jun-25			
Street Furniture		118	04-Jan-25 A	01-May-25			
DPR10020	DPR - EB Road Barrier	69	22-Feb-25 A	01-May-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	118	04-Jan-25 A	01-May-25	DPR - WB Road Barrier		
Rising Main		84	01-Apr-25	16-Jul-25			
A229449960	Rising Main Steel Tower	14	01-Apr-25	17-Apr-25	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	17-Apr-25	12-May-25	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	12-May-25	16-Jul-25			
DPR - Final Works		215	30-Nov-24 A	03-Jul-25			
GRC Panel		194	30-Nov-24 A	12-Jun-25			
DPR10040	DPR - GRC Panel installation	194	30-Nov-24 A	12-Jun-25	DPR - GRC Panel installation		
Aluminium side cladding @ Portal		21	12-Jun-25	03-Jul-25			
DPR10050	DPR - Remaining Aluminium side cladding @ Portal	21	12-Jun-25	03-Jul-25			
05 Supporting Underground Structure - SUS		320	31-Jul-24 A	15-Jun-25			
SUS - Tunnel Civil Works		320	31-Jul-24 A	15-Jun-25			
Eastbound TCW		273	16-Sep-24 A	15-Jun-25			
EB TCSS provision		221	16-Sep-24 A	24-Apr-25			
SUS10070	SUS EB - TCSS provision	221	16-Sep-24 A	24-Apr-25	SUS EB - TCSS provision		
EB Road Barrier		125	11-Feb-25 A	15-Jun-25			
SUS10060	SUS EB - Road Barrier	125	11-Feb-25 A	15-Jun-25*	SUS EB - Road Barrier		
Westbound TCW		320	31-Jul-24 A	15-Jun-25			
WB TCSS provision		268	31-Jul-24 A	24-Apr-25			
SUS10090	SUS WB - TCSS provision	268	31-Jul-24 A	24-Apr-25	SUS WB - TCSS provision		
WB Road Barrier		76	01-Apr-25	15-Jun-25			
A229450170	Design issue	31	01-Apr-25	01-May-25	Design issue		
SUS10080	SUS WB - Road Barrier	45	02-May-25	15-Jun-25	SUS WB - Road Barrier		
06 Launching Shaft & C&C Tunnel - LSCC		277	19-Oct-24 A	22-Jul-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Apr	May	Jun
LSCC - Structure works			163	12-Jan-25 A	23-Jun-25			
Cut & Cover Tunnel			62	28-Feb-25 A	30-Apr-25			
C&C OHVD			62	28-Feb-25 A	30-Apr-25			
LSCC10235	C&C EB OHVD - Pour 2 (6m)	62	28-Feb-25 A	30-Apr-25	C&C EB OHVD - Pour 2 (6m)			
Launching Shaft			163	12-Jan-25 A	23-Jun-25			
Late Stitch/C&C			157	18-Jan-25 A	23-Jun-25			
LSCC10350	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	87	18-Jan-25 A	14-Apr-25	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab			
LSCC10360	7. Late Stitch/C&C - CPS Middle wall	87	01-Feb-25 A	28-Apr-25	7. Late Stitch/C&C - CPS Middle wall			
LSCC10361	7a. Late Stitch/C&C - Remaining Base Slab	14	29-Apr-25	12-May-25	7a. Late Stitch/C&C - Remaining Base Slab			
LSCC10390	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)	94	22-Feb-25 A	26-May-25	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)			
LSCC10400	9. Late Stitch/C&C - EB NCPS Walls	101	01-Mar-25 A	09-Jun-25	9. Late Stitch/C&C - EB NCPS Walls			
LSCC10401	9a. Late Stitch/C&C - Remaining Base Slab	14	10-Jun-25	23-Jun-25	9a. Late Stitc			
Headwall/TSS			154	12-Jan-25 A	14-Jun-25			
LSCC10370	Late Stitch/TSS - EB	154	12-Jan-25 A	14-Jun-25	Late Stitch/TSS - EB			
LS - Miscellaneous Structural Openings			56	01-Apr-25	26-May-25			
01 Massfill at cable trench (subject to temporary cable relocation)			14	13-May-25	26-May-25			
A229448630	Clearance and Massfill the trench	14	13-May-25	26-May-25	Clearance and Massfill the trench			
02 Road slab opening & Drainage works (subject to temporary cable relocation)			42	01-Apr-25	12-May-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Apr-25	12-May-25	RC Slab, Manhole, drainage pipe construction and massfill			
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn			31	01-Apr-25	01-May-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-Apr-25	07-Apr-25	EB & WB in situ Service Gallery CPS - Part 1			
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-Apr-25	14-Apr-25	EB & WB in situ Service Gallery CPS - Part 2			
A229448581	Road Diversion	3	15-Apr-25	17-Apr-25	Road Diversion			
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-Apr-25	24-Apr-25	EB & WB in situ Service Gallery NCPS - Part 1			
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-Apr-25	01-May-25	EB & WB in situ Service Gallery NCPS - Part 2			
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8			49	01-Apr-25	19-May-25			
A229448660	Stage 2 - Closing out the opening (after SG installation completion	14	01-Apr-25*	14-Apr-25	Stage 2 - Closing out the opening (after SG installation completion TBC)			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Apr-25*	28-Apr-25	Stage 1 - Narrow the opening to 3.5m*2m RC works			
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Apr-25	19-May-25	Stage 1a - Emergency staircase corridor RC works			
LSCC - Backfilling & Dwall Dismantling			113	01-Apr-25	22-Jul-25			
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Apr-25	15-May-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC			
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	16-May-25	22-Jun-25	D-wall dismantli			
A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L	18	23-Jun-25	11-Jul-25				
A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qu	30	23-Jun-25	22-Jul-25				
LSCC - Tunnel Civil Works			240	19-Oct-24 A	15-Jun-25			
Eastbound TCW			237	19-Oct-24 A	12-Jun-25			
LSCC10050	LSCC EB - Road Barrier*	15	29-Apr-25*	13-May-25	LSCC EB - Road Barrier*			
LSCC10070	LSCC EB - Fireboard	219	19-Oct-24 A	25-May-25	LSCC EB - Fireboard			
LSCC10090	LSCC EB - E&M brackets	12	26-May-25	06-Jun-25	LSCC EB - E&M brackets			
LSCC10110	LSCC EB - TCSS provision	6	07-Jun-25	12-Jun-25	LSCC EB - TCSS provision			
Westbound TCW			240	19-Oct-24 A	15-Jun-25			
LSCC10040	LSCC WB - Road Barrier*	14	29-Apr-25*	12-May-25	LSCC WB - Road Barrier*			
LSCC10060	LSCC WB - Fireboard	220	19-Oct-24 A	26-May-25	LSCC WB - Fireboard			
LSCC10080	LSCC WB - E&M brackets	14	27-May-25	09-Jun-25	LSCC WB - E&M brackets			
LSCC10100	LSCC WB - TCSS provision	6	10-Jun-25	15-Jun-25	LSCC WB - TCSS provision			
07 Tunnel Sub-sea (TSS)			815	26-Nov-23 A	17-Feb-26			
Tunnel Advance Excavation - D&Br from CKL			288	15-Aug-24 A	29-May-25			
Eastbound Pilot Tunnel			288	15-Aug-24 A	29-May-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	288	15-Aug-24 A	29-May-25	EB CKL - Pilot tunnel enlargement (Benching)			
CKL1140	EB CKL - Pilot tunnel enlargement (Heading)	288	15-Aug-24 A	29-May-25	EB CKL - Pilot tunnel enlargement (Heading)			
Westbound Pre-Tunnel			32	01-Apr-25	02-May-25			
CKL1100	WB CKL - TBM BT Civil Provision	32	01-Apr-25	02-May-25	WB CKL - TBM BT Civil Provision			
Tunnel Excavation - TBM from Kai Tak			580	11-Feb-24 A	12-Sep-25			
Eastbound (EB) - TBM S1282			519	11-Feb-24 A	13-Jul-25			
TBM Tunneling			519	11-Feb-24 A	13-Jul-25			

Activity ID		Activity Name		Dur	Start	Finish	2025		
							Apr	May	Jun
CP21-26				445	11-Feb-24 A	30-Apr-25			
EBTBM1250		EB TBM stop		445	11-Feb-24 A	30-Apr-25	EB TBM stop		
CP26-30				74	01-May-25	13-Jul-25			
EBTBM1260		EB TBM Tunnelling - Seawall Section up to Full Face Rock CH863		38	01-May-25	07-Jun-25	EB TBM Tunnelling - Seawall Section up to Full Face		
EBTBM1261		TRA: Stoppage 1 before Full Face Rock		18	08-Jun-25	25-Jun-25	TRA: Stoppage 1 before Full Face Rock		
EBTBM1262		TRA: Stoppage 2 before Full Face Rock		18	26-Jun-25	13-Jul-25	TRA: Stoppage 2 before Full Face Rock		
Westbound (WB) - TBM S1281				306	11-Nov-24 A	12-Sep-25			
TBM Tunneling				306	11-Nov-24 A	12-Sep-25			
CP26-31				306	11-Nov-24 A	12-Sep-25			
A229449562A		WB TBM Stoppage at CH8829 (Pilot tunnel section)		171	11-Nov-24 A	30-Apr-25	WB TBM Stoppage at CH8829 (Pilot tunnel section)		
A229449562C		WB TBM Tunnelling CH8829-8847 (Pilot tunnel section) (18m; 3.6l		16	01-May-25	16-May-25	WB TBM Tunnelling CH8829-8847 (Pilot tunnel section) (18m; 3.6R/wk)		
A229449562C1		TRA: Stoppage 1 before Rock Cover > 2m		18	17-May-25	03-Jun-25	TRA: Stoppage 1 before Rock Cover > 2m		
A229449563		WB TBM Tunnelling CH8847-8900 (Pilot tunnel section) (53m; 7R/		24	04-Jun-25	27-Jun-25	WB TBM Tunnelling CH8847-8900 (Pilot tunnel section) (53m; 7R/		
A229449564		WB TBM Tunnelling CH8900-9068 (Pilot tunnel section) (168m; 7F		77	28-Jun-25	12-Sep-25	WB TBM Tunnelling CH8900-9068 (Pilot tunnel section) (168m; 7F		
Tunnel Civil Works before TBM breakthrough				815	26-Nov-23 A	17-Feb-26			
Eastbound (EB)				815	26-Nov-23 A	17-Feb-26			
Service Gallery				368	08-Mar-24 A	23-Jun-25			
CP21-26				368	08-Mar-24 A	23-Jun-25			
A229446190		EB TSS - ISIG Stoppage at CH8446		355	08-Mar-24 A	09-Jun-25	EB TSS - ISIG Stoppage at CH8446		
A229428552		EB TSS - Service Gallery up to CP 25		13	09-Jun-25	23-Jun-25	EB TSS - Service Gallery up to CP 25		
Below Road Level Installation				28	01-Apr-25	28-Apr-25			
FSIRoom				21	01-Apr-25	21-Apr-25			
FSIRoom 3 @ CP14				21	01-Apr-25	21-Apr-25			
A229450010		EB TSS - FSI Room 3 - civil works (completed)		21	01-Apr-25	21-Apr-25	EB TSS - FSI Room 3 - civil works (completed)		
FSIRoom 5 @ CP16				21	01-Apr-25	21-Apr-25			
A229450000		EB TSS - FSI Room 5 - civil works (completed)		21	01-Apr-25	21-Apr-25	EB TSS - FSI Room 5 - civil works (completed)		
FSIRoom 7 @ CP21				21	01-Apr-25	21-Apr-25			
A229449990		EB TSS - FSI Room 7 - civil works (completed)		21	01-Apr-25	21-Apr-25	EB TSS - FSI Room 7 - civil works (completed)		
Low Point @ CP12				28	01-Apr-25	28-Apr-25			
TC11320		EB TSS - Low Point Sump Pit - RC works (completed)		28	01-Apr-25	28-Apr-25	EB TSS - Low Point Sump Pit - RC works (completed)		
TC11330		EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c		28	01-Apr-25	28-Apr-25	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
Corbel				530	26-Nov-23 A	08-May-25			
CP21-26				530	26-Nov-23 A	08-May-25			
A229415982		EB TSS - Corbel Stoppage at CP23		519	26-Nov-23 A	27-Apr-25	EB TSS - Corbel Stoppage at CP23		
A229415952		EB TSS - Corbel Structure up to CP24		8	28-Apr-25	08-May-25	EB TSS - Corbel Structure up to CP24		
OHVD				568	30-Jul-24 A	17-Feb-26			
TC305		EB - ISSG Assembly (subject to ISSG availability)		14	01-Apr-25*	14-Apr-25	EB - ISSG Assembly (subject to ISSG availability)		
TC320		EB TSS - OHVD up to CP24		4	15-Apr-25	18-Apr-25	EB TSS - OHVD up to CP24		
TC330		EB TSS - OHVD up to CP25		4	19-Apr-25	22-Apr-25	EB TSS - OHVD up to CP25		
TC340		EB TSS - OHVD up to CP26		4	23-Apr-25	26-Apr-25	EB TSS - OHVD up to CP26		
TC221		LoE - EB Corbel Before		568	30-Jul-24 A	17-Feb-26			
Road Barrier				8	01-Apr-25	08-Apr-25			
NCPS				8	01-Apr-25	08-Apr-25			
TC10150		EB TSS - Road Barrier NCPS from CP22 to CP23		8	01-Apr-25	08-Apr-25	EB TSS - Road Barrier NCPS from CP22 to CP23		
Westbound (WB)				533	13-May-24 A	28-Oct-25			
Service Gallery				96	01-Apr-25	05-Jul-25			
CP26-31				96	01-Apr-25	05-Jul-25			
A229424680		WB TSS - Service Gallery up to CP 27		8	01-Apr-25	08-Apr-25	WB TSS - Service Gallery up to CP 27		
A229446380		WB TSS - Service Gallery up to CP 28		8	28-Jun-25	05-Jul-25	WB TSS - Service Gallery up to CP 28		
Below Road Level Installation				28	01-Apr-25	28-Apr-25			
Low Point @ CP12				28	01-Apr-25	28-Apr-25			
TC11340		WB TSS - Low Point Sump Pit - RC works (completed)		28	01-Apr-25	28-Apr-25	WB TSS - Low Point Sump Pit - RC works (completed)		
Corbel				14	09-Apr-25	28-Apr-25			
CP21-26				14	09-Apr-25	28-Apr-25			
A229415242		WB TSS - Corbel Structure & Curing up to CP27		14	09-Apr-25	28-Apr-25	WB TSS - Corbel Structure & Curing up to CP27		
OHVD				20	17-Apr-25	06-May-25			

Activity ID		Activity Name	Dur	Start	Finish	2025			
						Apr	May	Jun	
01 WB Tunnel	CP26-30		20	17-Apr-25	06-May-25				
	TC3120	WB TSS - OHVD up to CP25	4	17-Apr-25	20-Apr-25	WB TSS - OHVD up to CP25			
	TC3130	WB TSS - OHVD up to CP26	4	25-Apr-25	28-Apr-25	WB TSS - OHVD up to CP26			
	TC3140	WB TSS - OHVD up to CP27	4	03-May-25	06-May-25		WB TSS - OHVD up to CP27		
	Fire Board - Tunnel Crown		32	01-Apr-25	02-May-25				
	D12535	WB TSS - Fire board - Tunnel Crown up to CP25	8	01-Apr-25	08-Apr-25	WB TSS - Fire board - Tunnel Crown up to CP25			
	D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Apr-25	16-Apr-25	WB TSS - Fire board - Tunnel Crown up to CP26			
	D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Apr-25	24-Apr-25	WB TSS - Fire board - Tunnel Crown up to CP27			
	D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Apr-25	02-May-25	WB TSS - Fire board - Tunnel Crown up to CP28			
	Fire Board - Road level		314	01-Oct-24 A	10-Aug-25				
	A229446510	CP22 to CP24	314	01-Oct-24 A	10-Aug-25				
	Road Barrier		533	13-May-24 A	28-Oct-25				
	A229447850	WB TSS - Road Barrier CPS up to CP26	6	01-Apr-25	09-Apr-25	WB TSS - Road Barrier CPS up to CP26			
	A229447870	24 to 26	392	01-Oct-24 A	28-Oct-25				
	CPS		323	13-May-24 A	01-Apr-25				
	TC10800	WB TSS - Road Barrier CPS at CH8381	323	13-May-24 A	01-Apr-25	WB TSS - Road Barrier CPS at CH8381			
	NCPS		316	20-May-24 A	01-Apr-25				
	TC11000	WB TSS - Road Barrier NCPS at CH8318	316	20-May-24 A	01-Apr-25	WB TSS - Road Barrier NCPS at CH8318			
	E&M Brackets		138	01-Apr-25	16-Aug-25				
	TC11060	WB TSS - E&M Brackets up to CP23	6	01-Apr-25	06-Apr-25	WB TSS - E&M Brackets up to CP23			
	TC11240	WB TSS - E&M Brackets up to CP23-CP24	138	01-Apr-25	16-Aug-25				
	Tunnel Civil Works after TBM breakthrough			27	19-Apr-25	15-May-25			
	Eastbound (EB)			27	19-Apr-25	15-May-25			
	Fire Board - Tunnel Crown with deletion up to Ch8850			27	19-Apr-25	15-May-25			
	CP21-26			27	19-Apr-25	15-May-25			
	TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	19-Apr-25	27-Apr-25	EB TSS - Fire Board - Tunnel Crown up to CP24			
	TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	28-Apr-25	06-May-25	EB TSS - Fire Board - Tunnel Crown up to CP25			
	TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	07-May-25	15-May-25	EB TSS - Fire Board - Tunnel Crown up to CP26			
	08 CKL Tunnel			239	25-Nov-24 A	22-Jul-25			
	Tunnel Structure before TBM breakthrough			163	25-Nov-24 A	06-May-25			
Eastbound (EB)			163	25-Nov-24 A	06-May-25				
EB Type C			115	25-Nov-24 A	15-Apr-25				
OHVD			115	25-Nov-24 A	15-Apr-25				
A2050	EB Type C - OHVD Formwork Modification & Relocation	115	25-Nov-24 A	15-Apr-25	EB Type C - OHVD Formwork Modification & Relocation				
EB Type AD&Br			21	16-Apr-25	06-May-25				
OHVD			21	16-Apr-25	06-May-25				
A1800	EB D&Br - A1 OHVD Bay 5	21	16-Apr-25	06-May-25	EB D&Br - A1 OHVD Bay 5				
Tunnel Civil Works before TBM breakthrough			162	10-Feb-25 A	22-Jul-25				
Eastbound (EB)			111	01-Apr-25	20-Jul-25				
EB Type A			44	12-May-25	25-Jun-25				
A8980	CKL EB Type A - E&M Bracket	39	16-May-25	23-Jun-25		CKL EB Type A - E&M Bracket			
A229444530	EB - Type A - Road Barrier	36	12-May-25	25-Jun-25		EB - Type A - Road Barrier			
EB Type C			111	01-Apr-25	20-Jul-25				
A229450140	CKL EB Type C - MIMEP module installation	6	01-Apr-25	06-Apr-25	CKL EB Type C - MIMEP module installation				
A229444520	CKL EB Type C2/C3 - Road Barrier	27	16-Apr-25	12-May-25	CKL EB Type C2/C3 - Road Barrier				
A229450120	CKL EB Type C2/C3 - Black paint	7	12-May-25	19-May-25		CKL EB Type C2/C3 - Black paint			
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	24-Jun-25	20-Jul-25			CKL EB Type C2/C3 - E&M Bracket		
EB Type AD&Br			36	01-Apr-25	19-May-25				
A229444700	EB Type A Dr&BI - MIMEP module installation	36	01-Apr-25	19-May-25	EB Type A Dr&BI - MIMEP module installation				
EB EVB Portal			85	01-Apr-25	25-Jun-25				
A229450160	CKL EB EVB Portal - Black paint	7	01-Apr-25	07-Apr-25	CKL EB EVB Portal - Black paint				
A229450150	CKL EB EVB Portal - Road Barrier	21	04-Jun-25	25-Jun-25			CKL EB EVB Portal - Road Barrier		
Westbound (WB)			47	02-May-25	18-Jun-25				
WB Type A			14	02-May-25	15-May-25				
E&M Brackets			14	02-May-25	15-May-25				

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Apr	May	Jun
A229450100	CKL WB - E&M Bracket up to CP32	14	02-May-25	15-May-25		CKL WB - E&M Bracket up to CP32	
WB EVB Portal		14	04-Jun-25	18-Jun-25			
A229450180	CKL WB EVB Portal - Road Barrier	14	04-Jun-25	18-Jun-25			CKL WB EVB Portal - Road Barrier
Branch Tunnel (S01)		162	10-Feb-25 A	22-Jul-25			
E&M Brackets		162	10-Feb-25 A	22-Jul-25			
A229450130	CKL S01 - E&M Bracket	162	10-Feb-25 A	22-Jul-25			
09 Cross Passages		133	01-Apr-25	11-Aug-25			
Cross Passages @ TSS (CP7 to CP29)		27	23-Jun-25	20-Jul-25			
CP25 to CP29		27	23-Jun-25	20-Jul-25			
CP25		27	23-Jun-25	20-Jul-25			
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	23-Jun-25	20-Jul-25			
Cross Passages @ CKL Tunnel (CP30 to CP33)		133	01-Apr-25	11-Aug-25			
CP32		78	01-Apr-25	17-Jun-25			
A229438446	CP32 - Backfill	26	01-Apr-25	26-Apr-25	CP32 - Backfill		
A229438436	CP32 - Lining Structure	26	27-Apr-25	22-May-25	CP32 - Lining Structure		
A229422590	CP32 - Collar	26	23-May-25	17-Jun-25		CP32 - Collar	
CP33		133	01-Apr-25	11-Aug-25			
A1900	CP33 - Rock Plug Excavation Preparation Works	40	01-Apr-25	10-May-25	CP33 - Rock Plug Excavation Preparation Works		
A1710	CP33 - Rock Plug Excavation	26	11-May-25	05-Jun-25		CP33 - Rock Plug Excavation	
A1720	CP33 - CP33/Type E Junction	67	06-Jun-25	11-Aug-25			
10 East Ventilation Building - EVB		500	15-Mar-24 A	28-Jul-25			
ABWF Works		201	10-Nov-24 A	29-May-25			
ABWF - Door & Louvre installation		201	10-Nov-24 A	29-May-25			
EVB1510	EVB - Door installation	92	14-Jan-25 A	15-Apr-25	EVB - Door installation		
EVB1530	EVB - Louvre installation	201	10-Nov-24 A	29-May-25		EVB - Louvre installation	
E&M Works (by BYME)		356	15-Mar-24 A	30-May-25			
EVB1210	EVB - E&M works (B/F)	313	15-Mar-24 A	03-Apr-25	EVB - E&M works (B/F)		
EVB1300	EVB - E&M works (LG3/F)	288	26-Apr-24 A	12-Apr-25	EVB - E&M works (LG3/F)		
EVB1360	EVB - E&M works (LG2/F)	272	21-May-24 A	16-Apr-25	EVB - E&M works (LG2/F)		
EVB1440	EVB - E&M works (LG1/F)	243	10-Jul-24 A	06-May-25	EVB - E&M works (LG1/F)		
EVB1500	EVB - E&M works (G/F)	240	07-Aug-24 A	30-May-25	EVB - E&M works (G/F)		
Statutory Procedures		166	24-Dec-24 A	08-Jun-25			
GBP & VAC submission		105	24-Dec-24 A	07-Apr-25			
EVB1580	VAC submission & 3 mth approval period by FSD	105	24-Dec-24 A	07-Apr-25	VAC submission & 3 mth approval period by FSD		
Lift Installation		7	06-Apr-25 A	12-Apr-25			
EVB1450	EMSD inspection & Issue Use Permit	7	06-Apr-25 A	12-Apr-25	EMSD inspection & Issue Use Permit		
FS Water Supply		159	31-Dec-24 A	08-Jun-25			
EVB1410	EVB - Final Watermain installation after given full access	105	31-Dec-24 A	15-Apr-25	EVB - Final Watermain installation after given full access		
EVB1460	EVB - WWO 046 Part IV application & inspection	29	15-Apr-25	14-May-25	EVB - WWO 046 Part IV application & inspection		
EVB1470	EVB - Water sampling test (by WSD)	12	14-May-25	26-May-25		EVB - Water sampling test (by WSD)	
EVB1490	EVB - Watermeter installation	11	28-May-25	08-Jun-25		EVB - Watermeter installation	
Final T&C and FSI Inspection		42	14-May-25	25-Jun-25			
EVB1550	EVB - FS 501 Submission (TBC)	0		14-May-25		◆ EVB - FS 501 Submission (TBC)	
EVB1560	FSI Inspection (TBC)	7	28-May-25*	04-Jun-25		FSI Inspection (TBC)	
EVB1600	Waiting period	21	04-Jun-25	25-Jun-25			Waiting period
EVB Remaining Works (TBC)		31	27-Jun-25	28-Jul-25			
Facade works		31	27-Jun-25	28-Jul-25			
Above G/F		31	27-Jun-25	28-Jul-25			
EVB1606	EVB - Above G/F Façade (Admin Building side)	31	27-Jun-25	28-Jul-25			
11 Tunnel E&M Installation		407	12-Aug-24 A	23-Sep-25			
E&M - Cabling works		407	12-Aug-24 A	23-Sep-25			
AGR & DPR		120	02-May-25	29-Aug-25			
DPR10060	DPR - EB E&M Installation	120	02-May-25	29-Aug-25			
DPR10080	DPR - WB E&M Installation	120	02-May-25	29-Aug-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Apr	May	Jun
SUS to CKL		407	12-Aug-24 A	23-Sep-25			
Eastbound		328	20-Sep-24 A	13-Aug-25			
E&MC1050	EB TSS - CP7-11 - E&M installation	252	20-Sep-24 A	29-May-25	EB TSS - CP7-11 - E&M installation		
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Apr-25*	29-Jun-25			
E&MC1010	EB SUS - E&M Installation	271	22-Oct-24 A	19-Jul-25			
E&MC1120	EB TSS - CP22-26 - E&M installation	90	01-May-25*	29-Jul-25			
E&MC1020	EB LSCC - E&M Installation	60	13-Jun-25	11-Aug-25			
E&MC1100	EB TSS - CP16-22 E&M installation	90	16-May-25	13-Aug-25			
Westbound		407	12-Aug-24 A	23-Sep-25			
E&MC1041	WB TSS - CP7-11 - E&M installation	284	12-Aug-24 A	22-May-25	WB TSS - CP7-11 - E&M installation		
E&MC1060	WB TSS - CP11-16 E&M installation	271	27-Sep-24 A	25-Jun-25	WB TSS		
E&MC1030	WB SUS - E&M Installation	279	25-Oct-24 A	30-Jul-25			
E&MC1070	WB TSS - CP16-21 E&M installation	90	11-May-25	09-Aug-25			
E&MC1110	WB TSS - CP24-26 E&M installation	90	01-Jun-25*	29-Aug-25			
E&MC1040	WB LSCC - E&M Installation	90	16-Jun-25	13-Sep-25			
E&MC1090	WB TSS - CP21-24 E&M installation	90	25-Jun-25	23-Sep-25			
12 Projectwide TCSS Installation		675	12-Aug-24 A	17-Jun-26			
Eastbound		636	20-Sep-24 A	17-Jun-26			
TE160	EB - TCSS Installation concurrent with E&M installation	636	20-Sep-24 A	17-Jun-26			
Westbound		642	12-Aug-24 A	15-May-26			
TE1170	WB - TCSS Installation concurrent with E&M installation	642	12-Aug-24 A	15-May-26			
14 Projectwide Final Works		188	11-Jan-25 A	17-Jul-25			
Tunnel Cladding (VE Panel)		188	11-Jan-25 A	17-Jul-25			
Eastbound		80	29-Apr-25	17-Jul-25			
Typical Subframe & Niche		52	29-Apr-25	19-Jun-25			
VE10431	VE Panel - Niche - EB TSS CP7-12 CPS	7	29-Apr-25*	05-May-25	VE Panel - Niche - EB TSS CP7-12 CPS		
VE10441	VE Panel - Niche - EB TSS CP12-17 CPS	7	06-May-25*	12-May-25	VE Panel - Niche - EB TSS CP12-17 CPS		
VE10451	VE Panel - Niche - EB TSS CP17-22 CPS	7	13-May-25*	19-May-25	VE Panel - Niche - EB TSS CP17-22 CPS		
VE10260	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS	21	30-May-25*	19-Jun-25	VE Panel - Subframe -		
Typical Cladding		28	20-Jun-25	17-Jul-25			
VE10270	VE Panel - Cladding - EB TSS CP7-12 NCPS	28	20-Jun-25*	17-Jul-25			
Westbound		165	11-Jan-25 A	25-Jun-25			
Typical Subframe & Niche		165	11-Jan-25 A	25-Jun-25			
VE10401	VE Panel - Niche - WB TSS CP7-12 CPS	7	01-Apr-25*	07-Apr-25	VE Panel - Niche - WB TSS CP7-12 CPS		
VE10070	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS	92	11-Jan-25 A	12-Apr-25	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		
VE10381	VE Panel - Niche - WB CKL CP32	14	01-Apr-25	14-Apr-25	VE Panel - Niche - WB CKL CP32		
VE10391	VE Panel - Niche - WB TSS CP12-17 CPS	7	08-Apr-25*	14-Apr-25	VE Panel - Niche - WB TSS CP12-17 CPS		
VE10411	VE Panel - Niche - WB TSS CP17-22 CPS	7	15-Apr-25	21-Apr-25	VE Panel - Niche - WB TSS CP17-22 CPS		
VE10421	VE Panel - Niche - WB SUS CPS	7	22-Apr-25	28-Apr-25	VE Panel - Niche - WB SUS CPS		
VE10060	VE Panel - Subframe - WB TSS CP7-12 CPS & NCPS	21	22-May-25*	12-Jun-25	VE Panel - Subframe - WB TSS CP7-12 C		
VE10341	VE Panel - Subframe - WB CP32 to EVB Portal	12	01-Jun-25*	12-Jun-25	VE Panel - Subframe - WB CP32 to EVB		
VE10461	VE Panel - Niche - WB CKL EVB Portal	7	18-Jun-25	25-Jun-25	VE Panel		
Infrastructure Works		259	15-Nov-24 A	31-Jul-25			
05 Common Utility Enclosure (CUE) (KD-39)		0	01-Apr-25	01-Apr-25			
VO - Plantroom for CUE Sprinkler System		0	01-Apr-25	01-Apr-25			
Overall T&C and FSI		0	01-Apr-25	01-Apr-25			
CUE10560	KD-39 - Completion of Section 13 - Ready for commissioning of Cl	0		01-Apr-25	◆ KD-39 - Completion of Section 13 - Ready for commissioning of CUE		
07 Road L10(N)		250	24-Nov-24 A	31-Jul-25			
L10(N) Landscape (KD-26)		26	07-May-25	06-Jun-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	07-May-25	06-Jun-25	L10(N) - Landscape softwork (TBC)		
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		06-Jun-25	◆ KD-26 - Section 9D - Road L10 (N) Landscape Softwork		
L10(N) Remaining works		250	24-Nov-24 A	31-Jul-25			
LN10100	Road L10N - Drainage T&C	21	01-Apr-25	21-Apr-25	Road L10N - Drainage T&C		
LN10140	Road L10N - Road Lighting	224	19-Dec-24 A	30-Jul-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Apr	May	Jun
LN10130	Road L10N - Street furniture & road signage	250	24-Nov-24 A	31-Jul-25			
08 Road L10(S) & L18		234	15-Nov-24 A	06-Jul-25			
L10(S) & L18 Landscape (KD-24)		25	01-Apr-25	06-May-25			
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastruct	0		06-May-25	◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape		
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	01-Apr-25*	06-May-25	L10 (S) & L18 - Landscape softwork (TBC)		
L10(S) & L18 Remaining works		234	15-Nov-24 A	06-Jul-25			
Miscellaneous road works		198	15-Nov-24 A	31-May-25			
A229448740	Street furniture & road signage	198	15-Nov-24 A	31-May-25	Street furniture & road signage		
A229448760	L10 (S) & L18 - Road Lighting	169	14-Dec-24 A	31-May-25	L10 (S) & L18 - Road Lighting		
Preparation for road opening		91	01-Apr-25	30-Jun-25			
A229448711	L10 (S) & L18 - Diversion of public footpath	14	01-Apr-25	14-Apr-25	L10 (S) & L18 - Diversion of public footpath		
A229448720	Container walkway removal	21	15-Apr-25	05-May-25	Container walkway removal		
A229448721	L10 (S) & L18 - Drainage T&C	36	06-May-25	10-Jun-25	L10 (S) & L18 - Drainage T&C		
A229448730	L10 (S) & L18 - Final Paving works & Road Marking	20	11-Jun-25	30-Jun-25			
Roadside Area adjacent to L10(S)		97	01-Apr-25	06-Jul-25			
Design		0	06-Jun-25	06-Jun-25			
A229448800	Design Approval - Landscape (225000)	0		06-Jun-25	◆ Design Approval - Landscape (225000)		
Roadworks		30	01-Apr-25	30-Apr-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Apr-25*	30-Apr-25	Roadside Area adjacent to L10S - Road works		
Landscape		30	07-Jun-25	06-Jul-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	07-Jun-25	06-Jul-25			
09 Footbridge FB-02 (KD-17 achieved)		117	04-Jan-25 A	30-Apr-25			
FB-02 Remaining works		117	04-Jan-25 A	30-Apr-25			
KF64 reinstatement		117	04-Jan-25 A	30-Apr-25			
FB211130	KF64 reinstatement - Finishing works	117	04-Jan-25 A	30-Apr-25	KF64 reinstatement - Finishing works		
10 Lam Chak Street / Kai Hing Road Modification		30	11-Jun-25	11-Jul-25			
LCS/KHR Modification (KD-19)		30	11-Jun-25	11-Jul-25			
VO -Additional Raod Lighting at Stage1 Area		30	11-Jun-25	11-Jul-25			
A229450080	VO - Additional Road Lighting installation	30	11-Jun-25	11-Jul-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					May	Jun	Jul
HKT2 Pre-P75 Programme Updates DD 01Apr25 (Best Case)							
Construction							
Trunk Road T2							
02 AtGrade Road -AGR							
Kiosk							
AGR1030	Kiosk - procurement, fabrication & delivery	180	15-Nov-24 A	27-Jun-25	Kiosk - procurement, fabrication & delivery		
AGR1060	Kiosk - On site installation	16	28-Jun-25	18-Jul-25	Kiosk - On site installation		
AGR - Road & Drainage works							
AGR1120	AGR - EB Subbase	55	06-Mar-25 A	15-May-25	AGR - EB Subbase		
AGR1130	AGR - Haul Road Diversion	6	15-May-25	21-May-25	AGR - Haul Road Diversion		
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road	71	06-Mar-25 A	04-Jun-25	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)		
AGR1020	AGR - WB Drainage & Gully Installation	290	15-Jun-24 A	07-Jun-25	AGR - WB Drainage & Gully Installation		
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road	12	04-Jun-25	16-Jun-25	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)		
AGR1021	AGR - TCSS Provision CH5860-5962	155	09-Jan-25 A	21-Jul-25	AGR - TCSS Provision		
AGR1040	AGR - EB Drainage & Gully Installation	193	07-Dec-24 A	05-Aug-25			
AGR1050	AGR - WB Road Side Barrier	173	15-Feb-25 A	06-Aug-25			
AGR1080	AGR - EB Road Side Barrier	265	13-Jan-25 A	04-Oct-25			
AGR - Road Lighting							
AGR1160	AGR & DPR - Road Lighting Installation	30	16-Jun-25	16-Jul-25	AGR & DPR - Road Lighting Installation		
03 Depressed Road - DPR							
DPR - Structure Works							
DPR - Remaining Structure							
MJ							
A229450060	Remaining Top slab structure at Portal (2 pours)	30	01-May-25	30-May-25	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works							
Sign Gantry							
DPR10030	DPR - Sign Gantry & Civil Provision	120	01-Apr-25 A	29-Jul-25	DPR - Sign Gantry & Civil Provision		
Street Furniture							
DPR10020	DPR - EB Road Barrier	99	22-Feb-25 A	31-May-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	148	04-Jan-25 A	31-May-25	DPR - WB Road Barrier		
Rising Main							
A229449960	Rising Main Steel Tower	14	02-May-25	19-May-25	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	19-May-25	07-Jun-25	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	07-Jun-25	11-Aug-25			
DPR - Final Works							
GRC Panel							
DPR10040	DPR - GRC Panel installation	224	30-Nov-24 A	12-Jul-25	DPR - GRC Panel installation		
05 Supporting Underground Structure - SUS							
SUS - Tunnel Civil Works							
Eastbound TCW							
EB TCSS provision							
SUS10070	SUS EB - TCSS provision	251	16-Sep-24 A	24-May-25	SUS EB - TCSS provision		
EB Road Barrier							
SUS10060	SUS EB - Road Barrier	155	11-Feb-25 A	15-Jul-25*	SUS EB - Road Barrier		
Westbound TCW							
WB TCSS provision							
SUS10090	SUS WB - TCSS provision	298	31-Jul-24 A	24-May-25	SUS WB - TCSS provision		
WB Road Barrier							
A229450170	Design issue	31	01-May-25	31-May-25	Design issue		
SUS10080	SUS WB - Road Barrier	45	01-Jun-25	15-Jul-25	SUS WB - Road Barrier		
06 Launching Shaft & C&C Tunnel - LSCC							
LSCC - Structure works							
Launching Shaft							
Late Stitch/C&C							

Activity ID	Activity Name	Dur	Start	Finish	2025		
					May	Jun	Jul
	LSCC10361	7a. Late Stitch/C&C - Remaining Base Slab	28	10-Mar-25 A	07-Apr-25 A		
	LSCC10401	9a. Late Stitch/C&C - Remaining Base Slab	30	15-Apr-25 A	14-May-25	9a. Late Stitch/C&C - Remaining Base Slab	
	Headwall/TSS		106	12-Jan-25 A	28-Apr-25 A		
	LSCC10370	Late Stitch/TSS - EB	106	12-Jan-25 A	28-Apr-25 A	Late Stitch/TSS - EB	
	LS - Miscellaneous Structural Openings		56	01-May-25	25-Jun-25		
	01 Massfill at cable trench (subject to temporary cable relocation)		14	12-Jun-25	25-Jun-25		
	A229448630	Clearance and Massfill the trench	14	12-Jun-25	25-Jun-25		Clearance and Massfill the trench
	02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-May-25	11-Jun-25		
	A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-May-25	11-Jun-25	RC Slab, Manhole, drainage pipe construction and massfill	
	04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnelling)		31	01-May-25	31-May-25		
	A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-May-25	07-May-25	EB & WB in situ Service Gallery CPS - Part 1	
	A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-May-25	14-May-25	EB & WB in situ Service Gallery CPS - Part 2	
	A229448581	Road Diversion	3	15-May-25	17-May-25	Road Diversion	
	A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-May-25	24-May-25	EB & WB in situ Service Gallery NCPS - Part 1	
	A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-May-25	31-May-25	EB & WB in situ Service Gallery NCPS - Part 2	
	05 RC works at MMEP Opening for Service Galleries Works (subject to BYME & TSS)		49	01-May-25	18-Jun-25		
	A229448660	Stage 2 - Closing out the opening (after SG installation completion)	14	01-May-25*	14-May-25	Stage 2 - Closing out the opening (after SG installation completion TBC)	
	A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-May-25*	28-May-25	Stage 1 - Narrow the opening to 3.5m*2m RC works	
	A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-May-25	18-Jun-25	Stage 1a - Emergency staircase corridor RC works	
	LSCC - Backfilling & Dwall Dismantling		83	01-May-25	22-Jul-25		
	A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-May-25	14-Jun-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	
	A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	15-Jun-25	22-Jul-25		D-wall dismantling
	LSCC - Tunnel Civil Works		242	19-Oct-24 A	17-Jun-25		
	Eastbound TCW		239	19-Oct-24 A	14-Jun-25		
	LSCC10050	LSCC EB - Road Barrier*	15	01-May-25*	15-May-25	LSCC EB - Road Barrier*	
	LSCC10070	LSCC EB - Fireboard	221	19-Oct-24 A	27-May-25	LSCC EB - Fireboard	
	LSCC10090	LSCC EB - E&M brackets	12	28-May-25	08-Jun-25	LSCC EB - E&M brackets	
	LSCC10110	LSCC EB - TCSS provision	6	09-Jun-25	14-Jun-25	LSCC EB - TCSS provision	
	Westbound TCW		242	19-Oct-24 A	17-Jun-25		
	LSCC10040	LSCC WB - Road Barrier*	14	01-May-25*	14-May-25	LSCC WB - Road Barrier*	
	LSCC10060	LSCC WB - Fireboard	222	19-Oct-24 A	28-May-25	LSCC WB - Fireboard	
	LSCC10080	LSCC WB - E&M brackets	14	29-May-25	11-Jun-25	LSCC WB - E&M brackets	
	LSCC10100	LSCC WB - TCSS provision	6	12-Jun-25	17-Jun-25	LSCC WB - TCSS provision	
	07 Tunnel Sub-sea (TSS)		816	26-Nov-23 A	18-Feb-26		
	Tunnel Advance Excavation - D&Br from CKL		318	15-Aug-24 A	28-Jun-25		
	Eastbound Pilot Tunnel		318	15-Aug-24 A	28-Jun-25		
	CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	318	15-Aug-24 A	28-Jun-25	EB CKL - Pilot tunnel enlargement (Benching)	
	CKL1140	EB CKL - Pilot tunnel enlargement (Heading)	318	15-Aug-24 A	28-Jun-25	EB CKL - Pilot tunnel enlargement (Heading)	
	Westbound Pre-Tunnel		32	01-May-25	01-Jun-25		
	CKL1100	WB CKL - TBM BT Civil Provision	32	01-May-25	01-Jun-25	WB CKL - TBM BT Civil Provision	
	Tunnel Excavation - TBM from Kai Tak		575	11-Feb-24 A	07-Sep-25		
	Eastbound (EB) - TBM S1282		520	11-Feb-24 A	14-Jul-25		
	TBM Tunneling		520	11-Feb-24 A	14-Jul-25		
	CP21-26		446	11-Feb-24 A	01-May-25		
	EBTBM1250	EB TBM stop	446	11-Feb-24 A	01-May-25	EB TBM stop	
	CP26-30		74	02-May-25	14-Jul-25		
	EBTBM1260	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH863	38	02-May-25	08-Jun-25	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH8632-8675 (43m; 3.6R/wk)	
	EBTBM1261	TRA: Stoppage 1 before Full Face Rock	18	09-Jun-25	26-Jun-25	TRA: Stoppage 1 before Full Face Rock	
	EBTBM1262	TRA: Stoppage 2 before Full Face Rock	18	27-Jun-25	14-Jul-25	TRA: Stoppage 2 before Full Face Rock	
	Westbound (WB) - TBM S1281		301	11-Nov-24 A	07-Sep-25		
	TBM Tunneling		301	11-Nov-24 A	07-Sep-25		
	CP26-31		301	11-Nov-24 A	07-Sep-25		
	A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)	164	11-Nov-24 A	23-Apr-25 A	Stoppage at CH8829 (Pilot tunnel section)	
	A229449562A'	WB TBM Tunnelling CH8829-8835 (Pilot tunnel section)	2	23-Apr-25 A	25-Apr-25 A	Tunnelling CH8829-8835 (Pilot tunnel section)	
	A229449562C	WB TBM Tunnelling CH8835-8847 (Pilot tunnel section) (18m; 3.6R/wk)	11	01-May-25	11-May-25	WB TBM Tunnelling CH8835-8847 (Pilot tunnel section) (18m; 3.6R/wk)	

Activity ID		Activity Name	Dur	Start	Finish	2025		
						May	Jun	Jul
	A229449562C1	TRA: Stoppage 1 before Rock Cover > 2m	18	12-May-25	29-May-25		TRA: Stoppage 1 before Rock Cover > 2m	
	A229449563	WB TBM Tunnelling CH8847-8900 (Pilot tunnel section) (53m; 7R/	24	30-May-25	22-Jun-25		WB TBM Tunnelling CH8847-8900 (Pilot tunnel section) (53m; 7R/wk, 15% TRA)	
	A229449564	WB TBM Tunnelling CH8900-9068 (Pilot tunnel section) (168m; 7F	77	23-Jun-25	07-Sep-25			
Tunnel Civil Works before TBM breakthrough			816	26-Nov-23 A	18-Feb-26			
Eastbound (EB)			816	26-Nov-23 A	18-Feb-26			
Service Gallery			368	08-Mar-24 A	23-Jun-25			
CP21-26			368	08-Mar-24 A	23-Jun-25			
	A229446190	EB TSS - ISIG Stoppage at CH8446	355	08-Mar-24 A	09-Jun-25		EB TSS - ISIG Stoppage at CH8446	
	A229428552	EB TSS - Service Gallery up to CP 25	13	09-Jun-25	23-Jun-25		EB TSS - Service Gallery up to CP 25	
Below Road Level Installation			28	01-May-25	28-May-25			
FSIRoom			21	01-May-25	21-May-25			
FSIRoom 3 @ CP14			21	01-May-25	21-May-25			
	A229450010	EB TSS - FSI Room 3 - civil works (completed)	21	01-May-25	21-May-25		EB TSS - FSI Room 3 - civil works (completed)	
FSIRoom 5 @ CP16			21	01-May-25	21-May-25			
	A229450000	EB TSS - FSI Room 5 - civil works (completed)	21	01-May-25	21-May-25		EB TSS - FSI Room 5 - civil works (completed)	
FSIRoom 7 @ CP21			21	01-May-25	21-May-25			
	A229449990	EB TSS - FSI Room 7 - civil works (completed)	21	01-May-25	21-May-25		EB TSS - FSI Room 7 - civil works (completed)	
Low Point @ CP12			28	01-May-25	28-May-25			
	TC11320	EB TSS - Low Point Sump Pit - RC works (completed)	28	01-May-25	28-May-25		EB TSS - Low Point Sump Pit - RC works (completed)	
	TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	28	01-May-25	28-May-25		EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)	
Corbel			560	26-Nov-23 A	07-Jun-25			
CP21-26			560	26-Nov-23 A	07-Jun-25			
	A229415982	EB TSS - Corbel Stoppage at CP23	549	26-Nov-23 A	27-May-25		EB TSS - Corbel Stoppage at CP23	
	A229415952	EB TSS - Corbel Structure up to CP24	8	28-May-25	07-Jun-25		EB TSS - Corbel Structure up to CP24	
OHVD			569	30-Jul-24 A	18-Feb-26			
	TC305	EB - ISSG Assembly (subject to ISSG availability)	14	01-May-25*	14-May-25		EB - ISSG Assembly (subject to ISSG availability)	
	TC320	EB TSS - OHVD up to CP24	4	15-May-25	18-May-25		EB TSS - OHVD up to CP24	
	TC330	EB TSS - OHVD up to CP25	4	19-May-25	22-May-25		EB TSS - OHVD up to CP25	
	TC340	EB TSS - OHVD up to CP26	4	23-May-25	26-May-25		EB TSS - OHVD up to CP26	
	TC221	LoE - EB Corbel Before	569	30-Jul-24 A	18-Feb-26			
Road Barrier			8	01-May-25	08-May-25			
NCPS			8	01-May-25	08-May-25			
	TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-May-25	08-May-25		EB TSS - Road Barrier NCPS from CP22 to CP23	
Westbound (WB)			528	13-May-24 A	23-Oct-25			
Service Gallery			61	01-May-25	30-Jun-25			
CP26-31			61	01-May-25	30-Jun-25			
	A229424680	WB TSS - Service Gallery up to CP 27	8	01-May-25	08-May-25		WB TSS - Service Gallery up to CP 27	
	A229446380	WB TSS - Service Gallery up to CP 28	8	23-Jun-25	30-Jun-25			WB TSS - Service Gallery up to CP 28
Below Road Level Installation			28	01-May-25	28-May-25			
Low Point @ CP12			28	01-May-25	28-May-25			
	TC11340	WB TSS - Low Point Sump Pit - RC works (completed)	28	01-May-25	28-May-25		WB TSS - Low Point Sump Pit - RC works (completed)	
Corbel			14	09-May-25	24-May-25			
CP21-26			14	09-May-25	24-May-25			
	A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	09-May-25	24-May-25		WB TSS - Corbel Structure & Curing up to CP27	
OHVD			20	17-May-25	05-Jun-25			
CP26-30			20	17-May-25	05-Jun-25			
	TC3120	WB TSS - OHVD up to CP25	4	17-May-25	20-May-25		WB TSS - OHVD up to CP25	
	TC3130	WB TSS - OHVD up to CP26	4	25-May-25	28-May-25		WB TSS - OHVD up to CP26	
	TC3140	WB TSS - OHVD up to CP27	4	02-Jun-25	05-Jun-25		WB TSS - OHVD up to CP27	
Fire Board - Tunnel Crown			32	01-May-25	01-Jun-25			
	D12535	WB TSS - Fire board - Tunnel Crown up to CP25	8	01-May-25	08-May-25		WB TSS - Fire board - Tunnel Crown up to CP25	
	D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-May-25	16-May-25		WB TSS - Fire board - Tunnel Crown up to CP26	
	D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-May-25	24-May-25		WB TSS - Fire board - Tunnel Crown up to CP27	
	D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-May-25	01-Jun-25		WB TSS - Fire board - Tunnel Crown up to CP28	
Fire Board - Road level			314	01-Oct-24 A	10-Aug-25			
	A229446510	CP22 to CP24	314	01-Oct-24 A	10-Aug-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						May	Jun	Jul
07 WB TSS	Road Barrier		528	13-May-24 A	23-Oct-25			
	A229447850	WB TSS - Road Barrier CPS up to CP26	6	02-May-25	10-May-25	WB TSS - Road Barrier CPS up to CP26		
	A229447870	24 to 26	387	01-Oct-24 A	23-Oct-25			
	CPS		353	13-May-24 A	01-May-25			
	TC10800	WB TSS - Road Barrier CPS at CH8381	353	13-May-24 A	01-May-25	WB TSS - Road Barrier CPS at CH8381		
	NCPS		346	20-May-24 A	01-May-25			
	TC11000	WB TSS - Road Barrier NCPS at CH8318	346	20-May-24 A	01-May-25	WB TSS - Road Barrier NCPS at CH8318		
	E&M Brackets		108	01-May-25	16-Aug-25			
	TC11060	WB TSS - E&M Brackets up to CP23	6	01-May-25	06-May-25	WB TSS - E&M Brackets up to CP23		
	TC11240	WB TSS - E&M Brackets up to CP23-CP24	108	01-May-25	16-Aug-25			
	Tunnel Civil Works after TBM breakthrough		27	19-May-25	14-Jun-25			
	Eastbound (EB)		27	19-May-25	14-Jun-25			
	Fire Board - Tunnel Crown with deletion up to Ch8850		27	19-May-25	14-Jun-25			
	CP21-26		27	19-May-25	14-Jun-25			
	TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	19-May-25	27-May-25	EB TSS - Fire Board - Tunnel Crown up to CP24		
	TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	28-May-25	05-Jun-25	EB TSS - Fire Board - Tunnel Crown up to CP25		
	TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	06-Jun-25	14-Jun-25	EB TSS - Fire Board - Tunnel Crown up to CP26		
	08 CKL Tunnel		246	25-Nov-24 A	28-Jul-25			
	Tunnel Structure before TBM breakthrough		194	25-Nov-24 A	06-Jun-25			
	Eastbound (EB)		194	25-Nov-24 A	06-Jun-25			
EB Type C		137	25-Nov-24 A	16-May-25				
OHVD		137	25-Nov-24 A	16-May-25				
A2050	EB Type C - OHVD Formwork Modification & Relocation	137	25-Nov-24 A	16-May-25	EB Type C - OHVD Formwork Modification & Relocation			
EB Type AD&Br		21	17-May-25	06-Jun-25				
OHVD		21	17-May-25	06-Jun-25				
A1800	EB D&Br - A1 OHVD Bay 5	21	17-May-25	06-Jun-25	EB D&Br - A1 OHVD Bay 5			
Tunnel Civil Works before TBM breakthrough		169	10-Feb-25 A	28-Jul-25				
Eastbound (EB)		89	01-May-25	28-Jul-25				
EB Type A		73	17-May-25	28-Jul-25				
A8980	CKL EB Type A - E&M Bracket	39	17-May-25	24-Jun-25	CKL EB Type A - E&M Bracket			
A229444530	EB - Type A - Road Barrier	36	12-Jun-25	28-Jul-25		EB		
EB Type C		82	01-May-25	21-Jul-25				
A229450140	CKL EB Type C - MIMEP module installation	6	01-May-25	06-May-25	CKL EB Type C - MIMEP module installation			
A229444520	CKL EB Type C2/C3 - Road Barrier	27	17-May-25	12-Jun-25	CKL EB Type C2/C3 - Road Barrier			
A229450120	CKL EB Type C2/C3 - Black paint	7	12-Jun-25	19-Jun-25		CKL EB Type C2/C3 - Black paint		
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	25-Jun-25	21-Jul-25		CKL EB Type C2/C3		
EB Type AD&Br		36	02-May-25	16-Jun-25				
A229444700	EB Type A Dr&BI - MIMEP module installation	36	02-May-25	16-Jun-25	EB Type A Dr&BI - MIMEP module installation			
EB EVB Portal		7	01-May-25	07-May-25				
A229450160	CKL EB EVB Portal - Black paint	7	01-May-25	07-May-25	CKL EB EVB Portal - Black paint			
Westbound (WB)		14	01-May-25	14-May-25				
WB Type A		14	01-May-25	14-May-25				
E&M Brackets		14	01-May-25	14-May-25				
A229450100	CKL WB - E&M Bracket up to CP32	14	01-May-25	14-May-25	CKL WB - E&M Bracket up to CP32			
Branch Tunnel (S01)		163	10-Feb-25 A	23-Jul-25				
E&M Brackets		163	10-Feb-25 A	23-Jul-25				
A229450130	CKL S01 - E&M Bracket	163	10-Feb-25 A	23-Jul-25	CKL S01 - E&M			
09 Cross Passages		81	01-May-25	20-Jul-25				
Cross Passages @ TSS (CP7 to CP29)		27	23-Jun-25	20-Jul-25				
CP25 to CP29		27	23-Jun-25	20-Jul-25				
CP25		27	23-Jun-25	20-Jul-25				
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	23-Jun-25	20-Jul-25		CP25 - EB - Tympanum		
Cross Passages @ CKL Tunnel (CP30 to CP33)		78	01-May-25	17-Jul-25				
CP32		78	01-May-25	17-Jul-25				
A229438446	CP32 - Backfill	26	01-May-25	26-May-25	CP32 - Backfill			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						May	Jun	Jul
	A229438436	CP32 - Lining Structure	26	27-May-25	21-Jun-25		CP32 - Lining Structure	
	A229422590	CP32 - Collar	26	22-Jun-25	17-Jul-25			CP32 - Collar
	CP33		66	01-May-25	05-Jul-25			
	A1900	CP33 - Rock Plug Excavation Preparation Works	40	01-May-25	09-Jun-25	CP33 - Rock Plug Excavation Preparation Works		
	A1710	CP33 - Rock Plug Excavation	26	10-Jun-25	05-Jul-25		CP33 - Rock Plug Excavation	
	10 East Ventilation Building - EVB		480	15-Mar-24 A	08-Jul-25			
	ABWF Works		160	10-Nov-24 A	19-Apr-25 A			
	ABWF - Door & Louvre installation		160	10-Nov-24 A	19-Apr-25 A			
	EVB1510	EVB - Door installation	88	14-Jan-25 A	12-Apr-25 A			
	EVB1530	EVB - Louvre installation	160	10-Nov-24 A	19-Apr-25 A			
	E&M Works (by BYME)		378	15-Mar-24 A	26-Jun-25			
	EVB1210	EVB - E&M works (B/F)	335	15-Mar-24 A	06-May-25	EVB - E&M works (B/F)		
	EVB1300	EVB - E&M works (LG3/F)	310	26-Apr-24 A	14-May-25	EVB - E&M works (LG3/F)		
	EVB1360	EVB - E&M works (LG2/F)	294	21-May-24 A	17-May-25	EVB - E&M works (LG2/F)		
	EVB1440	EVB - E&M works (LG1/F)	265	10-Jul-24 A	02-Jun-25	EVB - E&M works (LG1/F)		
	EVB1500	EVB - E&M works (G/F)	262	07-Aug-24 A	26-Jun-25	EVB - E&M works (G/F)		
	Statutory Procedures		196	24-Dec-24 A	08-Jul-25			
	GBP & VAC submission		135	24-Dec-24 A	07-May-25			
	EVB1580	VAC submission & 3 mth approval period by FSD	135	24-Dec-24 A	07-May-25	VAC submission & 3 mth approval period by FSD		
	Lift Installation		37	06-Apr-25 A	12-May-25			
	EVB1450	EMSD inspection & Issue Use Permit	37	06-Apr-25 A	12-May-25	EMSD inspection & Issue Use Permit		
	FS Water Supply		189	31-Dec-24 A	08-Jul-25			
	EVB1410	EVB - Final Watermain installation after given full access	135	31-Dec-24 A	15-May-25	EVB - Final Watermain installation after given full access		
	EVB1460	EVB - WWO 046 Part IV application & inspection	29	15-May-25	13-Jun-25	EVB - WWO 046 Part IV application & inspection		
	EVB1470	EVB - Water sampling test (by WSD)	12	13-Jun-25	25-Jun-25		EVB - Water sampling test (by WSD)	
	EVB1490	EVB - Watermeter installation	11	27-Jun-25	08-Jul-25			EVB - Watermeter installation
	Final T&C and FSI Inspection		21	13-Jun-25	04-Jul-25			
	EVB1550	EVB - FS 501 Submission (TBC)	0		13-Jun-25		◆ EVB - FS 501 Submission (TBC)	
	EVB1560	FSI Inspection (TBC)	7	27-Jun-25*	04-Jul-25			FSI Inspection (TBC)
	11 Tunnel E&M Installation		413	12-Aug-24 A	28-Sep-25			
	E&M - Cabling works		413	12-Aug-24 A	28-Sep-25			
	AGR & DPR		120	01-Jun-25	28-Sep-25			
	DPR10060	DPR - EB E&M Installation	120	01-Jun-25	28-Sep-25			
	DPR10080	DPR - WB E&M Installation	120	01-Jun-25	28-Sep-25			
	SUS to CKL		400	12-Aug-24 A	15-Sep-25			
	Eastbound		358	20-Sep-24 A	12-Sep-25			
	E&MC1050	EB TSS - CP7-11 - E&M installation	282	20-Sep-24 A	28-Jun-25	EB TSS - CP7-11 - E&M installation		
	E&MC1080	EB TSS - CP11-16 E&M installation	90	01-May-25*	29-Jul-25			
	E&MC1120	EB TSS - CP22-26 - E&M installation	90	01-May-25*	29-Jul-25			
	E&MC1020	EB LSCC - E&M Installation	60	15-Jun-25	13-Aug-25			
	E&MC1010	EB SUS - E&M Installation	301	22-Oct-24 A	18-Aug-25			
	E&MC1100	EB TSS - CP16-22 E&M installation	90	15-Jun-25	12-Sep-25			
	Westbound		400	12-Aug-24 A	15-Sep-25			
	E&MC1041	WB TSS - CP7-11 - E&M installation	314	12-Aug-24 A	21-Jun-25	WB TSS - CP7-11 - E&M installation		
	E&MC1060	WB TSS - CP11-16 E&M installation	301	27-Sep-24 A	25-Jul-25			
	E&MC1030	WB SUS - E&M Installation	309	25-Oct-24 A	29-Aug-25			
	E&MC1110	WB TSS - CP24-26 E&M installation	90	01-Jun-25*	29-Aug-25			
	E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Jun-25	08-Sep-25			
	E&MC1040	WB LSCC - E&M Installation	90	18-Jun-25	15-Sep-25			
	12 Projectwide TCSS Installation		676	12-Aug-24 A	18-Jun-26			
	Eastbound		637	20-Sep-24 A	18-Jun-26			
	TE160	EB - TCSS Installation concurrent with E&M installation	637	20-Sep-24 A	18-Jun-26			
	Westbound		637	12-Aug-24 A	10-May-26			
	TE1170	WB - TCSS Installation concurrent with E&M installation	637	12-Aug-24 A	10-May-26			

Activity ID		Activity Name		Dur	Start	Finish	2025		
							May	Jun	Jul
14 Projectwide Final Works				190	11-Jan-25 A	19-Jul-25			
Tunnel Cladding (VE Panel)				190	11-Jan-25 A	19-Jul-25			
Eastbound				52	29-May-25	19-Jul-25			
Typical Subframe & Niche				52	29-May-25	19-Jul-25			
VE10431	VE Panel - Niche - EB TSS CP7-12 CPS			7	29-May-25*	04-Jun-25	VE Panel - Niche - EB TSS CP7-12 CPS		
VE10441	VE Panel - Niche - EB TSS CP12-17 CPS			7	05-Jun-25*	11-Jun-25	VE Panel - Niche - EB TSS CP12-17 CPS		
VE10451	VE Panel - Niche - EB TSS CP17-22 CPS			7	12-Jun-25*	18-Jun-25	VE Panel - Niche - EB TSS CP17-22 CPS		
VE10260	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS			21	29-Jun-25*	19-Jul-25	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS		
Westbound				183	11-Jan-25 A	12-Jul-25			
Typical Subframe & Niche				183	11-Jan-25 A	12-Jul-25			
VE10401	VE Panel - Niche - WB TSS CP7-12 CPS			7	01-May-25*	07-May-25	VE Panel - Niche - WB TSS CP7-12 CPS		
VE10070	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS			122	11-Jan-25 A	12-May-25	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		
VE10381	VE Panel - Niche - WB CKL CP32			14	01-May-25	14-May-25	VE Panel - Niche - WB CKL CP32		
VE10391	VE Panel - Niche - WB TSS CP12-17 CPS			7	08-May-25*	14-May-25	VE Panel - Niche - WB TSS CP12-17 CPS		
VE10411	VE Panel - Niche - WB TSS CP17-22 CPS			7	15-May-25	21-May-25	VE Panel - Niche - WB TSS CP17-22 CPS		
VE10421	VE Panel - Niche - WB SUS CPS			7	22-May-25	28-May-25	VE Panel - Niche - WB SUS CPS		
VE10341	VE Panel - Subframe - WB CP32 to EVB Portal			12	01-Jun-25*	12-Jun-25	VE Panel - Subframe - WB CP32 to EVB Portal		
VE10060	VE Panel - Subframe - WB TSS CP7-12 CPS & NCPS			21	21-Jun-25*	12-Jul-25	VE Panel - Subframe - WB TSS CP7-12 CPS & NCPS		
Infrastructure Works				178	07-Jan-25 A	03-Jul-25			
05 Common Utility Enclosure (CUE) (KD-39)				0	02-May-25	02-May-25			
VO - Plantroom for CUE Sprinkler System				0	02-May-25	02-May-25			
Overall T&C and FSI				0	02-May-25	02-May-25			
CUE10560	KD-39 - Completion of Section 13 - Ready for commissioning of CUE			0		02-May-25	◆ KD-39 - Completion of Section 13 - Ready for commissioning of CUE		
06 Road S20				62	31-Mar-25 A	26-Jun-25			
Addition of Planter (Non Critical)				40	31-Mar-25 A	28-May-25			
A1140	S20 - Construction of Remaining Planter			40	31-Mar-25 A	28-May-25	S20 - Construction of Remaining Planter		
Run-in Remaining Works				42	02-May-25	26-Jun-25			
A1000	S20 - Temporary Run-in Closure (subject to L10S Haul Road Diversion)			0		02-May-25*	◆ S20 - Temporary Run-in Closure (subject to L10S Haul Road Diversion)		
A1100	S20 - Run-in Remaining Works			30	19-May-25	26-Jun-25	S20 - Run-in Remaining Works		
VO - Modification of Irrigation System at Charging Station Run-in				12	02-May-25	17-May-25			
A1070	S20 - Shrubs Reinstatement (Non Critical)			12	02-May-25	17-May-25	S20 - Shrubs Reinstatement (Non Critical)		
07 Road L10(N)				125	01-Mar-25 A	03-Jul-25			
L10(N) Landscape (KD-26)				26	03-Jun-25	03-Jul-25			
LN10110	L10(N) - Landscape softwork (TBC)			26	03-Jun-25	03-Jul-25	L10(N) - Landscape softwork (TBC)		
L10(N) Remaining works				61	01-May-25	30-Jun-25			
LN10100	Road L10N - Drainage T&C			21	01-May-25	21-May-25	Road L10N - Drainage T&C		
LN10150	Road L10N - Final Paving works & Road Marking			20	11-Jun-25	30-Jun-25	Road L10N - Final Paving works & Road Marking		
L10 (N) Remaining Road Works (Subject to Manpower)				76	01-Mar-25 A	10-Jun-25			
A229450260	L10 (N) - Landscape Softwork			10	29-Mar-25 A	12-Apr-25 A			
A229450270	L10 (N) - Remaining Road Signage			67	01-Mar-25 A	29-May-25	L10 (N) - Remaining Road Signage		
A229450280	L10 (N) - Remaining Road Lighting			30	02-May-25	10-Jun-25	L10 (N) - Remaining Road Lighting		
08 Road L10(S) & L18				147	07-Jan-25 A	02-Jun-25			
L10(S) & L18 Landscape (KD-24)				25	02-May-25	02-Jun-25			
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape			0		02-Jun-25	◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape		
A229445710	L10 (S) & L18 - Landscape softwork (TBC)			25	02-May-25*	02-Jun-25	L10 (S) & L18 - Landscape softwork (TBC)		
L10(S) & L18 Remaining works				30	01-May-25	30-May-25			
Preparation for road opening				0	01-May-25	01-May-25			
A229448750	L10 (S) & L18 ready for use			0		01-May-25	◆ L10 (S) & L18 ready for use		
Roadside Area adjacent to L10(S)				30	01-May-25	30-May-25			
Roadworks				30	01-May-25	30-May-25			
A229448810	Roadside Area adjacent to L10S - Road works			30	01-May-25*	30-May-25	Roadside Area adjacent to L10S - Road works		
Miscellaneous Road Works				92	07-Jan-25 A	08-May-25			
A229450250	L10 (S) Footpath - Diversion (Container Walkway -> Permanent Footpath)			0		02-May-25	◆ L10 (S) Footpath - Diversion (Container Walkway -> Permanent Footpath)		
A1190	L10 (S) Carriageway - Construction of Remaining Islands			92	07-Jan-25 A	08-May-25	L10 (S) Carriageway - Construction of Remaining Islands		

Activity ID	Activity Name	Dur	Start	Finish	2025		
					May	Jun	Jul
	Preparation for Road Opening (L10S)	24	29-Mar-25 A	03-May-25			
A1080	L10 (S) Carriageway - Container Walkway Removal	18	29-Mar-25 A	26-Apr-25 A	Carriageway - Container Walkway Removal		
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	6	26-Apr-25 A	03-May-25	L10 (S) Carriageway - Final Paving Works & Road Marking		
A229450220	L10 (S) - Site Access Change (Kai Tak Bridge Rd)	0		03-May-25	◆ L10 (S) - Site Access Change (Kai Tak Bridge Rd)		
	09 Footbridge FB-02 (KD-17 achieved)	51	08-Mar-25 A	17-May-25			
	FB-02 Remaining works	51	08-Mar-25 A	17-May-25			
	KF64 reinstatement	51	08-Mar-25 A	17-May-25			
FB211150	KF64 Reinstatement - Handrail	51	08-Mar-25 A	17-May-25	KF64 Reinstatement - Handrail		



CONTRACT NO. ED/2020/03

TRUNK ROAD T2

TRAFFIC CONTROL SURVEILLANCE SYSTEM AND ASSOCIATED WORKS

THREE MONTH ROLLING PROGRAMME

Appendix III B - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Apr	May	Jun	Jul
										40	41	42	43
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		705	01-May-25	17-Jan-26	19-Feb-24	31-Oct-26	24-May-23						
Access Dates		75	01-May-25	15-Jul-25	03-Jun-24	14-Feb-25							
AC1010a	Portion 2 - LSCC to CP7 (CP Side) - WB	0	01-May-25		11-Sep-24								
AC1010b	Portion 2 - LSCC to CP7 (NCP Side) - WB	0	01-May-25		02-Oct-24								
AC1010c	Portion 2 - LSCC to CP7 (Under OHVD) - WB	0	01-May-25		27-Dec-24								
AC1010e	Portion 2 - LSCC to CP7 (Service Gallery) - WB	0	01-May-25		01-Feb-25								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-May-25		03-Jun-24								
AC1040	Underpass S21	0	01-May-25		16-Jan-25								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-May-25		10-Sep-24								
AC1080h	Portion 2 - LS - CKL Tunnel CP21 to CP24 (VSLS Signage Anchor) - WB	0	01-May-25		25-Jan-25								
AC1090f	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Service Gallery) - EB	0	01-May-25		21-Jan-25								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	01-May-25		17-Sep-24								
AC1090h	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Service Gallery) - WB	0	01-May-25		21-Jan-25								
AC1010i	Portion 2 - LSCC to CP7 (Service Gallery) - EB	0	15-May-25		01-Feb-25								
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	30-May-25		23-Aug-24								
AC1050j	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - WB	0	30-May-25		29-Sep-24								
AC1010f	Portion 2 - LSCC to CP7 (CP Side) - EB	0	01-Jun-25		23-Sep-24								
AC1010g	Portion 2 - LSCC to CP7 (Under OHVD) - EB	0	01-Jun-25		27-Dec-24								
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	01-Jun-25		20-Sep-24								
AC1010d	Portion 2 - LSCC to CP7 (VSLS Signage Anchors & Niche Cabinet) - EB & WB	0	15-Jun-25		04-Oct-24								
AC1010h	Portion 2 - LSCC to CP7 (NCP Side) - EB	0	15-Jun-25		02-Oct-24								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB & WB	0	15-Jun-25		17-Dec-24								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB & WB	0	15-Jun-25		22-Jan-25								
AC1080i	Portion 2 - LS - CKL Tunnel CP21 to CP24 (Niche Cabinet) - WB	0	15-Jun-25		14-Feb-25								
AC1090d	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Service Gallery) - WB	0	15-Jun-25		19-Dec-24								
AC1090e	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Road Level) - EB	0	15-Jul-25		02-Sep-24								
Milestones of Contract T2		0	01-May-25	01-May-25	27-Mar-25	27-Mar-25							
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-May-25		27-Mar-25								
Summary by Cost Center		690	02-May-25	17-Jan-26	19-Feb-24	21-May-25	24-May-23						
Cost Center B - Central System		108	02-May-25	08-Sep-25	16-Aug-24	11-Apr-25							
SC1090	SAT Plan Submission & Approval for Central System	78	02-May-25	04-Aug-25	07-Jan-25	11-Apr-25			DS3500: SS				
SC1080	Site Installation of Central System	84	02-Jun-25	08-Sep-25	16-Aug-24	22-Jan-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		367	02-May-25	11-Dec-25	27-Jun-24	11-Apr-25	23-Sep-24						
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	02-May-25	12-Jun-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-May-25	11-Aug-25	30-Dec-24	11-Apr-25			DS3540: SS				
SC1210	Site Installation of Traffic Control Devices	181	09-May-25	11-Dec-25	27-Jun-24	09-Apr-25			SW1110: SS				
Cost Center D - Communication System		234	02-May-25	08-Sep-25	16-Aug-24	22-Jan-25	28-Nov-24						



GTECH Services (Hong Kong) Limited

Remaining Work

Actual Work

Critical Activity

Milestone

Date	Revision	Checked	Approved
30-Apr-25	Rev. 0	MY	

Page 1 of 12

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Apr	May	Jun	Jul
										40	41	42	43
SC1350	SAT Plan Submission & Approval for Communication System	0	02-May-25	07-May-25	28-Nov-24	31-Dec-24	28-Nov-24		DS3580: SS				
SC1330	Site Installation of Communication System	52	10-Jul-25	08-Sep-25	16-Aug-24	22-Jan-25			SW1100: SS, SW1120: SS, SW1960: SS				
Cost Center E - CCTV System		273	02-May-25	15-Oct-25	16-Aug-24	30-Apr-25	18-Nov-24						
SC1480	SAT Plan Submission & Approval for CCTV System	0	02-May-25	14-Jun-25	18-Nov-24	28-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	133	09-May-25	15-Oct-25	16-Aug-24	30-Apr-25			SW1060: SS, SW1940: SS				
Cost Center F - PABX System		690	02-May-25	17-Jan-26	01-Nov-24	21-May-25	27-Jul-23						
SC1560	Installation Drawing Preparation, Submission & Approval for PABX System	68					27-Jul-23	10-Apr-25	DS6010: SS				
SC1610	SAT Plan Submission & Approval for PABX System	0	02-May-25	12-Jun-25	01-Nov-24	21-May-25	01-Nov-24		DS3660: SS				
SC1590	Site Installation of PABX System	120	02-May-25	11-Nov-25	30-Dec-24	07-Apr-25	30-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	207	14-May-25	17-Jan-26	28-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
Cost Center G - ET System		251	02-May-25	28-Oct-25	21-Sep-24	21-Apr-25	27-Dec-24						
SC1740	SAT Plan Submission & Approval for ET System	0	02-May-25	12-Jun-25	27-Dec-24	21-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	142	12-May-25	28-Oct-25	21-Sep-24	22-Feb-25			SW2340: SS				
Cost Center H - PA System		190	02-May-25	28-Oct-25	01-Nov-24	07-May-25	01-Nov-24						
SC1860	Site Installation of PA System	130	02-May-25	28-Oct-25	01-Nov-24	08-Mar-25	01-Nov-24		SW2370: SS, SW3170: FS				
SC1870	SAT Plan Submission & Approval for PA System	0	02-May-25	20-May-25	18-Nov-24	07-May-25	18-Nov-24		DS3740: SS				
Cost Center I - Radio System		363	02-May-25	18-Nov-25	22-Apr-24	21-Apr-25	03-Sep-24						
SC1980	SCT Plan Submission & Approval for Radio System	0	02-May-25	24-May-25	03-Sep-24	15-Mar-25	03-Sep-24		DS3220: SS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	02-May-25	14-Jul-25	22-Apr-24	09-Oct-24			DS6130: SS				
SC2000	SAT Plan Submission & Approval for Radio System	84	02-May-25	11-Aug-25	09-Jan-25	21-Apr-25			DS3780: SS				
SC1990	Site Installation of Radio System	147	26-May-25	18-Nov-25	10-Sep-24	22-Feb-25			SW2390: SS				
Cost Center J - Detection System		562	02-May-25	15-Oct-25	16-Aug-24	30-Apr-25	24-May-23						
SC2060	Installation Drawing Preparation, Submission & Approval for Detection System	124					24-May-23	02-Apr-25	DS6170: SS				
SC2110	SCT Plan Submission & Approval for Detection System	0	02-May-25	02-May-25	02-Nov-24	17-Jan-25	02-Nov-24		DS3260: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	02-May-25	11-Aug-25	04-Jan-25	16-Apr-25			DS3820: SS				
SC2120	Site Installation of Detection System	133	09-May-25	15-Oct-25	16-Aug-24	30-Apr-25			SW1070: SS, SW1250: SS				
Cost Center K - Manual Fallback System		183	02-May-25	11-Aug-25	12-Nov-24	22-Feb-25	31-Dec-24						
SC2240	Site Installation of Manual Fallback System	0	02-May-25	11-Aug-25	25-Nov-24	25-Nov-24	31-Dec-24		EM1110: FS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-May-25	11-Aug-25	12-Nov-24	22-Feb-25			DS3860: SS				
Cost Center L - Speed Enforcement System		401	02-May-25	27-Dec-25	19-Feb-24	21-May-25	28-Aug-24						
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	98	02-May-25	12-Jun-25	28-Aug-24	22-Mar-25	28-Aug-24		DS3380: SS				
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-May-25	12-Jun-25	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-May-25	14-Jul-25	19-Feb-24	10-Mar-25			DS6290: SS				
SC2390	Site Installation of Speed Enforcement System	114	02-Jun-25	15-Oct-25	14-Oct-24	22-Mar-25			SW2330: SS				
SC2400	SCT of Speed Enforcement System	165	13-Jun-25	27-Dec-25	24-Mar-25	21-May-25			DS8860: FS				
Cost Center M - Power Distribution System		346	04-Jul-25	30-Oct-25	15-Oct-24	21-Mar-25	04-Sep-24						
SC2490	SCT Plan Submission & Approval for Power Distribution System	0					04-Sep-24	25-Apr-25	DS3420: SS				
SC2480	Site Installation of Power Distribution System	99	04-Jul-25	30-Oct-25	15-Oct-24	21-Mar-25			SW1920: SS, SW2250: SS				
Operation Facilities		182	02-May-25	11-Aug-25	19-Aug-24	11-Apr-25	31-Dec-24						
SC2680	Site Installation of Operation Facilities	0	02-May-25	23-Jul-25	07-Nov-24	07-Nov-24	31-Dec-24		EM1120: FS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-May-25	05-Jul-25	19-Aug-24	22-Oct-24			DS6250: SS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-May-25	11-Aug-25	30-Dec-24	11-Apr-25			DS3900: SS				
Design & Submissions		304	02-May-25	02-May-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	02-May-25	02-May-25	27-Aug-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	02-May-25	02-May-25	27-Aug-24	25-Jun-25	29-Aug-23						
Central System		304	02-May-25	02-May-25	27-Aug-24	25-Jun-25	29-Aug-23						
Traffic Plan Review & Combine		140	02-May-25	02-May-25	27-Aug-24	27-Aug-24	28-Dec-23						

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
										Apr 40	May 41	Jun 42	Jul 43	
	DS7300	Traffic Plan Review & Combine Workshop	140	02-May-25	02-May-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
	IT Security Risk Assessment Plan		30	02-May-25	02-May-25	25-Jun-25	25-Jun-25	29-Aug-23						
	DS7440	Approval on IT Security Risk Assessment Plan	30	02-May-25	02-May-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties			297	02-May-25	28-Jul-25	06-Apr-24	30-Sep-25	17-May-24						
Interfacing Coordination with TKO-LTT (Civil)			250	02-May-25	02-Jun-25	02-Sep-25	30-Sep-25	17-May-24						
Detail Interfacing Management Plan (DIMP)			250	02-May-25	02-Jun-25	02-Sep-25	30-Sep-25	17-May-24						
DS6780	Comment on DIMP with TKO-LTT (Civil)	17	02-May-25	02-May-25	02-Sep-25	02-Sep-25	17-May-24		DS6770: FS					
DS6790	Resubmit DIMP with TKO-LTT (Civil)	16	03-May-25	22-May-25	03-Sep-25	20-Sep-25			DS6780: FS					
DS6800	Approval of DIMP with TKO-LTT (Civil)	8	23-May-25	02-Jun-25	22-Sep-25	30-Sep-25			DS6790: FS					
Interfacing Coordination with T2			72	02-May-25	28-Jul-25	06-Apr-24	03-Jul-24							
Preliminary Interfacing Management Plan (PIMP)			72	02-May-25	28-Jul-25	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	02-May-25	30-May-25	06-Apr-24	04-May-24			DS2680: FS 211					
DS6900	Comment on PIMP with T2	24	02-Jun-25	28-Jun-25	06-May-24	03-Jun-24			DS6890: FS					
DS6910	Resubmit PIMP with T2	12	30-Jun-25	14-Jul-25	04-Jun-24	18-Jun-24			DS6900: FS					
DS6920	Approval of PIMP with T2	12	15-Jul-25	28-Jul-25	19-Jun-24	03-Jul-24			DS6910: FS					
Drawing & Installation Method Statement Submissions			490	02-May-25	14-Jul-25	19-Feb-24	31-Oct-26	10-Aug-23						
Installation Drawing Submission			490	02-May-25	14-Jul-25	19-Feb-24	10-Mar-25	25-Feb-25						
PABX System			427					25-Feb-25	10-Apr-25					
DS9010	Resubmit Installation Drawing for PABX System	12						25-Feb-25	01-Apr-25	DS6040: FS				
DS9020	Approval of Installation Drawing for PABX System	12						02-Apr-25	10-Apr-25	DS9010: FS, SC1560: FF				
Radio System			60	02-May-25	14-Jul-25	22-Apr-24	09-Oct-24							
DS6130	Prepare & Submit Installation Drawing for Radio System	12	02-May-25	16-May-25	22-Apr-24	06-May-24			DS2154: FS					
DS6140	Comment on Installation Drawing for Radio System	24	17-May-25	14-Jun-25	13-Aug-24	09-Sep-24			DS6130: FS					
DS6150	Resubmit Installation Drawing for Radio System	12	16-Jun-25	28-Jun-25	10-Sep-24	24-Sep-24			DS6140: FS					
DS6160	Approval of Installation Drawing for Radio System	12	30-Jun-25	14-Jul-25	25-Sep-24	09-Oct-24			DS6150: FS, SC1930: FF					
Detection System			12					18-Mar-25	02-Apr-25					
DS8980	Approval of Installation Drawing for Detection System	12						18-Mar-25	02-Apr-25	DS8970: FS, SC2060: FF				
Operation Facility			53	02-May-25	05-Jul-25	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	02-May-25	08-May-25	19-Aug-24	23-Aug-24			DS2532: FS					
DS6260	Comment on Installation Drawing for Operation Facility	24	09-May-25	06-Jun-25	24-Aug-24	21-Sep-24			DS6250: FS					
DS6270	Resubmit Installation Drawing for Operation Facility	12	07-Jun-25	20-Jun-25	23-Sep-24	07-Oct-24			DS6260: FS					
DS6280	Approval of Installation Drawing for Operation Facility	12	21-Jun-25	05-Jul-25	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF					
Speed Enforcement System			60	02-May-25	14-Jul-25	19-Feb-24	10-Mar-25							
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	02-May-25	16-May-25	19-Feb-24	02-Mar-24			DS2472: FS					
DS6300	Comment on Installation Drawing for Speed Enforcement System	24	17-May-25	14-Jun-25	10-Jan-25	10-Feb-25			DS6290: FS					
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	16-Jun-25	28-Jun-25	11-Feb-25	24-Feb-25			DS6300: FS					
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	30-Jun-25	14-Jul-25	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF					
Installation Method Statement Submission			424	02-May-25	28-May-25	06-Oct-26	31-Oct-26	10-Aug-23						
Power Distribution System			424	02-May-25	28-May-25	06-Oct-26	31-Oct-26	10-Aug-23						
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	02-May-25	14-May-25	06-Oct-26	16-Oct-26	10-Aug-23		DS6540: FS					
DS6560	Approval of Installation Method Statement for Power Distribution System	12	15-May-25	28-May-25	17-Oct-26	31-Oct-26			DS6550: FS					
SCT Plan Submissions			313	02-May-25	12-Jun-25	11-Jan-25	22-Mar-25	24-Dec-24						
Traffic Control Devices			286	02-May-25	12-Jun-25	11-Jan-25	22-Feb-25	11-Feb-25						
DS8910	Resubmission of SCT Plan for Traffic Control Devices	12	02-May-25	14-May-25	11-Jan-25	22-Jan-25	11-Feb-25		DS3010: FS					
DS8920	Approval of SCT Plan for Traffic Control Devices	24	15-May-25	12-Jun-25	23-Jan-25	22-Feb-25			DS8910: FS, SC1200: FF					
Radio System			311	02-May-25	24-May-25	22-Feb-25	15-Mar-25	18-Mar-25						
DS8990	Resubmission of SCT Plan for Radio System	12					18-Mar-25	24-Apr-25	DS3250: FS					
DS9000	Approval of SCT Plan for Radio System	24	02-May-25	24-May-25	22-Feb-25	15-Mar-25	25-Apr-25		SC1980: FF, DS8990: FS					
Detection System			313	02-May-25	02-May-25	17-Jan-25	17-Jan-25	31-Dec-24						
DS3280	Resubmission of SCT Plan for Detection System	12						31-Dec-24	01-Apr-25	DS3270: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Apr 40	May 41	Jun 42	Jul 43
DS3290	Approval of SCT Plan for Detection System	24	02-May-25	02-May-25	17-Jan-25	17-Jan-25	02-Apr-25		SC2110: FF, DS3280: FS				
Speed Enforcement System		311	02-May-25	12-Jun-25	12-Feb-25	22-Mar-25	24-Dec-24						
DS8850	Resubmission of SCT Plan for Speed Enforcement System	12	02-May-25	14-May-25	12-Feb-25	22-Feb-25	24-Dec-24		DS3410: FS				
DS8860	Approval of SCT Plan for Speed Enforcement System	24	15-May-25	12-Jun-25	24-Feb-25	22-Mar-25			DS8850: FS, SC2370: FF				
Power Distribution System		262					19-Mar-25	25-Apr-25					
DS9030	Resubmission of SCT Plan for Power Distribution System	12					19-Mar-25	01-Apr-25	DS3450: FS				
DS9040	Approval of SCT Plan for Power Distribution System	24					02-Apr-25	25-Apr-25	SC2490: FF, DS9030: FS				
SAT Plan Submissions		353	02-May-25	11-Aug-25	12-Nov-24	21-May-25	14-Jan-25						
Central System		78	02-May-25	04-Aug-25	07-Jan-25	11-Apr-25							
DS3500	Submission of Central System SAT Plan	18	02-May-25	23-May-25	07-Jan-25	27-Jan-25			DS2940: FS				
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	24-May-25	21-Jun-25	28-Jan-25	27-Feb-25			DS3500: FS				
DS3520	Resubmission of SAT Plan for Central System	12	23-Jun-25	07-Jul-25	28-Feb-25	13-Mar-25			DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	08-Jul-25	04-Aug-25	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
Traffic Control Devices		84	02-May-25	11-Aug-25	30-Dec-24	11-Apr-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-May-25	30-May-25	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Jun-25	28-Jun-25	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	30-Jun-25	14-Jul-25	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	15-Jul-25	11-Aug-25	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
Communication System		305	02-May-25	07-May-25	27-Dec-24	31-Dec-24	17-Jan-25						
DS3600	Resubmission of SAT Plan for Communication System	12					17-Jan-25	07-Apr-25	DS3590: FS				
DS3610	Approval of SAT Plan for Communication System	24	02-May-25	07-May-25	27-Dec-24	31-Dec-24	08-Apr-25		SC1350: FF, DS3600: FS				
CCTV System		289	02-May-25	14-Jun-25	15-Feb-25	28-Mar-25	14-Jan-25						
DS3640	Resubmission of SAT Plan for CCTV System	12	02-May-25	16-May-25	15-Feb-25	28-Feb-25	14-Jan-25		DS3630: FS				
DS3650	Approval of SAT Plan for CCTV System	24	17-May-25	14-Jun-25	01-Mar-25	28-Mar-25			SC1480: FF, DS3640: FS				
PABX System		28	02-May-25	12-Jun-25	10-Apr-25	21-May-25	27-Mar-25						
DS9050	Resubmission of SAT Plan for PABX System	12	02-May-25	14-May-25	10-Apr-25	21-Apr-25	27-Mar-25		DS3690: FS				
DS9060	Approval of SAT Plan for PABX System	24	15-May-25	12-Jun-25	22-Apr-25	21-May-25			SC1610: FF, DS9050: FS				
ET System		61	02-May-25	12-Jun-25	12-Mar-25	21-Apr-25	19-Feb-25						
DS3720	Resubmission of SAT Plan for ET System	12	02-May-25	14-May-25	12-Mar-25	22-Mar-25	19-Feb-25		DS3710: FS				
DS3730	Approval of SAT Plan for ET System	24	15-May-25	12-Jun-25	24-Mar-25	21-Apr-25			SC1740: FF, DS3720: FS				
PA System		24	02-May-25	20-May-25	18-Apr-25	07-May-25	21-Mar-25						
DS3770	Approval of SAT Plan for PA System	24	02-May-25	20-May-25	18-Apr-25	07-May-25	21-Mar-25		SC1870: FF, DS3760: FS				
Radio System		84	02-May-25	11-Aug-25	09-Jan-25	21-Apr-25							
DS3780	Submission of Radio System SAT Plan	24	02-May-25	30-May-25	09-Jan-25	08-Feb-25			DS3220: FS 48				
DS3790	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Jun-25	28-Jun-25	10-Feb-25	08-Mar-25			DS3780: FS				
DS3800	Resubmission of SAT Plan for Radio System	12	30-Jun-25	14-Jul-25	10-Mar-25	22-Mar-25			DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	15-Jul-25	11-Aug-25	24-Mar-25	21-Apr-25			SC2000: FF, DS3800: FS				
Detection System		84	02-May-25	11-Aug-25	04-Jan-25	16-Apr-25							
DS3820	Submission of Detection System SAT Plan	24	02-May-25	30-May-25	04-Jan-25	04-Feb-25			DS3260: FS 72				
DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Jun-25	28-Jun-25	05-Feb-25	04-Mar-25			DS3820: FS				
DS3840	Resubmission of SAT Plan for Detection System	12	30-Jun-25	14-Jul-25	05-Mar-25	18-Mar-25			DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	15-Jul-25	11-Aug-25	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
Manual Fallback Control System		84	02-May-25	11-Aug-25	12-Nov-24	22-Feb-25							
DS3860	Submission of Manual Fallback Control System SAT Plan	24	02-May-25	30-May-25	12-Nov-24	09-Dec-24			DS3300: FS				
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Jun-25	28-Jun-25	10-Dec-24	08-Jan-25			DS3860: FS				
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	30-Jun-25	14-Jul-25	09-Jan-25	22-Jan-25			DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	15-Jul-25	11-Aug-25	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
Operation Facility		84	02-May-25	11-Aug-25	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	02-May-25	30-May-25	30-Dec-24	27-Jan-25			DS3340: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Apr 40	May 41	Jun 42	Jul 43
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Jun-25	28-Jun-25	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	30-Jun-25	14-Jul-25	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	15-Jul-25	11-Aug-25	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
Speed Enforcement System		50	02-May-25	12-Jun-25	03-Mar-25	11-Apr-25	22-Feb-25						
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	02-May-25	14-May-25	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	15-May-25	12-Jun-25	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	02-May-25	19-Jul-25	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	02-May-25	09-May-25	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	10-May-25	22-May-25	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	23-May-25	19-Jul-25	27-Jun-26	22-Aug-26			DS4010: FS				
Site Installation and Testing & Commissioning		427	02-May-25	30-Sep-25	31-May-24	28-Apr-25	01-Apr-24						
Portion 4 - TKO-LTT (LT Interchange)		101	02-May-25	30-Aug-25	03-Jun-24	25-Nov-24							
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	02-May-25	16-May-25	03-Jun-24	17-Jun-24			DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	17-May-25	07-Jun-25	27-Jun-24	18-Jul-24			SW1020: FS				
Installation Works		96	09-May-25	30-Aug-25	08-Jun-24	25-Nov-24							
SW1040	Install Cable Containments	48	09-May-25	05-Jul-25	08-Jun-24	05-Aug-24			DS6400: FS, DS6540: FS, SW1020: SS 5				
SW1060	Install CCTV Camera	36	09-May-25	20-Jun-25	16-Aug-24	27-Sep-24			DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	36	09-May-25	20-Jun-25	16-Aug-24	27-Sep-24			DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	48	09-May-25	05-Jul-25	27-Jun-24	22-Aug-24			DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				
SW1130	Install VSLs on Gantry	14	26-May-25	11-Jun-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	26-May-25	11-Jun-25	04-Jul-24	19-Jul-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1080	Laying of Signal Cable - the 1st Section	54	27-May-25	30-Jul-25	26-Jul-24	27-Sep-24			DS8480: FS, DS8580: FS, SW1040: SS 15, SW1930: SS 15				
SW1050	Install Equipment Racks	24	11-Jun-25	09-Jul-25	19-Jul-24	15-Aug-24			SW1140: SS 13, SW1030: FS				
SW1170	Install Manual Barriers	24	17-Jun-25	15-Jul-25	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
SW1160	Laying of Leaky Cable	48	07-Jul-25	30-Aug-25	23-Aug-24	21-Oct-24			SW1040: FS, SW1110: FS, SW1930: FS				
SW1100	Install Server Equipment	36	10-Jul-25	20-Aug-25	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS				
SW1120	Install Equipment in Kiosk C	12	10-Jul-25	23-Jul-25	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS				
Portion 1 - South Apron Up to SUS		96	02-May-25	25-Aug-25	31-May-24	25-Nov-24	24-Mar-25						
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-May-25	16-May-25	31-May-24	14-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	17-May-25	07-Jun-25	15-Jun-24	06-Jul-24			SW1210: FS				
Installation Works		76	27-May-25	25-Aug-25	18-Jul-24	25-Nov-24	24-Mar-25						
SW1260	Signal Cable Laying - the 1st Section	14					24-Mar-25	15-Apr-25	SW1230: SS 18				
SW1350	Signal Cable Laying - the 2nd Section	54	27-May-25	30-Jul-25	21-Sep-24	25-Nov-24			SW1260: FS 33				
SW1230	Install Cable Containments - the 1st Section	48	09-Jun-25	04-Aug-25	18-Jul-24	11-Sep-24			SC2480: FF, DS6404: FS, DS6540: FS, SW1220: FS				
SW1250	Install Detection Cameras	24	23-Jun-25	21-Jul-25	07-Oct-24	04-Nov-24			DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS 12, SW2000: SS 12				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Apr	May	Jun	Jul
										40	41	42	43
SW1240	Install CCTV Camera	24	29-Jul-25	25-Aug-25	07-Oct-24	04-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		427	02-May-25	30-Sep-25	19-Jun-24	28-Apr-25	01-Apr-24						
Tunnel Section		196	02-May-25	30-Sep-25	19-Jun-24	28-Apr-25	15-Jan-25						
Tunnel Section - LSCC to CP7		80	02-May-25	06-Aug-25	11-Sep-24	07-Apr-25							
SW3080	Inspect Civil Provisions & Submit Inspection Report	3	02-May-25	06-May-25	11-Sep-24	13-Sep-24			AC1010a: SS				
SW3090	Rectify Civil Provision Defects by Others	6	07-May-25	13-May-25	14-Sep-24	21-Sep-24			SW3080: FS				
East Bound		70	15-May-25	06-Aug-25	23-Sep-24	07-Apr-25							
SW3020	Install ET (Service Gallery)	5	15-May-25	20-May-25	18-Feb-25	22-Feb-25			AC1010i: SS				
SW3050	Install PA in Service Gallery	19	15-May-25	06-Jun-25	15-Mar-25	07-Apr-25			AC1010i: SS				
SW3060	Install PABX in Service Gallery	19	15-May-25	06-Jun-25	15-Mar-25	07-Apr-25			SW3050: SS, AC1010i: SS				
SW3070	Install Radio System in Service Gallery	19	15-May-25	06-Jun-25	01-Feb-25	22-Feb-25			AC1010i: SS				
SW2980	Install Cable Containment (CP Side)	9	02-Jun-25	11-Jun-25	23-Sep-24	03-Oct-24			SW3090: FS, AC1010f: SS				
SW2990	Install CCTV Camera	19	12-Jun-25	04-Jul-25	05-Feb-25	26-Feb-25			SW2980: FS, AC1010g: SS				
SW3000	Install Detection Camera	18	12-Jun-25	03-Jul-25	27-Dec-24	17-Jan-25			SW2980: FS, AC1010g: SS				
SW3010	Install SEC Camera	7	12-Jun-25	19-Jun-25	15-Mar-25	22-Mar-25			SW2980: FS				
SW3030	Install Traffic Control Devices	9	12-Jun-25	21-Jun-25	13-Feb-25	22-Feb-25			SW2980: FS, AC1010g: SS				
SW2980	Install Cable Containment (NCP Side)	9	16-Jun-25	25-Jun-25	02-Oct-24	12-Oct-24			AC1010h: SS, AC1010h: SF				
SW3040	Install VSLs (CP Side)	10	16-Jun-25	26-Jun-25	04-Oct-24	16-Oct-24			AC1010d: SS, SW2980: FS				
SW3020	Install ET (Road Level)	5	26-Jun-25	02-Jul-25	23-Oct-24	28-Oct-24			SW2980a: FS, AC1010d: SS				
SW3040	Install VSLs (NCP Side)	10	27-Jun-25	09-Jul-25	17-Oct-24	28-Oct-24			AC1010d: SS, SW3040: FS, SW2980a: FS				
SW2461	Signal Cable Laying and Termination (WVB to CP7) (CP Side)	12	10-Jul-25	23-Jul-25	29-Oct-24	11-Nov-24			SW2980: FS, SW3020: FS, SW3040: FS, SW3040a: FS				
SW2462	Signal Cable Laying and Termination (WVB to CP7) (NCP Side)	12	24-Jul-25	06-Aug-25	12-Nov-24	25-Nov-24			SW2461: FS, SW2980a: FS				
SW2463	Install GOFS (WVB to CP7)	12	24-Jul-25	06-Aug-25	12-Nov-24	25-Nov-24			SW2461: FS, SW2980a: FS				
West Bound		56	02-May-25	09-Jul-25	02-Oct-24	07-Apr-25							
SW3100	Install Cable Containment (NCP Side)	9	02-May-25	13-May-25	02-Oct-24	12-Oct-24			AC1010b: SS				
SW3140	Install ET (Service Gallery)	5	02-May-25	08-May-25	18-Feb-25	22-Feb-25			AC1010e: SS				
SW3170	Install PA in Service Gallery	19	02-May-25	24-May-25	15-Feb-25	08-Mar-25			AC1010e: SS				
SW3180	Install PABX in Service Gallery	19	02-May-25	24-May-25	15-Mar-25	07-Apr-25			AC1010e: SS				
SW3190	Install Radio System in Service Gallery	19	02-May-25	24-May-25	01-Feb-25	22-Feb-25			AC1010e: SS				
SW3100	Install Cable Containment (CP Side)	9	14-May-25	23-May-25	02-Oct-24	12-Oct-24			AC1010a: SS, SW3090: FS				
SW3110	Install CCTV Camera	19	24-May-25	16-Jun-25	05-Feb-25	26-Feb-25			SW3100: FS, AC1010c: SS				
SW3120	Install Detection Camera	18	24-May-25	14-Jun-25	27-Dec-24	17-Jan-25			SW3100: FS, AC1010c: SS				
SW3130	Install SEC Camera	7	24-May-25	02-Jun-25	15-Mar-25	22-Mar-25			SW3100: FS				
SW3150	Install Traffic Control Devices	9	24-May-25	04-Jun-25	13-Feb-25	22-Feb-25			SW3100: FS, AC1010c: SS				
SW3140	Install ET (Road Level)	5	16-Jun-25	20-Jun-25	18-Feb-25	22-Feb-25			AC1010d: SS				
SW3160	Install VSLs (CP Side)	10	16-Jun-25	26-Jun-25	28-Jan-25	11-Feb-25			SW3100: FS, AC1010d: SS				
SW3160	Install VSLs (NCP Side)	10	27-Jun-25	09-Jul-25	12-Feb-25	22-Feb-25			SW3100a: FS, SW3160: FS, AC1010d: SS				
Tunnel Section - CP7 to CP11		178	12-May-25	30-Sep-25	04-Sep-24	17-Apr-25	15-Jan-25						
East Bound		152	12-May-25	30-Sep-25	04-Sep-24	17-Apr-25	05-Mar-25						
CP Side		120	12-May-25	30-Sep-25	21-Sep-24	17-Apr-25							
SW2340	Install ET (Road Level) - CP7 to CP11	16	12-May-25	29-May-25	21-Sep-24	10-Oct-24			DS4190: FS, DS6080: FS, DS6480: FS, AC1050i: SS 11				
SW234	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	75	12-May-25	08-Aug-25	12-Nov-24	22-Feb-25			SW2340: SS				
SW2330	Install SEC Camera - CP7 to CP11	17	02-Jun-25	20-Jun-25	14-Oct-24	01-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, SW2340: FS 1, AC1050d: SS, DS6290: FS 10				
SW2330	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	103	02-Jun-25	30-Sep-25	02-Dec-24	17-Apr-25			SW2330: SS				
SW2360	Install VSLs - CP7 to CP11	13	16-Jun-25	30-Jun-25	28-Oct-24	11-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Apr	May	Jun	Jul
										40	41	42	43
	SW4060 TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	75	30-Jun-25	25-Sep-25	11-Nov-24	21-Feb-25			SW2360: SS 12, SW4060: SS, SW2340d: SS				
	SW236 VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	26	02-Jul-25	31-Jul-25	10-Jan-25	22-Feb-25			SW2360: FS				
	OHVD	119	20-May-25	22-Aug-25	06-Sep-24	08-Jan-25	05-Mar-25						
	SW2350 Install Traffic Control Devices - CP7 to CP11	25					05-Mar-25	09-Apr-25	SW2300: FS, SC1210: FF, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS				
	SW2310 Install CCTV Camera - CP7 to CP11	21					31-Mar-25	30-Apr-25	SW2510: FS 7, SC1470: FF, DS4090: FS, DS6440: FS, SW2300: FS, AC1050b: SS				
	SW2320 Install Detection Camera - CP7 to CP11	21					31-Mar-25	30-Apr-25	SW2310: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, SW2300: FS, AC1050b: SS				
	SW231 CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	20-May-25	22-Aug-25	04-Oct-24	08-Jan-25			SW2310: FS, SW2340d: SS				
	SW2320 Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	20-May-25	22-Aug-25	06-Sep-24	11-Dec-24			SW2320: FS, SW2340d: SS				
	SW2350 Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	20-May-25	22-Aug-25	30-Sep-24	04-Jan-25			SW2350: FS, SW2340d: SS				
	SW408 Install LCX Bracket - CP7 to CP11	25	26-May-25	24-Jun-25	10-Sep-24	10-Oct-24			AC1050b: SS, SW2390: SS				
	Service Gallery	105	20-May-25	20-Sep-25	04-Sep-24	24-Mar-25							
	SW2340 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	45	20-May-25	12-Jul-25	04-Sep-24	29-Oct-24			SW2340a: FS, SW2590a: SS 65, SW2480a: FS				
	SW2390 Install LCX Bracket - CP7 to CP21	49	26-May-25	23-Jul-25	10-Sep-24	08-Nov-24			SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2 340a: FS, SW2340d: SS 5				
	SW239 Install LCX Cable - CP7 to CP21	49	25-Jun-25	21-Aug-25	11-Dec-24	21-Feb-25			SW2390: SS 25				
	SW239 Install RAD Feeder Cable - CP7 to CP21	49	25-Jun-25	21-Aug-25	11-Dec-24	21-Feb-25			SW2390a: SS				
	SW234 ET - Physical Inspection - CP7 to CP21	25	14-Jul-25	11-Aug-25	11-Jan-25	22-Feb-25			SW2340d: FS				
	SW239 Install RAD Equipment & Coupler - CP7 to CP21	51	24-Jul-25	20-Sep-25	10-Jan-25	24-Mar-25			SW2390b: SS 24				
	West Bound	178	20-May-25	30-Sep-25	04-Sep-24	25-Mar-25	15-Jan-25						
	CP Side	103	02-Jun-25	30-Sep-25	02-Oct-24	22-Feb-25							
	SW3230 Install SEC Camera - CP7 to CP11	17	02-Jun-25	20-Jun-25	09-Oct-24	29-Oct-24			SW3200: FS, AC1050d: SS, SW4100a: SS				
	SW3230 SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	103	02-Jun-25	30-Sep-25	09-Oct-24	22-Feb-25			SW3230: SS				
	SW4100 TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	81	02-Jun-25	04-Sep-25	02-Oct-24	07-Jan-25			AC1050j: SS 2, SW4100: SS, SW2340d: SS				
	SW324 Install ET (Road Level) - CP7 to CP11	16	14-Jun-25	03-Jul-25	14-Oct-24	31-Oct-24			AC1050j: SS 15				
	SW324 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	75	14-Jun-25	10-Sep-25	14-Oct-24	10-Jan-25			SW3240: SS				
	SW3260 Install VLSL - CP7 to CP11	14	14-Jun-25	30-Jun-25	23-Dec-24	09-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS				
	SW326 VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	26	02-Jul-25	31-Jul-25	10-Jan-25	22-Feb-25			SW3260: SS, SW3260: FS				
	OHVD	145	20-May-25	22-Aug-25	06-Sep-24	08-Jan-25	15-Jan-25						
	SW325 Install Traffic Control Devices - CP7 to CP11	25					15-Jan-25	31-Mar-25	AC1050b: SS, SW3200: FS				
	SW3210 Install CCTV Camera - CP7 to CP11	21					31-Mar-25	30-Apr-25	AC1050b: SS, SW3200: FS, SW3250: SS 52				
	SW3220 Install Detection Camera - CP7 to CP11	21					31-Mar-25	30-Apr-25	SW3250: SS 52, AC1050b: SS, SW3200: FS				
	SW321 CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	20-May-25	22-Aug-25	04-Oct-24	08-Jan-25			SW3210: SS, SW3220a: SS				
	SW3220 Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	20-May-25	22-Aug-25	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS				
	SW3250 Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	77	20-May-25	19-Aug-25	04-Oct-24	04-Jan-25			SW2460: SS 2, SW3250: SS, SW2340d: SS				
	SW4120 Install LCX Bracket - CP7 to CP11	25	26-May-25	24-Jun-25	10-Sep-24	10-Oct-24			AC1050b: SS, SW3250: FS, SW3290: SS				
	Service Gallery	108	20-May-25	24-Sep-25	04-Sep-24	25-Mar-25							
	SW324 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	45	20-May-25	12-Jul-25	04-Sep-24	29-Oct-24			SW3240a: FS, SW2340d: SS				

Page 7 of 12

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025						
										Apr	May	Jun	Jul			
										40	41	42	43			
	SW3290	Install LCX Bracket - CP7 to CP21	25	26-May-25	24-Jun-25	10-Sep-24	10-Oct-24			AC1050h: SS, SW3270: FS, SW3250: FS, SW3240d: SS 5						
	SW329	Cable Test & Install LCX Cable - CP7 to CP21	25	26-May-25	24-Jun-25	09-Nov-24	07-Dec-24			SW3290: SS						
	SW329	Install RAD Feeder Cable - CP7 to CP21	25	26-May-25	24-Jun-25	09-Nov-24	07-Dec-24			SW3290a: SS						
	SW329	Install RAD Equipment & Coupler - CP7 to CP21	78	25-Jun-25	24-Sep-25	09-Dec-24	25-Mar-25			SW3290b: FS						
	SW324	ET - Physical Inspection & Functional Test - CP7 to CP21	25	14-Jul-25	11-Aug-25	11-Jan-25	22-Feb-25			SW3240d: FS						
	SW329	RAD Connection & SCT - CP7 to CP21	26	26-Jul-25	25-Aug-25	10-Jan-25	22-Feb-25			SW3290c: SS 26						
	Tunnel Section - CP11 to CP16		93	02-May-25	21-Aug-25	02-Oct-24	03-Mar-25	01-Apr-25								
	East Bound		93	02-May-25	21-Aug-25	02-Oct-24	03-Mar-25	10-Apr-25								
	CP Side		23	21-Jun-25	18-Jul-25	03-Jan-25	03-Mar-25									
	SW416	Install SEC Camera - CP11 to CP16	17	21-Jun-25	11-Jul-25	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS						
	SW2480	Install ET (Road Level) - CP11 to CP16	16	30-Jun-25	18-Jul-25	03-Jan-25	21-Jan-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, AC1060i: SS 15						
	SW2420	Install VSLS - CP11 to CP16	12	02-Jul-25	15-Jul-25	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS						
	OHVD		93	02-May-25	21-Aug-25	02-Oct-24	16-Jan-25	10-Apr-25								
	SW2460	Install Traffic Control Devices - CP11 to CP16	23	02-May-25	20-May-25	02-Oct-24	19-Oct-24	10-Apr-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS, SW2350: FS						
	SW2430	Install CCTV Camera - CP11 to CP16	23	02-May-25	29-May-25	19-Dec-24	16-Jan-25			SC1470: FF, DS4090: FS, DS6440: FS, AC1060b: SS, SW2310: FS						
	SW2450	Install Detection Camera - CP11 to CP16	23	02-May-25	29-May-25	23-Nov-24	19-Dec-24			SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, AC1060b: SS, SW2320: FS, DS8980: FS						
	SW417	Install LCX Bracket - CP11 to CP18	49	25-Jun-25	21-Aug-25	12-Oct-24	07-Dec-24			SW4080: FS, AC1060b: SS						
	West Bound		93	02-May-25	21-Aug-25	12-Oct-24	03-Mar-25	01-Apr-25								
	CP Side		26	21-Jun-25	22-Jul-25	03-Jan-25	03-Mar-25									
	SW421	Install SEC Camera - CP11 to CP16	17	21-Jun-25	11-Jul-25	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS						
	SW3330	Install VSLS - CP11 to CP16	12	02-Jul-25	15-Jul-25	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: FS						
	SW336	Install ET (Road Level) - CP11 to CP16	16	04-Jul-25	22-Jul-25	03-Jan-25	21-Jan-25			SW3240: FS, AC1060i: SS 17						
	OHVD		93	02-May-25	21-Aug-25	12-Oct-24	16-Jan-25	01-Apr-25								
	SW3370	Install Traffic Control Devices - CP11 to CP16	22	02-May-25	20-May-25	16-Dec-24	03-Jan-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS						
	SW3310	Install CCTV Camera - CP11 to CP16	23	02-May-25	29-May-25	19-Dec-24	16-Jan-25			SW3300: FS, AC1060b: SS, SW3210: FS						
SW3320	Install Detection Camera - CP11 to CP16	23	02-May-25	29-May-25	23-Nov-24	19-Dec-24			SW3300: FS, AC1060b: SS, SW3220: FS							
SW422	Install LCX Bracket - CP11 to CP18	49	25-Jun-25	21-Aug-25	12-Oct-24	07-Dec-24			SW4120: FS, AC1060b: SS							
Tunnel Section - CP16 to CP21		149	02-May-25	09-Aug-25	19-Jun-24	22-Mar-25	25-Feb-25									
East Bound		146	02-May-25	06-Aug-25	19-Jun-24	22-Mar-25	25-Feb-25									
CP Side		22	12-Jul-25	06-Aug-25	22-Jan-25	22-Mar-25										
SW426	Install SEC Camera - CP16 to CP21	17	12-Jul-25	31-Jul-25	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS							
SW2520	Install VSLS - CP16 to CP21	14	16-Jul-25	31-Jul-25	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS							
SW2590	Install ET (Road Level) - CP16 to CP21	16	19-Jul-25	06-Aug-25	22-Jan-25	22-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, AC1070i: SS, SW2480: FS							
OHVD		31	21-May-25	26-Jun-25	20-Dec-24	26-Feb-25										
SW2540	Install Traffic Control Devices - CP16 to CP21	31	21-May-25	26-Jun-25	04-Jan-25	22-Feb-25			SW2510: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: FS							
										Date	Revision	Checked	Approved			
										30-Apr-25	Rev. 0	MY				



Remaining Work

Actual Work

Critical Activity

</



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Apr	May	Jun	Jul
										40	41	42	43
	SW2550	Install CCTV Camera - CP16 to CP21	23	30-May-25	26-Jun-25	17-Jan-25	26-Feb-25		SC1470: FF, DS4090: FS, DS6440: FS, AC1070b: SS, SW2430: FS				
	SW2580	Install Detection Camera - CP16 to CP21	23	30-May-25	26-Jun-25	20-Dec-24	17-Jan-25		SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, AC1070b: SS, SW2450: FS				
	Service Gallery		17	02-May-25	30-May-25	19-Jun-24	08-Mar-25	25-Feb-25					
	SW2530	Install PA in Service Gallery - CP16 to CP21	17	02-May-25	30-May-25	10-Feb-25	08-Mar-25	25-Feb-25	SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS				
	SW259	Install ET in Service Gallery - CP16 to CP21	17	02-May-25	30-May-25	19-Jun-24	17-Jul-24	26-Feb-25	AC1070e: SS				
	West Bound		149	02-May-25	09-Aug-25	20-Dec-24	22-Mar-25	26-Feb-25					
	CP Side		25	12-Jul-25	09-Aug-25	22-Jan-25	22-Mar-25						
	SW431	Install SEC Camera - CP16 to CP21	17	12-Jul-25	31-Jul-25	04-Mar-25	22-Mar-25		SW4210: FS, AC1070d: SS				
	SW3440	Install VSLs - CP16 to CP21	14	16-Jul-25	31-Jul-25	24-Jan-25	22-Feb-25		SW3410: SS 12, AC1070g: SS, SW3330: FS				
	SW347	Install ET (Road Level) - CP16 to CP21	16	23-Jul-25	09-Aug-25	22-Jan-25	22-Feb-25		AC1070i: SS, SW3360: FS				
	OHVD		31	21-May-25	26-Jun-25	20-Dec-24	26-Feb-25						
	SW3480	Install Traffic Control Devices - CP16 to CP21	31	21-May-25	26-Jun-25	04-Jan-25	22-Feb-25		SW3410: FS, AC1070b: SS, SW3370: FS				
	SW342	Install CCTV Camera - CP16 to CP21	23	30-May-25	26-Jun-25	17-Jan-25	26-Feb-25		AC1070b: SS, SW3310: FS				
	SW343	Install Detection Camera - CP16 to CP21	23	30-May-25	26-Jun-25	20-Dec-24	17-Jan-25		AC1070b: SS, SW3320: FS				
	Service Gallery		17	02-May-25	30-May-25	13-Jan-25	08-Mar-25	26-Feb-25					
	SW345	Install PA in Service Gallery - CP16 to CP21	17	02-May-25	30-May-25	10-Feb-25	08-Mar-25	26-Feb-25	AC1070h: SS				
	SW347	Install ET in Service Gallery - CP16 to CP21	17	02-May-25	30-May-25	13-Jan-25	22-Feb-25	26-Feb-25	AC1070h: SS				
	Tunnel Section - CP21 to CP26		64	02-May-25	18-Jul-25	26-Aug-24	28-Apr-25						
	East Bound		15	02-May-25	20-May-25	06-Feb-25	07-Apr-25						
	East Bound - Tunnel Section - CP21 to CP24		15	02-May-25	20-May-25	06-Feb-25	07-Apr-25						
	SW398	Install PA in Service Gallery	15	02-May-25	20-May-25	20-Feb-25	08-Mar-25		AC1080j: SS				
	SW401	Install PABX in Service Gallery	15	02-May-25	20-May-25	20-Mar-25	07-Apr-25		AC1080j: SS				
	SW402	Install Radio System in Service Gallery	15	02-May-25	20-May-25	06-Feb-25	22-Feb-25		AC1080j: SS				
	SW404	Install ET (Service Gallery)	8	02-May-25	12-May-25	14-Feb-25	22-Feb-25		AC1080j: SS				
	West Bound		64	02-May-25	18-Jul-25	26-Aug-24	28-Apr-25						
	SW3620	Inspect Civil Provisions & Submit Inspection Report	3	02-May-25	06-May-25	26-Aug-24	28-Aug-24		AC1080c: SS				
	SW3630	Rectify Civil Provision Defects by Others	6	07-May-25	13-May-25	29-Aug-24	04-Sep-24		SW3620: FS				
	West Bound - Tunnel Section - CP21 to CP24		44	02-May-25	24-Jun-25	05-Sep-24	07-Apr-25						
	SW354	Install PA in Service Gallery	15	02-May-25	20-May-25	20-Feb-25	08-Mar-25		AC1080e: SS				
	SW355	Install PABX in Service Gallery	15	02-May-25	20-May-25	20-Mar-25	07-Apr-25		AC1080e: SS				
	SW356	Install ET (Service Gallery)	8	02-May-25	12-May-25	14-Feb-25	22-Feb-25		AC1080e: SS				
	SW358	Install Radio System in Service Gallery	15	02-May-25	20-May-25	06-Feb-25	22-Feb-25		AC1080e: SS				
	SW350	Install Cable Containment (CP Side)	15	14-May-25	30-May-25	05-Sep-24	23-Sep-24		SW3630: FS				
	SW353	Install VSLs (CP Side)	11	28-May-25	10-Jun-25	25-Jan-25	10-Feb-25		SW3500: SS 12, AC1080h: SS				
	SW350	Install Cable Containment (NCP Side)	15	02-Jun-25	18-Jun-25	24-Sep-24	12-Oct-24		SW3500: FS				
	SW351	Install CCTV Camera	11	02-Jun-25	13-Jun-25	16-Oct-24	28-Oct-24		SW3500: FS				
	SW352	Install Detection Camera	11	02-Jun-25	13-Jun-25	16-Oct-24	28-Oct-24		SW3500: FS				
	SW359	Install SEC Camera	11	02-Jun-25	13-Jun-25	11-Mar-25	22-Mar-25		SW3500: FS				
	SW357	Install Traffic Control Devices	11	05-Jun-25	17-Jun-25	16-Oct-24	28-Oct-24		SW3500: SS 18, SW3500: FS				
	SW353	Install VSLs (NCP Side)	11	11-Jun-25	23-Jun-25	11-Feb-25	22-Feb-25		SW3530: FS, AC1080h: SS				
	SW356	Install ET (Road Level)	8	16-Jun-25	24-Jun-25	14-Feb-25	22-Feb-25		AC1080i: SS				
	West Bound - Tunnel Section - CP24 to CP26		64	02-May-25	18-Jul-25	20-Sep-24	28-Apr-25						
	SW368	Install PA in Service Gallery	9	02-May-25	13-May-25	27-Feb-25	08-Mar-25		AC1080g: SS				
	SW369	Install PABX in Service Gallery	9	02-May-25	13-May-25	27-Mar-25	07-Apr-25		AC1080g: SS				
	SW370	Install ET (Service Gallery)	4	02-May-25	07-May-25	19-Feb-25	22-Feb-25		AC1080g: SS				
	SW372	Install Radio System in Service Gallery	9	02-May-25	13-May-25	13-Feb-25	22-Feb-25		AC1080g: SS				
	SW364	Install Cable Containment (CP Side)	9	02-Jun-25	11-Jun-25	20-Sep-24	30-Sep-24		AC1080f: SS				
	SW364	Install Cable Containment (NCP Side)	9	12-Jun-25	21-Jun-25	02-Oct-24	12-Oct-24		SW3640: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Apr	May	Jun	Jul
										40	41	42	43
	SW365	Install CCTV Camera	7	12-Jun-25	19-Jun-25	21-Oct-24	28-Oct-24		SW3640: FS				
	SW366	Install Detection Camera	7	12-Jun-25	19-Jun-25	21-Oct-24	28-Oct-24		SW3640: FS				
	SW371	Install Traffic Control Devices	7	12-Jun-25	19-Jun-25	21-Oct-24	28-Oct-24		SW3640: FS				
	SW373	Install SEC Camera	7	12-Jun-25	19-Jun-25	15-Mar-25	22-Mar-25		SW3640: FS				
	SW367	Install VSLs (CP Side)	7	16-Jun-25	23-Jun-25	07-Feb-25	14-Feb-25		SW3640: SS 12				
	SW3750	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	12	20-Jun-25	04-Jul-25	29-Oct-24	11-Nov-24		SW3640: FS, SW3650: FS, SW3660: FS, SW3710: FS, SW3510: FS, SW3520: FS, SW3570: FS, SW3500: FS				
	SW370	Install ET (Road Level)	4	23-Jun-25	26-Jun-25	19-Feb-25	22-Feb-25		SW3640a: FS				
	SW367	Install VSLs (NCP Side)	7	24-Jun-25	02-Jul-25	15-Feb-25	22-Feb-25		SW3640a: FS, SW3670: FS				
	SW374	Install GOFS (CP21 to CP26)	12	05-Jul-25	18-Jul-25	15-Apr-25	28-Apr-25		SW3750: FS, SW3640a: FS				
	SW3750	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	12	05-Jul-25	18-Jul-25	12-Nov-24	25-Nov-24		SW3750: FS, SW3640a: FS, SW3500a: FS				
Tunnel Section - CP26 to CP32		88	02-May-25	15-Aug-25	02-Sep-24	22-Mar-25							
	SW2940	Inspect Civil Provisions & Submit Inspection Report	1	15-Jul-25	15-Jul-25	02-Sep-24	02-Sep-24		AC1090e: SS				
	SW2950	Rectify Civil Provision Defects by Others	4	16-Jul-25	19-Jul-25	03-Sep-24	06-Sep-24		SW2940: FS				
East Bound		77	02-May-25	02-Aug-25	12-Sep-24	22-Feb-25							
East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)		77	02-May-25	02-Aug-25	12-Sep-24	22-Feb-25							
	SW2740	Install PA in Service Gallery	10	02-May-25	14-May-25	21-Jan-25	04-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
	SW282	Install ET (Service Gallery)	6	02-May-25	09-May-25	17-Feb-25	22-Feb-25		AC1090f: SS				
	SW2770	Install PABX in Service Gallery	11	14-May-25	26-May-25	04-Feb-25	15-Feb-25		SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
	SW2800	Install Radio System in Service Gallery	11	21-May-25	03-Jun-25	11-Feb-25	22-Feb-25		SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
	SW2720	Install Cable Containment (CP Side)	12	21-Jul-25	02-Aug-25	12-Sep-24	26-Sep-24		SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090e: SS				
West Bound		88	02-May-25	15-Aug-25	17-Sep-24	22-Mar-25							
West Bound - Tunnel Section - CP26 to CP30		52	16-Jun-25	15-Aug-25	19-Dec-24	22-Feb-25							
	SW380	Install PA in Service Gallery	16	16-Jun-25	04-Jul-25	19-Dec-24	08-Jan-25		AC1090d: SS				
	SW382	Install ET (Service Gallery)	10	16-Jun-25	26-Jun-25	12-Feb-25	22-Feb-25		AC1090d: SS				
	SW381	Install PABX in Service Gallery	18	05-Jul-25	25-Jul-25	09-Jan-25	01-Feb-25		AC1090d: SS, SW3800: FS				
	SW384	Install Radio System in Service Gallery	18	26-Jul-25	15-Aug-25	03-Feb-25	22-Feb-25		AC1090d: SS, SW3810: FS				
West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)		28	02-May-25	05-Jun-25	17-Sep-24	22-Mar-25							
	SW376	Install Cable Containment (CP Side)	10	02-May-25	14-May-25	17-Sep-24	28-Sep-24		AC1090g: SS				
	SW380	Install PA in Service Gallery	8	02-May-25	12-May-25	21-Jan-25	01-Feb-25		AC1090h: SS				
	SW382	Install ET (Service Gallery)	5	02-May-25	08-May-25	18-Feb-25	22-Feb-25		AC1090h: SS				
	SW381	Install PABX in Service Gallery	9	13-May-25	22-May-25	03-Feb-25	12-Feb-25		AC1090h: SS, SW3800a: FS				
	SW376	Install Cable Containment (NCP Side)	10	15-May-25	26-May-25	30-Sep-24	12-Oct-24		SW3760b: FS				
	SW377	Install CCTV Camera	8	15-May-25	23-May-25	05-Nov-24	13-Nov-24		SW3760b: FS				
	SW378	Install Detection Camera	8	15-May-25	23-May-25	05-Nov-24	13-Nov-24		SW3760b: FS				
	SW379	Install VSLs (CP Side)	6	15-May-25	21-May-25	10-Feb-25	15-Feb-25		SW3760b: FS				
	SW382	Install ET (Road Level)	5	15-May-25	20-May-25	18-Feb-25	22-Feb-25		SW3760b: FS				
	SW383	Install Traffic Control Devices	8	15-May-25	23-May-25	05-Nov-24	13-Nov-24		SW3760b: FS, SW3760b: FF				
	SW385	Install SEC Camera	8	15-May-25	23-May-25	14-Mar-25	22-Mar-25		SW3760b: FS				
	SW388	Install PVMS	5	15-May-25	20-May-25	18-Feb-25	22-Feb-25		SW3760b: FS				
	SW379	Install VSLs (NCP Side)	6	22-May-25	28-May-25	17-Feb-25	22-Feb-25		SW3790b: FS				
	SW384	Install Radio System in Service Gallery	9	23-May-25	03-Jun-25	13-Feb-25	22-Feb-25		AC1090h: SS, SW3810a: FS				
	SW3870	Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	24-May-25	29-May-25	14-Nov-24	19-Nov-24		SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
	SW386	Install GOFS (CP30 to CP32)	5	30-May-25	05-Jun-25	12-Mar-25	17-Mar-25		SW3760c: FS, SW3870b: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Apr 40	May 41	Jun 42	Jul 43
SW3870	Signal Cable Laying and Termination (CP30 to CP32) (NCP Side)	5	30-May-25	05-Jun-25	20-Nov-24	25-Nov-24			SW3760c: FS, SW3870b: FS				
SW389	Laying of Leaky Cable	5	30-May-25	05-Jun-25	18-Feb-25	22-Feb-25			SW3760c: FS, SW3870b: FS				
West Ventilation Building		377	02-May-25	02-Aug-25	28-Aug-24	21-Apr-25	01-Apr-24						
Installation Works		377	02-May-25	02-Aug-25	28-Aug-24	21-Apr-25	01-Apr-24						
SW1650	Install Cable Containments	24	02-May-25	07-May-25	06-Sep-24	10-Sep-24	01-Apr-24		SC2480: FF, DS6400: FS, DS6540: FS				
SW1740	Signal Cable Laying	15	02-May-25	30-Jul-25	28-Aug-24	25-Nov-24	24-Mar-25		SW1650: SS				
SW1710	Install LCX Bracket	21	02-May-25	07-Jun-25	20-Nov-24	24-Dec-24	25-Apr-25		SW4340: FS, DS3250: FS				
SW1690	Install PABX Equipment	33	16-May-25	24-Jun-25	27-Sep-24	06-Nov-24			SC1590: FF, DS4140: FS, DS6040: FS 2, DS6480: FS, SW1650: FS 7				
SW1720	Install PA Equipment	24	16-May-25	13-Jun-25	10-Feb-25	08-Mar-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, SW1690: SS				
SW1730	Install ET Equipment	12	16-May-25	29-May-25	27-Sep-24	12-Oct-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1690: SS				
SW1670	Install Network Equipment	36	02-Jun-25	14-Jul-25	15-Oct-24	25-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1700: SS, SW1660: FS				
SW1680	Install Manual Fallback Control Equipment	24	02-Jun-25	28-Jun-25	29-Oct-24	25-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1700: SS, EM1110: FS				
SW1700	Install Operation Facilities Equipment	14	02-Jun-25	17-Jun-25	15-Oct-24	30-Oct-24			SC2680: FF, EM1120: FS, SW1730: FS 1				
SW1710	Install LCX Cable	18	09-Jun-25	28-Jun-25	26-Dec-24	16-Jan-25			SW1710a: FS				
SW1710	Install RAD Equipment & Coupler	28	02-Jul-25	02-Aug-25	18-Jan-25	22-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1710b: FS 1				
SW1710c	RAD Connection & SCT	28	02-Jul-25	02-Aug-25	19-Mar-25	21-Apr-25			SW1710: SS				
East Ventilation Building		90	02-May-25	18-Aug-25	20-Jul-24	07-Nov-24							
SW2960	Inspect Civil Provisions & Submit Inspection Report	12	02-May-25	16-May-25	20-Jul-24	02-Aug-24			AC1010: SS, KD1010: FS				
SW2970	Rectify Civil Provision Defects by Others	18	17-May-25	07-Jun-25	03-Aug-24	23-Aug-24			SW2960: FS				
Installation Works		60	09-Jun-25	18-Aug-25	24-Aug-24	07-Nov-24							
SW1750	Install Cable Containments	24	09-Jun-25	07-Jul-25	24-Aug-24	21-Sep-24			SC2480: FF, DS6400: FS, DS6540: FS, SW2970: FS				
SW1790	Install PABX Equipment	20	30-Jun-25	23-Jul-25	14-Sep-24	09-Oct-24			SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, SW1750: SS 18				
SW1760	Position Equipment Rack	12	08-Jul-25	21-Jul-25	25-Sep-24	09-Oct-24			SW1750: FS				
SW1770	Install Network Equipment	36	08-Jul-25	18-Aug-25	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS				
SW1800	Install Operation Facilities Equipment	14	08-Jul-25	23-Jul-25	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS				
SW1780	Install Manual Fallback Control Equipment	24	15-Jul-25	11-Aug-25	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS				
SW1810	Install Radio Equipment	12	24-Jul-25	06-Aug-25	10-Oct-24	24-Oct-24			SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, SW1790: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		78	30-May-25	30-Aug-25	23-Aug-24	22-Feb-25							
SW1850	Inspect Civil Provisions & Submit Inspection Report	3	30-May-25	03-Jun-25	23-Aug-24	26-Aug-24			AC1020: SS				
SW1860	Rectify Civil Provision Defects by Others	7	04-Jun-25	11-Jun-25	27-Aug-24	03-Sep-24			SW1850: FS				
Installation Works		68	12-Jun-25	30-Aug-25	04-Sep-24	22-Feb-25							
SW1870	Install CCTV Camera	29	12-Jun-25	16-Jul-25	07-Oct-24	09-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS				
SW1880	Install Detection Camera	29	12-Jun-25	16-Jul-25	07-Oct-24	09-Nov-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
										Apr	May	Jun	Jul	
										40	41	42	43	
	SW1890	Install Cable Containments	36	12-Jun-25	24-Jul-25	04-Sep-24	18-Oct-24			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS				
	SW1900	Install Traffic Control Devices	24	28-Jun-25	26-Jul-25	29-Oct-24	25-Nov-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS 9, SW1880: SS 9, SW2220: SS 9				
	SW1910	Laying of Leaky Cable	36	09-Jul-25	19-Aug-25	09-Jan-25	22-Feb-25			SW1890: SS 6, SW1870: SS 22, SW1880: SS, SW1900: FF 6				
	SW1920	Signal Cable Laying	36	21-Jul-25	30-Aug-25	15-Oct-24	25-Nov-24			SW1890: SS 32, SW1900: FF, SW1870: SS 6, SW1880: SS 6				