

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					September					Per
					27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30		
<b>KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway</b>																									
<b>Project Key Dates</b>																									
<b>Site Handover Date</b>																									
K-PK-SHD-1100	Portion B	0		30-Jun-18*						◆ Portion B															
K-PK-SHD-1200	Portion B1	0		30-Jun-18*						◆ Portion B1															
K-PK-SHD-1300	Portion C	0		31-Jul-18*														◆ Portion C							
K-PK-SHD-1500	Portion E	0		30-Jun-18*						◆ Portion E															
K-PK-SHD-1600	Portion F	0		24-Jul-18*														◆ Portion F							
K-PK-SHD-1700	Portion H	0		31-Jul-18*															◆ Portion H						
K-PK-SHD-2300	Portion P	0		31-Jul-18*															◆ Portion P						
K-PK-SHD-2500	Portion R	0		30-Jun-18*						◆ Portion R															
<b>General Submission</b>																									
<b>Major Temporary Works Design</b>																									
K-PA-GSP-6840	ELS design for construction of subway A (Bay 1&5)	35	28-Feb-18 A	03-Aug-18	[Red bar]					[Red bar]					ELS design for construction of subway A (Bay 1&5)										
K-PA-GSP-7010	ELS design for construction of DCS - Stage 2	35	30-Jun-18	03-Aug-18	[Green bar]					[Green bar]					ELS design for construction of DCS - Stage 2										
<b>Major Construction Works Method Statement</b>																									
K-PA-GSP-7455	Engineer's comments and approval	8	23-Oct-17 A	07-Jul-18	[Red bar]					[Red bar]					Engineer's comments and approval										
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	28	30-Jun-18	27-Jul-18	[Red bar]					[Red bar]					Method statement for Construction of subway A (Bay 1&5)										
K-PA-GSP-7465	Engineer's comments and approval	28	28-Jul-18	24-Aug-18	[Red bar]					[Red bar]					Engineer's comments and approval										
<b>Temporary Traffic Management</b>																									
<b>Temp Traffic Arrangement Schemes</b>																									
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	90	11-Jul-18	08-Oct-18	[Red bar]					[Red bar]					[Red bar]										
<b>Implementation of Temporary Traffic Arrangement</b>																									
K-PA-TTA-4100	TTA stage 3 - Road diversion at Cheung Yip Street phase 2	0	13-Jul-18																◆ TTA stage 3 - Road diversion at Cheung Yip Street phase 2						
<b>Materials Procurement (Major Materials)</b>																									
<b>ELS struct / waling</b>																									
K-PA-MP-1150	Manufacturing & delivery to site	9	10-Jun-16 A	08-Jul-18	[Red bar]					[Red bar]					Manufacturing & delivery to site										
<b>Water Works</b>																									
K-PA-MP-1050	Manufacturing & delivery to site	150	30-Jun-18	26-Nov-18	[Red bar]					[Red bar]					[Red bar]										
<b>Chilled Water Pipes - DCS</b>																									
K-PA-MP-1350	Manufacturing & delivery to site	200	06-Feb-17 A	15-Jan-19	[Red bar]					[Red bar]					[Red bar]										

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July				August				September				Per		
					27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16		23	30
<b>Preliminaries</b>																								
K-DR-PRE-1800	Submission of time-lapsed photographs and video	467	20-Feb-16 A	09-Oct-19																				
<b>Barge Loading Facilities</b>																								
K-DR-PRE-1480	Operation of temporary barging point	85	21-Jun-17 A	10-Oct-18																				
<b>Instrumentation and Monitoring</b>																								
<b>Tilt Monitoring Tile Plates</b>																								
K-IM-TMT-1000	Tilt Monitoring near PWCL	131	25-Apr-16 A	07-Nov-18																				
<b>Section 1 of the Works-Remainder of the Works</b>																								
<b>Roadwork and Drainage Works</b>																								
<b>Road D4-4 (Cheung Yip Street)</b>																								
<i>CH240 - CH400 Northbound</i>																								
<b>Laying of Drainage Pipe and Construction of Manhole (M206 to M213)</b>																								
K-01-RWS-9420	Construction of Electromagnetic Flowmeter, Pressure Reducing Valve and In-line Strainer Combined Chamber (V.O)	0	17-Apr-18 A	21-Jun-18 A																				
<b>Road Works</b>																								
K-01-RWS-9440	Construction of Road Base and Road Pavement	7	14-Mar-18 A	09-Jul-18																				
<i>CH240 - CH400 Southbound</i>																								
<b>Sewerage Works</b>																								
K-01-RWS-9387	Excavation of Sewerage Pipe and Manhole (3E1-1)	6	13-Jul-18	19-Jul-18																				
K-01-RWS-9460	Laying Sewerage Pipe and Manhole (3E1-1)	22	20-Jul-18	14-Aug-18																				
K-01-RWS-9470	Backfilling Sewerage Pipe and Manhole (3E1-1)	12	15-Aug-18	28-Aug-18																				
<b>Laying of Drainage Pipe and Construction of Manhole (M214, M301 to M306)</b>																								
K-01-RWS-9485	Excavation of Drainage Pipe and Manhole (M214, M301 to M306)	6	29-Aug-18	04-Sep-18																				
K-01-RWS-9490	Laying Drainage Pipe and Construction Manhole (M214, M301 to M306)	22	05-Sep-18	02-Oct-18																				
<b>Temporary Traffic Arrangement</b>																								
K-01-RWS-9445	Temporary Road Construction for TTA stage 3 - phase 2	7	26-May-18 A	12-Jul-18																				
K-01-RWS-9450	Implementation of TTA stage 3 - phase 2	0	13-Jul-18																					
<b>Section 1A of the Works -Construction of Supporting Underground Structure (Alternative Design)</b>																								
<b>SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1</b>																								
<b>Construction of Tunnel Box Structure</b>																								
<i>SUS Bay 1 (Ch6150-Ch6167.5)</i>																								
K-1A-SV1-8420	Breaking and Removal of D-wall to +2.5mPD	10	22-May-18 A	12-Jul-18																				

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					September					Per
					27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30		
<b>SUS Bay 2 (Ch6167.5-Ch6185)</b>																									
K-1A-SV1-9020	Breaking and Removal of D-wall to +2.5mPD	10	04-May-18 A	12-Jul-18	Breaking and Removal of D-wall to +2.5mPD																				
<b>Backfilling Works</b>																									
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) ( to +3.7m)	6	23-Apr-18 A	24-Jul-18	Backfilling (bay 1 to bay 2) ( to +3.7m)																				
<b>SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2</b>																									
<b>W/B Construction of D-Wall in TTA Stage 2</b>																									
K-1A-SV2-4800	Trimming D-wall at Cut-off Level	30	29-Aug-18	04-Oct-18																					
K-1A-SV2-4810	Open through D-walls for DCS mains	30	29-Aug-18	04-Oct-18																					
<b>Excavation and ELS Construction</b>																									
K-1A-SV2-9050	Lateral Support for S6A (CH6+220 to CH6+260)	0	21-May-18 A	31-May-18 A	Lateral Support for S6A (CH6+220 to CH6+260)																				
K-1A-SV2-9060	Excavation to formation Level (CH6+220 to CH6+260)	0	31-May-18 A	05-Jun-18 A	Excavation to formation Level (CH6+220 to CH6+260)																				
K-1A-SV2-9730	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)	8	06-Jun-18 A	10-Jul-18	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)																				
<b>Construction of SUS Structure at Zone 2</b>																									
<b>VA2</b>																									
001	Base Slab _VA2_Bay 1	4	10-Jul-18	14-Jul-18	Base Slab _VA2_Bay 1																				
002	Base Slab _VA2_Bay 2	6	14-Jul-18	20-Jul-18	Base Slab _VA2_Bay 2																				
003	Dismantling Struts _Bay 1	1	17-Jul-18	18-Jul-18	Dismantling Struts _Bay 1																				
004	Dismantling Struts _Bay 2	1	23-Jul-18	24-Jul-18	Dismantling Struts _Bay 2																				
005	Wall Stem _Bay 1	4	18-Jul-18	22-Jul-18	Wall Stem _Bay 1																				
006	Wall Stem _Bay 2	4	24-Jul-18	28-Jul-18	Wall Stem _Bay 2																				
007	Re-prop _Bay 1	3	24-Jul-18	27-Jul-18	Re-prop _Bay 1																				
008	Re-prop _Bay 2	3	30-Jul-18	02-Aug-18	Re-prop _Bay 2																				
009	Dismantling Struts _SV1 _Bay 1	1	27-Jul-18	28-Jul-18	Dismantling Struts _SV1 _Bay 1																				
010	Dismantling Struts _SV1 _Bay 2	1	02-Aug-18	03-Aug-18	Dismantling Struts _SV1 _Bay 2																				
011	Wall Stem _Bay 1	5	28-Jul-18	02-Aug-18	Wall Stem _Bay 1																				
012	Wall Stem _Bay 2	5	03-Aug-18	08-Aug-18	Wall Stem _Bay 2																				
013	Erect Scaffolding _Base Slab 1A & B	4	08-Aug-18	12-Aug-18	Erect Scaffolding _Base Slab 1A & B																				
014	Soffit formworks _Base Slab 1A & B	1	12-Aug-18	13-Aug-18	Soffit formworks _Base Slab 1A & B																				
<b>Bay 1</b>																									
018	Base Slab _Bay 1A	7	30-Jun-18	06-Jul-18	Base Slab _Bay 1A																				
019	Base Slab _Bay 1B	7	13-Aug-18	20-Aug-18	Base Slab _Bay 1B																				

Activity ID	Activity Name	Rem Dur	Start	Finish	June 36					July 37					August 38					September 39					Per 40
					27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30		
020	Dismantling of Struts_Bay 1	7	24-Aug-18	31-Aug-18																					
021	Wall_Bay 1A & B	14	09-Jul-18	22-Jul-18																					
022	Top Slab_1A&B	13	02-Sep-18	15-Sep-18																					
<b>Bay 2</b>																									
024	Base Slab_Bay 2	0	08-Jun-18 A	22-Jun-18 A																					
025	Dismantling of Struts_Bay 2	3	30-Jun-18	02-Jul-18																					
026	Wall_Bay 2	12	05-Jul-18	16-Jul-18																					
027	Top Slab_2	15	31-Jul-18	14-Aug-18																					
<b>Bay 3</b>																									
030	Dismantling of Struts_Bay 3	0	01-Jun-18 A	02-Jun-18 A																					
031	Wall_Bay 3	8	05-Jun-18 A	07-Jul-18																					
032	Top Slab_3	14	17-Jul-18	30-Jul-18																					
<b>Backfilling Works</b>																									
K-1A-SV2-9840	Backfilling (bay 3) (to +3.7mPD)	40	06-Aug-18	20-Sep-18																					
K-1A-SV2-9850	Backfilling (bay 1 to bay 2) (to +3.6mPD)	30	17-Sep-18	24-Oct-18																					
<b>SUS Structure from CH6+291 to 6+467 in Zone 3</b>																									
<b>Construction of SUS Structure at Zone 3</b>																									
<b>SUS Construction Works at Zone 3</b>																									
<b>Bay 4</b>																									
036	Wall_Bay 4	0	18-May-18 A	28-Jun-18 A																					
037	Top Slab_4	17	30-Jun-18	16-Jul-18																					
<b>System Formworks</b>																									
041	Wall_bay 5	0	18-May-18 A	16-Jun-18 A																					
042	Top slab_SF_Bay 1	13	20-Jun-18 A	12-Jul-18																					
045	Wall_bay 6	0	14-May-18 A	09-Jun-18 A																					
046	Top slab_SF_Bay 2	16	13-Jul-18	28-Jul-18																					
048	Dismantling of Struts_Bay 7	0	11-Jun-18 A	19-Jun-18 A																					
049	Wall_Bay 7	4	19-Jun-18 A	03-Jul-18																					
050	Top slab_SF_Bay 3	13	29-Jul-18	10-Aug-18																					
051	Base Slab_Bay 8	0	22-May-18 A	10-Jun-18 A																					
052	Dismantling of Struts_Bay 8_Crane No. 3	0	19-Jun-18 A	26-Jun-18 A																					

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					September					Per
					27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30		
052.1	Wall_Bay 8	8	27-Jun-18 A	20-Jul-18																					
054	Top slab_SF_Bay 4	13	13-Aug-18	25-Aug-18																					
055	Base Slab_Bay 9	0	22-May-18 A	14-Jun-18 A																					
056	Dismantling of Struts_Bay 9	4	27-Jun-18 A	03-Jul-18																					
056.1	Wall_Bay 9	8	26-Jul-18	02-Aug-18																					
058	Top slab_SF_Bay 5	13	26-Aug-18	07-Sep-18																					
059	Base Slab_Bay 10	0	23-May-18 A	01-Jun-18 A																					
060	Dismantling of Struts_Bay 10	0	12-Jun-18 A	15-Jun-18 A																					
061	Wall_Bay 10	8	07-Aug-18	14-Aug-18																					
062	Top slab_SF_Bay 6	13	08-Sep-18	20-Sep-18																					
<b>Backfilling Works</b>																									
K-1A-SV3-9020	Backfilling (CH6+291 to CH6+347 +0.65mPD)	50	11-Aug-18	10-Oct-18																					
K-1A-SV3-9030	Backfilling (CH6+347 to CH6+387 +0.65mPD)	68	27-Aug-18	16-Nov-18																					
K-1A-SV3-9040	Backfilling (CH6+387 to CH6+467 +0.65mPD)	80	21-Sep-18	28-Dec-18																					
<b>SUS Structure from CH6+467 to 6+568 in Zone 4</b>																									
<b>Excavation and ELS Construction</b>																									
K-1A-SV4-5800	Excavation and Lateral Support (S5) to -18.20mPD	0	05-Mar-18 A	08-Jun-18 A																					
K-1A-SV4-5850	Excavation and Lateral Support (S6) to -21.20mPD	2	29-Mar-18 A	03-Jul-18																					
K-1A-SV4-5900	Excavation and Lateral Support (S7) to -25.20mPD	18	07-May-18 A	21-Jul-18																					
K-1A-SV4-5950	Excavation to Formation -27.0mPD	8	19-May-18 A	27-Jul-18																					
<b>Construction of SUS Structure at Zone 4</b>																									
<b>System Works</b>																									
063	Base Slab_Bay 11	7	30-Jun-18 A	06-Jul-18																					
064	Dismantling of Struts_Bay 11	10	10-Jul-18	19-Jul-18																					
065	Wall_Bay 11	8	15-Aug-18	22-Aug-18																					
066	Top slab_SF_Bay 7	13	21-Sep-18	03-Oct-18																					
067	Base Slab_Bay 12	9	23-Jul-18	31-Jul-18																					
068	Dismantling of Struts_Bay 12	11	05-Aug-18	15-Aug-18																					
069	Wall_Bay 12	8	23-Aug-18	30-Aug-18																					
071	Base Slab_Bay 13	8	04-Aug-18	11-Aug-18																					
072	Dismantling of Struts_Bay 13	7	16-Aug-18	22-Aug-18																					

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					September					Per
					27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30		
073	Wall_Bay 13	8	21-Sep-18	28-Sep-18																					Wall
074	Base Slab_bay 14	8	22-Aug-18	29-Aug-18																					Base Slab_bay 14
075	Dismantling of Struts_Bay 14	7	02-Sep-18	08-Sep-18																					Dismantling of Struts_Bay 14
076	Wall_Bay 14	8	29-Sep-18	06-Oct-18																					Wall
<b>Section 3 of the Works- Construction of District Cooling System (Subject to Excision)</b>																									
<b>Construction of District Cooling System</b>																									
<b>Construction of DCS Works at Zone 2</b>																									
K-03-DCS-2000	Installation of sheetpile	25	17-Sep-18	18-Oct-18																					
K-03-DCS-2500	Construction Working Shaft (Jacking Pit) from CHR5-077.43 to CHR5-103	12	21-Sep-18	06-Oct-18																					
K-03-DCS-2510	Construction Working Shaft (Receiving Pit) from CHR5-077.43 to CHR5-103	12	29-Sep-18	13-Oct-18																					
<b>Section 4A of the Works-Construction of Subway A (Subject to Excision)</b>																									
<b>Bay 1</b>																									
K-4A-BAY-1100	Installation of Sheetpile for Bay 1	21	04-Sep-18	28-Sep-18																					Insta
K-4A-BAY-1150	Excavation and Lateral Support works for Bay 1	28	29-Sep-18	02-Nov-18																					
<b>Bay 5</b>																									
K-4A-BAY-1500	Installation of sheetpile for Bay 5	21	29-Sep-18	25-Oct-18																					
<b>Section 4B of the Works- Construction of Subway B (Subject to Excision)</b>																									
<b>Bay 1 &amp; 2</b>																									
K-4B-BAY-3100	Handover of Portion B	0		30-Jun-18*																					Handover of Portion B
<b>Bay 3 &amp; 4</b>																									
K-4B-BAY-6000	Installation of Sheetpile for Bay 3	0	25-Apr-18 A	07-Jun-18 A																					Installation of Sheetpile for Bay 3
K-4B-BAY-6010	Excavation and Lateral Support works for Bay 3	5	11-Jun-18 A	06-Jul-18																					Excavation and Lateral Support works for Bay 3
K-4B-BAY-6020	Casting Blinding Layer for Bay 3	5	07-Jul-18	12-Jul-18																					Casting Blinding Layer for Bay 3
K-4B-BAY-6040	Construction of Wall and Top Slab at Bay 3	30	13-Jul-18	16-Aug-18																					Construction of Wall and Top Slab at Bay 3
K-4B-BAY-6050	Backfilling Works (Bay 3)	12	17-Aug-18	30-Aug-18																					Backfilling Works (Bay 3)
K-4B-BAY-6055	Diversion of temporary road on Bay 3	3	31-Aug-18	03-Sep-18																					Diversion of temporary road on Bay 3
K-4B-BAY-6060	Installation of Sheetpipe for Bay 4	15	04-Sep-18	20-Sep-18																					Installation of S
K-4B-BAY-6070	Excavation and Lateral Support works for Bay 4	21	21-Sep-18	18-Oct-18																					
<b>Section 5 of the Works-Completion of All Landscape Softworks</b>																									
K-05-LCS-1000	Procurement of plant species	90	30-Jun-18	27-Sep-18																					Procu
<b>Section 7 of the Works-Preservation and Protection of Existing Trees</b>																									

Activity ID	Activity Name	Rem Dur	Start	Finish	June					July					August					September					Per			
					36					37					38					39						40		
					27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30					
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	420	04-Jan-16 A	23-Aug-19	Actual Work					Remaining Level of Effort																		