

Activity ID	Activity Name	Rem Dur	Start	Finish	July					August					September				October					per	
					01	08	15	22	29	05	12	19	26	02	09	16	23	30	07	14	21	28	41		
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																									
Project Key Dates																									
Site Handover Date																									
K-PK-SHD-1100	Portion B	0		31-Jul-18*																					
K-PK-SHD-1200	Portion B1	0		31-Jul-18*																					
K-PK-SHD-1300	Portion C	0		31-Jul-18*																					
K-PK-SHD-1500	Portion E	0		31-Jul-18*																					
K-PK-SHD-1600	Portion F	0		22-Aug-18*																					
K-PK-SHD-1700	Portion H	0		31-Jul-18*																					
K-PK-SHD-2300	Portion P	0		31-Jul-18*																					
K-PK-SHD-2500	Portion R	0		31-Jul-18*																					
General Submission																									
Major Temporary Works Design																									
K-PA-GSP-6840	ELS design for construction of subway A (Bay 1&5)	32	28-Feb-18 A	31-Aug-18	ELS design for construction of subway A (Bay 1&5)																				
K-PA-GSP-7010	ELS design for construction of DCS - Stage 2	35	31-Jul-18	03-Sep-18	ELS design for construction of DCS - Stage 2																				
Major Construction Works Method Statement																									
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	28	31-Jul-18	27-Aug-18	Method statement for Construction of subway A (Bay 1&5)																				
K-PA-GSP-7465	Engineer's comments and approval	28	28-Aug-18	24-Sep-18	Engineer's comments and approval																				
Temporary Traffic Management																									
Temp Traffic Arrangement Schemes																									
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	90	31-Jul-18	28-Oct-18	Subn																				
Implementation of Temporary Traffic Arrangement																									
K-PA-TTA-4100	TTA stage 3 - Road diversion at Cheung Yip Street phase 2	0	31-Jul-18 A		TTA stage 3 - Road diversion at Cheung Yip Street phase 2																				
Materials Procurement (Major Materials)																									
ELS struct / waling																									
K-PA-MP-1150	Manufacturing & delivery to site	9	10-Jun-16 A	08-Aug-18	Manufacturing & delivery to site																				
Water Works																									
K-PA-MP-1050	Manufacturing & delivery to site	150	31-Jul-18	27-Dec-18																					
Chilled Water Pipes - DCS																									
K-PA-MP-1350	Manufacturing & delivery to site	170	06-Feb-17 A	16-Jan-19																					
Prelimiaries																									

Activity ID	Activity Name	Rem Dur	Start	Finish	July					August					September				October					per
					01	08	15	22	29	05	12	19	26	02	09	16	23	30	07	14	21	28	41	
Backfilling Works																								
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) (to +3.7m)	6	23-Apr-18 A	22-Aug-18						■ Backfilling (bay 1 to bay 2) (to +3.7m)														
SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2																								
W/B Construction of D-Wall in TTA Stage 2																								
K-1A-SV2-4800	Trimming D-wall at Cut-off Level	30	27-Sep-18	02-Nov-18											■									
K-1A-SV2-4810	Open through D-walls for DCS mains	30	27-Sep-18	02-Nov-18											■									
Excavation and ELS Construction																								
K-1A-SV2-9730	Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)	3	06-Jun-18 A	02-Aug-18	■					■ Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260)														
Construction of SUS Structure at Zone 2																								
VA2																								
SUS10500	Base Slab _VA2_Bay 1	4	02-Aug-18	05-Aug-18						■ Base Slab _VA2_Bay 1														
SUS10510	Base Slab _VA2_Bay 2	4	06-Aug-18	09-Aug-18						■ Base Slab _VA2_Bay 2														
SUS10520	Dismantling Struts _Bay 1	1	09-Aug-18	09-Aug-18						■ Dismantling Struts _Bay 1														
SUS10530	Dismantling Struts _Bay 2	1	12-Aug-18	12-Aug-18						■ Dismantling Struts _Bay 2														
SUS10535	Wall Stem _Bay 1	4	10-Aug-18	13-Aug-18						■ Wall Stem _Bay 1														
SUS10540	Wall Stem _Bay 2	4	13-Aug-18	16-Aug-18						■ Wall Stem _Bay 2														
SUS10550	Re-prop_Bay 1	3	16-Aug-18	18-Aug-18						■ Re-prop_Bay 1														
SUS10560	Re-prop_Bay 2	3	19-Aug-18	21-Aug-18						■ Re-prop_Bay 2														
SUS10562	Dismantling Struts _SV1__Bay 1	1	19-Aug-18	19-Aug-18						■ Dismantling Struts _SV1__Bay 1														
SUS10565	Dismantling Struts _SV1__Bay 2	1	22-Aug-18	22-Aug-18						■ Dismantling Struts _SV1__Bay 2														
SUS10580	Wall Stem _Bay 1	5	20-Aug-18	24-Aug-18						■ Wall Stem _Bay 1														
SUS10590	Wall Stem _Bay 2	5	23-Aug-18	27-Aug-18						■ Wall Stem _Bay 2														
SUS10620	Erect Scaffolding_Base Slab 1A & B	2	28-Aug-18	29-Aug-18						■ Erect Scaffolding_Base Slab 1A & B														
SUS10630	Soffit formworks_Base Slab 1A & B	1	30-Aug-18	30-Aug-18						■ Soffit formworks_Base Slab 1A & B														
Scaffolding / Falseworks																								
Bay 1																								
SUS10641	Base Slab _Bay 1A	0	09-Jul-18 A	14-Jul-18 A	■					Base Slab _Bay 1A														
SUS10643	Base Slab _Bay 1B	6	31-Aug-18	05-Sep-18						■					Base Slab _Bay 1B									
SUS10650	Dismantling of Struts_Bay 1	7	19-Oct-18	25-Oct-18											■				Dismant					
SUS10652	Wall _Bay 1A & B	0	18-Jul-18 A	31-Jul-18 A	■					Wall _Bay 1A & B														
SUS10655	RSB_Bay 1EB	6	31-Jul-18	05-Aug-18						■					RSB_Bay 1EB									

Activity ID	Activity Name	Rem Dur	Start	Finish	July					August					September					October					per
					01	08	15	22	29	05	12	19	26	02	09	16	23	30	07	14	21	28	41		
SUS10656	Top Slab _1A	19	06-Aug-18	24-Aug-18																					
SUS10670	RSB_Bay 1WB	6	24-Aug-18*	29-Aug-18																					
SUS10710	Top Slab _1B	12	07-Sep-18	18-Sep-18																					
Bay 2																									
SUS10732	Wall_Bay 2_1st pour	0	09-Jul-18 A	31-Jul-18 A																					
SUS10735	Metal Scaffolds_ Soffit and Working Platform_2nd Pour	26	31-Jul-18*	25-Aug-18																					
SUS10737	Wall_Bay 2_2nd pour	8	12-Aug-18	19-Aug-18																					
SUS10740	RSB_Bay 2	8	08-Aug-18	15-Aug-18																					
SUS10750	Top Slab _2	7	26-Aug-18	01-Sep-18																					
Bay 3																									
SUS10802	Wall_Bay 3_1st pour	0	16-Jul-18 A	21-Jul-18 A																					
SUS10810	Metal Scaffolds_ Soffit and Working Platform_2nd Pour	10	23-Jul-18 A	09-Aug-18																					
SUS10820	Wall_Bay 3_2nd pour	8	03-Aug-18	10-Aug-18																					
SUS10825	RSB_Bay 3	8	31-Jul-18*	07-Aug-18																					
SUS10830	Top Slab _3	7	10-Aug-18	16-Aug-18																					
Backfilling Works																									
K-1A-SV2-9840	Backfilling (bay 3) (to +3.7mPD)	40	03-Sep-18	22-Oct-18																					
K-1A-SV2-9850	Backfilling (bay 1 to bay 2) (to +3.6mPD)	30	27-Sep-18	02-Nov-18																					
SUS Structure from CH6+291 to 6+467 in Zone 3																									
W/B Construction of D-Wall in TTA Stage 1A																									
K-1A-SV3-4310	Trimming D-wall at Cut-off Level	90	16-Oct-18	01-Feb-19																					
Construction of SUS Structure at Zone 3																									
SUS Construction Works at Zone 3																									
Bay 4																									
SUS10895	Metal Scaffolds_ Soffit and Working Platform_2nd Pour	8	13-Jul-18 A	07-Aug-18																					
SUS10900	RSB_Bay 4	0	05-Jul-18 A	09-Jul-18 A																					
SUS10910	Wall_Bay 4_2nd pour	0	26-Jul-18 A	31-Jul-18 A																					
SUS10912	Top Slab _4	7	17-Aug-18	23-Aug-18																					
System Formworks																									
SUS10029	RSB_Bay 6	0	01-Jul-18 A	09-Jul-18 A																					
SUS10032	Top slab_SF_Bay 2	9	23-Jul-18 A	08-Aug-18																					

Activity ID	Activity Name	Rem Dur	Start	Finish	July					August					September					October					per	
					37					38					39					40						41
					01	08	15	22	29	05	12	19	26	02	09	16	23	30	07	14	21	28				
SUS10045	RSB_Bay 7	0	09-Jul-18 A	16-Jul-18 A	RSB_Bay 7																					
SUS10050	Top slab_SF_Bay 3	15	09-Aug-18	23-Aug-18	Top slab_SF_Bay 3																					
SUS10056	Wall_Bay 8	0	30-Jun-18 A	20-Jul-18 A	Wall_Bay 8																					
SUS10058	RSB_Bay 8	4	12-Jul-18 A	03-Aug-18	RSB_Bay 8																					
SUS10080	Top slab_SF_Bay 4	15	24-Aug-18	07-Sep-18	Top slab_SF_Bay 4																					
SUS10092	Wall_Bay 9	10	21-Jul-18 A	09-Aug-18	Wall_Bay 9																					
SUS10095	RSB_Bay 9	8	04-Aug-18	11-Aug-18	RSB_Bay 9																					
SUS10150	Top slab_SF_Bay 5	15	08-Sep-18	22-Sep-18	Top slab_SF_Bay 5																					
SUS10160	Dismantling of Struts_Bay 10	0	02-Jul-18 A	07-Jul-18 A	Dismantling of Struts_Bay 10																					
SUS10170	Wall_Bay 10	8	10-Aug-18	17-Aug-18	Wall_Bay 10																					
SUS10180	RSB_Bay 10	8	12-Aug-18	19-Aug-18	RSB_Bay 10																					
SUS10190	Top slab_SF_Bay 6	15	23-Sep-18	07-Oct-18	Top slab_SF_Bay 6																					
Backfilling Works																										
K-1A-SV3-9020	Backfilling (CH6+291 to CH6+347 +0.65mPD)	50	24-Aug-18	24-Oct-18	Backfilling																					
K-1A-SV3-9030	Backfilling (CH6+347 to CH6+387 +0.65mPD)	68	08-Sep-18	29-Nov-18	Backfilling																					
K-1A-SV3-9040	Backfilling (CH6+387 to CH6+467 +0.65mPD)	80	08-Oct-18	12-Jan-19	Backfilling																					
SUS Structure from CH6+467 to 6+568 in Zone 4																										
Excavation and ELS Construction																										
K-1A-SV4-5950	Excavation to Formation -27.0mPD	4	19-May-18 A	03-Aug-18	Excavation to Formation -27.0mPD																					
Construction of SUS Structure at Zone 4																										
System Works																										
SUS10195	Base Slab_Bay 11	0	11-Jul-18 A	02-Aug-18 A	Base Slab_Bay 11																					
SUS10200	Dismantling of Struts_Bay 11	7	04-Aug-18	10-Aug-18	Dismantling of Struts_Bay 11																					
SUS10220	Wall_Bay 11	8	18-Aug-18	25-Aug-18	Wall_Bay 11																					
SUS10225	RSB_Bay 11	8	20-Aug-18	27-Aug-18	RSB_Bay 11																					
SUS10230	Top slab_SF_Bay 7	15	08-Oct-18	22-Oct-18	Top slab_SF_Bay 7																					
SUS10240	Base Slab_Bay 12	9	06-Aug-18	14-Aug-18	Base Slab_Bay 12																					
SUS10260	Dismantling of Struts_Bay 12	7	19-Aug-18	25-Aug-18	Dismantling of Struts_Bay 12																					
SUS10280	Wall_Bay 12	8	26-Aug-18	02-Sep-18	Wall_Bay 12																					
SUS10285	RSB_Bay 12	8	28-Aug-18	04-Sep-18	RSB_Bay 12																					
SUS10288	Top slab_SF_Bay 8	15	23-Oct-18	06-Nov-18	Top slab_SF_Bay 8																					

Activity ID	Activity Name	Rem Dur	Start	Finish	July					August					September					October					per	
					37					38					39					40						41
					01	08	15	22	29	05	12	19	26	02	09	16	23	30	07	14	21	28				
SUS10290	Base Slab_Bay 13	8	15-Aug-18	22-Aug-18	Base Slab_Bay 13																					
SUS10300	Dismantling of Struts_Bay 13	7	27-Aug-18	02-Sep-18	Dismantling of Struts_Bay 13																					
SUS10310	Wall_Bay 13	8	03-Sep-18	10-Sep-18	Wall_Bay 13																					
SUS10315	RSB_Bay 13	8	05-Sep-18	12-Sep-18	RSB_Bay 13																					
SUS10320	Base Slab_bay 14	8	23-Aug-18	30-Aug-18	Base Slab_bay 14																					
SUS10325	Dismantling of Struts_Bay 14	7	04-Sep-18	10-Sep-18	Dismantling of Struts_Bay 14																					
SUS10330	Wall_Bay 14	8	11-Sep-18	18-Sep-18	Wall_Bay 14																					
SUS10340	Top slab_Bay9_Traditional	14	26-Sep-18	09-Oct-18	Top slab_Bay9_Traditional																					
SUS10350	RSB_Bay 14	8	13-Sep-18	20-Sep-18	RSB_Bay 14																					
SUS10360	Top slab_Bay10_Traditional	8	10-Oct-18	17-Oct-18	Top slab_Bay10_Traditional																					
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																										
Construction of District Cooling System																										
Construction of DCS Works at Zone 2																										
K-03-DCS-2500	Construction Working Shaft (Jacking Pit) from CHR5-077.43 to CHR5-103	12	23-Oct-18	05-Nov-18																						
K-03-DCS-2510	Construction Working Shaft (Receiving Pit) from CHR5-077.43 to CHR5-103	12	30-Oct-18	12-Nov-18																						
Construction of DCS Works at Zone 3																										
K-03-DCS-3000	Laying Chilled Water Pipes from CHR5-103 to CHR5-163	42	25-Oct-18	12-Dec-18																						
Section 4A of the Works-Construction of Subway A (Subject to Excision)																										
Bay 1																										
K-4A-BAY-1100	Installation of Sheetpile for Bay 1	21	05-Oct-18	30-Oct-18																						
Section 4B of the Works- Construction of Subway B (Subject to Excision)																										
Bay 1 & 2																										
K-4B-BAY-3100	Handover of Portion B	0		31-Jul-18*	◆ Handover of Portion B																					
Bay 3 & 4																										
K-4B-BAY-6020	Casting Blinding Layer for Bay 3	3	31-Jul-18 A	02-Aug-18	■ Casting Blinding Layer for Bay 3																					
K-4B-BAY-6040	Construction of Wall and Top Slab at Bay 3	30	03-Aug-18	06-Sep-18	■ Construction of Wall and Top Slab at Bay 3																					
K-4B-BAY-6050	Backfilling Works (Bay 3)	12	07-Sep-18	20-Sep-18	■ Backfilling Works (Bay 3)																					
K-4B-BAY-6055	Diversion of temporary road on Bay 3	3	21-Sep-18	24-Sep-18	■ Diversion of temporary road on Bay 3																					
K-4B-BAY-6060	Installation of Sheetpipe for Bay 4	15	26-Sep-18	13-Oct-18	■ Installation of Sheetpipe																					
K-4B-BAY-6070	Excavation and Lateral Support works for Bay 4	21	15-Oct-18	08-Nov-18	■																					
Section 5 of the Works-Completion of All Landscape Softworks																										

Activity ID	Activity Name	Rem Dur	Start	Finish	July					August					September				October				per
					37					38					39				40				
					01	08	15	22	29	05	12	19	26	02	09	16	23	30	07	14	21	28	
K-05-LCS-1000	Procurement of plant species	90	31-Jul-18	28-Oct-18																			
Section 7 of the Works-Preservation and Protection of Existing Trees																							
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	420	04-Jan-16 A	23-Sep-19																			