

HyderMEINHARDT Hyder - Meinhardt JV		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																CEDD 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office					
Activity ID	Activity Name	Rem Dur	Start	Finish	December				January				February				March				April		
					42				43				44				45						
					02	09	16	23	30	06	13	20	27	03	10	17	24	03	10	17		24	31
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																							
Project Key Dates																							
Project Completion Date																							
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		05-Mar-19*	◆ Section 1-Remainder of the Works																		
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		04-Mar-19*	◆ Section 3 - Construction of District C																		
K-PK-PCD-1400	Section 4A - Construction of Subway A	0		31-Jan-19*	◆ Section 4A - Construction of Subway A																		
K-PK-PCD-1500	Section 4B - Construction of Subway B	0		03-Jan-19*	◆ Section 4B - Construction of Subway B																		
Site Handover Date																							
K-PK-SHD-1100	Portion B	0		31-Dec-18*	◆ Portion B																		
K-PK-SHD-1200	Portion B1	0		31-Dec-18*	◆ Portion B1																		
K-PK-SHD-1300	Portion C	0		31-Dec-18*	◆ Portion C																		
K-PK-SHD-1400	Portion D	0		31-Dec-18*	◆ Portion D																		
K-PK-SHD-1500	Portion E	0		31-Dec-18*	◆ Portion E																		
K-PK-SHD-1600	Portion F	0		31-Dec-18*	◆ Portion F																		
K-PK-SHD-1700	Portion H	0		31-Dec-18*	◆ Portion H																		
K-PK-SHD-1900	Portion K	0		31-Dec-18*	◆ Portion K																		
K-PK-SHD-2200	Portion O	0		31-Dec-18*	◆ Portion O																		
K-PK-SHD-2300	Portion P	0		31-Dec-18*	◆ Portion P																		
K-PK-SHD-2500	Portion R	0		31-Dec-18*	◆ Portion R																		
General Submission																							
Major Construction Works Method Statement																							
K-PA-GSP-7450	Method statement for Construction of top slab and base slab of SUS	0	22-Sep-17 A	20-Oct-17 A																			
K-PA-GSP-7455	Engineer's comments and approval	10	23-Oct-17 A	09-Jan-19	Engineer's comments and approval																		
K-PA-GSP-7460	Method statement for Construction of subway A (Bay 1&5)	0	16-Aug-18 A	04-Dec-18 A	Method statement for Construction of subway A (Bay 1&5)																		
K-PA-GSP-7465	Engineer's comments and approval	12	05-Dec-18 A	11-Jan-19	Engineer's comments and approval																		
Temporary Utility Diversion Works																							
Temporary Diversion for Watermain Works																							
Laying Proposed (Fresh) Watermain																							
K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	25	30-Mar-19	23-Apr-19																			
Temporary Diversion for CLP Cable at CH6+560																							
K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	14-Feb-19	28-Feb-19	Removal of Temporary Support to Utilities																		

RB

中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3 MRP Jan 2018 - Mar 2019
Page 1 of 8

Project ID :37 3MRP Jan - Mar 19
Layout : KL201403 3MRP
Page 1 of 8

Date

Revision

Checked

Approved

31-Dec-18

Jan 19 - Mar 19

HyderMEINHARDT Hyder - Meinhardt JV		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway												CEDD 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office								
Activity ID	Activity Name	Rem Dur	Start	Finish	December				January				February				March				April	
					42				43				44				45					
					02	09	16	23	30	06	13	20	27	03	10	17	24	03	10	17		24
Temporary Traffic Management																						
Temp Traffic Arrangement Schemes																						
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	90	31-Dec-18	30-Mar-19																		Subn
Materials Procurement (Major Materials)																						
Water Works																						
K-PA-MP-1050	Manufacturing & delivery to site	35	20-Aug-18 A	03-Feb-19	Manufacturing & delivery to site																	
Prelimiaries																						
K-DR-PRE-1800	Submission of time-lapsed photographs and video	284	20-Feb-16 A	10-Oct-19																		
Barge Loading Facilities																						
K-DR-PRE-1485	Demolition of the barging point	13	31-Dec-18	15-Jan-19	Demolition of the barging point																	
Instrumentation and Monitoring																						
Tilt Monitoring Tile Plates																						
K-IM-TMT-1000	Tilt Monitoring near PWCL	34	25-Apr-16 A	02-Feb-19	Tilt Monitoring near PWCL																	
Section 1 of the Works-Remainder of the Works																						
Roadwork and Drainage Works																						
Road D4-3 (Ching Shung Road)																						
Zone 2 R & D Works (Stage 1) CH410-CH340																						
SCR1030	DCS at Zone 2 Bay 2 to Bay 4 (CH35 - CH110)	9	15-Dec-18 A	10-Jan-19	DCS at Zone 2 Bay 2 to Bay 4 (CH35 - CH110)																	
SCR1040	DN250 sewerage (FMH24-1E - FMH24-1G)	21	12-Dec-18 A	24-Jan-19	DN250 sewerage (FMH24-1E - FMH24-1G)																	
SCR1043	DN375 sewerage (FMH-E to FMH-D)	21	14-Dec-18 A	24-Jan-19	DN375 sewerage (FMH-E to FMH-D)																	
SCR1044	Removal of crane platform	6	11-Jan-19	17-Jan-19	Removal of crane platform																	
SCR1045	Proposed drainage (westbound) SMH14-13 to M111c	15	14-Jan-19	30-Jan-19	Proposed drainage (westbound) SMH14-13 to M111c																	
SCR1050	Lay 300mm dia. salt watermain (westbound)	18	19-Jan-19	12-Feb-19	Lay 300mm dia. salt watermain (westbound)																	
SCR1060	Gully Construction	6	31-Jan-19	09-Feb-19	Gully Construction																	
SCR1085	Laying of New Utilities at Roundabout	13	31-Jan-19	18-Feb-19	Laying of New Utilities at Roundabout																	
SCR1090	DN250 sewerage (FMH24-1G - FMH24-1F)	0	12-Dec-18 A	16-Dec-18 A	DN250 sewerage (FMH24-1G - FMH24-1F)																	
SCR1100	DN350x3 Rising main (from Subway B - FMH24-1B) phase 1 near EB Dwall	0	13-Dec-18 A	22-Dec-18 A	DN350x3 Rising main (from Subway B - FMH24-1B) phase 1 near EB Dwall																	
SCR1115	DN375 sewerage (FMH-E to FMH24-1B)	0	13-Dec-18 A	26-Dec-18 A	DN375 sewerage (FMH-E to FMH24-1B)																	
SCR1120	Removal of Dwall	5	15-Dec-18 A	05-Jan-19	Removal of Dwall																	
SCR1125	Backfilling to formation level	5	07-Jan-19	11-Jan-19	Backfilling to formation level																	
SCR1133	Construct and divert temporary footpath	5	12-Jan-19	17-Jan-19	Construct and divert temporary footpath																	

RB

中國路橋工程有限責任公司

CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3 MRP Jan 2018 - Mar 2019

Page 2 of 8

Project ID :37 3MRP Jan - Mar 19

Layout : KL201403 3MRP

Page 2 of 8

3 Months Rolling Programme

Date	Revision	Checked	Approved
31-Dec-18	Jan 19 - Mar 19		

Page 3 of 8

HyderMEINHARDT Hyder - Meinhardt JV		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway												CEDD 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office										
Activity ID	Activity Name	Rem Dur	Start	Finish	December					January					February				March				April	
					42					43					44				45					
					02	09	16	23	30	06	13	20	27	03	10	17	24	03	10	17	24	31		
SCR1579	Road Pavement Works	0	07-Dec-18 A	12-Dec-18 A	Road Pavement Works																			
SCR1610	TTA Setup and Diversion of Gate No.1 Access Road (Permanent Road) to HKCH	0	11-Dec-18 A	14-Dec-18 A	TTA Setup and Diversion of Gate No.1 Access Road (Permanent Road) to HKCH																			
SCR1615	Diversion of Gate No.1 Access Road (Permanent Road) to HKCH	0	15-Dec-18 A		◆ Diversion of Gate No.1 Access Road (Permanent Road) to HKCH																			
SCR1620	Remove temporary bridge no. 1 to HKCH	10	17-Dec-18 A	11-Jan-19	Remove temporary bridge no. 1 to HKCH																			
SCR1630	Backfill to level approx. +3.0 mPD (CH110 - CH140)	9	12-Jan-19	22-Jan-19	Backfill to level approx. +3.0 mPD (CH110 - CH140)																			
SCR1645	Backfilling to Formation	4	23-Jan-19	26-Jan-19	Backfilling to Formation																			
SCR1650	Drainage (westbound) SMH14-9A to M111c	7	28-Jan-19	04-Feb-19	Drainage (westbound) SMH14-9A to M111c																			
SCR1655	Gully Construction	5	08-Feb-19	13-Feb-19	Gully Construction																			
SCR1660	Lay 300mm dia. salt watermain (westbound)	5	08-Feb-19	13-Feb-19	Lay 300mm dia. salt watermain (westbound)																			
SCR1670	Lay new UU across Gate 1	20	23-Jan-19	18-Feb-19	Lay new UU across Gate 1																			
SCR1680	Proposed drainage M110 to M109 (eastbound)	11	23-Jan-19	04-Feb-19	Proposed drainage M110 to M109 (eastbound)																			
SCR1685	Backfilling to Formation	4	08-Feb-19	12-Feb-19	Backfilling to Formation																			
SCR1690	Proposed drainage M109d to M109c (eastbound)	6	13-Feb-19	19-Feb-19	Proposed drainage M109d to M109c (eastbound)																			
SCR1695	Gully Construction	5	20-Feb-19	25-Feb-19	Gully Construction																			
SCR1700	Lay 600mm dia. fresh watermain (eastbound)	6	20-Feb-19	26-Feb-19	Lay 600mm dia. fresh watermain (eastbound)																			
SCR1702	Trim formation, lay subbase and kerb	6	27-Feb-19	05-Mar-19	Trim formation, lay subbase and ke																			
SCR1705	Lay bituminous pavement	9	06-Mar-19	15-Mar-19	Lay bituminous paveme																			
SCR1710	Permanent pavement and preparation works for road shifting	5	16-Mar-19	21-Mar-19	Permanent pave																			
Zone 3 R & D Works (Stage 2) CH270 to 190																								
SCR1750	Drainage (westbound) SMH14-8 to SMH14-5	10	22-Jan-19	01-Feb-19	Drainage (westbound) SMH14-8 to SMH14-5																			
SCR1760	Gully Construction	9	02-Feb-19	15-Feb-19	Gully Construction																			
SCR1770	Lay 300mm dia. salt watermain (westbound)	9	02-Feb-19	15-Feb-19	Lay 300mm dia. salt watermain (westbound)																			
SCR1780	Proposed drainage M109 to M108x (eastbound)	7	04-Dec-18 A	08-Jan-19	Proposed drainage M109 to M108x (eastbound)																			
SCR1790	Lay 600mm dia. fresh watermain (eastbound)	11	09-Jan-19	21-Jan-19	Lay 600mm dia. fresh watermain (eastbound)																			
SCR1800	Proposed drainage M107e to M107b (eastbound)	11	09-Jan-19	21-Jan-19	Proposed drainage M107e to M107b (eastbound)																			
SCR1810	Gully Construction	9	22-Jan-19	31-Jan-19	Gully Construction																			
SCR1820	Backfill to level approx. +4.5 mPD to formation level	8	01-Feb-19	13-Feb-19	Backfill to level approx. +4.5 mPD to formation level																			
SCR1830	Trim formation, lay subbase and kerb	16	16-Feb-19	06-Mar-19	Trim formation, lay subbase and k																			
SCR1840	Lay bituminous pavement	17	07-Mar-19	26-Mar-19	Lay bitum																			
SCR1850	Shift HKCH Gate 2 for removal of temporary bridge	1	27-Mar-19	27-Mar-19	Shift HK																			
SCR1860	Carry out and complete remaining works	123	28-Mar-19	02-Sep-19																				
RB 中國路橋工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION		◆ Milestone Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work		3 MRP Jan 2018 - Mar 2019 Page 4 of 8						Project ID :37 3MRP Jan - Mar 19 Layout : KL201403 3MRP Page 4 of 8						3 Months Rolling Programme								
																Date	Revision	Checked	Approved					
																31-Dec-18	Jan 19 - Mar 19							

HyderMEINHARDT Hyder - Meinhardt JV		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																CEDD 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office					
Activity ID	Activity Name	Rem Dur	Start	Finish	December					January					February				March				April
					42					43					44				45				
					02	09	16	23	30	06	13	20	27	03	10	17	24	03	10	17	24	31	
Zone 4 SUS																							
SCR1890	Backfill to level approx. -2.3 mPD for DCS	21	14-Jan-19	11-Feb-19											Backfill to level approx. -2.3 mPD for DCS								
SCR1900	Backfill to level approx. +1.0 mPD for drainage and sewerage	23	11-Feb-19	08-Mar-19											Backfill to level approx. +1.0 mPD for drainage and sewerage								
Zone 4 R & D Works																							
SCR1980	Construction of DCS Valve Pit	45	10-Aug-18 A	25-Feb-19											Construction of DCS Valve Pit								
SCR1990	ELS for DCS (Outside of SUS)	48	01-Feb-19	01-Apr-19											ELS for DCS (Outside of SUS)								
SCR2000	Form wall opening for DCS CYS Section	16	11-Feb-19	28-Feb-19											Form wall opening for DCS CYS Section								
SCR2010	Zone 4 DCS Works (CH270 - CH330 & CYS Section)	61	11-Feb-19	26-Apr-19																			
SCR2020	Storm drainage M107 to M105/M204 to M201	43	09-Mar-19	03-May-19																			
SCR2040	Sewerage FMH23-4 to FMH23-3 and FMH23-1 to FMH23-2	43	09-Mar-19	03-May-19																			
SCR2050	Lay fresh and salt watermains	72	28-Feb-19	29-May-19																			
SCR2090	Remove temporary access bridges to HKCH	11	28-Mar-19	10-Apr-19																			
Road D4-4 (Cheung Yip Street)																							
CH100 to CH150 Cheung Yip Street Cul de Sac																							
Cheung Yip Street Cul de Sac																							
SCR2600	Laying of Bituminous Pavement(half of cul de sac)	0	11-Dec-18 A	13-Dec-18 A											Laying of Bituminous Pavement(half of cul de sac)								
SCR2610	TTA Setup and Diversion of Permanent Road to HKCH	0	13-Dec-18 A	17-Dec-18 A											TTA Setup and Diversion of Permanent Road to HKCH								
SCR2620	Storm drainage M103 to M105/M104 to M201/M104a to M104	45	03-Jan-19	27-Feb-19											Storm drainage M103 to M105/M104 to M201/M104a to M104								
SCR2630	Lay bituminous pavement	22	28-Feb-19	25-Mar-19															Lay bituminous pavement				
SCR2640	Trim formation, lay subbase and kerb (the other half of cul de sac)	22	26-Mar-19	24-Apr-19																			
CH220 - CH420 Southbound																							
Part 2																							
Sewerage Works																							
K-01-RWS-1050	Excavation of Sewerage Pipe and FMH23-16A to FMH23-17 (Part 3)	10	09-Jan-19	19-Jan-19											Excavation of Sewerage Pipe and FMH23-16A to FMH23-17 (Part 3)								
K-01-RWS-1050	Laying Sewerage Pipe and Construction of FMH23-17 (Part 3)	18	21-Jan-19	13-Feb-19											Laying Sewerage Pipe and Construction of FMH23-17 (Part 3)								
K-01-RWS-1051	Backfilling Sewerage Pipe and FMH23-17 (Part 3)	9	14-Feb-19	23-Feb-19											Backfilling Sewerage Pipe and FMH23-17 (Part 3)								
Water Works																							
K-01-RWS-1060	Laying of Fresh Watermain Pipe	5	14-Feb-19	19-Feb-19											Laying of Fresh Watermain Pipe								
K-01-RWS-1098	Laying of Salt Watermain Pipe	5	20-Feb-19	25-Feb-19											Laying of Salt Watermain Pipe								
Road Works																							
K-01-RWS-1078	Construction of Subgrade Works and Subbase Works	7	26-Feb-19	05-Mar-19											Construction of Subgrade Works and Subbase Works								

RB

中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3 MRP Jan 2018 - Mar 2019

Page 5 of 8

Project ID :37 3MRP Jan - Mar 19

Layout : KL201403 3MRP

Page 5 of 8

3 Months Rolling Programme

Date	Revision	Checked	Approved
31-Dec-18	Jan 19 - Mar 19		

HyderMEINHARDT Hyder - Meinhardt JV		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway														CEDD 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office												
Activity ID	Activity Name	Rem Dur	Start	Finish	December					January					February				March				April					
					42					43					44				45									
					02	09	16	23	30	06	13	20	27	03	10	17	24	03	10	17	24	31						
K-01-RWS-1079	Road Base and Pavement Works	5	06-Mar-19	11-Mar-19						Road Base and Pavement Works																		
K-01-RWS-1080	Temporary Road Construction for TTA stage 3 - phase 3	10	09-Mar-19	20-Mar-19						Temporary Road																		
Part 3																												
Laying of Drainage Pipe and Construction of Manhole																												
K-01-RWS-1064	Excavation of Drainage Pipe and Manhole (M205 to M204)	6	15-Mar-19	21-Mar-19						Excavation of D																		
K-01-RWS-1064	Laying Drainage Pipe and Construction Manhole	15	22-Mar-19	09-Apr-19																								
Section 1A of the Works -Construction of Supporting Underground Structure																												
SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1																												
Construction of Tunnel Box Structure																												
Backfilling Works																												
K-1A-SV1-6900	Backfilling (bay 1 to bay 2) (to +3.7m)	0	23-Apr-18 A	25-Dec-18 A	Backfilling (bay 1 to bay 2) (to +3.7m)																							
SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2																												
Construction of SUS Structure at Zone 2																												
Scaffolding / Falseworks																												
Bay 1																												
A2520	Demolition of Dwall (96mL)	6	24-Dec-18 A	05-Jan-19	Demolition of Dwall (96mL)																							
A2530	Backfilling Works for Bay 1 to +2mPD (950m3)	0	05-Dec-18 A	13-Dec-18 A	Backfilling Works for Bay 1 to +2mPD (950m3)																							
Bay 2																												
A2560	Demolition of Dwall (142mL)	11	24-Dec-18 A	10-Jan-19	Demolition of Dwall (142mL)																							
SUS Structure from CH6+291 to 6+467 in Zone 3																												
Construction of SUS Structure at Zone 3																												
System Formworks - SUS Construction Works at Zone 3																												
Bay 8 to 10																												
A2660	Demolition of Dwall (110mL)	9	05-Dec-18 A	08-Jan-19	Demolition of Dwall (110mL)																							
SUS Structure from CH6+467 to 6+568 in Zone 4																												
System Works - Construction of SUS Structure at Zone 4																												
Bay 11 to 13 (Top Slab)																												
A2750	Dismantling of Struts_ S2 - 1 to 5	0	03-Dec-18 A	21-Dec-18 A	Dismantling of Struts_ S2 - 1 to 5																							
A2752	Backfilling Works to S1 (7730m3) @400m3 (E)	10	06-Dec-18 A	09-Jan-19	Backfilling Works to S1 (7730m3) @400m3 (E)																							
A2755	Dismantling of Struts_ S1 - 8 to 18	10	11-Dec-18 A	18-Jan-19	Dismantling of Struts_ S1 - 8 to 18																							
A2760	Demolition of Dwall (120mL)	12	18-Feb-19	01-Mar-19						Demolition of Dwall (120mL)																		

RB

中國路橋工程有限責任公司

CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3 MRP Jan 2018 - Mar 2019

Page 6 of 8

Project ID :37 3MRP Jan - Mar 19

Layout : KL201403 3MRP

Page 6 of 8

3 Months Rolling Programme

Date	Revision	Checked	Approved
31-Dec-18	Jan 19 - Mar 19		

Page 7 of 8

HyderMEINHARDT Hyder - Meinhardt JV		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway														CEDD 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office									
Activity ID	Activity Name	Rem Dur	Start	Finish	December					January					February					March					April
					42					43					44					45					
					02	09	16	23	30	06	13	20	27	03	10	17	24	03	10	17	24	31			
SCR1930	Construction of Subway A Bay 3 (west of D-wall)	60	21-Feb-19	07-May-19																					
SCR1940	Installation of sheetpile for Bay 1(east of D-wall)	12	29-Dec-18 A	14-Jan-19						Installation of sheetpile for Bay 1(east of D-wall)															
SCR1942	ELS for Subway A Bay 1 (east of D-wall)	25	15-Jan-19	15-Feb-19						ELS for Subway A Bay 1 (east of D-wall)															
SCR1950	Form wall opening for Subway A	27	26-Jan-19	01-Mar-19						Form wall opening for Subway A															
SCR1960	Construction of Subway A Bay 1 (east of D-wall)	60	02-Mar-19	17-May-19																					
SCR1970	Construction of Subway A Bay 2 (within SUS)	40	26-Mar-19	17-May-19																					
Section 4B of the Works- Construction of Subway B (Subject to Excision)																									
Bay 1 & 2																									
K-4B-BAY-3100	Handover of Portion B	0		31-Dec-18*						Handover of Portion B															
Bay 3 & 4																									
K-4B-BAY-3340	Casting Blinding Layer for Bay 4	0	07-Dec-18 A	10-Dec-18 A	Casting Blinding Layer for Bay 4																				
K-4B-BAY-3350	Construction of Base Slab at Bay 4	0	15-Dec-18 A	31-Dec-18 A	Construction of Base Slab at Bay 4																				
K-4B-BAY-3360	Construction of Wall and Top Slab at Bay 4	17	31-Dec-18	19-Jan-19	Construction of Wall and Top Slab at Bay 4																				
K-4B-BAY-3370	Backfilling Works (Bay 4)	5	21-Jan-19	25-Jan-19	Backfilling Works (Bay 4)																				
K-4B-BAY-3380	Miscellaneous works of Subway B (internal remedial works)	70	26-Jan-19	25-Apr-19																					
Section 5 of the Works-Completion of All Landscape Softworks																									
K-05-LCS-1000	Procurement of plant species	90	31-Dec-18	30-Mar-19																					Procu
Section 7 of the Works-Preservation and Protection of Existing Trees																									
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	330	04-Jan-16 A	25-Nov-19																					

RB

中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3 MRP Jan 2018 - Mar 2019

Page 8 of 8

Project ID :37 3MRP Jan - Mar 19

Layout : KL201403 3MRP

Page 8 of 8

3 Months Rolling Programme

Date

Revision

Checked

Approved

31-Dec-18

Jan 19 - Mar 19