

Hyder MEINHARDT Hyder - Meinhardt JV		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway															CEDD 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office												
Activity ID	Activity Name	Rem Dur	Start	Finish	February					March					April					May					ne				
					44					45					46					47									
					27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19	26	2						
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																													
Project Key Dates																													
Project Completion Date																													
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		09-Mar-19*						◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)																			
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		08-Mar-19*						◆ Section 3 - Construction of District Cooling System (DCS)																			
K-PK-PCD-1400	Section 4A - Construction of Subway A	0		28-Feb-19*						◆ Section 4A - Construction of Subway A																			
K-PK-PCD-1500	Section 4B - Construction of Subway B	0		28-Feb-19*						◆ Section 4B - Construction of Subway B																			
Site Handover Date																													
K-PK-SHD-1400	Portion D	0		28-Feb-19*						◆ Portion D																			
K-PK-SHD-1500	Portion E	0		28-Feb-19*						◆ Portion E																			
K-PK-SHD-1600	Portion F	0		28-Feb-19*						◆ Portion F																			
K-PK-SHD-1900	Portion K	0		28-Feb-19*						◆ Portion K																			
K-PK-SHD-2000	Portion M	0		31-Mar-19*											◆ Portion M														
K-PK-SHD-2100	Portion N	0		30-Mar-19*											◆ Portion N														
K-PK-SHD-2200	Portion O	0		28-Feb-19*						◆ Portion O																			
K-PK-SHD-2500	Portion R	0		28-Feb-19*						◆ Portion R																			
General Submission																													
Temporary Utility Diversion Works																													
Temporary Diversion for Watermain Works																													
Laying Proposed (Fresh) Watermain																													
K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	25	30-Mar-19	24-Apr-19											■ Removal of Temporary Support to Utilities at Zone 1														
Temporary Diversion for CLP Cable at CH6+560																													
K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	26-Mar-19	09-Apr-19											■ Removal of Temporary Support to Utilities at Zone 4														
Temporary Traffic Management																													
Temp Traffic Arrangement Schemes																													
K-PA-TTA-8950	Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road	30	31-Dec-18 A	29-Mar-19	■					■					Submission and approval of TTA schemes-TTA stage 4 for re-construction of Shing Cheong Road														
Implementation of Temporary Traffic Arrangement																													
K-PA-TTA-4400	TTA stage 4 - Road diversion for Handover of Portion N	0		30-Mar-19											◆ TTA stage 4 - Road diversion for Handover of Portion N														
Materials Procurement (Major Materials)																													
Water Works																													
K-PA-MP-1050	Manufacturing & delivery to site	35	20-Aug-18 A	03-Apr-19	■					■					Manufacturing & delivery to site														

RB

中國路橋工程有限責任公司

CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

■ Critical Activity

■ Non-Critical Activity

■ Remaining Level of Effort

■ Actual Work

3 MRP Mar 2019 - May 2019

Page 1 of 6

Project ID :39 3MRP Mar - May 19

Layout : KL201403 3MRP

Page 1 of 6

3 Months Rolling Programme

Date	Revision	Checked	Approved
28-Feb-19	Mar 19 - May 19		



中國路橋工程有限責任公司

CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3 MRP Mar 2019 - May 2019

Page 2 of 6

Project ID :39 3MRP Mar - May 19

Layout : KL201403 3MRP

Page 2 of 6

3 Months Rolling Programme

Date	Revision	Checked	Approved
28-Feb-19	Mar 19 - May 19		

HyderMEINHARDT Hyder - Meinhardt JV		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																CEDD 土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office															
Activity ID	Activity Name	Rem Dur	Start	Finish	February					March					April					May					ne								
					44					45					46					47													
					27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19	26	2										
SCR1295	Lay fresh and salt watermains	15	02-Mar-19	19-Mar-19						Lay fresh and salt watermains																							
SCR1300	Proposed drainage (westbound) SMH14-13 to SMH14-14	6	11-Mar-19	16-Mar-19						Proposed drainage (westbound) SMH14-13 to SMH14-14																							
SCR1303	Lay new UU at roundabout	8	14-Mar-19	22-Mar-19						Lay new UU at roundabout																							
SCR1310	Backfill to formation	4	18-Mar-19	21-Mar-19						Backfill to formation																							
SCR1320	Trim formation, lay subbase and kerb	8	15-Mar-19	23-Mar-19						Trim formation, lay subbase and kerb																							
SCR1330	Lay bituminous pavement	6	25-Mar-19	30-Mar-19						Lay bituminous pavement																							
SCR1340	Shift traffic away from Portion N and Handover portion N	0	30-Mar-19							◆ Shift traffic away from Portion N and Handover portion N																							
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340																																	
SCR1350	Removal of temporary decking and temporary road pavement	11	01-Apr-19	13-Apr-19											Removal of temporary decking and temporary road pavement																		
SCR1360	Additional DCS CH -6 to 0	44	01-Apr-19	28-May-19											Additional DCS CH -6 to 0																		
SCR1380	Lay salt watermains	27	15-Apr-19	21-May-19											Lay salt watermains																		
SCR1390	Salt watermain connection	17	22-May-19	12-Jun-19																Salt watermain connection													
SCR1400	Lay fresh watermains	44	15-Apr-19	12-Jun-19											Lay fresh watermains																		
SCR1420	Proposed drainage M112 to M118 and gullies	20	01-Apr-19	27-Apr-19											Proposed drainage M112 to M118 and gullies																		
SCR1430	Lay new UU at roundabout	22	29-Apr-19	25-May-19											Lay new UU at roundabout																		
SCR1440	Trim formation, lay subbase and kerb	27	29-Apr-19	01-Jun-19											Trim formation, lay subbase and kerb																		
Zone 3 R & D Works (Stage 1) CH340 to CH270 - For shifting of gate no. 1																																	
SCR1660	Lay 300mm dia. salt watermain (westbound)	0	13-Feb-19 A	18-Feb-19 A	Lay 300mm dia. salt watermain (westbound)																												
SCR1670	Lay new UU across Gate 1	3	04-Feb-19 A	02-Mar-19	Lay new UU across Gate 1																												
SCR1680	Proposed drainage M110 to M109 (eastbound)	0	04-Feb-19 A	19-Feb-19 A	Proposed drainage M110 to M109 (eastbound)																												
SCR1685	Backfilling to Formation	0	20-Feb-19 A	23-Feb-19 A	Backfilling to Formation																												
SCR1690	Proposed drainage M109d to M109c (eastbound)	0	21-Feb-19 A	25-Feb-19 A	Proposed drainage M109d to M109c (eastbound)																												
SCR1695	Gully Construction	0	23-Feb-19 A	26-Feb-19 A	Gully Construction																												
SCR1700	Lay 600mm dia. fresh watermain (eastbound)	0	23-Feb-19 A	28-Feb-19 A	Lay 600mm dia. fresh watermain (eastbound)																												
SCR1702	Trim formation, lay subbase and kerb	6	28-Feb-19 A	09-Mar-19	Trim formation, lay subbase and kerb																												
SCR1705	Lay bituminous pavement	9	11-Mar-19	20-Mar-19	Lay bituminous pavement																												
SCR1710	Permanent pavement and preparation works for road shifting	3	21-Mar-19	23-Mar-19	Permanent pavement and preparation works for road shifting																												
Zone 3 R & D Works (Stage 2) CH270 to 190																																	
SCR1820	Backfill to level approx. +4.5 mPD to formation level	7	02-Feb-19 A	07-Mar-19	Backfill to level approx. +4.5 mPD to formation level																												
SCR1830	Trim formation, lay subbase and kerb	12	08-Mar-19	21-Mar-19	Trim formation, lay subbase and kerb																												
SCR1840	Lay bituminous pavement	12	22-Mar-19	04-Apr-19	Lay bituminous pavement																												
RB中國路橋工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION		◆ Milestone Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work		3 MRP Mar 2019 - May 2019					Project ID :39 3MRP Mar - May 19 Layout : KL201403 3MRP Page 3 of 6					3 Months Rolling Programme																			
														Date					Revision					Checked					Approved				
														28-Feb-19					Mar 19 - May 19														

Page 4 of 6



中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

- ### 3 MRP Mar 2019 - May 2019

3 Months Rolling Programme			
Date	Revision	Checked	Approved
28-Feb-19	Mar 19 - May 19		



中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

- | 3 Months Rolling Programme | | | |
|----------------------------|-----------------|---------|----------|
| Date | Revision | Checked | Approved |
| 28-Feb-19 | Mar 19 - May 19 | | |
| | | | |