

<div><div><div>Hyder</div><div>MEINHARDT</div><div>Hyder - Meinhardt JV</div></div></div>		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway							<div><div><div>CEDD</div><div>土木工程拓展署</div><div>Civil Engineering and Development Department</div><div>九龍拓展處</div><div>Kowloon Development Office</div></div></div>		
Activity ID	Activity Name	Remaining Duration	Start	Finish	2019						2020
					ep	Oct	Nov	Dec	Jan		
					51	52	53	54	55		
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway		452	04-Jan-16 A	24-Dec-20							
Project Key Dates		72	20-Feb-16 A	10-Dec-19							
Project Completion Date		0	30-Sep-19	30-Sep-19							
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		30-Sep-19*	◆	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)					
K-PK-PCD-1100	Section 1A - Construction of supporting underground structure	0		30-Sep-19*	◆	Section 1A - Construction of supporting underground structure					
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		30-Sep-19*	◆	Section 3 - Construction of District Cooling System (DCS)					
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		30-Sep-19*	◆	Section 5 - Completion of All Landscape Softworks					
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		30-Sep-19*	◆	Section 7 - Preservation and Protection of Existing Trees					
Site Handover Date		67	30-Sep-19	05-Dec-19							
K-PK-SHD-1400	Portion D	0		30-Sep-19*	◆	Portion D					
K-PK-SHD-1500	Portion E	0		30-Sep-19*	◆	Portion E					
K-PK-SHD-1600	Portion F	0		30-Sep-19*	◆	Portion F					
K-PK-SHD-1900	Portion K	0		30-Sep-19*	◆	Portion K					
K-PK-SHD-2000	Portion M	0		30-Sep-19*	◆	Portion M					
K-PK-SHD-2200	Portion O	0		30-Sep-19*	◆	Portion O					
K-PK-SHD-2500	Portion R	0		30-Sep-19*	◆	Portion R					
K-PK-SHD-2600	Portion X	0		05-Dec-19*				◆	Portion X		
General Submission		72	09-Jun-16 A	10-Dec-19							
Programming / Reporting		28	09-Jun-16 A	27-Oct-19							
Works Programme		28	09-Jun-16 A	27-Oct-19							
K-PA-GSP-4300	Acceptance of the Works Programme	28	09-Jun-16 A	27-Oct-19							
Temporary Utility Diversion Works		37	23-Sep-19 A	05-Nov-19							
Temporary Diversion for Watermain Works		5	23-Sep-19 A	04-Oct-19							
Laying Proposed (Fresh) Watermain		5	23-Sep-19 A	04-Oct-19							
K-PA-TUD-2152	Removal of Temporary Support to Utilities at Zone 1	5	23-Sep-19 A	04-Oct-19							
Temporary Diversion for CLP Cable at CH6+560		15	22-Oct-19	05-Nov-19							
K-PA-TUD-4100	Removal of Temporary Support to Utilities at Zone 4	15	22-Oct-19	05-Nov-19							
Interfacing Works		15	23-Nov-19	10-Dec-19							
K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	23-Nov-19	27-Nov-19							

<div><div><div>RB</div><div>中國路橋工程有限責任公司</div><div>CHINA ROAD AND BRIDGE CORPORATION</div></div></div>	<div>◆ Milestone</div> <div>Critical Activity</div> <div>Non-Critical Activity</div> <div>Remaining Level of Effort</div> <div>Actual Work</div>	3MPR Oct 2019 - Dec 2019		Project ID :46 MPR 30 Sep 19 Layout : KL201403 3MPR Page 1 of 5	Monthly Progress Update			
					Date	Revision	Checked	Approved
					28-Feb-18	WP Rev.6A		
					30-Sep-19	Monthly Progress Update		

<div><div><div><div></div><div>Hyder</div></div><div><div>MEINHARDT</div><div>Hyder - Meinhardt JV</div></div></div></div>		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway					<div><div><div><div></div><div>CEDD</div></div><div>土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office</div></div></div>				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2019					2020	
					ep	Oct	Nov	Dec	Jan		
					51	52	53	54	55		
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	06-Dec-19	10-Dec-19						Joint inspection and handover for road works	
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	06-Dec-19	10-Dec-19						Joint inspection and handover for traffic signal system to TD/EMSD	
Prelimiaries		67	20-Feb-16 A	05-Dec-19							
K-DR-PRE-1800	Submission of time-lapsed photographs and video	67	20-Feb-16 A	05-Dec-19						Submission of time-lapsed photographs and video	
Barge Loading Facilities		13	22-Oct-19	06-Nov-19							
K-DR-PRE-1485	Demolition of the barging point	13	22-Oct-19	06-Nov-19						Demolition of the barging point	
Section 1 of the Works-Remainder of the Works		53	28-Mar-19 A	05-Dec-19							
Roadwork and Drainage Works		53	28-Mar-19 A	05-Dec-19							
Road D4-3 (Ching Shung Road)		53	28-Mar-19 A	05-Dec-19							
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 2) CH410-CH340		27	11-Jul-19 A	05-Nov-19							
SCR1360	Additional DCS CH -6 to 0	8	11-Jul-19 A	11-Oct-19						Additional DCS CH -6 to 0	
SCR1420	Proposed drainage M112 to M118 and gullies	7	12-Aug-19 A	10-Oct-19						Proposed drainage M112 to M118 and gullies	
SCR1430	Lay new UU at roundabout	9	15-Sep-19 A	19-Oct-19						Lay new UU at roundabout	
SCR1440	Trim formation, lay subbase and kerb	12	21-Sep-19 A	23-Oct-19						Trim formation, lay subbase and kerb	
SCR1450	Lay bituminous pavement	15	11-Oct-19	29-Oct-19						Lay bituminous pavement	
SCR1460	Divert traffic onto the permanent Shing Fung Road and Shing Cheong Road	5	30-Oct-19	05-Nov-19						Divert traffic onto the permanent Shing Fung Road and Shing Cheong Road	
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340		50	04-Oct-19	04-Dec-19							
SCR1470	Carry out and complete remaining works	50	04-Oct-19	04-Dec-19						Carry out and complete remaining works	
Zone 3 R & D Works (Stage 2) CH270 to 190		15	28-Mar-19 A	21-Oct-19							
SCR1860	Carry out and complete remaining works	15	28-Mar-19 A	21-Oct-19						Carry out and complete remaining works	
Zone 4 R & D Works		50	20-Aug-19 A	05-Dec-19							
SCR2165	Salt watermain connection (2nd time)	5	21-Oct-19	25-Oct-19						Salt watermain connection (2nd time)	
SCR2168	Fresh watermain connection (2nd time)	5	21-Oct-19	25-Oct-19						Fresh watermain connection (2nd time)	
SCR2170	Storm drainage M204 to M205	22	08-Oct-19	04-Nov-19						Storm drainage M204 to M205	
SCR2171	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	24	26-Oct-19	23-Nov-19						Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	
SCR2172	Carry out and complete remaining works	50	20-Aug-19 A	05-Dec-19						Carry out and complete remaining works	
Road D4-4 (Cheung Yip Street)		52	22-Apr-19 A	04-Dec-19							
CH100 to CH150 Cheung Yip Street Cul de Sac		52	22-Apr-19 A	04-Dec-19							
Cheung Yip Street Cul de Sac		52	22-Apr-19 A	04-Dec-19							

RB

中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3MPR Oct 2019 - Dec 2019
Page 2 of 5

Project ID :46 MPR 30 Sep 19
Layout : KL201403 3MPR
Page 2 of 5

Date

Revision

Checked

Approved

28-Feb-18

WP Rev.6A

30-Sep-19

Monthly Progress Update

<div><div>HyderMEINHARDT</div><div>Hyder - Meinhardt JV</div></div>		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway						<div><div>CEDD</div><div>土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office</div></div>			
Activity ID		Activity Name	Remaining Duration	Start	Finish	2019					2020
						ep	Oct	Nov	Dec	Jan	
						51	52	53	54	55	
	SCR2640	Trim formation, lay subbase and kerb (the other half of cul de sac)	3	15-Sep-19 A	04-Oct-19		Trim formation, lay subbase and kerb (the other half of cul de sac)				
	SCR2650	Lay bituminous pavement	15	05-Oct-19	24-Oct-19		Lay bituminous pavement				
	SCR2660	Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect	12	18-Oct-19	01-Nov-19		Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect				
	SCR2670	Laying Cable and Construction for Road Lighting	18	25-Oct-19	15-Nov-19		Laying Cable and Construction for Road Lighting				
	SCR2680	Construction of Footpath	25	02-Nov-19	30-Nov-19		Construction of Footpath				
	SCR2690	Construction of Street Furniture	28	02-Nov-19	04-Dec-19		Construction of Street Furniture				
	SCR2700	Storm drainage SMH4048717-M501a-M501	26	22-Apr-19 A	25-Nov-19		Storm drainage SMH4048717-M501a-M501				
	SCR2710	Storm drainage M501-SMH4048721	38	21-Oct-19	04-Dec-19		Storm drainage M501-SMH4048721				
CH220 - CH420 Northbound			35	02-Oct-19	14-Nov-19						
Road Works and Miscellaneous Works			35	02-Oct-19	14-Nov-19						
	K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting	25	02-Oct-19	02-Nov-19		Laying Cable and Footing Construction for Road Lighting				
	K-01-RWS-9444	Construction of Footpath	25	16-Oct-19	14-Nov-19		Construction of Footpath				
CH220 - CH420 Southbound			52	27-Aug-19 A	04-Dec-19						
Part 3			37	27-Aug-19 A	16-Nov-19						
Laying of Drainage Pipe and Construction of Manhole			24	27-Aug-19 A	01-Nov-19						
	K-01-RWS-10642	Excavation of Drainage Pipe and Manhole (M205 to M206)	4	27-Aug-19 A	05-Oct-19		Excavation of Drainage Pipe and Manhole (M205 to M206)				
	K-01-RWS-10647	Laying Drainage Pipe and Construction Manhole	15	08-Oct-19	25-Oct-19		Laying Drainage Pipe and Construction Manhole				
	K-01-RWS-10657	Backfilling Drainage Pipe and Manhole	5	26-Oct-19	01-Nov-19		Backfilling Drainage Pipe and Manhole				
Road Works			13	02-Nov-19	16-Nov-19						
	K-01-RWS-10817	Construction of Subgrade Works and Subbase Works	5	02-Nov-19	07-Nov-19		Construction of Subgrade Works and Subbase Works				
	K-01-RWS-10827	Road Base and Pavement Works	3	08-Nov-19	11-Nov-19		Road Base and Pavement Works				
	K-01-RWS-10837	Temporary Road Construction for TTA stage 3 - phase 4	5	12-Nov-19	16-Nov-19		Temporary Road Construction for TTA stage 3 - phase 4				
Miscellaneous Works			20	12-Nov-19	04-Dec-19						
	K-01-RWS-9630	Construction of Footpath	15	12-Nov-19	28-Nov-19		Construction of Footpath				
	K-01-RWS-9632	Construction of Street Furniture	20	12-Nov-19	04-Dec-19		Construction of Street Furniture				
Section 1A of the Works -Construction of Supporting Underground Structure			13	15-Jan-19 A	12-Oct-19						
Miscellaneous Works			13	15-Jan-19 A	12-Oct-19						
	K-1A-MWS-1005	Miscellaneous works - Construction of mass concrete and other remaining works	5	15-Jan-19 A	04-Oct-19		Miscellaneous works - Construction of mass concrete and other remaining works				
	K-1A-MWS-1010	Miscellaneous works - SUS structure Defect works and Remedial works	8	16-Feb-19 A	12-Oct-19		Miscellaneous works - SUS structure Defect works and Remedial works				

<div><div>RB</div><div>中國路橋工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION</div></div>	◆ Milestone	3MPR Oct 2019 - Dec 2019		Project ID :46 MPR 30 Sep 19 Layout : KL201403 3MPR Page 3 of 5	Monthly Progress Update			
	Critical Activity				Date	Revision	Checked	Approved
	Non-Critical Activity				28-Feb-18	WP Rev.6A		
	Remaining Level of Effort				30-Sep-19	Monthly Progress Update		
	Actual Work							

<div><div>HyderMEINHARDT</div><div>Hyder - Meinhardt JV</div></div>		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway						<div><div>CEDD</div><div>土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office</div></div>			
Activity ID	Activity Name	Remaining Duration	Start	Finish	2019 Sep 51	Oct 52	Nov 53	Dec 54	2020 Jan 55		
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)		46	11-Jul-19 A	27-Nov-19							
Construction of District Cooling System		46	11-Jul-19 A	27-Nov-19							
Construction of DCS Works at Zone 2		8	11-Jul-19 A	11-Oct-19							
SCR2780	Additional DCS CH -6 to 0	8	11-Jul-19 A	11-Oct-19							
Construction of DCS Works at Zone 4		43	05-Oct-19	27-Nov-19							
SCR2330	Testing of DCS - pressure test	7	05-Oct-19	14-Oct-19							
SCR2340	Testing of DCS - chemical cleaning	7	16-Oct-19	23-Oct-19							
SCR2350	Submission of testing records, as-built drawings	15	24-Oct-19	11-Nov-19							
SCR2360	Handover inspection with EMSD	7	30-Oct-19	07-Nov-19							
SCR2370	DCS pipe connection	10	08-Nov-19	19-Nov-19							
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	7	20-Nov-19	27-Nov-19							
Section 5 of the Works-Completion of All Landscape Softworks		65	15-Mar-19 A	25-Dec-19							
Hydroseeding		60	22-Oct-19	20-Dec-19							
K-05-HYD-1050	Hydroseeding	60	22-Oct-19	20-Dec-19							
Tree Planting		60	22-Oct-19	20-Dec-19							
K-05-TPG-1150	Tree Planting	60	22-Oct-19	20-Dec-19							
Shrub Planting		60	22-Oct-19	20-Dec-19							
K-05-SPG-1200	Shrub Planting	60	22-Oct-19	20-Dec-19							
Irrigation System		65	15-Mar-19 A	25-Dec-19							
K-05-ISM-1260	Trench Excavation	6	15-Mar-19 A	27-Oct-19							
K-05-ISM-1270	Engagement of License Plumbers	4	28-Oct-19	31-Oct-19							
K-05-ISM-1280	Application of Temporary Water Supply with WSD	20	01-Nov-19	20-Nov-19							
K-05-ISM-1290	Insatllation of Water Meters	5	21-Nov-19	25-Nov-19							
K-05-ISM-1300	Testing and commissioning of irrigation system	30	26-Nov-19	25-Dec-19							
Section 6 of the Works-Completion of all Establishment Works for all Landscape Softwo		365	26-Dec-19	24-Dec-20							
K-06-001-1000	Section 6 of the Works-Completion of all Establishment Works for all Landscape Softworks	365	26-Dec-19	24-Dec-20							
Section 7 of the Works-Preservation and Protection of Existing Trees		25	04-Jan-16 A	24-Oct-19							
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	25	04-Jan-16 A	24-Oct-19							
Sections Completion Date		74	12-Oct-19	25-Dec-19							
<div><div>RB</div><div>中國路橋工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION</div></div>		<div>◆ Milestone</div> <div><div></div> Critical Activity</div> <div><div></div> Non-Critical Activity</div> <div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Work</div>			3MPR Oct 2019 - Dec 2019 Page 4 of 5		Project ID :46 MPR 30 Sep 19 Layout : KL201403 3MPR Page 4 of 5		Monthly Progress Update		
								Date	Revision	Checked	Approved
								28-Feb-18	WP Rev.6A		
								30-Sep-19	Monthly Progress Update		

