## Hyder MEIN-ARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway CEDD KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway **Project Key Dates Project Completion Date** Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work) K-PK-PCD-1000 Section 1-Remainder of the Works (i.e. all Works except Works included in other Section 31-Jan-20\* of the Work) Section 3 - Construction of District Cooling System (DCS) K-PK-PCD-1300 Section 3 - Construction of District Cooling System (DCS) 31-Jan-20\* Section 5 - Completion of All Landscape Softworks K-PK-PCD-1600 Section 5 - Completion of All Landscape Softworks 31-Jan-20\* Section 7 - Preservation and Protection of Existing Trees K-PK-PCD-1800 Section 7 - Preservation and Protection of Existing Trees 31-Jan-20\* **Site Handover Date** 31-Jan-20\* K-PK-SHD-1000 Portion A K-PK-SHD-1400 Portion D 31-Jan-20\* Portion E 31-Jan-20\* K-PK-SHD-1500 Portion E Portion F K-PK-SHD-1600 Portion F 31-Jan-20\* Portion K K-PK-SHD-1900 Portion K 31-Jan-20\* K-PK-SHD-2000 Portion M Portion M 31-Jan-20\* Portion O K-PK-SHD-2200 Portion O 31-Jan-20\* Portion R 31-Jan-20\* K-PK-SHD-2500 K-PK-SHD-2600 25-Mar-20\* **General Submission Interfacing Works** Joint inspection and handover for DCS Contract/ EMSD K-PA-INT-5000 Joint inspection and handover for DCS Contract/ EMSD 14-Mar-20 18-Mar-20 Joint inspection and handover for road Joint inspection and handover for road works, street furniture and lighting to HyD 07-Apr-20 K-PA-INT-6000 02-Apr-20 Joint inspection and handover for traffic signal syste K-PA-INT-6010 Joint inspection and handover for traffic signal system to TD/EMSD 30-Mar-20 26-Mar-20 **Prelimiaries** Submission of time-lapsed photographs and video K-DR-PRE-1800 Submission of time-lapsed photographs and video 55 20-Feb-16 A 25-Mar-20 Section 1 of the Works-Remainder of the Works Roadwork and Drainage Works Road D4-3 (Ching Shung Road) Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340 nstruction of U-channel and footpath at Shing Fung Road left side Construction of U-channel and footpath at Shing Fung Road left side SCR2810 15 23-Dec-19 A 17-Feb-20 Installation of kerb at Shing Fung Road central divider SCR2820 Installation of kerb at Shing Fung Road central divider 7 19-Oct-19 A 25-Feb-20 ■ Installation of kerb at Zone 2 CH410-CH340 central divide SCR2822 Installation of kerb at Zone 2 CH410-CH340 central divider 26-Feb-20 07-Mar-20 ■ Installation of kerb at Zone 2 CH410-CH340 eastbound SCR2830 Installation of kerb at Zone 2 CH410-CH340 eastbound 10 27-Dec-19 A 28-Feb-20 3 Months Rolling Programme Project ID:50 3MRP Feb - Apr 20 Revision Checked Approved Critical Activity Layout: KL201403 3MRP-1 中國路橋工程有限責任公司 3 MRP Feb 2020 - Apr 2020 Non-Critical Activity 31-Jan-20 Feb 20 - Apr 20 Page 1 of 3 Remaining Level of Effort


## KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway MEINHARDT CEDD Carry out and complete remaining works SCR2835 Carry out and complete remaining works 09-Mar-20 16-Mar-20 Zone 3 R & D Works (Stage 2) CH270 to 190 Construction of footpath at eastbound SCR1858 Construction of footpath at eastbound 14-Dec-19 A 07-Feb-20 Carry out and complete remaining works SCR1860 Carry out and complete remaining works 08-Feb-20 17-Feb-20 Zone 4 R & D Works Construction of U-channel and footpath at eastbound Construction of U-channel and footpath at eastbound 21-Feb-20 03-Mar-20 SCR2166 Construction of U-channel and footpath at westbound Construction of U-channel and footpath at westbound SCR2167 29-Feb-20 11-Mar-20 Carry out and complete remaining works SCR2172 Carry out and complete remaining works 12-Mar-20 25-Mar-20 Road D4-4 (Cheung Yip Street) CH100 to CH150 Cheung Yip Street Cul de Sac Cheung Yip Street Cul de Sac Laying Cable and Construction for Road Lighting Laying Cable and Construction for Road Lighting 09-Mar-20 SCR2670 18-Feb-20 Construction of Footpath SCR2680 Construction of Footpath 21-Feb-20 20-Mar-20 Construction of Street Furniture SCR2690 Construction of Street Furniture 22-Feb-20 25-Mar-20 Remaining Storm Drainage Diversion of watermain for construction of Storm drainage SMH4048' SCR2845 Diversion of watermain for construction of Storm drainage SMH4048717-M501a-M501 04-Mar-20 17-Mar-20 (waiting for WSD) SCR2855 Diversion of gas pipe for construction of Storm drainage SMH4048717-M501a-M501 15-May-20 18-Mar-20 Construction of half Storm drainage M501-SMH4048721 Construction of half Storm drainage M501-SMH4048721 SCR2875 12-Mar-20 36 23-Nov-19 A Temporary road works for Storm drainage M501-SMH4048 SCR2885 Temporary road works for Storm drainage M501-SMH4048721 and diversion to the 13-Mar-20 24-Mar-20 Construction of remaining Storm drainage M501-SMH4048721 12-May-20 SCR2895 36 25-Mar-20 CH220 - CH420 Northbound Road Works and Miscellaneous Works K-01-RWS-9442 | Laying Cable and Footing Construction for Road Lighting Laying Cable and Footing Construction 10-Mar-20 08-Apr-20 K-01-RWS-9630 Construction of Footpath at northbound (CH220 - CH270) Construction of Footpath at northbound (CH220 - CH270) 20-Feb-20 18 17-Dec-19 A Construction of Footpath at northbound (CH395 - CH420) K-01-RWS-9631 Construction of Footpath at northbound (CH395 - CH420) 09-Mar-20 21-Feb-20 CH220 - CH420 Southbound Miscellaneous Works K-01-RWS-9635 Construction of Footpath at southbound 26-Mar-20 10-Mar-20 Construction of Street Furniture K-01-RWS-9636 Construction of Street Furniture 10-Mar-20 01-Apr-20 Section 3 of the Works- Construction of District Cooling System (Subject to Excision) **Construction of District Cooling System**

中国路	格工程有限責任公司
CHINA RO	AD AND BRIDGE CORPORATION

**Construction of DCS Works at Zone 4** 

Testing of DCS - chemical cleaning

SCR2340



3 MRP Feb 2020 - Apr 2020

13-Feb-20

12 29-Nov-19 A

Project ID :50 3MRP Feb - Apr 20 Layout : KL201403 3MRP-1 Page 2 of 3

Testing of DCS - chemical cleaning

3 Working 1 Togramme					
Date	Revision	Checked	Approved		
1-Jan-20	Feb 20 - Apr 20				

## Hyder MEINHARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway CEDD Dur SCR2350 14-Feb-20 02-Mar-20 Submission of testing records, as-built drawings 15 ■ Handover inspection with EMSD Handover inspection with EMSD 27-Feb-20 SCR2360 20-Feb-20 DCS pipe connection DCS pipe connection SCR2370 28-Feb-20 10-Mar-20 Joint inspection and handover for connection to DCS Contract/EMSD SCR2380 Joint inspection and handover for connection to DCS Contract/EMSD 11-Mar-20 18-Mar-20 Section 5 of the Works-Completion of All Landscape Softworks **Hydroseeding** K-05-HYD-1050 Hydroseeding 29-Feb-20 29-Apr-20 Tree Planting Tree Planting K-05-TPG-1150 29-Feb-20 29-Apr-20 K-05-SPG-1200 Shrub Planting 29-Feb-20 29-Apr-20 **Irrigation System** K-05-ISM-1260 Trench Excavation 3 15-Mar-19 A 03-Mar-20 Engagement of License Plumbers K-05-ISM-1270 Engagement of License Plumbers 03-Mar-20 07-Mar-20 Application of Temporary Water Supply with WSD K-05-ISM-1280 Application of Temporary Water Supply with WSD 07-Mar-20 27-Mar-20 Insatllation of Water Meters K-05-ISM-1290 Insatllation of Water Meters 27-Mar-20 01-Apr-20 01-May-20 K-05-ISM-1300 Testing and commissioning of irrgation system 01-Apr-20 Section 7 of the Works-Preservation and Protection of Existing Trees Section 7 of the Works-Preservation and Protection of Existing Trees 18 04-Jan-16 A 17-Feb-20 K-07-001-1000 **Sections Completion Date** ◆ Completion of Section 3-Construction of District Cooling System (Do 18-Mar-20 K-PK-SCC-2200 Completion of Section 3-Construction of District Cooling System (DCS)

01-May-20

17-Feb-20

中國路檔工程有限責任公 CHINA ROAD AND BRIDGE CORPORATI	司ON
--	-----

Completion of Section 5 -All Landscape Softworks

Completion of Section 7-Preservation and Protection of Existing Trees

K-PK-SCC-2500

K-PK-SCC-2700



## 3 MRP Feb 2020 - Apr 2020

Page 3 of 3

Project ID :50 3MRP Feb - Apr 20 Layout : KL201403 3MRP-1 Page 3 of 3

◆ Completion of Section 7-Preservation and Protection of Existing Trees

3 Months Rolling Programme				
Date	e Revision C		Approved	
31-Jan-20	Feb 20 - Apr 20			
	•			