

<div><div>HyderMEINHARDT</div><div>Hyder - Meinhardt JV</div></div>		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway														<div><div>CEDD</div><div>土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office</div></div>													
Activity ID		Activity Name				Rem Dur	Start	Finish	Physical % Complete	March			April			May			June			July							
										17			58			59			60	61									
										15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28				
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																													
Project Key Dates																													
Project Completion Date																													
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)					0		31-Mar-20*	0%																				
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)					0		31-Mar-20*	0%																				
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks					0		31-Mar-20*	0%																				
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees					0		31-Mar-20*	0%																				
Site Handover Date																													
K-PK-SHD-1000	Portion A					0		31-Mar-20*	0%																				
K-PK-SHD-1400	Portion D					0		31-Mar-20*	0%																				
K-PK-SHD-1500	Portion E					0		31-Mar-20*	0%																				
K-PK-SHD-1600	Portion F					0		31-Mar-20*	0%																				
K-PK-SHD-1800	Portion I					0		21-Jun-20*	0%																◆ Portion I				
K-PK-SHD-1900	Portion K					0		31-Mar-20*	0%																				
K-PK-SHD-2000	Portion M					0		31-Mar-20*	0%																				
K-PK-SHD-2200	Portion O					0		31-Mar-20*	0%																				
K-PK-SHD-2500	Portion R					0		31-Mar-20*	0%																				
K-PK-SHD-2600	Portion X					0		28-Apr-20*	0%																◆ Portion X				
General Submission																													
Interfacing Works																													
K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD					4	09-May-20	13-May-20	0%																Joint inspection and handover for DCS Contract/ EMSD				
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD					4	16-May-20	20-May-20	0%																Joint inspection and handover for road works, street furniture and lighting to HyD				
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD					4	12-May-20	15-May-20	0%																Joint inspection and handover for traffic signal system to TD/EMSD				
Prelimiaries																													
K-DR-PRE-1800	Submission of time-lapsed photographs and video					29	20-Feb-16 A	28-Apr-20	78%																Submission of time-lapsed photographs and video				
Section 1 of the Works-Remainder of the Works																													
Roadwork and Drainage Works																													
Road D4-3 (Ching Shung Road)																													
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340																													
SCR2818	Construction of U-channel and footpath at Shing Fung Road left side					0	23-Dec-19 A	25-Mar-20 A	100%																Construction of U-channel and footpath at Shing Fung Road left side				
SCR2820	Installation of kerb at Shing Fung Road central divider					5	19-Oct-19 A	06-Apr-20	0%																Installation of kerb at Shing Fung Road central divider				
SCR2835	Carry out and complete remaining works					7	07-Apr-20	17-Apr-20	0%																Carry out and complete remaining works				
<div><div>RB</div><div>中國路橋工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION</div></div>						<div>◆ Milestone</div> <div>Critical Activity</div> <div>Non-Critical Activity</div> <div>Remaining Level of Effort</div> <div>Actual Work</div>						3 MRP Apr 2020 - Jun 2020						Project ID :52 3MRP Apr - Jun 20 Layout : KL201403 3MRP-1 Page 1 of 3				3 Months Rolling Programme				Date	Revision	Checked	Approved
																								29-Mar-20	Apr 20 - Jun 20				

<div><div>Hyder</div><div>MEINHARDT</div><div>Hyder - Meinhardt JV</div></div>		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway														<div><div>CEDD</div><div>土木工程拓展署</div><div>Civil Engineering and Development Department</div><div>九龍拓展處</div><div>Kowloon Development Office</div></div>											
Activity ID	Activity Name	Rem Dur	Start	Finish	Physical % Complete	March			April			May			June			July									
						17	24	31	01	08	15	22	29	05	12	19	26		03	10	17	24	31	07	14	21	28
						07	14	21	28	04	11	18	25	01	08	15	22		29	05	12	19	26	03	10	17	24
Zone 3 R & D Works (Stage 2) CH270 to 190																											
SCR1860	Carry out and complete remaining works	10	28-Feb-20 A	15-Apr-20	100%	Carry out and complete remaining works																					
Zone 4 R & D Works																											
SCR2167	Construction of U-channel and footpath at westbound	9	16-Mar-20 A	14-Apr-20	0%	Construction of U-channel and footpath at westbound																					
SCR2172	Carry out and complete remaining works	12	15-Apr-20	28-Apr-20	0%	Carry out and complete remaining works																					
Road D4-4 (Cheung Yip Street)																											
CH100 to CH150 Cheung Yip Street Cul de Sac																											
Cheung Yip Street Cul de Sac																											
SCR2670	Laying Cable and Construction for Road Lighting	18	02-Apr-20	27-Apr-20	0%	Laying Cable and Construction for Road Lighting																					
SCR2680	Construction of Footpath	25	07-Apr-20	11-May-20	0%	Construction of Footpath																					
SCR2690	Construction of Street Furniture	28	08-Apr-20	15-May-20	0%	Construction of Street Furniture																					
Remaining Storm Drainage																											
SCR2855	Diversion of gas pipe for construction of Storm drainage SMH4048717-M501a-M501	20	18-Mar-20 A	27-Apr-20	0%	Diversion of gas pipe for construction of Storm drainage SMH4048717-M501a-M501																					
SCR2865	Construction of Storm drainage SMH4048717-M501a-M501	20	28-Apr-20	22-May-20	0%	Construction of Storm drainage SMH4048717-M501a-M501																					
SCR2895	Construction of remaining Storm drainage M501-SMH4048721	19	02-Mar-20 A	25-Apr-20	0%	Construction of remaining Storm drainage M501-SMH4048721																					
SCR2905	Remaining works above Storm drainage SMH4048717-M501a-M501-SMH4048721	30	23-May-20	27-Jun-20	0%	Remaining works above Storm drainage SMH4048717-M501a-M501-SMH4048721																					
CH220 - CH420 Northbound																											
Road Works and Miscellaneous Works																											
K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting	25	16-Apr-20	16-May-20	0%	Laying Cable and Footing Construction for Road Lighting																					
K-01-RWS-9631	Construction of Footpath at northbound (CH395 - CH420)	10	16-Mar-20 A	15-Apr-20	0%	Construction of Footpath at northbound (CH395 - CH420)																					
CH220 - CH420 Southbound																											
Miscellaneous Works																											
K-01-RWS-9635	Construction of Footpath at southbound	12	27-Mar-20 A	29-Apr-20	0%	Construction of Footpath at southbound																					
K-01-RWS-9636	Construction of Street Furniture	20	09-Apr-20	07-May-20	0%	Construction of Street Furniture																					
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																											
Construction of District Cooling System																											
Construction of DCS Works at Zone 4																											
SCR2350	Submission of testing records, as-built drawings	8	19-Feb-20 A	09-Apr-20	100%	Submission of testing records, as-built drawings																					
SCR2360	Handover inspection with EMSD	7	14-Apr-20	21-Apr-20	0%	Handover inspection with EMSD																					
SCR2370	DCS pipe connection	10	22-Apr-20	05-May-20	0%	DCS pipe connection																					
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	7	06-May-20	13-May-20	0%	Joint inspection and handover for connection to DCS Contract/EMSD																					
Section 5 of the Works-Completion of All Landscape Softworks																											
Tree Planting																											
K-05-TPG-1150	Tree Planting	48	24-Mar-20 A	17-May-20	0%	Tree Planting																					
Shrub Planting																											

