

<div><div>Hyder</div><div>MEINHARDT</div><div>Hyder - Meinhardt JV</div></div>		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway												<div><div>CEDD</div><div>土木工程拓展署</div><div>Civil Engineering and Development Department</div><div>九龍拓展處</div><div>Kowloon Development Office</div></div>																				
Activity ID	Activity Name	Rem Dur	Start	Finish	May			June			July			August			September																	
					9			60			61			62																				
					17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30														
KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway																																		
Project Key Dates																																		
Project Commencement and Completion																																		
K-PK-PCC-1200	Project Completion Date	0		04-Jul-20*																	◆ Project Completion Date													
Project Completion Date																																		
K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		31-May-20*																	◆ Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)													
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		31-May-20*																	◆ Section 3 - Construction of District Cooling System (DCS)													
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		31-May-20*																	◆ Section 5 - Completion of All Landscape Softworks													
K-PK-PCD-1700	Section 6 - Completion of all Establishment Works for all Landscape Softworks	0		09-Jul-20*																	◆ Section 6 - Completion of all Establishment Works for all Landscape Softwork													
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		31-May-20*																	◆ Section 7 - Preservation and Protection of Existing Trees													
Site Handover Date																																		
K-PK-SHD-1000	Portion A	0		31-May-20*																	◆ Portion A													
K-PK-SHD-1400	Portion D	0		31-May-20*																	◆ Portion D													
K-PK-SHD-1500	Portion E	0		31-May-20*																	◆ Portion E													
K-PK-SHD-1600	Portion F	0		31-May-20*																	◆ Portion F													
K-PK-SHD-1800	Portion I	0		21-Jun-20*																	◆ Portion I													
K-PK-SHD-1900	Portion K	0		31-May-20*																	◆ Portion K													
K-PK-SHD-2000	Portion M	0		31-May-20*																	◆ Portion M													
K-PK-SHD-2200	Portion O	0		31-May-20*																	◆ Portion O													
K-PK-SHD-2500	Portion R	0		31-May-20*																	◆ Portion R													
K-PK-SHD-2600	Portion X	0		12-Jun-20*																	◆ Portion X													
General Submission																																		
Interfacing Works																																		
K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	22-Jun-20	26-Jun-20																	Joint inspection and handover for DCS Contract/ EMSD													
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	13-Jul-20	16-Jul-20																	Joint inspection and handover for road works, street furniture and lig													
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	07-Jul-20	10-Jul-20																	Joint inspection and handover for traffic signal system to TD/EMSD													
Prelimiaries																																		
K-DR-PRE-1800	Submission of time-lapsed photographs and video	13	20-Feb-16 A	12-Jun-20																	Submission of time-lapsed photographs and video													
Section 1 of the Works-Remainder of the Works																																		
Roadwork and Drainage Works																																		
Road D4-3 (Ching Shung Road)																																		

RB

中國路橋工程有限責任公司

CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3 MRP Jun 2020 - Aug 2020

Page 1 of 3

Project ID :54 3MRP Jun - Aug 20

Layout : KL201403 3MRP-1

Page 1 of 3

3 Months Rolling Programme

Date	Revision	Checked	Approved
31-May-20	Jun 20 - Aug 20		

<div><div>HyderMEINHARDT</div><div>Hyder - Meinhardt JV</div></div>		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway												<div><div>CEDD</div><div>土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office</div></div>								
Activity ID		Activity Name		Rem Dur	Start	Finish	May 9		June 60				July 61				August 62				September 63	
							17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30
Zone 1 & 2 and Shing Fung Road R & D Works (Stage 3) CH410-CH340																						
SCR2835	Carry out and complete remaining works		5	24-Apr-20 A	05-Jun-20			Carry out and complete remaining works														
Zone 3 R & D Works (Stage 2) CH270 to 190																						
SCR1860	Carry out and complete remaining works		3	28-Feb-20 A	03-Jun-20			Carry out and complete remaining works														
Zone 4 R & D Works																						
SCR2167	Construction of U-channel and footpath at westbound		5	16-Mar-20 A	05-Jun-20			Construction of U-channel and footpath at westbound														
SCR2172	Carry out and complete remaining works		6	06-Jun-20	12-Jun-20			Carry out and complete remaining works														
Road D4-4 (Cheung Yip Street)																						
CH100 to CH150 Cheung Yip Street Cul de Sac																						
Cheung Yip Street Cul de Sac																						
SCR2680	Construction of Footpath		10	10-Apr-20 A	29-Jun-20			Construction of Footpath														
SCR2685	Laying Cable and Construction for Road Lighting		18	13-Jun-20	06-Jul-20			Laying Cable and Construction for Road Lighting														
SCR2690	Construction of Street Furniture		28	08-Jun-20	11-Jul-20			Construction of Street Furniture														
Remaining Storm Drainage																						
SCR2865	Construction of Storm drainage SMH4048717-M501a-M501		14	29-Apr-20 A	16-Jun-20			Construction of Storm drainage SMH4048717-M501a-M501														
SCR2895	Construction of remaining Storm drainage M501-SMH4048721		8	02-Mar-20 A	09-Jun-20			Construction of remaining Storm drainage M501-SMH4048721														
SCR2905	Remaining works above Storm drainage SMH4048717-M501a-M501-SMH4048721		30	17-Jun-20	23-Jul-20			Remaining works above Storm drainage SMH4048717-M501a-M501-SMH4048721														
CH220 - CH420 Northbound																						
Road Works and Miscellaneous Works																						
K-01-RWS-9442	Laying Cable and Footing Construction for Road Lighting		25	01-Jun-20	30-Jun-20			Laying Cable and Footing Construction for Road Lighting														
CH220 - CH420 Southbound																						
Miscellaneous Works																						
K-01-RWS-9635	Construction of Footpath at southbound		10	27-Mar-20 A	11-Jun-20			Construction of Footpath at southbound														
K-01-RWS-9636	Construction of Street Furniture		20	01-Jun-20	23-Jun-20			Construction of Street Furniture														
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																						
Construction of District Cooling System																						
Construction of DCS Works at Zone 4																						
SCR2350	Submission of testing records, as-built drawings		5	19-Feb-20 A	05-Jun-20			Submission of testing records, as-built drawings														
SCR2370	DCS pipe connection		10	06-Jun-20	17-Jun-20			DCS pipe connection														
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD		7	18-Jun-20	26-Jun-20			Joint inspection and handover for connection to DCS Contract/EMSD														
Section 5 of the Works-Completion of All Landscape Softworks																						

RB

中國路橋工程有限責任公司
CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3 MRP Jun 2020 - Aug 2020

Page 2 of 3

Project ID :54 3MRP Jun - Aug 20

Layout : KL201403 3MRP-1

Page 2 of 3

3 Months Rolling Programme

Date	Revision	Checked	Approved
31-May-20	Jun 20 - Aug 20		

<div><div>HyderMEINHARDT</div><div>Hyder - Meinhardt JV</div></div>		KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway												<div><div>CEDD</div><div>土木工程拓展署 Civil Engineering and Development Department 九龍拓展處 Kowloon Development Office</div></div>									
Activity ID		Activity Name			Rem Dur	Start	Finish	May			June			July			August			ber			
								9			60			61			62			63			
								17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30
Tree Planting																							
K-05-TPG-1150	Tree Planting			15	24-Mar-20 A	14-Jun-20				Tree Planting													
Shrub Planting																							
K-05-SPG-1200	Shrub Planting			15	24-Mar-20 A	14-Jun-20				Shrub Planting													
Irrigation System																							
K-05-ISM-1280	Application of Temporary Water Supply with WSD			8	21-Mar-20 A	07-Jun-20				Application of Temporary Water Supply with WSD													
K-05-ISM-1290	Insatllation of Water Meters			5	08-Jun-20	12-Jun-20				Insatllation of Water Meters													
K-05-ISM-1300	Testing and commissioning of irrigation system			30	13-Jun-20	12-Jul-20				Testing and commissioning of irrigation system													
Section 7 of the Works-Preservation and Protection of Existing Trees																							
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees			12	04-Jan-16 A	11-Jun-20				Section 7 of the Works-Preservation and Protection of Existing Trees													

RB

中國路橋工程有限責任公司

CHINA ROAD AND BRIDGE CORPORATION

◆ Milestone

Critical Activity

Non-Critical Activity

Remaining Level of Effort

Actual Work

3 MRP Jun 2020 - Aug 2020

Page 3 of 3

Project ID :54 3MRP Jun - Aug 20

Layout : KL201403 3MRP-1

Page 3 of 3

Date

31-May-20

Revision

Jun 20 - Aug 20

Checked

Approved