

Activity ID	Activity Name	Rem Dur	Start	Finish	Just	September						October			November			
						16	23	30	06	13	20	27	04	11	18	25	01	08

KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Project Key Dates

Project Commencement and Completion

K-PK-PCC-1200	Project Completion Date	0		31-Aug-20*															
---------------	-------------------------	---	--	------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Completion Date

K-PK-PCD-1000	Section 1-Remainder of the Works (i.e. all Works except Works included in other Section of the Work)	0		31-Aug-20*															
K-PK-PCD-1300	Section 3 - Construction of District Cooling System (DCS)	0		31-Aug-20*															
K-PK-PCD-1600	Section 5 - Completion of All Landscape Softworks	0		31-Aug-20*															
K-PK-PCD-1700	Section 6 - Completion of all Establishment Works for all Landscape Softworks	0		31-Aug-20*															
K-PK-PCD-1800	Section 7 - Preservation and Protection of Existing Trees	0		31-Aug-20*															

Site Handover Date

K-PK-SHD-1000	Portion A	0		31-Aug-20*															
K-PK-SHD-1400	Portion D	0		31-Aug-20*															
K-PK-SHD-1500	Portion E	0		31-Aug-20*															
K-PK-SHD-1600	Portion F	0		31-Aug-20*															
K-PK-SHD-1800	Portion I	0		31-Aug-20*															
K-PK-SHD-1900	Portion K	0		31-Aug-20*															
K-PK-SHD-2000	Portion M	0		31-Aug-20*															
K-PK-SHD-2200	Portion O	0		31-Aug-20*															
K-PK-SHD-2500	Portion R	0		31-Aug-20*															
K-PK-SHD-2600	Portion X	0		17-Sep-20*															

General Submission

Interfacing Works

K-PA-INT-5000	Joint inspection and handover for DCS Contract/ EMSD	4	07-Sep-20	10-Sep-20															
K-PA-INT-6000	Joint inspection and handover for road works, street furniture and lighting to HyD	4	23-Sep-20	26-Sep-20															
K-PA-INT-6010	Joint inspection and handover for traffic signal system to TD/EMSD	4	23-Sep-20	26-Sep-20															

Preliminaries

K-DR-PRE-1800	Submission of time-lapsed photographs and video	18	20-Feb-16 A	17-Sep-20															
---------------	---	----	-------------	-----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Section 1 of the Works-Remainder of the Works

Roadwork and Drainage Works

Road D4-3 (Ching Shung Road)

Activity ID	Activity Name	Rem Dur	Start	Finish	August							September				October				November			
					2019							2020				2020				2020			
					16	23	30	06	13	20	27	03	10	17	24	01	08	15	22	01	08	15	22
Zone 4 R & D Works																							
SCR2172	Carry out and complete remaining works	16	20-Aug-19 A	17-Sep-20	Carry out and complete remaining works																		
Road D4-4 (Cheung Yip Street)																							
CH100 to CH150 Cheung Yip Street Cul de Sac																							
Cheung Yip Street Cul de Sac																							
SCR2670	Laying Cable and Construction for Road Lighting	14	06-Jul-20 A	18-Sep-20	Laying Cable and Construction for Road Lighting																		
SCR2680	Construction of Footpath	9	10-Apr-20 A	09-Sep-20	Construction of Footpath																		
SCR2690	Construction of Street Furniture	20	25-Jul-20 A	22-Sep-20	Construction of Street Furniture																		
CH220 - CH420 Northbound																							
Road Works and Miscellaneous Works																							
K-01-RWS-9444	Construction of Footpath	3	17-Dec-19 A	02-Sep-20	Construction of Footpath																		
K-01-RWS-9446	Laying Cable and Footing Construction for Road Lighting	20	25-May-20 A	22-Sep-20	Laying Cable and Footing Construction for Road Lighting																		
CH220 - CH420 Southbound																							
Miscellaneous Works																							
K-01-RWS-9630	Construction of Footpath	6	27-Mar-20 A	05-Sep-20	Construction of Footpath																		
K-01-RWS-9632	Construction of Street Furniture	20	31-Aug-20	22-Sep-20	Construction of Street Furniture																		
Section 3 of the Works- Construction of District Cooling System (Subject to Excision)																							
Construction of District Cooling System																							
Construction of DCS Works at Zone 4																							
SCR2350	Submission of testing records, as-built drawings	5	19-Feb-20 A	04-Sep-20	Submission of testing records, as-built drawings																		
SCR2380	Joint inspection and handover for connection to DCS Contract/EMSD	5	28-Jun-20 A	10-Sep-20	Joint inspection and handover for connection to DCS Contract/EMSD																		
Section 5 of the Works-Completion of All Landscape Softworks																							
Tree Planting																							
K-05-TPG-1150	Tree Planting	10	24-Mar-20 A	19-Sep-20	Tree Planting																		
Shrub Planting																							
K-05-SPG-1200	Shrub Planting	10	24-Mar-20 A	19-Sep-20	Shrub Planting																		
Irrigation System																							
K-05-ISM-1280	Application of Temporary Water Supply with WSD	3	21-Mar-20 A	02-Sep-20	Application of Temporary Water Supply with WSD																		
K-05-ISM-1290	Insatllation of Water Meters	5	03-Sep-20	07-Sep-20	Insatllation of Water Meters																		
K-05-ISM-1300	Testing and commissioning of irrigation system	30	08-Sep-20	07-Oct-20	Testing and commissioning of irrigation system																		
Section 7 of the Works-Preservation and Protection of Existing Trees																							

Activity ID	Activity Name	Rem Dur	Start	Finish	September												October				November			
					63												64				65			
					16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29				
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	7	04-Jan-16 A	06-Sep-20	Section 7 of the Works-Preservation and Protection of Existing Trees																			