

Civil Engineering and Development Department

Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for
Developments at the Former South Apron
Quarterly Environmental Monitoring and Audit
Report
(under EP-458/2013/C)
November 2024 - January 2025
(Version 1.0)

Approved By 
(Environmental Team Leader:
Mr. KS Lee)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107
1388
Email: info@cinotech.com.hk

Ref.: CEDKTD2EM00_0_0718L.25

13 February 2025

Hyder-Meinhardt Joint Venture
23/F, Two Harbour Square
180 Wai Yip Street, Kwun Tong
Kowloon, Hong Kong

By Post and Email

Attention: Mr. Edwin Ching

Dear Mr. Ching,

**Re: Agreement No. EDO 01/2019
Independent Environmental Checker for
Contract No. ED/2018/04 – Trunk Road T2 and Infrastructure Works for
Developments at the Former South Apron
(Environmental Permit: EP-458/2013/C)**

Quarterly EM&A Summary Report (November 2024 to January 2025)

Reference is made to the Environmental Team's submission of the Quarterly EM&A Summary Report for November 2024 to January 2025 (Version 1.0) certified by the ET Leader and provided to us via email on 13 February 2025.

We are pleased to inform you that we have no adverse comment on the captioned submission.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,
For and on behalf of
Ramboll Hong Kong Limited


Y H Hui
Independent Environmental Checker

c.c.	CEDD	Attn.: Mr. Tommy Wong	Fax: 2739 0076
	BTP	Attn.: Mr. Ivan Chau	By email
	Cinotech	Attn.: Mr. K. S. Lee	Fax: 3107 1388

Q:\Projects\CEDKTD2EM00\02 Proj_Mgt\02 Corr\CEDKTD2EM00_0_0718L.25.doc

TABLE OF CONTENTS

EXECUTIVE SUMMARY	1
Introduction.....	1
Summary of Main Works Undertaken and Key Measures Implemented.....	1
Environmental Monitoring Works.....	2
Summary of Complaint, Warning, Notification of Summons and Successful Prosecution	3
Reporting Changes in the Reporting Quarter	3
1. INTRODUCTION	4
Background.....	4
Purpose of the Report	5
Project Organizations.....	5
Construction Activities undertaken during the Report Quarter	6
2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS.....	6
Monitoring Parameters and Monitoring Locations.....	7
Monitoring Methodology and Calibration Details	7
Environmental Quality Performance Limits (Action and Limit Levels).....	7
Implementation Status of Environmental Mitigation Measures	7
Site Audit Summary	7
Status of Waste Management	7
3. MONITORING RESULTS.....	8
Weather Conditions	8
Air Quality	8
Construction Noise	8
Water Quality.....	8
Ecological Monitoring	9
Monitoring on Cultural Heritage	9
Landscape and Visual Monitoring and Audit.....	9
Landfill Gas Monitoring	9
Waste Management	10
Fisheries	10
Influencing Factors on the Monitoring Results	10
4. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS).....	11
Summary of Exceedances.....	11
Summary of Environmental Complaints and Prosecutions.....	11
5. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS	12
Review of Monitoring Methodology and the Practicality and Effectiveness of EM&A Programme.....	12
Effectiveness of Mitigation Measures	12
Recommendations.....	12

LIST OF TABLES

Table I	Summary Table for Non-compliance Recorded in the Reporting Quarter
Table II	Summary Table for Key Information in the Reporting Quarter
Table 1.1	Key Project Contacts
Table 3.1	Summary of Weather Conditions in the Reporting Period
Table 3.2	Major Dust Sources during the Monitoring in the Reporting Period
Table 3.3	Major Noise Sources during the Monitoring in the Reporting Period

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 1.2	Project Organisation for Environmental Monitoring and Audit
Figure 2	Locations of Air Quality and Construction Noise Monitoring Stations

LIST OF APPENDICES

A	Monitoring Requirements
B	Action and Limit Levels
C	Graphical Presentation of Air Quality Monitoring Results
D	Graphical Presentation of Noise Monitoring Results
E	Graphical Presentation of Landfill Gas Monitoring Results (<i>Not used</i>)
F	Site Audit Summary
G	Environmental Mitigation Implementation Schedule (EMIS)
H	Waste Generated Quantity
I	Summary of Exceedances
J	Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
K	Event and Action Plan
L	Construction Programme

EXECUTIVE SUMMARY**Introduction**

1. This is the 19th Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for “Trunk Road T2 and Infrastructure Works at the Former South Apron”. This report summarized the monitoring results and audits findings of the EM&A programme under the issued Environmental Permit (EP) No. EP-458/2013/C and in accordance with the EM&A Manual (AEIAR-173/2013) during the reporting period from November 2024 to January 2025.

Summary of Main Works Undertaken and Key Measures Implemented

2. The construction activities undertaken in the reporting quarter were as follows:

Contract No.	Project Title	Reporting month	Site Activities
ED/2018/04	Trunk Road T2 and Infrastructure Works for Developments at South Apron	November 2024	<ul style="list-style-type: none"> • East Ventilation Building RC Structure • East Ventilation Building ABWF • East Ventilation Building E&M works • East Bound – Type C OHVD • East Bound – Tunnel excavation
		December 2024	<ul style="list-style-type: none"> • East Ventilation Building RC Structure • East Ventilation Building ABWF • East Ventilation Building E&M works • East Bound – Type C OHVD • East Bound – Tunnel excavation
		January 2025	<ul style="list-style-type: none"> • East Ventilation Building RC Structure • East Ventilation Building ABWF • East Ventilation Building E&M works • East Bound – Tunnel excavation
ED/2020/03	Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works ⁽¹⁾	November 2024 – January 2025	N/A

(1): No major construction work was undertaken during reporting quarter.

3. Implementation of the key mitigation measures during the reporting period are as follows:

Construction Noise

- Construction activities were scheduled to minimize noise nuisance to the nearby sensitive receiver.
- Use of Quality Powered Mechanical Equipment (QPME) on site.
- Erected the noise barrier on site.

Air Quality

- Regularly watering on site to avoid dust generation.
- Cover cement bags with more than 20 bags per stack.

Water Quality

- Pump out ponding water.

Landscape and Visual

- Tree protection zones were fenced off to protect the existing trees on site.

Environmental Monitoring Works

4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance in the reporting quarter for the Project is tabulated in **Table I**. Details of the environmental monitoring results is presented in **Section 3**.

Table I Non-compliance (Exceedance) Record for the Project in the Reporting Quarter

Parameter	No. of Exceedance		No. of Exceedance due to Construction Activities of this Project		Action Taken
	Action Level	Limit Level	Action Level	Limit Level	
November 2024					
Air Quality	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Marine Water Quality	N/A	N/A	N/A	N/A	N/A
Groundwater Level Monitoring (Piezometer Monitoring)	N/A	N/A	N/A	N/A	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	N/A	N/A	N/A	N/A	N/A
Landfill Gas	N/A	N/A	N/A	0	N/A
December 2024					
Air Quality	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Marine Water Quality	N/A	N/A	N/A	N/A	N/A
Groundwater Level Monitoring (Piezometer Monitoring)	N/A	N/A	N/A	N/A	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	N/A	N/A	N/A	N/A	N/A

Parameter	No. of Exceedance		No. of Exceedance due to Construction Activities of this Project		Action Taken
	Action Level	Limit Level	Action Level	Limit Level	
Landfill Gas	N/A	N/A	N/A	0	N/A
January 2025					
Air Quality	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Marine Water Quality	N/A	N/A	N/A	N/A	N/A
Groundwater Level Monitoring (Piezometer Monitoring)	N/A	N/A	N/A	N/A	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	N/A	N/A	N/A	N/A	N/A
Landfill Gas	N/A	N/A	N/A	0	N/A

Note:

N/A - Not Applicable.

Summary of Complaint, Warning, Notification of Summons and Successful Prosecution

6. Summary of key information in the reporting quarter is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Quarter

Event	Event Details		Action Taken	Status
	Number	Nature		
Complaints Received	1	Noise	Detail refers to App J	Closed
Notifications of any summons & prosecutions received	0	---	N/A	N/A

N/A – Not Applicable

7. Environmental monitoring works for the Project are considered effective and is generating data to categorically identify the environmental impacts from the works and influencing factors in the vicinity of monitoring stations.

Reporting Changes in the Reporting Quarter

8. No reporting change in the reporting quarter.

1. INTRODUCTION

Background

- 1.1 In 2009, Civil Engineering and Development Department (CEDD) commissioned a Kai Tak Development (KTD) – Trunk Road T2 and Infrastructure at South Apron Investigation. The assignment covers the provision of the Trunk Road T2 and its connections with the Central Kowloon Route (CKR) at the north apron area and the Tseung Kwan O – Lam Tin Tunnel (TKOLTT) to the south in the Cha Kwo Ling area.
- 1.2 The Trunk Road T2 Project is one of the designated Projects under Schedule 2 of the EIAO proposed in the KTD. CEDD submitted the Project Profile (No. PP-379/2009) on 24 March 2009 for application for an EIA study brief for the Trunk Road T2 Project under the EIAO. Accordingly, an EIA Study Brief (ESB-203/2009) for the Trunk Road T2 Project was issued on 30 April 2009. The Environmental Impact Assessment (EIA) Report for the Trunk Road T2 Project was approved under the Environmental Impact Assessment Ordinance (EIAO) on 19 September 2013. The corresponding Environmental Permit (EP) was issued on 19 September 2013 (EP no.: EP-451/2013).
- 1.3 The Contract No. ED/2018/04 is the main contract of Trunk Road T2 (“T2 Main Works”) which comprises mainly the design and construction of a dual two-lane trunk road of approximately 3.0km long with about 2.7km of the trunk road in form of tunnel; ventilation and administration buildings, environmental protection and mitigation works and etc. The EM&A programme under this Contract is governed by the two EPs (EP-451/2013 and EP-458/2013/C) and two EM&A Manuals (AEIAR-174/2013 and AEIAR-173/2013). The work areas of the T2 Main Works are shown in **Figure 1** and the works to be executed under this Contract and corresponding EPs are summarized as follows:

Environmental Permit	Works Description
EP-451/2013 – Trunk Road T2	<u>Trunk Road T2</u> <ul style="list-style-type: none"> • Construction of highway and sub-sea tunnel connecting between Central Kowloon Route and Cha Kwo Ling Tunnel • Western & Eastern Ventilation Buildings
EP-458/2013/C – Tseung Kwan O – Lam Tin Tunnel (TKOLTT) and Associated Works	<u>Cha Kwo Ling Tunnel</u> Construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building

Monitoring Works in Lam Tin under EP-458/2013/C

- 1.4 Under Agreement No. CE 59/2015 (EP) – Tseung Kwan O – Lam Tin Tunnel (TKOLTT) and Associated Works, the baseline monitoring works in Lam Tin under the EM&A Manual (AEIAR-173/2013) were conducted by the Environmental Team (ET) for the Agreement No. CE 59/2015 (EP) at the approved monitoring locations, namely AM1, AM2, AM3, AM4, AM4 (A) CM1, CM2, CM3, CM4 and CM5. Impact monitoring within the Lam Tin area shall be conducted by the ET of Contract No. ED/2018/04 upon cessation of Agreement No. CE 59/2015 (EP). The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report
- 1.5 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for “Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron” (hereinafter called the “Project”).

Purpose of the Report

- 1.6 This is the 19th Quarterly EM&A Summary Report summarizing the EM&A works for the Project in between November 2024 and January 2025.

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
- Permit Holder – Civil Engineering and Development Department (CEDD)
 - Supervisor Representative – Hyder-Meinhardt Joint Venture (HMJV)
 - Environmental Team (ET) – Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) – Ramboll Hong Kong Limited (Ramboll)
 - Contractor – Bouygues Travaux Publics (BTP)
- 1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Phone No.
CEDD	Permit Holder	Mr. Wong Chi Wai, Tommy	3842 7111
HMJV	Supervisor Representative	Ms. Hazel Tang	2149 8524
Cinotech	Environmental Team	Mr. KS Lee (ETL)	2151 2091
		Ms. Karina Chan	2157 3880
Ramboll	Independent Environmental Checker	Mr. YH Hui	3465 2850
BTP	Contractor (ED/2018/04)	Mr. Roy Leung	6628 2685
GTECH	Contractor (ED/2020/03)	Mr. Deacon Choi	6038 3568

- 1.9 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Report Quarter

1.10 The major site activities undertaken in the reporting quarter are shown as follow:

Contract No.	Project Title	Reporting month	Site Activities
ED/2018/04	Trunk Road T2 and Infrastructure Works for Developments at South Apron	November 2024	<ul style="list-style-type: none"> • East Ventilation Building RC Structure • East Ventilation Building ABWF • East Ventilation Building E&M works • East Bound – Type C OHVD • East Bound – Tunnel excavation
		December 2024	<ul style="list-style-type: none"> • East Ventilation Building RC Structure • East Ventilation Building ABWF • East Ventilation Building E&M works • East Bound – Type C OHVD • East Bound – Tunnel excavation
		January 2025	<ul style="list-style-type: none"> • East Ventilation Building RC Structure • East Ventilation Building ABWF • East Ventilation Building E&M works • East Bound – Tunnel excavation
ED/2020/03	Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works ⁽¹⁾	November 2024 – January 2025	N/A

(1): No major construction work was undertaken during reporting quarter.

2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

Monitoring Parameters and Monitoring Locations

- 2.1 The EM&A Manual designates locations for environmental monitoring in terms of air quality, noise, and landfill gas due to the Project. The Project area and monitoring locations are depicted in **Figures 2. Appendix A** gives details of monitoring requirements.

Monitoring Methodology and Calibration Details

- 2.2 Monitoring works/equipment were conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the corresponding Monthly EM&A Reports.

Environmental Quality Performance Limits (Action and Limit Levels)

- 2.3 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Appendix B**.
- 2.4 Should the monitoring results of the environmental monitoring parameters at any designated monitoring stations indicate that the Action / Limit Levels are exceeded, the actions in accordance with the Event and Action Plans in **Appendix K** was carried out.

Implementation Status of Environmental Mitigation Measures

- 2.5 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manual for implementation by the Contractor. The implementation status of environmental mitigation measures (EMIS) is given in **Appendix G**.

Site Audit Summary

- 2.6 During site inspections in the reporting period, no non-compliances was recorded. The observations and recommendations made during the reporting period are summarized in **Appendix F**.

Status of Waste Management

- 2.7 The amount of wastes generated by the construction activities during the reporting period is shown in **Appendix H**.

3. MONITORING RESULTS

Weather Conditions

3.1 The weather during monitoring sessions was summarized in **Table 3.1**.

Table 3.1 Summary of Weather Conditions in the Reporting Period

Reporting Month	General Weather Conditions
November 2024	Sunny, Cloudy, Fine
December 2024	Sunny, Cloudy, Fine
January 2025	Sunny, Cloudy, Fine

3.2 The detail of weather conditions for each individual monitoring session was presented in the corresponding monthly EM&A report.

Air Quality

3.3 All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded.

3.4 All 24-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded in the reporting quarter.

3.5 The graphical presentations of the air quality monitoring results are shown in **Appendix C**.

Construction Noise

3.6 All noise monitoring was conducted as scheduled in the reporting month. No Action Level exceedance was recorded in this reporting quarter and no Limit Level exceedance was recorded in this reporting quarter. The graphical presentations of the noise monitoring results are shown in **Appendix D**.

Water Quality

Groundwater Quality

3.7 The existing groundwater quality monitoring programme has been suspended as the monitoring results had been deemed non-representative of the impact from the project justified by two major factors: (1) influence on the monitoring results from non-project related factors, such as anthropogenic activities and natural phenomenon; and (2) large separation between the monitoring stations and works area. In addition, as no alternative locations for the groundwater quality monitoring were available, the groundwater quality monitoring has been suspended since October 2019 upon the agreement by EPD.

Marine Water Quality

- 3.8 According to Section 4.4.3 of EM&A Manual (AEIAR-173/2013), marine water quality impact monitoring stations is carried out during marine construction for TKOLTT reclamation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve reclamation, the marine water quality monitoring programme stated in Section 4.4 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

Groundwater Level Monitoring (Piezometer Monitoring)

- 3.9 According to Section 4.1.2 of EM&A Manual (AEIAR-173/2013), daily piezometer monitoring will be carried out on a daily basis when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building is approximately 120m away from the piezometer gate in plan, the piezometer monitoring programme stated in Section 4.2 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04

Ecological Monitoring

- 3.10 Post-translocation monitoring survey is recommended in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013), to audit the success of coral translocation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve any marine works in the concerned area mentioned in Section 6.1.2 of the EM&A Manual (AEIAR-173/2013), the post-translocation monitoring survey stated in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

Monitoring on Cultural Heritage

- 3.11 As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, the vibration impact monitoring stated in Section 8.3.1 of the EM&A Manual (AEIAR-173/2013) is not applicable to Contract No. ED/2018/04.

Landscape and Visual Monitoring and Audit

- 3.12 The implementation of landscape and visual mitigation measures was checked during the environmental site inspections. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in **Appendix F**.

Landfill Gas Monitoring

- 3.13 Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in this reporting quarter, therefore, no landfill gas monitoring was required.

Waste Management

- 3.14 Site audits were carried out on a weekly basis to monitor and ensures that proper storage, transportation and disposal practices of wastes generated from this Project include inert construction and demolition (C&D) materials, non-inert C&D materials. Details of waste management data is presented in **Appendix H**.

Fisheries

- 3.15 According to Section 7.1.3 of EM&A Manual (AEIAR-173/2013), no specific fisheries monitoring programme is required during the construction phase.

Influencing Factors on the Monitoring Results

- 3.16 During the reporting period, the major dust and noise source identified at the designated monitoring stations are as follows:

Table 3.2 Major Dust Sources during the Monitoring in the Reporting Period

Station	Major Dust Source
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road
AM2 – Sai Tso Wan Recreation Ground	Road Traffic along Sin Fat Road
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road
AM4(B) - Cha Kwo Ling Public Cargo Working Area Administrative Office *	Road Traffic at Cha Kwo Ling Road

*: AM4(A) is not available for conducting monitoring due to the demolition of administrative office, the relocation of monitoring station from AM4(A) to AM4(B) has been approved by EPD on 11 July 2022.

Table 3.3 Major Noise Sources during the Monitoring in the Reporting Period

Monitoring Stations	Locations	Major Noise Source
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM4	Tin Hau Temple, Cha Kwo Ling	Road Traffic at Cha Kwo Ling Road
CM5	CCC Kei Faat Primary School, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza

4. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

Summary of Exceedances

- 4.1 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. A summary of exceedances is attached in **Appendix I**.

Air Quality

- 4.2 No Action Level exceedance was recorded in the reporting quarter. No Limit Level exceedance was recorded in the reporting quarter

Construction Noise

- 4.3 No Action Level exceedance was recorded due to the documented complaint in the reporting quarter.
- 4.4 No Limit Level exceedance for construction noise monitoring was recorded in the reporting quarter.

Review of the Reasons for and the Implications of Non-compliance

- 4.5 During site audits in the reporting quarter, no non-compliance was recorded. Recommendations made in each individual site audit session were attached in the **Appendix F**.

Landscape and Visual

- 4.6 No non-compliance of the landscape and visual impact was recorded in the reporting quarter.

Summary of Environmental Complaints and Prosecutions

- 4.7 One (1) environmental complaint on this Project was received in the reporting quarter.
- 4.8 No environmental warning, prosecution and notification of summons were received in the reporting quarter.

5. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

Review of Monitoring Methodology and the Practicality and Effectiveness of EM&A Programme

- 5.1 The EM&A methodology has been effective in monitoring the environmental impacts of the Project and the effectiveness of the mitigation measures. The data collected were useful in determining whether the Project had caused unacceptable impacts on the sensitive receivers. Analysis of all EM&A data collected throughout the baseline and the impact periods demonstrated the environmental acceptability of the Project

Effectiveness of Mitigation Measures

- 5.2 The mitigation measures recommended in the EIA report are considered effective in minimizing environmental impacts.
- 5.3 The Contractor has implemented the recommended mitigation measures except those mitigation measures not applicable at this stage.
- 5.4 Environmental monitoring works were performed in the reporting quarter and all monitoring results were checked and reviewed.
- 5.5 The summary record of non-compliance (exceedances) of Action/Limit Level for environmental monitoring in the reporting quarter has been presented in **Table I** above and in **Appendix I**.
- 5.6 One (1) environmental complaint was received in the reporting quarter. The details were attached in the **Appendix J**.
- 5.7 No warning, notification of summon and environmental prosecution was received in the reporting quarter. The details were attached in the **Appendix J**.

Recommendations

- 5.8 Joint weekly site audits by the representatives of the Engineer, Contractor and the ET were conducted in the reporting quarter. The following recommendations was made to the Contractor for the coming reporting month:

Air quality:

- 3-sides barriers should be provided when conducting the cement mixing.
- The valid NRMM label should be displayed on the PMEs.
- Cover cement bags with more than 20 bags per stack.

Noise:

- The noise barriers should be erected properly in the construction site.


Water quality:

- The stagnant water should be removed regularly and avoid water ponding.

Waste / Chemical Management

- The drip tray should be provided for the chemical container to avoid the chemical leakage.
- The machinery should be checked and maintenance regularly to prevent the oil leakage.
- The site and surrounding should be kept tidy and litter free, remove the waste regularly.


FIGURES



LEGEND


-  Works Area under Trunk Road T2
-  Works Area under Cha Kwo Ling Tunnel
-  Ventilation Building

SCALE	1:10000@A3	DATE	March 20
CHECK	KC	DRAWN	TL
JOB No.	MA20003	FIGURE No.	Fig 1
		REV	-




PLOT.DWG: K:\91164 Trunk Road T2\Cad Admin\A3_colour.plt
PRINTED BY: JACOB
1/17/2013 10:53:36 AM

Drawing title			Original Size	A3	Scale	N.T.S	Date	18/JAN/2013
PROJECT ORGANISATION AND LINES OF COMMUNICATION			© Copyright reserved		Drawing No.		FIGURE 1.2	
Rev.	Description	Date					Rev.	
							-	



LEGEND

-  Works Area under EP-451/2013
-  Works Area under EP-458/2013/C
-  Eastern Ventilation Building
-  Monitoring Station under EP-458/2013/C TKOLTT
-  Monitoring Station under EP-451/2013

SCALE	1:4000@A3	DATE	Jul 22
CHECK	KC	DRAWN	TL
JOB No.	MA20003	FIGURE No.	Fig 2b
		REV	-

APPENDIX A
MONITORING REQUIREMENTS

Appendix A - Environmental Impact Monitoring Requirements

Table I – Air Quality Monitoring

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Air Quality	1 hour TSP	Three times / 6 days	<ul style="list-style-type: none"> • AM1 – Tin Hau Temple • AM2 – Sai Tso Wan Recreation Ground • AM3 – Yau Lai Estate Bik Lai House • AM4⁽¹⁾ – Sitting-out Area at Cha Kwo Ling Village • AM4(B)^{(2)(*)(**)} – Flat 103 Cha Kwo Ling Village 	<ul style="list-style-type: none"> • AM1 – Ground Level • AM2 – Ground Level • AM3 – Rooftop (41/F) • AM4⁽¹⁾ – Ground Level • AM4(B)^{(2)(**)} – Ground Level
	24 hour TSP	Once / 6 days		

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

(*) Air quality monitoring at designated station AM4(24-hr TSP) was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4(A) (24-hr TSP only).

(**)AM4(A) is not available for conducting monitoring due to the demolition of administrative office. EPD had been approved the relocation of monitoring station from AM4(A) to AM4(B).

Detail refer to E.S.8 of this report.

Table II – Noise Monitoring

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Construction Noise	L _{eq} , L ₉₀ & L ₁₀ at 30 minute intervals during 0700 to 1900 on normal weekdays	Once per week	<ul style="list-style-type: none"> • CM1 – Nga Lai House, Yau Lai Estate Phase 1, Yau Tong • CM2 – Bik Lai House, Yau Lai Estate Phase 1, Yau Tong • CM3 – Block S, Yau Lai Estate Phase 5, Yau Tong • CM4 – Tin Hau Temple, Cha Kwo Ling • CM5 – CCC Kei Faat Primary School, Yau Tong 	<ul style="list-style-type: none"> • CM1 – Rooftop (41/F) • CM2 – Rooftop (41/F) • CM3 – Rooftop (40/F) • CM4 – Ground Level • CM5 – Rooftop (6/F)

Table III –Landfill Gas Monitoring

Type of Monitoring	Parameter	Frequency	Location
Landfill Gas	Methane, Carbon dioxide and Oxygen	at least daily before starting the work of the day	<ul style="list-style-type: none">• Excavation Locations• Manholes and Chambers• Relocation of monitoring wells• Any other Confined Spaces

APPENDIX B
ACTION AND LIMIT LEVELS

APPENDIX B – Action and Limit Levels**Air Quality*****1-hr TSP***

Monitoring Stations	Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM1	Tin Hau Temple	275	500
AM2	Sai Tso Wan Recreation Ground	273	
AM3	Yau Lai Estate Bik Lai House	271	
AM4	Sitting-out Area at Cha Kwo Ling Village	278	

24-hr TSP

Monitoring Stations	Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM1	Tin Hau Temple	173	260
AM2	Sai Tso Wan Recreation Ground	192	
AM3	Yau Lai Estate Bik Lai House	167	
AM4(B)	Flat 103 Cha Kwo Ling Village	210	

Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received from any one of the monitoring stations	75 dB(A) ⁽¹⁾




¹ 70 dB(A) for schools and 65 dB(A) for schools during examination period.

Landfill Gas Monitoring

Parameter	Limit Level
Oxygen	<19%
	<18%
Methane	>10% LEL (i.e. > 0.5% by volume)
	>20% LEL (i.e. > 1% by volume)
Carbon Dioxide	>0.5%
	>1.5%


**APPENDIX C
GRAPHICAL PRESENTATION OF AIR
QUALITY MONITORING RESULTS**

1-hr TSP Concentration Levels



Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Graphical Presentation of 1-hour TSP Monitoring Results	Scale	Project No.	
		N.T.S	
	Date	Appendix	
	Jan-25	C	

1-hr TSP Concentration Levels






Notes:

1. The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
2. The weather conditions during the reporting month are presented in Appendix C.
3. Other factors which might affect the monitoring results are presented in Section 3.16.


Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA20003	CINOTECH
	Date Jan-25	Appendix C	

24-hr TSP Concentration Levels



Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Graphical Presentation of 24-hour TSP Monitoring Results	Scale	Project No.	
	Date	Appendix	
	N.T.S	MA20003	
	Jan-25	C	

24-hr TSP Concentration Levels






Notes:

- 1) The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2) The weather conditions during the reporting month are presented in Appendix C.
- 3) Other factors which might affect the monitoring results are presented in Section 3.16.

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Graphical Presentation of 24-hour TSP Monitoring Results	Scale	N.T.S	Project No.	MA20003	CINOTECH
	Date	Jan-25	Appendix	C	


**APPENDIX D
GRAPHICAL PRESENTATION OF
NOISE MONITORING RESULTS**

Noise Levels



Title Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Graphical Presentation of Construction Noise Monitoring Results	Scale	Project	CINOTECH
	N.T.S	No. MA20003	
	Date	Appendix	
	Jan 25	D	

Noise Levels



Notes:

- 1) The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2) The weather conditions during the reporting month are presented in Appendix C.
- 3) Other factors which might affect the monitoring results are presented in Section 3.13.

<p>Title</p> <p style="text-align: center;">Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron</p> <p style="text-align: center;">Graphical Presentation of Construction Noise Monitoring Results</p>	<p>Scale</p> <p style="text-align: center;">N.T.S</p> <p>Date</p> <p style="text-align: center;">Jan 25</p>	<p>Project</p> <p style="text-align: center;">No. MA20003</p> <p>Appendix</p> <p style="text-align: center;">D</p>	
--	---	--	--

APPENDIX F
SITE AUDIT SUMMARY

Appendix F - Site Audit Summary

November 2024

Items	Date	Status*	Follow up Action
Water Quality			
Ponding water should be removed to avoid mosquito breeding.	15 Nov 2024	✓	Item was rectified on 21 Nov 2024
Ecology			
--	--	--	--
Noise			
--	--	--	--
Landscape and Visual			
--	--	--	--
Air Quality			
--	--	--	--
Waste / Chemical Management			
--	--	--	--
Impact on Cultural Heritage			
--	--	--	--
Permits / Licenses			
--	--	--	--

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- ✘ Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but improved by the contractor

**Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron
Quarterly EM&A Report**

Appendix F - Site Audit Summary

December 2024

Items	Date	Status*	Follow up Action
<i>Water Quality</i>			
--	--	--	--
<i>Ecology</i>			
--	--	--	--
<i>Noise</i>			
--	--	--	--
<i>Landscape and Visual</i>			
--	--	--	--
<i>Air Quality</i>			
Cement bags more than 20 per stack should be covered.	12 Dec 2024	✓	Item was rectified on 19 Dec 2024
<i>Waste / Chemical Management</i>			
Chemical waste should be disposed properly.	27 Dec 2024	#	Follow up in next reporting month
<i>Impact on Cultural Heritage</i>			
--	--	--	--
<i>Permits / Licenses</i>			
--	--	--	--

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- ✘ Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but improved by the contractor

**Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron
Quarterly EM&A Report**

Appendix F - Site Audit Summary

January 2025

Items	Date	Status*	Follow up Action
<i>Water Quality</i>			
--	--	--	--
<i>Ecology</i>			
--	--	--	--
<i>Noise</i>			
--	--	--	--
<i>Landscape and Visual</i>			
--	--	--	--
<i>Air Quality</i>			
Cement bags more than 20 per stack should be covered.	09 Jan 2025	✓	Item was rectified on 16 Jan 2025
<i>Waste / Chemical Management</i>			
Chemical waste should be disposed properly.	27 Dec 2024	✓	Item was rectified on 02 Jan 2025
<i>Impact on Cultural Heritage</i>			
--	--	--	--
<i>Permits / Licenses</i>			
--	--	--	--

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- ✗ Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but improved by the contractor

**APPENDIX G
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

App G - ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Table I - Recommended Mitigation Measures stipulated in EM&A Manual for the Project

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Air Quality						
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	To minimize the dust impact	Contractor	All Active Work Sites	Construction phase	APCO
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	To minimize the dust impact	Contractor	Barging Points	Construction phase	APCO
S3.8.7	<p>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.</p> <ul style="list-style-type: none"> • Use of frequent watering for particularly dusty construction areas and areas close to ASRs.. • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. • Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. • Imposition of speed controls for vehicles on site haul roads. • Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs • Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. • Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 	To minimize the dust impact	Contractor	All Construction Work Sites	Construction phase	APCO and Air Pollution Control (Construction Dust) Regulation
/	<p>Emission from Vehicles and Plants</p> <ul style="list-style-type: none"> • All vehicles shall be shut down in intermittent use. • Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. • All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) 	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	APCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated machines	Reduce air pollution emission from construction vehicles and plants	--			APCO
Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full Enclosure for PME according to the approved Noise Mitigation Plan	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
S4.9	<p>Good Site Practice</p> <ul style="list-style-type: none"> Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Project Proponent	Work sites	Construction Period	EIAO-TM, NCO
S4.9	Scheduling of Construction Works during School Examination Period	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work site near school	Construction phase	EIAO-TM, NCO
Water Quality Impact (Construction Phase)						
S5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be 1,900kg/m ³ , with fine content of 25% or less	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone column shall be adopted for construction of seawall foundation. During the stone column installation (also including the installation of steel cellular caisson), silt curtain shall be employed around the active stone column installation points.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an opening of about 50m for marine access) shall be completed prior to the filling activities. The seawall opening of about 50m wide for marine access shall be selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling barge trips per day shall be made with a maximum daily rate of 3,000m ³ (i.e. 1,000 m ³ per trip) for the filling operation at the reclamation area for Road P2. All filling works shall be carried out behind the seawall with the use of single silt curtain at the marine access.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
Silt Curtain Deployment Plan	<ul style="list-style-type: none"> Silt curtains should be deployed properly to surround the works area. Maintenance of silt curtain should be provided. Sufficient stock of silt curtain should be provided on site. 	Control potential impacts from marine works	Contractor	NE/2015/01	Construction stage	EIAO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.3	<p>Other good site practices should be undertaken during filling operations include:</p> <ul style="list-style-type: none"> • all marine works should adopt the environmental friendly construction methods as far as practically possible including the use of cofferdams to cover the construction area to separate the construction works from the sea; • floating single silt curtain shall be employed for all marine works; • all vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; • all hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; • excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved; • adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; • loading of barges and hoppers should be controlled to prevent splashing of filling material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation; • any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; • construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds; and • before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain. 	Control potential impacts from filling activities and marine-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, Waste Disposal Ordinance (WDO)
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be submitted for EPD agreement before commencement of construction phase with due consideration of good site practices.	Control potential impacts from filling activities and marine based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
ERR S5.6.1	<p>To minimize water quality impact arising from the dredging and filling works for Reclamation for Road P2, the following mitigation measures shall be implemented:</p> <ul style="list-style-type: none"> - Before carrying out any dredging and underwater filling works, a temporary barrier shall first be constructed to a height above the high water mark to completely enclose the works site (without any opening at the barrier wall) - The temporary barrier fully enclosing the dredging and underwater filling works site shall not be removed before completion of all dredging and underwater filling works. - Water quality sampling and testing shall be carried out to demonstrate that the water quality inside the enclosed barrier is comparable to the ambient or baseline levels prior to the removal of the fully enclosed barrier. - Silt curtains shall be deployed for the installation and removal of the temporary barrier and at the double water gates marine access opening during its operation. 	Control potential impacts from dredging and filling works for Reclamation for Road P2	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage and prevent high loading of SS from entering the marine environment. Proper site management is essential to minimise surface water runoff, soil erosion and sewage effluents.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM-DSS

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM-DSS
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.8	<ul style="list-style-type: none"> • use of sediment traps; and 					
S5.8.8	<ul style="list-style-type: none"> • adequate maintenance of drainage systems to prevent flooding and overflow. 					
S5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.10	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.15	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.20	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There shall be no direct discharge of effluent from the site into the sea.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes during construction and operational phases	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, TMDSS
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction, and groundwater seepage pumped out of tunnels or caverns under construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.25 - S5.8.27 & Table 5.18	Grouting would be adopted as measure to reduce the groundwater inflow into the tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will be measured during the excavation. The groundwater levels above the tunnel will also be monitored by piezometers. If the inflow rate exceeds the pre-determined groundwater control criteria or the groundwater drawdown exceeds the required limit, pre-excavation grouting will be required to reduce the groundwater inflow. No significant change of groundwater levels would therefore be expected. Any chemicals/ foaming agents which would be entrained to the groundwater should be biodegradable and non-toxic throughout the tunnel construction. Potential groundwater quality impact would be minimal as the used material is non-toxic and biodegradable. No adverse groundwater quality would therefore be expected. Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to preserve the groundwater levels at all times during the tunnel construction are set out in Table 5.18.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, Buildings Ordinance
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be recirculated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phas	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.29 - S5.8.31	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum. To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an online standby pump of adequate capacity and with automatic alternating devices. Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.35	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.37	Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.38	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptor with peak storm bypass.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.43	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.45	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport; chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a daily basis. The contractor should be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Control potential impacts from floating refuse and debris	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO,
Ecological Impact						
	Measures to Minimize Disturbance <ul style="list-style-type: none"> Use of Quiet Mechanical Plant during the construction phase should be adopted wherever possible. 					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S6.8.4	<ul style="list-style-type: none"> • Hoarding or fencing should be erected around the works area boundaries during the construction phase. The hoarding would screen adjacent habitats from construction phase activities, reduce noise disturbance to these habitats and also to restrict access to habitats adjacent to works areas by site workers; • Regular spraying of haul roads to minimize impacts of dust deposition on adjacent vegetation and habitats during the construction activities 	Minimize noise, human and traffic disturbance to terrestrial habitat and wildlife; and reduce dust generation	Design Team / Contractor	Land-based works are	Construction Phase	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S6.8.5	<p>Standard Good Site Practice</p> <ul style="list-style-type: none"> Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats. Construction activities should be restricted to works areas that should be clearly demarcated. The works areas should be reinstated after completion of the works. Waste skips should be provided to collect general refuse and construction wastes. The wastes should be properly disposed off-site in a timely manner. General drainage arrangements should include sediment and oil traps to collect and control construction site run-off. Open burning on works sites is illegal, and should be strictly prohibited. Measures should also be put into place so that litter, fuel and solvents do not enter the nearby watercourses. 	Reduce disturbance to surrounding habitats	Contractor	Land-based works are	Construction Phase	N/A
S6.8.6	<p>Measure to Minimize Groundwater Inflow</p> <ul style="list-style-type: none"> The drained tunnel construction method with groundwater inflow control measures would generally be adopted. During the tunnel excavation, pre-excavation grouting could be adopted to reduce the groundwater inflow and ensure that the tunnel would meet the long term water tightness requirements. 	Minimize groundwater inflow	Contractor	Tunnel	Construction Phase	N/A
S6.8.8	<p>Measure to Minimize Impact on Corals</p> <p><u>Coral translocation</u></p> <ul style="list-style-type: none"> It is recommended to translocate the affected coral colonies, except the locally common <i>Oulastrea crispata</i>, within the reclamation area and bridge footprint to the other suitable locations as far as practicable. The coral translocation should be conducted during the winter months (November-March) in order to avoid disturbance during their spawning period (i.e. July to October). A detailed coral translocation plan with a description on the methodology for pretranslocation coral survey, translocation methodology, identification/proposal of coral recipient site, monitoring methodology for posttranslocation should be prepared during the detailed design stage. The coral translocation plan should be subject to approval by relevant authorities (e.g. EPD and AFCDC) before commencement of the coral translocation. All the translocation exercises should be conducted by experienced marine ecologist(s) who is/are approved by AFCDC prior to commencement of coral translocation. <p><u>Post translocation Monitoring</u></p> <ul style="list-style-type: none"> A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the translocated coral communities Information gathered during each posttranslocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey. 	Minimize loss of coral	Design team, contractor, project operator	Within reclamation areas and pier footprint	Prior construction	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S6.8.9 S6.8.10	Measure to Control Water Quality Impact <ul style="list-style-type: none"> Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. Diverting of the site runoff to silt trap facilities before discharging into storm drain; Proper waste and dumping management; and Standard good-site practice for land-based construction. 	Control water quality impact, especially on suspended solid level; minimize the contamination of wastewater discharge, accidental chemical spillage and construction site runoff to the receiving water bodies	Design Team, contractor	Marine and landbased works area	Construction phase	WQO
S6.8.11	Compensation for Vegetation Loss <ul style="list-style-type: none"> Felling of mature trees should be compensated by planting of standard or heavy standard trees within or in vicinity of the affected area as far as practicable. Such compensatory planting for trees should be provided with at least a 1:1 ratio. In addition, vegetation at the temporarily affected area should be reinstated with species similar to the existing condition. 	Compensate for the vegetation loss	Design Team, contractor	Land-based works area	Construction phase	N/A
Fisheries Impact						
S7.7.3	Measure to Control Water Quality Impact <ul style="list-style-type: none"> Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. 	Control water quality impact, especially on suspended solid level	Design Team / Contractor	Marine work area	Construction phase	WQO
Waste Management (Construction Phase)						
S8.6.3	Good Site Practices and Waste Reduction Measures <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. 	To reduce waste management impacts	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.4	Good Site Practices and Waste Reduction Measures (con't) <ul style="list-style-type: none"> Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste. 	To achieve waste reduction	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
	Good Site Practices and Waste Reduction Measures (con't)					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.5	<p>The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor.</p>	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.6	<p>Good Site Practices and Waste Reduction Measures (con't)</p> <ul style="list-style-type: none"> C&D materials would be reused in the project and other local concurrent projects as far as possible. 	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.7	<p>Storage, Collection and Transportation of Waste</p> <p>Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations should be designated to stockpile each material to enhance reuse. 	To minimize potential adverse environmental impacts arising from waste storage	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.8/ Waste Management Plan	<p>Storage, Collection and Transportation of Waste (con't)</p> <ul style="list-style-type: none"> Remove waste in timely manner; Waste collectors should only collect wastes prescribed by their permits; Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); Waste should be disposed of at licensed waste disposal facilities/ alternative disposal ground approved by RE and DEP; and Maintain records of quantities of waste generated, recycled and disposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.9/ Waste Management Plan	<p>Storage, Collection and Transportation of Waste (con't)</p> <ul style="list-style-type: none"> Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials, to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) should be proposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010
S8.6.11 - S8.6.13/ Waste Management Plan	<p>Sorting of C&D Materials</p> <ul style="list-style-type: none"> Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. The C&D materials should at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled in the reclamation as far as practicable before delivery to PFRFs. While opportunities for reusing the non-inert portion should be investigated before disposal of at designated landfills 	To minimize potential adverse environmental	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010 ETWB TCW No. 33/2002 ETWB TCW No. 19/2005
	<p>Sediments (con't)</p> <ul style="list-style-type: none"> Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during boring, excavation, transportation and disposal of sediments or cement stabilization of sediment. 					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.17 – S8.6.20	<ul style="list-style-type: none"> • A treatment area should be confined for carrying out the cement stabilization mixing and temporary stockpile. The area should be designed to prevent leachate from entering the ground. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). • In order to minimise the potential odour / dust emissions during boring, excavation and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges/trucks. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. • In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site. 	To determine the best handling and treatment of sediment	Contractor	All works areas with sediments concern	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.24 - S8.6.28/ Waste Management Plan	<p>Sediments (con't)</p> <ul style="list-style-type: none"> The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by the MFC. The excavated sediment would be disposed of according to its determined disposal options and ETWB TC(W) No. 34/2002. Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiling areas should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during boring and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site. Another possible arrangement for Type 3 disposal is by geosynthetic containment. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal. 	To ensure handling of sediments are in accordance to statutory requirements	Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance
	Chemical Wastes.					

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.26/ Waste Management Plan	<ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	To ensure proper management of chemical waste	Contractor	All works sites	Construction Phase	<p>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</p> <p>Waste Disposal (Chemical Waste) (General) Regulation</p>

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.27/ Waste Management Plan	General Refuse <ul style="list-style-type: none"> General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material. 	To ensure proper management of general refuse	Contractor	All works sites	Construction Phase	Public Health and Municipal Services Ordinance (Cap. 132)
Impact on Cultural Heritage (Construction Phase)						
S9.6.4	Dust and visual impacts <ul style="list-style-type: none"> Temporarily fenced off buffer zone with allowance for public access (minimum 1 m) should be provided; The open yard in front of the temple should be kept as usual for annual Tin Hau festival; Monitoring of vibration impacts should be conducted when the construction works are less than 100m from the temple. 	To prevent dust and visual impacts	Contractors	Work areas	Construction Phase	EIAO; GCHIA; AMO
S9.6.4	Indirect vibration impact <ul style="list-style-type: none"> Vibration level is suggest to be controlled within a peak particle velocity (ppv) limit of 5mm/s measured inside the historical buildings; Monitoring of vibration should be carried out during construction phase. Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin Hau Temple as well. A proposal with details for the mitigation measures and monitoring of impacts on built heritage shall be submitted to AMO for comments before commencement of work. 	To prevent indirect vibration impact	Contractors	Work areas	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Built Heritage Mitigation Plan	<ul style="list-style-type: none"> Established Alert, Alarm and Action Level for the monitoring parameters. To increase the instrumentation monitoring and reporting frequency. To propose detailed action plan or contingency plan for the Engineer's approval when AAA Level is reached or exceeded. 	To prevent vibration impacts	NE/2015/01	Tin Hau Temple	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Landscape and Visual Impact (Construction Phase)						
Table 10.8.1/ Landscape Mitigation Plan	CM1 - Construction area and contractor's temporary works areas to be minimised to avoid impacts on adjacent landscape.	Avoid impact on adjacent landscape areas	CEDD (via Contractor)	General	Construction planning and during construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM2 - Reduction of construction period to practical minimum.	Minimise duration of impact	CEDD (via Contractor)	N/A	Construction planning	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate.	To allow re-use of topsoil	CEDD (via Contractor)	General	Site clearance	As per the Particular Specification

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Table 10.8.1/ Landscape Mitigation Plan	CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	To minimize tree loss	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance and throughout construction period	ETWB TC 3/2006 and as per tree protection measures in Particular Specification

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Table 10.8.1/ Landscape Mitigation Plan	CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme.	To maximize preservation of existing trees	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance	ETWB TC 3/2006 and as per tree protection measures in Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years.	To maximize screening of the works	CEDD (via Contractor)	At Lam Tin Interchange and edge of Road P2 landscape deck, TKO	Beginning of construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	As per Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods.	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM9 - Screening of works areas with hoardings with appropriate colours compatible with the surrounding area	Reduction of visual intrusion	CEDD (via Contractor)	Project site Boundary	Excretion of site hoarding	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of visual intrusion and integration with environment	CEDD (via Contractor)	Built structures	Design and construction stage	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of contamination of water courses and water bodies	CEDD (via Contractor)	TKO reclamation, TKO tunnel portal, Cha Kwo Ling roadworks	Throughout construction period	N/A
Table 10.8.1	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with adjacent coastline character	Minimise loss of Junk Bay and integration with existing coastline	CEDD (via Contractor)	Temporary reclamation for barging points at TKO and Lam Tin and permanent reclamation for TKO Interchange slip roads and Road P2	Construction planning and reclamation stages	N/A
Landfill Gas Hazard (Design and Construction Phase)						
S11.5.9	A Safety Officer, trained in the use of gas detection equipment and landfill gas-related hazards, should be present on site throughout the groundworks phase. The Safety Officer should be provided with an intrinsically safe portable instrument, which is appropriately calibrated and able to measure the following gases in the ranges indicated below: Methane 0-100% LEL and 0100% v/v Carbon dioxide 0-100% Oxygen 0-21%	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S11.5.10 S11.5.25	<p>Safety Measures</p> <ul style="list-style-type: none"> For staff who work in, or have responsibility for “at risk” area, such as all excavation workers, supervisors and engineers working within the Consultation Zone, should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. An excavation procedure or code of practice to minimize landfill gas related risk should be devised and carried out. No worker should be allowed to work alone at any time in or near to any excavation. At least one other worker should be available to assist with a rescue if needed. Smoking, naked flames and all other sources of ignition should be prohibited within 15m of any excavation or ground-level confined space. “No smoking” and “No naked flame” notices should be posted prominently on the construction site and, if necessary, special areas should be designed for smoking. Welding, flame-cutting or other hot works should be confined to open areas at least 15m from any trench or excavation. Welding, flame-cutting or other hot works may only be carried out in trenches or confined spaces when controlled by a “permit to work” procedure, properly authorized by the Safety Officer (or, in the case of small developments, other appropriately qualified person). The permit to work procedure should set down clearly the requirements for continuous monitoring for methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure should also require the presence of an appropriately qualified person, in attendance outside the 'confined area', who should be responsible for reviewing the gas measurements as they are made, and who should have executive responsibility for suspending the work in the event of unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise should be permitted to carry out hot works in confined areas. Where there are any temporary site offices, or any other buildings located within the Sai Tso Wan Landfill Consultation Zone which have enclosed spaces with the capacity to accumulate landfill gas, then they should either be located in an area which has been proven to be free of landfill gas (by survey using portable gas detectors); or be raised clear of the ground by a minimum of 500mm. This aims to create a clear void under the structure which is ventilated by natural air movement such that emission of gas from the ground are mixed and diluted by air. Any electrical equipment, such as motors and extension cords, should be intrinsically safe. During piping assembly or conduiting construction, all valves/seals should be closed immediately after installation. As construction progresses, all valves/seals should be closed to prevent the migration of gases through the pipeline/conduit. All piping /conduiting should be capped at the end of each working day. During construction, adequate fire extinguishing equipment, fire-resistant clothing and breathing apparatus (BA) sets should be made available on site. Fire drills should be organized at not less than six monthly intervals. 	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD’s Landfill Gas Hazard Assessment Guidance Note Labour Department’s Code of Practice for Safety and Health at Work in Confined Space

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S11.5.10 S11.5.25	<ul style="list-style-type: none"> The contractor should formulate a health and safety policy, standards and instructions for site personnel to follow. All personnel who work on the site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of excavations. Safety notices (in Chinese and English) should be posted at prominent position around the site warning danger of the potential hazards. Service runs within the Consultation Zone should be designated as “special routes”; utilities companies should be informed of this and precautionary measures should be implemented. Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces such as manholes and service chambers, and that appropriate monitoring procedures are in place to prevent hazards due to asphyxiating atmospheres in confined spaces. Detailed guidance on entry into confined spaces is given in Code of Practice on Safety and Health at Work in Confined Spaces (Labour Department, Hong Kong). Periodically during ground-works construction within the 250m Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person. 					
S11.5.26 - S11.5.31	<p>Monitoring</p> <ul style="list-style-type: none"> Routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters into the area. For excavations deeper than 1m, measurements should be carried out: <ul style="list-style-type: none"> at the ground surface before excavation commences;- immediately before any worker enters the excavation; at the beginning of each working day for the entire period the excavation remains open; and periodically throughout the working day whilst workers are in the excavation. For excavations between 300mm and 1m deep, measurements should be carried out: <ul style="list-style-type: none"> directly after the excavation has been completed; and periodically whilst the excavation remains open. For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person. Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or other appropriately qualified person. The exact frequency of monitoring should be determined prior to the commencement of works, but should be at least once per day, and be carried out by a suitably qualified or qualified person before starting the work of the day. Measurements shall be recorded and kept as a record of safe working conditions with copies of the site diary and submitted to the Engineer for approval. The Contractor may elect to carry out monitoring via an automated monitoring system. 	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note
The hazards from landfill gas during the construction stage within the Sai Tso Wan Landfill		construction stage within the Sai Tso Wan		Project sites within the Sai		

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S11.5.32	The hazards from landfill gas during the construction stage within the SA Tso Wan Landfill Consultation Zone should be minimized by suitable precautionary measures recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	Protect the workers from landfill gas hazards	Contractor	Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

Table II - Observation / Reminder / Non-compliance made during Site Audit (November 2024)

- Key:
- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
 - ✗ Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
 - # Follow up action will be reported in next reporting month
 - * Non-compliance of mitigation measure
 - Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date	Status
Air Quality				
--	--	--		
Construction Noise Impact				
--	--	--		
Water Quality Impact				
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	Ponding water was observed inside EVB, the Contractor is reminded to remove the ponding water to avoid mosquito breeding.	15 Nov 2024	✓
Ecological Impact				
--	--	--		
Fisheries Impact				
--	--	--		
Waste Management				
--	--	--		
Landscape and Visual Impact				
--	--	--		
Landfill Gas Hazards				
--	--	--		

Table II - Observation / Reminder / Non-compliance made during Site Audit (December 2024)

- Key:
- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
 - ✗ Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
 - # Follow up action will be reported in next reporting month
 - * Non-compliance of mitigation measure
 - Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date	Status
Air Quality				
S3.8.7	· Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	A stack of opened cement bags without proper coverage was observed, they should be covered with impervious sheeting.	12 Dec 2024	✓
Construction Noise Impact				
--	--	--	--	--
Water Quality Impact				
--	--	--	--	--
Ecological Impact				
--	--	--	--	--
Fisheries Impact				
--	--	--	--	--
Waste Management				
S8.6.26/ Waste Management Plan	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Chemical waste should be disposed properly.	27 Dec 2024	#
Landscape and Visual Impact				
--	--	--	--	--
Landfill Gas Hazards				
--	--	--	--	--

Table II - Observation / Reminder / Non-compliance made during Site Audit (January 2025)

- Key:
- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
 - ✗ Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
 - # Follow up action will be reported in next reporting month
 - * Non-compliance of mitigation measure
 - Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date	Status
Air Quality				
S3.8.7	· Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	Different stacks of cement bags should be covered properly to minimize dust emission.	9 Jan 2025	✓
Construction Noise Impact				
--	--	--	--	--
Water Quality Impact				
--	--	--	--	--
Ecological Impact				
--	--	--	--	--
Fisheries Impact				
--	--	--	--	--
Waste Management				
S8.6.26/ Waste Management Plan	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Chemical waste should be disposed properly.	27 Dec 2024	✓
Landscape and Visual Impact				
--	--	--	--	--
Landfill Gas Hazards				
--	--	--	--	--

APPENDIX H
WASTE GENERATED QUANTITY



Name of Department: CEDD

Monthly Summary Waste Flow Table for 2024 (CKL)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	a.Total Quantity Generated (a=c+d+e)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging	i. Plastics	j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	2.027	0.187	0.000	0.000	2.027	0.000	0.000	0.000	0.000	19.000	0.054
February	5.666	0.197	0.000	0.000	5.666	0.000	0.000	0.000	0.000	0.000	0.039
March	4.705	0.198	0.000	0.000	4.705	0.000	0.000	0.000	0.000	0.000	0.032
April	8.647	0.560	0.000	0.000	8.647	0.000	0.000	0.000	0.000	0.000	0.050
May	14.492	0.121	0.086	0.000	14.406	0.000	0.000	0.000	0.000	0.000	0.039
June	8.403	0.805	1.963	0.000	6.441	0.000	0.000	0.000	0.000	0.000	0.048
Sub-total	43.941	2.067	2.049	0.000	41.892	0.000	0.000	0.000	0.000	19.000	0.262
July	11.767	2.123	3.088	0.000	8.680	0.000	0.000	0.000	0.000	0.000	0.068
August	12.058	2.919	0.030	0.000	12.028	0.000	0.000	0.000	0.000	0.000	0.056
September	3.124	1.070	1.559	0.000	1.565	0.000	0.000	0.000	0.000	0.000	0.070
October	5.749	1.909	3.840	1.909	0.000	0.000	0.000	0.000	0.000	0.000	0.061
November	8.182	1.426	5.764	1.426	0.991	0.000	0.000	0.000	0.000	0.000	0.052
December	6.216	1.961	2.667	1.961	1.587	0.000	0.000	0.000	0.000	0.000	0.046
Total	91.037	13.475	18.997	5.297	66.743	0.000	0.000	0.000	0.000	19.000	0.615

Monthly Summary Waste Flow Table

Notes:

- (1)The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual(s).
- (2)The waste flow table shall also include C&D materials to be imported for use at the Site.
- (3)Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4)The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (ER Part 8 Clause 8.8.5 (d) (ii) refers).



Name of Department: CEDD

Monthly Summary Waste Flow Table for 2025 (CKL)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	a.Total Quantity Generated (a=c+d+e)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging	i. Plastics	j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	11.536	0.843	0.866	0.259	10.410	0.000	0.000	0.000	0.000	0.000	0.048
February											
March											
April											
May											
June											
Sub-total	11.536	0.843	0.866	0.259	10.410	0.000	0.000	0.000	0.000	0.000	0.048
July											
August											
September											
October											
November											
December											
Total	11.536	0.843	0.866	0.259	10.410	0.000	0.000	0.000	0.000	0.000	0.048

Monthly Summary Waste Flow Table

Notes:

- (1)The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual(s).
- (2)The waste flow table shall also include C&D materials to be imported for use at the Site.
- (3)Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4)The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (ER Part 8 Clause 8.8.5 (d) (ii) refers).

Monthly Summary Waste Flow Table For 2024 (CKL)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Waste Generated Monthly							
	Total Quantity Generated	Broken Concrete (see Note 4)	Estimated Quantities (Broken Concrete)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Estimated Quantities (Metals)	Paper/ cardboard packaging	Estimated Quantities (Paper/ cardboard packaging)	Plastics (see Note 3)	Estimated Quantities (Plastics)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(tonne)
Jan-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Feb-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Mar-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Apr-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
May-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jun-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jul-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Aug-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sep-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Oct-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Nov-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Dec-24	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Total	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Notes:

- (1) The performance targets are given in PS Sub-clause 2(5) (c).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) Broken concrete for recycling into aggregates.

Monthly Summary Waste Flow Table For 2025 (CKL)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Waste Generated Monthly							
	Total Quantity Generated	Broken Concrete (see Note 4)	Estimated Quantities (Broken Concrete)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Estimated Quantities (Metals)	Paper/ cardboard packaging	Estimated Quantities (Paper/ cardboard packaging)	Plastics (see Note 3)	Estimated Quantities (Plastics)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(tonne)
Jan-25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Feb-25														
Mar-25														
Apr-25														
May-25														
Jun-25														
Sub-total	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Jul-25														
Aug-25														
Sep-25														
Oct-25														
Nov-25														
Dec-25														
Total	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Notes:

- (1) The performance targets are given in PS Sub-clause 2(5) (c).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) Broken concrete for recycling into aggregates.

**APPENDIX I
SUMMARY OF EXCEEDANCES**

Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix I – Summary of Exceedance

Reporting Quarter: November 2024 – January 2025

(A) Exceedance Report for Air Quality

No Action and no Limit Level exceedance of 24hr TSP monitoring were recorded in this reporting quarter.

No Action/ Limit Level exceedance of 1hr TSP monitoring was recorded in this reporting quarter.

(B) Exceedance Report for Construction Noise

No Action Level exceedance was recorded due to the documented complaint in the reporting quarter.

No Limit Level exceedance for construction noise monitoring was recorded in the reporting quarter.

(C) Exceedance Report for Landfill Gas

(NIL in the reporting quarter)

**APPENDIX J
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION**

Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix J – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Quarter: November 2024 – January 2025

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N15	Portion T1, Q	19 January 2025	Kwun Tong District Council Secretariat received a complaint from a resident of Yau Tong Estate regarding noise nuisance caused by the construction works at Yau Tong area on 19 January 2025. The complainant stated that noise nuisance was occurred during daytime on Sunday.	<ul style="list-style-type: none">• No construction activities were conducted in the complaint period (public holiday). The location of the complainant (Yau Tong Estate) is located approximately 720 meters away from Portion T1/Q.• The weekly noise monitoring has verified that the noise levels remain within the set limits.• The contractor has taken steps to address noise concerns by implementing noise control measures such as conducting regular noise monitoring.• In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs.• The Contractor is recommended to strictly follow the conditions and requirements of the valid NMP/CNP and ensure the construction activities being taken were complied with the relevant NMP/CNP.	Closed

Remarks: One (1) environmental complaint was received in the reporting quarter.
No environmental warning/summon and prosecution were received in the reporting quarter.

**APPENDIX K
EVENT AND ACTION PLAN**

Event and Action Plan for Air Quality (Dust)

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within three working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring.			
Limit level being exceeded by one sampling	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor ,IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within three working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	1. Notify IEC, ER, Contractor and EPD; 2. Identify source;	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within three working days of notification;

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Limit Levels and Action Plan for Landfill Gas

Parameter	Limit Level	Action
Oxygen	<19%	<ul style="list-style-type: none"> • Ventilate to restore oxygen to >19%
	<18%	<ul style="list-style-type: none"> • Stop works • Evacuate personnel/prohibit entry • Increase ventilation to restore oxygen to >19%
Methane	>10% LEL (i.e. > 0.5% by volume)	<ul style="list-style-type: none"> • Prohibit hot works • Ventilate to restore methane to <10% LEL
	>20% LEL (i.e. > 1% by volume)	<ul style="list-style-type: none"> • Stop works • Evacuate personnel / prohibit entry • Increase ventilation to restore methane to <10% LEL
Carbon Dioxide	>0.5%	<ul style="list-style-type: none"> • Ventilate to restore carbon dioxide to < 0.5%
	>1.5%	<ul style="list-style-type: none"> • Stop works • Evacuate personnel / prohibit entry • Increase ventilation to restore carbon dioxide to <0.5%

APPENDIX L
CONSTRUCTION PROGRAMME

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Oct	Nov	Dec
HKT2 P65Bis Programme DD 01Oct24							
Construction							
Trunk Road T2							
01 West Ventilation Building - WVB							
WVB - Remaining works after FSI							
External Works							
WVB1780	WVB - External Drainage (KFR side)	45	01-Oct-24*	14-Nov-24	WVB - External Drainage (KFR side)		
WVB1820	WVB - External Drainage (EVA side)	30	15-Nov-24	14-Dec-24	WVB - External Drainage (EVA side)		
Architectural Finishes							
WVB1790	WVB - Fins & Cladding (DPR side)	30	01-Oct-24*	30-Oct-24	WVB - Fins & Cladding (DPR side)		
WVB1800	WVB - Fins & Cladding (EVA side)	30	15-Nov-24	14-Dec-24	WVB - Fins & Cladding (EVA side)		
02 At-Grade Road - AGR							
Kiosk							
AGR1030	Kiosk - procurement, fabrication & delivery	83	15-Nov-24*	17-Feb-25	Kiosk - procurement, fabrication & delivery		
AGR - Road & Drainage works							
AGR1021	AGR - TCSS Provision CH5860-5962	40	07-Nov-24	18-Dec-24	AGR - TCSS Provision CH5860-5962		
AGR1050	AGR - WB Road Side Barrier	60	07-Nov-24	05-Jan-25	AGR - WB Road Side Barrier		
AGR1040	AGR - EB Drainage & Gully Installation	54	07-Nov-24	06-Jan-25	AGR - EB Drainage & Gully Installation		
03 Depressed Road - DPR							
DPR - Structure Works							
DPR - Remaining Structure							
MJ							
A229450060	Remaining Top slab structure at Portal (2 pours)	30	15-Nov-24	14-Dec-24	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works							
Temporary Platform Removal							
DPR10000	DPR - Temporary Platform removal	45	01-Oct-24	14-Nov-24	DPR - Temporary Platform removal		
Street Furniture							
DPR10020	DPR - EB Road Barrier	47	15-Nov-24	31-Dec-24	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	47	15-Nov-24	31-Dec-24	DPR - WB Road Barrier		
Rising Main							
A229449960	Rising Main Steel Tower	15	15-Nov-24	30-Nov-24	Rising Main Steel Tower		
DPR - Final Works							
GRC Panel							
DPR10040	DPR - GRC Panel installation	181	15-Nov-24	14-May-25	DPR - GRC Panel installation		
05 Supporting Underground Structure - SUS							
SUS - Tunnel Structure Works							
Eastbound Structure							
EB Skin Wall							
Crown							
A229448470	EB SUS - Skin Wall - Crown Level Bay 9	8	01-Oct-24	08-Oct-24	EB SUS - Skin Wall - Crown Level Bay 9		
SUS - Tunnel Civil Works							
Eastbound TCW							
EB Fireboard							
Crown level							
A229447820	SUS - EB - Fire Board - Tunnel crown (skin wall)	6	09-Oct-24	15-Oct-24	SUS - EB - Fire Board - Tunnel crown (skin wall)		
A229446330	EB SUS - E&M brackets NCPS	21	01-Oct-24*	21-Oct-24	EB SUS - E&M brackets NCPS		
SUS10070	SUS EB - TCSS provision	24	22-Oct-24	14-Nov-24	SUS EB - TCSS provision		
EB Road Barrier							
SUS10060	SUS EB - Road Barrier	45	22-Oct-24	05-Dec-24*	SUS EB - Road Barrier		
Westbound TCW							
WB E&M brackets							
A229446310	WB SUS - E&M brackets NCPS	24	01-Oct-24	24-Oct-24	WB SUS - E&M brackets NCPS		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Oct24-Dec24)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Oct	Nov	Dec
WB TCSS provision							
SUS10090	SUS WB - TCSS provision	24	25-Oct-24	17-Nov-24			SUS WB - TCSS provision
WB Road Barrier							
SUS10080	SUS WB - Road Barrier	45	25-Oct-24	08-Dec-24			SUS WB - Road Barrier
06 Launching Shaft & C&C Tunnel - LSCC							
LSCC - Structure works							
Cut & Cover Tunnel							
C&C OHVD							
LSCC10215	C&C EB OHVD - Pour 2 (6m)	15	31-Oct-24	14-Nov-24			C&C EB OHVD - Pour 2 (6m)
LSCC10220	C&C EB OHVD - Pour 3 (5m)	15	15-Nov-24	29-Nov-24			C&C EB OHVD - Pour 3 (5m)
Launching Shaft							
Late Stitch/C&C							
LSCC10280	Late Stitch/C&C - Above RL headwall	10	21-Oct-24	30-Oct-24			Late Stitch/C&C - Above RL headwall
LSCC10290	Late Stitch/C&C - Roof Slab + falsework removal	30	31-Oct-24	29-Nov-24			Late Stitch/C&C - Roof Slab + falsework removal
Late Stitch/TSS							
LSCC10261	Falsework removal	7	01-Oct-24	07-Oct-24			Falsework removal
LSCC10271	Removal and Erection of Temporary steel deck	14	08-Oct-24	21-Oct-24			Removal and Erection of Temporary steel deck
LSCC10300	Late Stitch/TSS - BRL slab - Drilling & exposing coupler (1200nos)	18	22-Oct-24	08-Nov-24			Late Stitch/TSS - BRL slab - Drilling & exposing coupler (1200nos)
LSCC10310	Late Stitch/TSS - BRL slab - Rebar fixing	12	09-Nov-24	20-Nov-24			Late Stitch/TSS - BRL slab - Rebar fixing
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	12	21-Nov-24	02-Dec-24			Late Stitch/TSS - BRL slab - Curved formwork
LS - Miscellaneous Structural Openings							
A229448610	Temporary cable procurement 4mth lead time (TBC)	68	01-Oct-24*	07-Dec-24			Temporary cable procurement 4mth lead time (TBC)
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME &							
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Nov-24*	28-Nov-24			Stage 1 - Narrow the opening to 3.5m*2m RC works
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Nov-24	19-Dec-24			Stage 1a - Emergency staircase corridor RC works
LSCC - Backfilling & Dwall Dismantling							
A229447770	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD)	134	01-Oct-24*	11-Feb-25			
07 Tunnel Sub-sea (TSS)							
Tunnel Advance Excavation - D&Br from CKL							
CKL1045	WB CKL - Additional excavation at Bulkhead location	31	01-Oct-24	31-Oct-24			WB CKL - Additional excavation at Bulkhead location
CKL1090	WB - Big Bulkhead wall rebuild	45	01-Nov-24*	15-Dec-24			WB - Big Bulkhead wall rebuild
Tunnel Excavation - TBM from Kai Tak							
Eastbound (EB) - TBM S1282							
TBM Tunnelling							
CP26-30							
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	15-Oct-24	09-Nov-24			EB TBM Tunnelling CH8632-8675 (Seawall section)
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	10-Nov-24	22-Dec-24			EB TBM Tunnelling CH8675-8748 (Seawall section)
Westbound (WB) - TBM S1281							
TBM Tunnelling							
CP26-31							
A229449562	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)	38	01-Oct-24	07-Nov-24			WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)
A229449563	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)	39	08-Nov-24	16-Dec-24			WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)
Tunnel Civil Works before TBM breakthrough							
Eastbound (EB)							
Temporary Services							
TBM slurry pipe relocation							
A229447670	TSS - EB NCPS Wall Pipe Relocation from CP22 to CP23	7	01-Oct-24	07-Oct-24			TSS - EB NCPS Wall Pipe Relocation from CP22 to CP23
Service Gallery							
CP21-26							
A229428552	EB TSS - Service Gallery up to CP 25	14	11-Nov-24	25-Nov-24			EB TSS - Service Gallery up to CP 25
Below Road Level Installation							
Corbel							
CP21-26							
A229415952	EB TSS - Corbel Structure up to CP24	9	28-Oct-24	06-Nov-24			EB TSS - Corbel Structure up to CP24
Road Barrier							

- ◆ Milestones
-  Planned Bar
-  Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Oct24-Dec24)



Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Oct	Nov	Dec
NCPS							
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	08-Oct-24	15-Oct-24	EB TSS - Road Barrier NCPS from CP22 to CP23		
Westbound (WB)							
Service Gallery							
CP21-26							
A229445900	WB TSS - Service Gallery up to CP 26	12	01-Oct-24	12-Oct-24	WB TSS - Service Gallery up to CP 26		
CP26-31							
A229424680	WB TSS - Service Gallery up to CP 27	8	08-Nov-24	15-Nov-24	WB TSS - Service Gallery up to CP 27		
Below Road Level Installation							
Corbel							
CP21-26							
A229415232	WB TSS - Corbel Structure & Curing up to CP26	15	07-Nov-24	23-Nov-24	WB TSS - Corbel Structure & Curing up to CP26		
A229415242	WB TSS - Corbel Structure & Curing up to CP27	15	23-Nov-24	09-Dec-24	WB TSS - Corbel Structure & Curing up to CP27		
OHVD							
CP26-30							
TC3120	WB TSS - OHVD up to CP25	4	17-Oct-24	20-Oct-24	WB TSS - OHVD up to CP25		
TC3130	WB TSS - OHVD up to CP26	4	23-Nov-24	27-Nov-24	WB TSS - OHVD up to CP26		
Fire Board - Tunnel Crown							
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Oct-24	16-Oct-24	WB TSS - Fire board - Tunnel Crown up to CP26		
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Oct-24	24-Oct-24	WB TSS - Fire board - Tunnel Crown up to CP27		
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Oct-24	01-Nov-24	WB TSS - Fire board - Tunnel Crown up to CP28		
Fire Board - Road level							
A229446450	WB TSS - Fire Board - Road level up to CP23	14	01-Oct-24	14-Oct-24	WB TSS - Fire Board - Road level up to CP23		
Road Barrier							
A229447840	WB TSS - Road Barrier CPS up to CP25	7	16-Nov-24	23-Nov-24	WB TSS - Road Barrier CPS up to CP25		
A229447850	WB TSS - Road Barrier CPS up to CP26	7	23-Nov-24	30-Nov-24	WB TSS - Road Barrier CPS up to CP26		
E&M Brackets							
TC11060	WB TSS - E&M Brackets up to CP23	6	15-Oct-24	20-Oct-24	WB TSS - E&M Brackets up to CP23		
08 CKL Tunnel							
Tunnel Civil Works before TBM breakthrough							
Eastbound (EB)							
EB Type A D&Br							
MIMEP							
A229444700	EB Type A Dr&BI - MIMEP module installation	40	02-Oct-24	18-Nov-24	EB Type A Dr&BI - MIMEP module installation		
09 Cross Passages							
Cross Passages @ TSS (CP7 to CP29)							
CP25 to CP29							
CP25							
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	25-Nov-24	22-Dec-24	CP25 - EB - Tympanum Civil works CH8489		
CP26							
TD0210	CP26 - WB - Tympanum Civil works CH8588	27	13-Oct-24	08-Nov-24	CP26 - WB - Tympanum Civil works CH8588		
Cross Passages @ CKL Tunnel (CP30 to CP33)							
10 East Ventilation Building - EVB							
Structure Works							
LG2/F OHVD Slab							
EVB1290	EVB - RC works (LG2/F; OHVD S5 & W2)	18	25-Oct-24	11-Nov-24	EVB - RC works (LG2/F; OHVD S5 & W2)		
G/F Walls & R/F Slab							
EVB1280	EVB - Removal of Tower Crane TC1 (*scheduled on 02Oct24)	4	16-Oct-24*	20-Oct-24	EVB - Removal of Tower Crane TC1 (*scheduled on 02Oct24)		
EVB1260	EVB - RC works (R/F slab - S5)	11	16-Oct-24	27-Oct-24	EVB - RC works (R/F slab - S5)		
R/F Walls & UR/F Slab							
EVB1480	EVB - RC works (R/F wall & UR/F slab)	117	20-Oct-24	14-Feb-25	EVB - RC works (R/F wall & UR/F slab)		
ABWF Works							
ABWF - Door & Louvre installation							
EVB1510	EVB - Door installation	107	01-Nov-24*	15-Feb-25	EVB - Door installation		
EVB1530	EVB - Louvre installation	137	15-Oct-24*	28-Feb-25	EVB - Louvre installation		

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Oct24-Dec24)



Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Oct	Nov	Dec
Footbridge FB03							
VO - Remedial works and Footing Construction							
EVB1640	VO - Footing construction	30	18-Oct-24	16-Nov-24	VO - Footing construction		
Original Scope							
EVB1385	FB03 - Bearing installation (subject to Footing readiness on LSJV side)	12	17-Nov-24	28-Nov-24	FB03 - Bearing installation (subject to Footing readiness on LSJV side)		
EVB1380	FB-03 - Bridge Deck Delivery & Assembly (subject to Footing read	38	17-Nov-24	24-Dec-24	FB-03 - Brid		
Statutory Procedures							
GBP & VAC submission							
EVB1570	GBP Final amendment submission & approval	54	01-Oct-24*	23-Nov-24	GBP Final amendment submission & approval		
EVB1580	VAC submission & 3 mth approval period by FSD	93	24-Nov-24	24-Feb-25			
Power Egerization							
EVB1395	CLP Cable Lead in connection + cable laying + T&C	31	14-Nov-24	15-Dec-24	CLP Cable Lead in connection + ca		
Dangerous Goods Licenses							
EVB1310	Oil Tank & Genset Delivery and Installation	36	01-Oct-24	06-Nov-24	Oil Tank & Genset Delivery and Installation		
EVB1330	DG Licenses inspection	36	06-Nov-24	12-Dec-24	DG Licenses inspection		
Lift Installation							
EVB1430	Lift Shaft - T&C & LE5 submission	28	31-Oct-24	27-Nov-24	Lift Shaft - T&C & LE5 submission		
EVB1450	EMSD inspection & Issue Use Permit	12	28-Nov-24	09-Dec-24	EMSD inspection & Issue Use Permit		
FS Water Supply							
EVB1410	EVB - Final Watermain installation after given full access	24	27-Nov-24	20-Dec-24	EVB - Final Watermain		
11 Tunnel E&M Installation							
E&M - Cabling works							
SUS to CKL							
Eastbound							
E&MC1080	EB TSS - CP11-16 E&M installation	90	30-Oct-24*	27-Jan-25			
E&MC1010	EB SUS - E&M Installation	120	22-Oct-24	18-Feb-25			
Westbound							
E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Nov-24	08-Feb-25			
E&MC1030	WB SUS - E&M Installation	120	25-Oct-24	21-Feb-25			
14 Projectwide Final Works							
Tunnel Cladding (VE Panel)							
Westbound							
Typical Subframe & Niche							
VE10060	VE Panel - Subframe - WB TSS CP7-11 CPS & NCPS	21	26-Nov-24*	16-Dec-24	VE Panel - Subframe - WB TSS		
Infrastructure Works							
05 Common Utility Enclosure (CUE) (KD-39)							
CUE at L10(N)							
CUE ABWF works							
CUE10480	Firedoor	12	02-Oct-24	15-Oct-24	Firedoor		
VO - Plantroom for CUE Sprinkler System							
Power Energization							
CUE10510	T&C	24	07-Oct-24	01-Nov-24	T&C		
Water Supply for Sprinkler System							
CUE10370	WVO 46 Part IV application & inspection	12	02-Oct-24	15-Oct-24	WVO 46 Part IV application & inspection		
CUE10430	Water Sampling Test (by WSD)	4	15-Oct-24	19-Oct-24	Water Sampling Test (by WSD)		
CUE10470	Watermeter Installation (by WSD)	2	19-Oct-24	22-Oct-24	Watermeter Installation (by WSD)		
Overall T&C and FSI							
CUE10530	Waiting Period	12	22-Oct-24	02-Nov-24	Waiting Period		
CUE10550	CUE FSI	6	03-Nov-24	08-Nov-24	CUE FSI		
CUE10551	Waiting Period for Issuance of Certificate	12	09-Nov-24	21-Nov-24	Waiting Period for Issuance of Certificate		
06 Road S20							
VO - Charging Station Run-in							
A229447410	Pavement and Finishing	16	16-Oct-24	31-Oct-24	Pavement and Finishing		
VO - KFR Watermain modification							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Oct24-Dec24)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024			
					Oct	Nov	Dec	
A229448990	Carriageway - pipe installation (10m)	7	01-Oct-24	07-Oct-24		Carriageway - pipe installation (10m)		
A229449000	T&C and connection	14	08-Oct-24	21-Oct-24		T&C and connection		
A229449010	Reinstatement	7	22-Oct-24	28-Oct-24		Reinstatement		
07 Road L10(N)		49	12-Oct-24	30-Nov-24				
L10(N) Landscape (KD-26)		29	01-Nov-24	30-Nov-24				
LN10110	L10(N) - Landscape softwork (TBC)	29	01-Nov-24	30-Nov-24			L10(N) - Landscape softwork (TBC)	
L10(N) Remaining works		21	12-Oct-24	02-Nov-24				
LN10100	Road L10N - Drainage T&C	21	12-Oct-24	02-Nov-24		Road L10N - Drainage T&C		
08 Road L10(S) & L18		92	01-Oct-24	31-Dec-24				
L10(S) & L18 Landscape (KD-24)		28	02-Oct-24	31-Oct-24				
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	28	02-Oct-24*	31-Oct-24		L10 (S) & L18 - Landscape softwork (TBC)		
L10(S) & L18 Remaining works		92	01-Oct-24	31-Dec-24				
Miscellaneous road works		61	01-Nov-24	31-Dec-24				
A229448740	Street furniture & road signage	61	01-Nov-24*	31-Dec-24				
A229448760	L10 (S) & L18 - Road Lighting	61	01-Nov-24*	31-Dec-24				
Preparation for road opening		70	01-Oct-24	09-Dec-24				
A229448690	NAH Sewage Tapping Replacement Work - Part 3	21	01-Oct-24	21-Oct-24		NAH Sewage Tapping Replacement Work - Part 3		
A229448700	NAH Sewage Tapping Replacement Work - Part 4	21	22-Oct-24	11-Nov-24		NAH Sewage Tapping Replacement Work - Part 4		
A229448710	L10 (S) & L18 - Footpath reinstatement	14	12-Nov-24	25-Nov-24			L10 (S) & L18 - Footpath reinstatement	
A229448711	L10 (S) & L18 - Diversion of public footpath	14	26-Nov-24	09-Dec-24			L10 (S) & L18 - Diversion of public footpath	
Roadside Area adjacent to L10(S)		30	01-Nov-24	30-Nov-24				
Roadworks		30	01-Nov-24	30-Nov-24				
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Nov-24*	30-Nov-24			Roadside Area adjacent to L10S - Road works	
09 Footbridge FB-02 (KD-17 achieved)		61	01-Oct-24	30-Nov-24				
FB-02 Remaining works		61	01-Oct-24	30-Nov-24				
FB211100	Planter Drainboard installation	14	01-Oct-24*	14-Oct-24		Planter Drainboard installation		
FB211110	Soft landscape	28	15-Oct-24	11-Nov-24		Soft landscape		
FB211080	HyD VO - Drainage Enhancement	60	01-Oct-24*	29-Nov-24		HyD VO - Drainage Enhancement		
KF64 reinstatement		30	01-Nov-24	30-Nov-24				
FB211120	KF64 reinstatement - Canopy	30	01-Nov-24*	30-Nov-24			KF64 reinstatement - Canopy	

- ◆ Milestones
- Planned Bar
- Actual Bar



Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
HKT2 P65Bis Programme DD 01Nov24		537	26-Nov-23 A	15-May-25			
Construction		537	26-Nov-23 A	15-May-25			
Trunk Road T2		537	26-Nov-23 A	15-May-25			
01 West Ventilation Building - WVB		151	01-Oct-24 A	28-Feb-25			
WVB - Remaining works after FSI		151	01-Oct-24 A	28-Feb-25			
External Works		121	01-Oct-24 A	29-Jan-25			
WVB1780	WVB - External Drainage (KFR side)	46	01-Oct-24 A	15-Nov-24	WVB - External Drainage (KFR side)		
WVB1820	WVB - External Drainage (EVA side)	30	16-Nov-24	15-Dec-24	WVB - External Drainage (EVA side)		
WVB1770	WVB - External Drainage (DPR side)	45	16-Dec-24	29-Jan-25	WVB - External Drainage (DPR side)		
Architectural Finishes		136	01-Oct-24 A	13-Feb-25			
WVB1790	WVB - Fins & Cladding (DPR side)	45	01-Oct-24 A	14-Nov-24	WVB - Fins & Cladding (DPR side)		
WVB1800	WVB - Fins & Cladding (EVA side)	30	16-Nov-24	15-Dec-24	WVB - Fins & Cladding (EVA side)		
WVB1760	WVB - Fins & Cladding (KFR side)	30	16-Dec-24	14-Jan-25	WVB - Fins & Cladding (KFR side)		
WVB1840	WVB - External Painting	30	15-Jan-25	13-Feb-25	WVB - External Painting		
Final works		59	01-Jan-25	28-Feb-25			
WVB1900	WVB - Landscaping works	59	01-Jan-25*	28-Feb-25	WVB - Landscaping works		
02 AtGrade Road -AGR		248	15-Jun-24 A	17-Feb-25			
Kiosk		75	15-Nov-24	17-Feb-25			
AGR1030	Kiosk - procurement, fabrication & delivery	75	15-Nov-24*	17-Feb-25	Kiosk - procurement, fabrication & delivery		
AGR - Road & Drainage works		238	15-Jun-24 A	07-Feb-25			
AGR1020	AGR - WB Drainage & Gully Installation	145	15-Jun-24 A	05-Dec-24	AGR - WB Drainage & Gully Installation		
AGR1021	AGR - TCSS Provision CH5860-5962	36	06-Dec-24	20-Jan-25	AGR - TCSS Provision		
AGR1050	AGR - WB Road Side Barrier	60	06-Dec-24	03-Feb-25	AGR - WB Road Side Barrier		
AGR1040	AGR - EB Drainage & Gully Installation	49	06-Dec-24	07-Feb-25	AGR - EB Drainage & Gully Installation		
03 Depressed Road - DPR		227	01-Oct-24 A	15-May-25			
DPR - Structure Works		30	16-Nov-24	15-Dec-24			
DPR - Remaining Structure		30	16-Nov-24	15-Dec-24			
MJ		30	16-Nov-24	15-Dec-24			
A229450060	Remaining Top slab structure at Portal (2 pours)	30	16-Nov-24	15-Dec-24	Remaining Top slab structure at Portal (2 pours)		
DPR - Road Works		152	01-Oct-24 A	01-Mar-25			
Temporary Platform Removal		46	01-Oct-24 A	15-Nov-24			
DPR10000	DPR - Temporary Platform removal	46	01-Oct-24 A	15-Nov-24	DPR - Temporary Platform removal		
Sign Gantry		59	02-Jan-25	01-Mar-25			
DPR10030	DPR - Sign Gantry & Civil Provision	59	02-Jan-25	01-Mar-25	DPR - Sign Gantry & Civil Provision		
Street Furniture		47	16-Nov-24	01-Jan-25			
DPR10020	DPR - EB Road Barrier	47	16-Nov-24	01-Jan-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	47	16-Nov-24	01-Jan-25	DPR - WB Road Barrier		
Rising Main		84	16-Nov-24	28-Feb-25			
A229449960	Rising Main Steel Tower	14	16-Nov-24	02-Dec-24	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	02-Dec-24	20-Dec-24	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	20-Dec-24	28-Feb-25	DPR - E&M - Sump pit pumps and watermain installation		
DPR - Final Works		181	16-Nov-24	15-May-25			
GRC Panel		181	16-Nov-24	15-May-25			
DPR10040	DPR - GRC Panel installation	181	16-Nov-24	15-May-25	DPR - GRC Panel installation		
05 Supporting Underground Structure - SUS		45	01-Nov-24	15-Dec-24			
SUS - Tunnel Civil Works		45	01-Nov-24	15-Dec-24			
Eastbound TCW		45	01-Nov-24	15-Dec-24			
EB TCSS provision		24	01-Nov-24	24-Nov-24			
SUS10070	SUS EB - TCSS provision	24	01-Nov-24	24-Nov-24	SUS EB - TCSS provision		
EB Road Barrier		45	01-Nov-24	15-Dec-24			
SUS10060	SUS EB - Road Barrier	45	01-Nov-24	15-Dec-24*	SUS EB - Road Barrier		
Westbound TCW		45	01-Nov-24	15-Dec-24			
WB TCSS provision		24	01-Nov-24	24-Nov-24			
SUS10090	SUS WB - TCSS provision	24	01-Nov-24	24-Nov-24	SUS WB - TCSS provision		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
WB Road Barrier		45	01-Nov-24	15-Dec-24			
SUS10080	SUS WB - Road Barrier	45	01-Nov-24	15-Dec-24	SUS WB - Road Barrier		
06 Launching Shaft & C&C Tunnel - LSCC		282	07-May-24 A	12-Feb-25			
LSCC - Structure works		272	07-May-24 A	02-Feb-25			
Cut & Cover Tunnel		60	01-Nov-24	30-Dec-24			
C&C OHVD		60	01-Nov-24	30-Dec-24			
LSCC10215	C&C EB OHVD - Pour 2 (6m)	15	01-Nov-24	15-Nov-24	C&C EB OHVD - Pour 2 (6m)		
LSCC10220	C&C EB OHVD - Pour 3 (5m)	15	16-Nov-24	30-Nov-24	C&C EB OHVD - Pour 3 (5m)		
LSCC10235	C&C WB OHVD - Pour 2 (6m)	15	01-Dec-24	15-Dec-24	C&C WB OHVD - Pour 2 (6m)		
LSCC10240	C&C WB OHVD - Pour 3 (5m)	15	16-Dec-24	30-Dec-24	C&C WB OHVD - Pour 3 (5m)		
Launching Shaft		272	07-May-24 A	02-Feb-25			
LS - Top Slab		182	07-May-24 A	04-Nov-24			
A229448530	LS - EB Top slab Pour 3	182	07-May-24 A	04-Nov-24	LS - EB Top slab Pour 3		
Late Stitch/C&C		98	25-Oct-24 A	30-Jan-25			
LSCC10290	Late Stitch/C&C - Roof Slab + falsework removal	36	25-Oct-24 A	29-Nov-24	Late Stitch/C&C - Roof Slab + falsework removal		
LSCC10291	Late Stitch/C&C - Massfill breaking	7	30-Nov-24	06-Dec-24	Late Stitch/C&C - Massfill breaking		
LSCC10330	Late Stitch/C&C - Base Slab to Road Slab (NCPS)	14	07-Dec-24	20-Dec-24	Late Stitch/C&C - Base Slab to Road Slab (NCPS)		
LSCC10340	Late Stitch/C&C - NCPS Walls + Formwork removal	13	21-Dec-24	02-Jan-25	Late Stitch/C&C - NCPS Walls + Formwork removal		
LSCC10342	Road Diversion	3	03-Jan-25	05-Jan-25	Road Diversion		
LSCC10343	Late Stitch/C&C - Massfill breaking	7	06-Jan-25	12-Jan-25	Late Stitch/C&C - Massfill breaking		
LSCC10350	Late Stitch/C&C - Base Slab to Road Slab (CPS)	18	13-Jan-25	30-Jan-25	Late Stitch/C&C - Base Slab to Road Slab (CPS)		
Late Stitch/TSS		114	28-Sep-24 A	19-Jan-25			
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	65	28-Sep-24 A	01-Dec-24	Late Stitch/TSS - BRL slab - Curved formwork		
LSCC10369	Preparation works and UU diversion at NCPS	7	02-Dec-24	08-Dec-24	Preparation works and UU diversion at NCPS		
LSCC10370	Late Stitch/TSS - NCPS Curved Wall	21	09-Dec-24	29-Dec-24	Late Stitch/TSS - NCPS Curved Wall		
LSCC10380	Late Stitch/TSS - CPS Curved Middle Wall	21	30-Dec-24	19-Jan-25	Late Stitch/TSS - CPS Curved Middle Wall		
LS - Miscellaneous Structural Openings		94	01-Nov-24	02-Feb-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	13-Dec-24	26-Dec-24			
A229448630	Clearance and Massfill the trench	14	13-Dec-24	26-Dec-24	Clearance and Massfill the trench		
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Nov-24	12-Dec-24			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Nov-24	12-Dec-24	RC Slab, Manhole, drainage pipe construction and massfill		
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn)		14	20-Jan-25	02-Feb-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	20-Jan-25	26-Jan-25	EB & WB in situ Service Gallery CPS - Part 1		
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	27-Jan-25	02-Feb-25	EB & WB in situ Service Gallery CPS - Part 2		
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME &)		49	01-Nov-24	19-Dec-24			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Nov-24*	28-Nov-24	Stage 1 - Narrow the opening to 3.5m*2m RC works		
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Nov-24	19-Dec-24	Stage 1a - Emergency staircase corridor RC works		
LSCC - Backfilling & Dwall Dismantling		135	01-Oct-24 A	12-Feb-25			
A229447770	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD)	135	01-Oct-24 A	12-Feb-25	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD)		
07 Tunnel Sub-sea (TSS)		443	26-Nov-23 A	10-Feb-25			
Tunnel Advance Excavation - D&Br from CKL		78	16-Oct-24 A	01-Jan-25			
CKL1090	WB - Big Bulkhead wall rebuild	46	16-Oct-24 A	30-Nov-24	WB - Big Bulkhead wall rebuild		
CKL1100	WB - Civil Provision	32	01-Dec-24	01-Jan-25	WB - Civil Provision		
Tunnel Excavation - TBM from Kai Tak		366	11-Feb-24 A	10-Feb-25			
Eastbound (EB) - TBM S1282		366	11-Feb-24 A	10-Feb-25			
TBM Tunnelling		366	11-Feb-24 A	10-Feb-25			
CP21-26		265	11-Feb-24 A	01-Nov-24			
EBTBM1250	EB TBM stop (restart target under review due to uncertainty)	265	11-Feb-24 A	01-Nov-24	EB TBM stop (restart target under review due to uncertainty)		
CP26-30		101	02-Nov-24	10-Feb-25			
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	02-Nov-24	27-Nov-24	EB TBM Tunnelling CH8632-8675 (Seawall section)		
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	28-Nov-24	09-Jan-25	EB TBM Tunnelling CH8675-8748 (Seawall section)		
EBTBM1280	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)	10	10-Jan-25	19-Jan-25	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)		
EBTBM1290	EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)	22	20-Jan-25	10-Feb-25	EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)		
Westbound (WB) - TBM S1281		95	01-Nov-24 A	03-Feb-25			
TBM Tunneling		95	01-Nov-24 A	03-Feb-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
					CP26-31		
A229449562	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)	20	01-Nov-24 A	20-Nov-24	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)		
A229449563	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)	39	21-Nov-24	29-Dec-24	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)		WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)
A229449564	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)	36	30-Dec-24	03-Feb-25	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)		WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)
Tunnel Civil Works before TBM breakthrough		440	26-Nov-23 A	07-Feb-25			
Eastbound (EB)		440	26-Nov-23 A	07-Feb-25			
Temporary Services		7	08-Jan-25	15-Jan-25			
TBM slurry pipe relocation		7	08-Jan-25	15-Jan-25			
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	08-Jan-25	15-Jan-25	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24		TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24
Service Gallery		259	08-Mar-24 A	06-Feb-25			
CP21-26		259	08-Mar-24 A	06-Feb-25			
A229446190	EB TSS - ISIG Stoppage at CH8446	204	08-Mar-24 A	28-Nov-24	EB TSS - ISIG Stoppage at CH8446		
A229428552	EB TSS - Service Gallery up to CP 25	13	28-Nov-24	12-Dec-24	EB TSS - Service Gallery up to CP 25		
A229428562	EB TSS - Service Gallery up to CP 26	13	20-Jan-25	06-Feb-25	EB TSS - Service Gallery up to CP 26		
Below Road Level Installation		28	01-Nov-24	28-Nov-24			
Corbel		440	26-Nov-23 A	07-Feb-25			
CP21-26		440	26-Nov-23 A	07-Feb-25			
A229415982	EB TSS - Corbel Stoppage at CP23	368	26-Nov-23 A	27-Nov-24	EB TSS - Corbel Stoppage at CP23		
A229415952	EB TSS - Corbel Structure up to CP24	8	28-Nov-24	06-Dec-24	EB TSS - Corbel Structure up to CP24		
A229415962	EB TSS - Corbel Structure up to CP25	8	27-Jan-25	07-Feb-25	EB TSS - Corbel Structure up to CP25		
OHVD		14	20-Jan-25	02-Feb-25			
TC305	EB - ISSG Transfer & Reassembly (subject to ISSG availability)	14	20-Jan-25*	02-Feb-25	EB - ISSG Transfer & Reassembly (subject to ISSG availability)		
Road Barrier		89	01-Nov-24	28-Jan-25			
CPS		5	23-Jan-25	28-Jan-25			
TC11120	EB TSS - Road Barrier CPS up to CP24	5	23-Jan-25	28-Jan-25	EB TSS - Road Barrier CPS up to CP24		EB TSS - Road Barrier CPS up to CP24
NCPS		84	01-Nov-24	23-Jan-25			
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-Nov-24	08-Nov-24	EB TSS - Road Barrier NCPS from CP22 to CP23		
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	15-Jan-25	23-Jan-25	EB TSS - Road Barrier NCPS up to CP24		EB TSS - Road Barrier NCPS up to CP24
Westbound (WB)		269	13-May-24 A	06-Feb-25			
Temporary Services		7	08-Jan-25	15-Jan-25			
TBM slurry pipe relocation		7	08-Jan-25	15-Jan-25			
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	08-Jan-25	15-Jan-25	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24		TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24
Service Gallery		47	21-Nov-24	06-Jan-25			
CP26-31		47	21-Nov-24	06-Jan-25			
A229424680	WB TSS - Service Gallery up to CP 27	8	21-Nov-24	28-Nov-24	WB TSS - Service Gallery up to CP 27		
A229446380	WB TSS - Service Gallery up to CP 28	8	30-Dec-24	06-Jan-25	WB TSS - Service Gallery up to CP 28		WB TSS - Service Gallery up to CP 28
Below Road Level Installation		28	01-Nov-24	28-Nov-24			
Corbel		69	29-Nov-24	06-Feb-25			
CP21-26		69	29-Nov-24	06-Feb-25			
A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	29-Nov-24	14-Dec-24	WB TSS - Corbel Structure & Curing up to CP27		
A229424160	WB TSS - Corbel Structure & Curing up to CP28	14	07-Jan-25	22-Jan-25	WB TSS - Corbel Structure & Curing up to CP28		WB TSS - Corbel Structure & Curing up to CP28
TC11200	WB TSS - Corbel Structure & Curing up to CH8850	15	22-Jan-25	06-Feb-25	WB TSS - Corbel Structure & Curing up to CH8850		
OHVD		70	17-Nov-24	26-Jan-25			
CP26-30		70	17-Nov-24	26-Jan-25			
TC3120	WB TSS - OHVD up to CP25	4	17-Nov-24	20-Nov-24	WB TSS - OHVD up to CP25		
TC3130	WB TSS - OHVD up to CP26	4	25-Nov-24	28-Nov-24	WB TSS - OHVD up to CP26		
TC3140	WB TSS - OHVD up to CP27	4	14-Dec-24	18-Dec-24	WB TSS - OHVD up to CP27		
TC3150	WB TSS - OHVD up to CP28	4	22-Jan-25	26-Jan-25	WB TSS - OHVD up to CP28		WB TSS - OHVD up to CP28
Fire Board - Tunnel Crown		93	01-Sep-24 A	02-Dec-24			
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	69	01-Sep-24 A	08-Nov-24	WB TSS - Fire board - Tunnel Crown up to CP25		
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Nov-24	16-Nov-24	WB TSS - Fire board - Tunnel Crown up to CP26		
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Nov-24	24-Nov-24	WB TSS - Fire board - Tunnel Crown up to CP27		
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Nov-24	02-Dec-24	WB TSS - Fire board - Tunnel Crown up to CP28		
Fire Board - Road level		14	15-Jan-25	29-Jan-25			
A229446460	WB TSS - Fire Board - Road level up to CP24	14	15-Jan-25	29-Jan-25	WB TSS - Fire Board - Road level up to CP24		WB TSS - Fire Board - Road level up to CP24

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
Road Barrier							
A229447850	WB TSS - Road Barrier CPS up to CP26	6	01-Nov-24	09-Nov-24	WB TSS - Road Barrier CPS up to CP26		
CPS							
TC10800	WB TSS - Road Barrier CPS at CH8381	172	13-May-24 A	01-Nov-24	WB TSS - Road Barrier CPS at CH8381		
NCPS							
TC11000	WB TSS - Road Barrier NCPS at CH8318	165	20-May-24 A	01-Nov-24	WB TSS - Road Barrier NCPS at CH8318		
E&M Brackets							
TC11060	WB TSS - E&M Brackets up to CP23	6	01-Nov-24	06-Nov-24	WB TSS - E&M Brackets up to CP23		
TC11010	WB TSS - E&M Brackets up to CP24	6	29-Jan-25	04-Feb-25			
08 CKL Tunnel							
Tunnel Structure before TBM breakthrough							
Eastbound (EB)							
EB Type C							
OHVD							
A2041	EB Type C - OHVD (16 bays @6m, 4d/bay + 30d formwork ass. &	78	12-Sep-24 A	14-Dec-24	EB Type C - OHVD (16 bays @6m, 4d/bay + 30d formwork ass. & dismantling)		
A2050	EB Type C - OHVD Formwork Dismantling	12	16-Dec-24	31-Dec-24	EB Type C - OHVD Formwork Dismantling		
Tunnel Civil Works before TBM breakthrough							
Eastbound (EB)							
EB Type C							
Barrier							
A229444520	EB - Type C - Road Barrier	24	02-Jan-25	01-Feb-25			
EB Type AD&Br							
MIMEP							
A229444700	EB Type A Dr&BI - MIMEP module installation	36	01-Nov-24	13-Dec-24	EB Type A Dr&BI - MIMEP module installation		
09 Cross Passages							
Cross Passages @ TSS (CP7 to CP29)							
CP25 to CP29							
CP25							
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	12-Dec-24	08-Jan-25	CP25 - EB - Tympanum Civil works CH8489		
A7950	CP25 - CP TBM cycle	18	08-Jan-25	26-Jan-25	CP25 -		
A8260	CP25 - Internal & Collar Structure & ABWF	60	26-Jan-25	27-Mar-25			
CP27							
TD0310	CP27 - WB - Tympanum Civil works CH8688	27	20-Jan-25	15-Feb-25			
CP28							
TD1000	CP28 - WB - Temporary Platform setup & Tympanum CH8787	35	07-Jan-25	10-Feb-25			
Cross Passages @ CKL Tunnel (CP30 to CP33)							
10 East Ventilation Building - EVB							
Structure Works							
R/F Walls & UR/F Slab							
EVB1480	EVB - RC works (R/F wall & UR/F slab)	117	05-Oct-24 A	29-Jan-25			
EVB1520	EVB - Remaining Planter Walls	28	29-Jan-25	26-Feb-25			
ABWF Works							
ABWF - Works prior to BYME access							
EVB1350	EVB - ABWF works (G/F)	117	22-Jul-24 A	15-Nov-24	EVB - ABWF works (G/F)		
ABWF - Door & Louvre installation							
EVB1510	EVB - Door installation	107	01-Nov-24*	15-Feb-25			
EVB1530	EVB - Louvre installation	120	01-Nov-24*	28-Feb-25			
E&M Works (by BYME)							
EVB1210	EVB - E&M works (B/F)	202	15-Mar-24 A	18-Nov-24	EVB - E&M works (B/F)		
EVB1300	EVB - E&M works (LG3/F)	179	26-Apr-24 A	28-Nov-24	EVB - E&M works (LG3/F)		
EVB1360	EVB - E&M works (LG2/F)	172	21-May-24 A	12-Dec-24	EVB - E&M works (LG2/F)		
EVB1440	EVB - E&M works (LG1/F)	170	10-Jul-24 A	03-Feb-25			
EVB1500	EVB - E&M works (G/F)	157	07-Aug-24 A	15-Feb-25			
Footbridge FB03							
VO - Remedial works and Footing Construction							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
EVB1640	VO - Footing construction	22	20-Oct-24 A	10-Nov-24	VO - Footing construction		
Original Scope		138	15-Aug-24 A	30-Dec-24			
EVB1375	FB-03 - Fabrication & Ready for delivery	94	15-Aug-24 A	16-Nov-24	FB-03 - Fabrication & Ready for delivery		
EVB1385	FB03 - Bearing installation (subject to Footing readiness on LSJV)	12	17-Nov-24	28-Nov-24	FB03 - Bearing installation (subject to Footing readiness on LSJV side)		
EVB1380	FB-03 - Bridge Deck Delivery & Assembly (subject to Footing read	38	17-Nov-24	24-Dec-24	FB-03 - Bridge Deck Delivery & Assembly (subject to Footing readiness on LSJV side)		
EVB1420	FB-03 - Steel Bridge Installation	6	25-Dec-24	30-Dec-24	FB-03 - Steel Bridge Installation		
Statutory Procedures		162	01-Sep-24 A	09-Feb-25			
GBP & VAC submission		130	03-Oct-24 A	09-Feb-25			
EVB1570	GBP Final amendment submission & approval	37	03-Oct-24 A	08-Nov-24	GBP Final amendment submission & approval		
EVB1580	VAC submission & 3 mth approval period by FSD	93	09-Nov-24	09-Feb-25			
Power Enderization		122	01-Sep-24 A	31-Dec-24			
EVB1390	CLP Rm - Inspection + Installation	77	15-Sep-24 A	30-Nov-24	CLP Rm - Inspection + Installation		
EVB1393	Trench excavation & UU protection for exposing CLP lead in cables	91	01-Sep-24 A	30-Nov-24	Trench excavation & UU protection for exposing CLP lead in cables		
EVB1395	CLP Cable Lead in connection + cable laying + T&C	31	01-Dec-24	31-Dec-24	CLP Cable Lead in connection + cable laying + T&C		
Dangerous Goods Licenses		43	01-Nov-24	13-Dec-24			
EVB1330	DG Licenses inspection	36	01-Nov-24	06-Dec-24	DG Licenses inspection		
EVB1340	Issuance of Certificate from FSD	7	07-Dec-24	13-Dec-24	Issuance of Certificate from FSD		
Lift Installation		121	11-Sep-24 A	09-Jan-25			
EVB1370	Lift Shaft - Lift Installation (by OTIS)	81	11-Sep-24 A	30-Nov-24	Lift Shaft - Lift Installation (by OTIS)		
EVB1430	Lift Shaft - T&C & LE5 submission	28	01-Dec-24	28-Dec-24	Lift Shaft - T&C & LE5 submission		
EVB1450	EMSD inspection & Issue Use Permit	12	29-Dec-24	09-Jan-25	EMSD inspection & Issue Use Permit		
FS Water Supply		154	01-Sep-24 A	01-Feb-25			
EVB1410	EVB - Final Watermain installation after given full access	24	16-Nov-24	09-Dec-24	EVB - Final Watermain installation after given full access		
EVB1405	External - Fire hydrants construction (by LCSJV)	122	01-Sep-24 A	31-Dec-24	External - Fire hydrants construction (by LCSJV)		
EVB1460	EVB - WWO 046 Part IV application & inspection	29	10-Dec-24	07-Jan-25	EVB - WWO 046 Part IV application & inspection		
EVB1470	EVB - Water sampling test (by WSD)	12	08-Jan-25	19-Jan-25	EVB - Water sampling test		
EVB1490	EVB - Watermeter installation	11	22-Jan-25	01-Feb-25	EVB - Watermeter installation		
11 Tunnel E&M Installation		263	12-Aug-24 A	01-May-25			
E&M - Cabling works		263	12-Aug-24 A	01-May-25			
AGR & DPR		120	02-Jan-25	01-May-25			
DPR10060	DPR - EB E&M Installation	120	02-Jan-25	01-May-25			
DPR10080	DPR - WB E&M Installation	120	02-Jan-25	01-May-25			
SUS to CKL		256	12-Aug-24 A	25-Apr-25			
Eastbound		177	20-Sep-24 A	15-Mar-25			
E&MC1050	EB TSS - CP7-11 - E&M installation	101	20-Sep-24 A	29-Dec-24	EB TSS - CP7-11 - E&M installation		
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Nov-24*	29-Jan-25			
E&MC1010	EB SUS - E&M Installation	120	22-Oct-24 A	18-Feb-25			
E&MC1100	EB TSS - CP16-22 E&M installation	90	16-Dec-24	15-Mar-25			
Westbound		256	12-Aug-24 A	25-Apr-25			
E&MC1041	WB TSS - CP7-11 - E&M installation	133	12-Aug-24 A	22-Dec-24	WB TSS - CP7-11 - E&M installation		
E&MC1060	WB TSS - CP11-16 E&M installation	120	27-Sep-24 A	25-Jan-25	WB TSS -		
E&MC1030	WB SUS - E&M Installation	120	25-Oct-24 A	22-Feb-25			
E&MC1070	WB TSS - CP16-21 E&M installation	90	11-Dec-24	11-Mar-25			
E&MC1090	WB TSS - CP21-24 E&M installation	90	25-Jan-25	25-Apr-25			
14 Projectwide Final Works		52	22-Dec-24	12-Feb-25			
Tunnel Cladding (VE Panel)		52	22-Dec-24	12-Feb-25			
Eastbound		45	30-Dec-24	12-Feb-25			
Typical Subframe & Niche		45	30-Dec-24	12-Feb-25			
VE10260	VE Panel - Subframe - EB TSS CP7-11 CPS & NCPS	21	30-Dec-24*	19-Jan-25	VE Panel - Subframe - E		
VE10280	VE Panel - Subframe - EB TSS CP11-16 CPS & NCPS	14	30-Jan-25*	12-Feb-25			
Westbound		46	22-Dec-24	06-Feb-25			
Typical Subframe & Niche		46	22-Dec-24	06-Feb-25			
VE10060	VE Panel - Subframe - WB TSS CP7-11 CPS & NCPS	21	22-Dec-24*	12-Jan-25	VE Panel - Subframe - WB TSS CP7-11 C		
VE10070	VE Panel - Subframe - WB TSS CP11-16 CPS & NCPS	12	25-Jan-25*	06-Feb-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
Infrastructure Works		373	24-Feb-24 A	02-Mar-25			
05 Common Utility Enclosure (CUE) (KD-39)		43	01-Nov-24	14-Dec-24			
VO - Plantroom for CUE Sprinkler System		43	01-Nov-24	14-Dec-24			
Power Energization		21	01-Nov-24	26-Nov-24			
CUE10510	T&C	21	01-Nov-24	26-Nov-24	T&C		
Overall T&C and FSI		43	01-Nov-24	14-Dec-24			
CUE10530	Waiting Period	11	01-Nov-24	13-Nov-24	Waiting Period		
CUE10550	CUE FSI	6	26-Nov-24	02-Dec-24	CUE FSI		
CUE10551	Waiting Period for Issuance of Certificate	11	02-Dec-24	14-Dec-24	Waiting Period for Issuance of Certificate		
06 Road S20		28	01-Nov-24	28-Nov-24			
VO - Charging Station Run-in		16	01-Nov-24	16-Nov-24			
A229447410	Pavement and Finishing	16	01-Nov-24	16-Nov-24	Pavement and Finishing		
VO - KFR Watermain modification		28	01-Nov-24	28-Nov-24			
A229448990	Carriageway - pipe installation (10m)	7	01-Nov-24	07-Nov-24	Carriageway - pipe installation (10m)		
A229449000	T&C and connection	14	08-Nov-24	21-Nov-24	T&C and connection		
A229449010	Reinstatement	7	22-Nov-24	28-Nov-24	Reinstatement		
07 Road L10(N)		200	15-Aug-24 A	02-Mar-25			
L10(N) Landscape (KD-26)		26	30-Nov-24	02-Jan-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	30-Nov-24	02-Jan-25	L10(N) - Landscape softwork (TBC)		
L10(N) Remaining works		200	15-Aug-24 A	02-Mar-25			
LN10080	Road L10N - Fresh Watermain T&C	90	15-Aug-24 A	12-Nov-24	Road L10N - Fresh Watermain T&C		
LN10075	Road L10N - Salt Watermain T&C	84	21-Aug-24 A	12-Nov-24	Road L10N - Salt Watermain T&C		
LN10100	Road L10N - Drainage T&C	21	12-Nov-24	03-Dec-24	Road L10N - Drainage T&C		
LN10140	Road L10N - Road Lighting	60	01-Jan-25	01-Mar-25			
LN10130	Road L10N - Street furniture & road signage	61	01-Jan-25	02-Mar-25			
08 Road L10(S) & L18		106	21-Oct-24 A	03-Feb-25			
L10(S) & L18 Landscape (KD-24)		25	01-Nov-24	29-Nov-24			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	01-Nov-24*	29-Nov-24	L10 (S) & L18 - Landscape softwork (TBC)		
L10(S) & L18 Remaining works		106	21-Oct-24 A	03-Feb-25			
Miscellaneous road works		61	01-Nov-24	31-Dec-24			
A229448740	Street furniture & road signage	61	01-Nov-24*	31-Dec-24	Street furniture & road signage		
A229448760	L10 (S) & L18 - Road Lighting	61	01-Nov-24*	31-Dec-24	L10 (S) & L18 - Road Lighting		
Preparation for road opening		106	21-Oct-24 A	03-Feb-25			
A229448700	NAH Sewage Tapping Replacement Work - Part 4	21	21-Oct-24 A	10-Nov-24	NAH Sewage Tapping Replacement Work - Part 4		
A229448710	L10 (S) & L18 - Footpath reinstatement	14	11-Nov-24	24-Nov-24	L10 (S) & L18 - Footpath reinstatement		
A229448711	L10 (S) & L18 - Diversion of public footpath	14	25-Nov-24	08-Dec-24	L10 (S) & L18 - Diversion of public footpath		
A229448720	Container walkway removal	21	09-Dec-24	29-Dec-24	Container walkway removal		
A229448721	L10 (S) & L18 - Drainage T&C	36	30-Dec-24	03-Feb-25			
Roadside Area adjacent to L10(S)		93	01-Nov-24	01-Feb-25			
Roadworks		30	01-Nov-24	30-Nov-24			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Nov-24*	30-Nov-24	Roadside Area adjacent to L10S - Road works		
Landscape		30	03-Jan-25	01-Feb-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	03-Jan-25	01-Feb-25			
09 Footbridge FB-02 (KD-17 achieved)		311	24-Feb-24 A	30-Dec-24			
FB-02 Remaining works		311	24-Feb-24 A	30-Dec-24			
FB211100	Planter Drainboard installation	14	01-Nov-24*	14-Nov-24	Planter Drainboard installation		
FB211060	FB-02 Cladding	283	24-Feb-24 A	28-Nov-24	FB-02 Cladding		
FB211080	HyD VO - Drainage Enhancement	38	22-Oct-24 A	29-Nov-24	HyD VO - Drainage Enhancement		
FB211110	Soft landscape	28	15-Nov-24	12-Dec-24	Soft landscape		
KF64 reinstatement		60	01-Nov-24	30-Dec-24			
FB211120	KF64 reinstatement - Canopy	30	01-Nov-24*	30-Nov-24	KF64 reinstatement - Canopy		
FB211130	KF64 reinstatement - Finishing works	30	01-Dec-24	30-Dec-24	KF64 reinstatement - Finishing works		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct 34	Nov 35	Dec 36	Jan 37	
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works														
Access Dates														
AC1000	Portion 1 - South Apron Up to SUS	0	01-Nov-24			12-Jun-24								
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	01-Nov-24			11-Jan-25								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Nov-24			06-Jul-24								
AC1040	Underpass S21	0	01-Nov-24			26-Apr-25								
AC1050	Portion 2 - LS - CKL Tunnel CH 6+568 to CH 7+100	0	01-Nov-24			01-Sep-24								
AC1060	Portion 2 - LS - CKL Tunnel CH 7+100 to CH 7+600	0	01-Nov-24			01-Sep-24								
AC1070	Portion 2 - LS - CKL Tunnel CH 7+600 to CH 8+100	0	01-Nov-24			01-Sep-24								
AC1080	Portion 2 - LS - CKL Tunnel CH 8+100 to CH 8+750	0	01-Nov-24			04-Oct-24								
AC1090	Portion 2 - LS - CKL Tunnel CH 8+750 to CH 9+250	0	07-Nov-24			07-Nov-24								
Summary by Cost Center														
Cost Center B - Central System														
SC1070	SCT Plan Submission & Approval for Central System	84	01-Nov-24	19-Nov-24	06-Jul-24	14-Mar-25	06-Jul-24		DS2940: SS					
SC1090	SAT Plan Submission & Approval for Central System	78	01-Nov-24	05-Feb-25	07-Jan-25	11-Apr-25			DS3500: SS					
SC1080	Site Installation of Central System	72	13-Dec-24	12-Mar-25	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS					
Cost Center C - Traffic Control Devices														
SC1150	Installation Drawing Preparation, Submission & Approval for Traffic Control Devices	72	01-Nov-24	25-Nov-24	31-Aug-23	30-Aug-24	31-Aug-23		DS5890: SS					
SC1190	Equipment Manufacturing & Delivery for Traffic Control Devices	135	01-Nov-24	30-Nov-24	16-Sep-23	13-Dec-24	16-Sep-23		EM1320: SS					
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	84	01-Nov-24	02-Jan-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS					
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	01-Nov-24	12-Feb-25	30-Dec-24	11-Apr-25			DS3540: SS					
SC1210	Site Installation of Traffic Control Devices	138	28-Dec-24	16-Jun-25	31-Aug-24	07-May-25			SW1110: SS					
Cost Center D - Communication System														
SC1340	SCT Plan Submission & Approval for Communication System	84	01-Nov-24	19-Nov-24	14-Aug-24	05-Dec-24	14-Aug-24		DS3020: SS					
SC1350	SAT Plan Submission & Approval for Communication System	80	01-Nov-24	07-Feb-25	07-Nov-24	13-Feb-25			DS3580: SS					
SC1330	Site Installation of Communication System	50	10-Jan-25	12-Mar-25	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS					
Cost Center E - CCTV System														
SC1410	Installation Drawing Preparation, Submission & Approval for CCTV System	99	01-Nov-24	08-Nov-24	01-Mar-23	26-Mar-27	01-Mar-23		DS5970: SS					
SC1460	SCT Plan Submission & Approval for CCTV System	84	01-Nov-24	10-Dec-24	24-Jun-24	03-Feb-25	24-Jun-24		DS3060: SS					
SC1480	SAT Plan Submission & Approval for CCTV System	84	01-Nov-24	12-Feb-25	24-Dec-24	07-Apr-25			DS3620: SS					
SC1470	Site Installation of CCTV System	78	22-Nov-24	26-Feb-25	23-Oct-24	12-Mar-25			SW1060: SS, SW1940: SS					
Cost Center F - PABX System														
SC1560	Installation Drawing Preparation, Submission & Approval for PABX System	68	01-Nov-24	23-Nov-24	27-Jul-23	24-Dec-24	27-Jul-23		DS6010: SS					
SC1600	SCT Plan Submission & Approval for PABX System	84	01-Nov-24	19-Nov-24	28-Jun-24	07-Apr-25	28-Jun-24		DS3100: SS					
SC1610	SAT Plan Submission & Approval for PABX System	84	01-Nov-24	12-Feb-25	11-Jun-25	17-Sep-25			DS3660: SS					
SC1590	Site Installation of PABX System	54	25-Nov-24	28-Jan-25	02-Jan-25	07-Apr-25			SW2380: SS					
SC1620	SCT of PABX System	206	20-Dec-24	28-Aug-25	12-Mar-25	21-May-25			SW2770: SS					
Cost Center G - ET System														
SC1730	SCT Plan Submission & Approval for ET System	84	01-Nov-24	19-Nov-24	13-Aug-24	08-Mar-25	13-Aug-24		DS3140: SS					
SC1720	Site Installation of ET System	96	01-Nov-24	26-Feb-25	07-Jan-25	14-Apr-25			SW2340: SS					
SC1740	SAT Plan Submission & Approval for ET System	84	01-Nov-24	12-Feb-25	23-Jan-25	07-May-25			DS3700: SS					
Cost Center H - PA System														
SC1850	SCT Plan Submission & Approval for PA System	84	01-Nov-24	10-Dec-24	11-Jun-24	22-Mar-25	11-Jun-24		DS3180: SS					
SC1860	Site Installation of PA System	84	01-Nov-24	12-Feb-25	23-Dec-24	22-Mar-25			SW2370: SS					



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Oct-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct	Nov	Dec	Jan	
										34	35	36	37	
SC1870	SAT Plan Submission & Approval for PA System	84	01-Nov-24	12-Feb-25	27-May-25	03-Sep-25			DS3740: SS					
SC1830	FAT of PA System	0	01-Dec-24	01-Dec-24	28-Feb-24	28-Feb-24			EM1080: FS					
Cost Center I - Radio System		108	01-Nov-24	12-Mar-25	03-Sep-24	07-May-25	03-Sep-24							
SC1980	SCT Plan Submission & Approval for Radio System	84	01-Nov-24	06-Dec-24	03-Sep-24	15-Mar-25	03-Sep-24		DS3220: SS					
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	01-Nov-24	11-Jan-25	08-Nov-24	18-Jan-25			DS6130: SS					
SC1990	Site Installation of Radio System	86	25-Nov-24	10-Mar-25	02-Jan-25	21-Apr-25			SW2390: SS					
SC2000	SAT Plan Submission & Approval for Radio System	84	29-Nov-24	12-Mar-25	23-Jan-25	07-May-25			DS3780: SS					
Cost Center J - Detection System		448	01-Nov-24	08-May-25	24-May-23	26-Mar-27	24-May-23							
SC2060	Installation Drawing Preparation, Submission & Approval for Detection System	124	01-Nov-24	26-Nov-24	24-May-23	26-Mar-27	24-May-23		DS6170: SS					
SC2100	Equipment Manufacturing & Delivery for Detection System	90					01-Aug-23	23-Oct-24	EM1100: SS, EM1660: SS					
SC2090	FAT of Detection System	87					31-Oct-23	24-Oct-24	EM1100: FS, EM1660: FS					
SC2080	FAT Plan Submission & Approval for Detection System	66					19-Apr-24	18-Oct-24	DS4450: SS, DS8420: SS					
SC2110	SCT Plan Submission & Approval for Detection System	84	01-Nov-24	12-Feb-25	09-Sep-24	17-Jan-25			DS3260: SS					
SC2120	Site Installation of Detection System	136	22-Nov-24	08-May-25	05-Sep-24	12-Mar-25			SW1070: SS, SW1250: SS					
Cost Center K - Manual Fallback System		308	01-Nov-24	12-Feb-25	31-Aug-23	14-Mar-25	31-Aug-23							
SC2190	Installation Drawing Preparation, Submission & Approval for Manual Fallback System	60	01-Nov-24	26-Nov-24	31-Aug-23	05-Feb-25	31-Aug-23		DS6210: SS					
SC2250	SCT Plan Submission & Approval for Manual Fallback System	84	01-Nov-24	19-Nov-24	06-Jul-24	14-Mar-25	06-Jul-24		DS3300: SS					
SC2200	Post FAT Configuration for Manual Fallback System	90	01-Nov-24	10-Nov-24	24-Jul-24	05-Feb-25	23-Jul-24		EM1540: FS					
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	01-Nov-24	12-Feb-25	12-Nov-24	22-Feb-25			DS3860: SS					
SC2240	Site Installation of Manual Fallback System	66	11-Nov-24	28-Jan-25	06-Feb-25	05-Mar-25			EM1110: FS					
Cost Center L - Speed Enforcement System		153	01-Nov-24	04-Apr-25	28-Aug-24	21-May-25	28-Aug-24							
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	84	01-Nov-24	06-Dec-24	28-Aug-24	22-Mar-25	28-Aug-24		DS3380: SS					
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	01-Nov-24	11-Jan-25	17-Dec-24	01-Mar-25			DS6290: SS					
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	01-Nov-24	12-Feb-25	30-Dec-24	11-Apr-25			DS3940: SS					
SC2390	Site Installation of Speed Enforcement System	71	12-Nov-24	07-Feb-25	03-Jan-25	07-May-25			SW2330: SS					
SC2400	SCT of Speed Enforcement System	97	07-Dec-24	04-Apr-25	24-Mar-25	21-May-25			DS3410: FS					
Cost Center M - Power Distribution System		102	01-Nov-24	05-Mar-25	04-Sep-24	14-May-25	04-Sep-24							
SC2490	SCT Plan Submission & Approval for Power Distribution System	84	01-Nov-24	11-Dec-24	04-Sep-24	21-Nov-24	04-Sep-24		DS3420: SS					
SC2480	Site Installation of Power Distribution System	74	04-Dec-24	05-Mar-25	11-Mar-25	14-May-25			SW1920: SS, SW2250: SS					
Cost Center N - Government Optical Fibre System		84	01-Nov-24	06-Dec-24	29-Aug-24	28-Apr-25	29-Aug-24							
SC2580	SCT Plan Submission & Approval for Government Optical Fibre System	84	01-Nov-24	06-Dec-24	29-Aug-24	28-Apr-25	29-Aug-24		DS3460: SS					
Operation Facilities		356	01-Nov-24	12-Feb-25	01-Aug-23	02-May-25	01-Aug-23							
SC2660	FAT of Operation Facilities	78	01-Nov-24	07-Nov-24	01-Aug-23	29-May-24	01-Aug-23		EM1560: SS					
SC2650	FAT Plan Submission & Approval for Operation Facilities	81	01-Nov-24	05-Nov-24	27-May-24	27-May-24	10-Jul-24		DS4600: SS					
SC2690	SCT Plan Submission & Approval for Operation Facilities	84	01-Nov-24	06-Dec-24	28-Aug-24	02-May-25	28-Aug-24		DS3340: SS					
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	60	01-Nov-24	11-Jan-25	04-Dec-24	17-Feb-25			DS6250: SS					
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	01-Nov-24	12-Feb-25	30-Dec-24	11-Apr-25			DS3900: SS					
SC2670	Equipment Manufacturing & Delivery for Operation Facilities	90	08-Nov-24	05-Feb-25	30-May-24	27-Aug-24			EM1550: FS					
Design & Submissions		304	01-Nov-24	28-Nov-24	31-Jul-24	25-Jun-25	29-Aug-23							
FSP Submissions (42 Working Days after Commencement of FSP)		304	01-Nov-24	28-Nov-24	31-Jul-24	25-Jun-25	29-Aug-23							
FSP Batch 1 Submission		304	01-Nov-24	28-Nov-24	31-Jul-24	25-Jun-25	29-Aug-23							
Central System		304	01-Nov-24	28-Nov-24	31-Jul-24	25-Jun-25	29-Aug-23							
Traffic Plan Review & Combine		140	01-Nov-24	28-Nov-24	31-Jul-24	27-Aug-24	28-Dec-23							
DS7300	Traffic Plan Review & Combine Workshop	140	01-Nov-24	28-Nov-24	31-Jul-24	27-Aug-24	28-Dec-23		DS1830: FS 22					
IT Security Risk Assessment Plan		30	01-Nov-24	01-Nov-24	25-Jun-25	25-Jun-25	29-Aug-23							
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Nov-24	01-Nov-24	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS					
Interface Coordination & Integration with Other Parties		148	01-Nov-24	25-Jan-25	06-Apr-24	26-Mar-27	17-May-24							
Interfacing Coordination with CKR (KTE)		49	01-Nov-24	08-Nov-24	19-Mar-27	26-Mar-27	21-Aug-24							

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct 34	Nov 35	Dec 36	Jan 37	
Detail Interfacing Management Plan (DIMP)														
DS6630	Resubmit DIMP with CKR (KTE)	16					21-Aug-24	21-Oct-24	DS6620: FS					
DS6640	Approval of DIMP with CKR (KTE)	7	01-Nov-24	08-Nov-24	19-Mar-27	26-Mar-27	22-Oct-24		DS6630: FS					
Interfacing Coordination with CKR (BEM)														
Detail Interfacing Management Plan (DIMP)														
DS6710	Resubmit DIMP with CKR (BEM)	16					21-Aug-24	21-Oct-24	DS6700: FS					
DS6720	Approval of DIMP with CKR (BEM)	7	01-Nov-24	08-Nov-24	19-Mar-27	26-Mar-27	22-Oct-24		DS6710: FS					
Interfacing Coordination with TKO-LTT (Civil)														
Detail Interfacing Management Plan (DIMP)														
DS6780	Comment on DIMP with TKO-LTT (Civil)	17	01-Nov-24	01-Nov-24	26-Feb-27	26-Feb-27	17-May-24		DS6770: FS					
DS6790	Resubmit DIMP with TKO-LTT (Civil)	16	02-Nov-24	20-Nov-24	27-Feb-27	17-Mar-27			DS6780: FS					
DS6800	Approval of DIMP with TKO-LTT (Civil)	8	21-Nov-24	29-Nov-24	18-Mar-27	26-Mar-27			DS6790: FS					
Interfacing Coordination with TKO-LTT (TCSS)														
Detail Interfacing Management Plan (DIMP)														
DS6860	Comment on DIMP with TKO-LTT (TCSS)	10	01-Nov-24	01-Nov-24	22-Feb-27	22-Feb-27	17-May-24		DS6850: FS					
DS6870	Resubmit DIMP with TKO-LTT (TCSS)	16	02-Nov-24	20-Nov-24	23-Feb-27	12-Mar-27			DS6860: FS					
DS6880	Approval of DIMP with TKO-LTT (TCSS)	12	21-Nov-24	04-Dec-24	13-Mar-27	26-Mar-27			DS6870: FS					
Interfacing Coordination with T2														
Preliminary Interfacing Management Plan (PIMP)														
DS6890	Prepare & Submit PIMP with T2	24	01-Nov-24	28-Nov-24	06-Apr-24	04-May-24			DS2680: FS 211					
DS6900	Comment on PIMP with T2	24	29-Nov-24	27-Dec-24	06-May-24	03-Jun-24			DS6890: FS					
DS6910	Resubmit PIMP with T2	12	28-Dec-24	11-Jan-25	04-Jun-24	18-Jun-24			DS6900: FS					
DS6920	Approval of PIMP with T2	12	13-Jan-25	25-Jan-25	19-Jun-24	03-Jul-24			DS6910: FS					
Detail Interfacing Management Plan (DIMP)														
DS6950	Resubmit DIMP with T2	12					21-Aug-24	21-Oct-24	DS6940: FS					
DS6960	Approval of DIMP with T2	12	01-Nov-24	14-Nov-24	13-Mar-27	26-Mar-27	22-Oct-24		DS6950: FS					
Drawing & Installation Method Statement Submissions														
Installation Drawing Submission														
DS2695	Prepare & Submit Schedule of Installation Drawing	30	01-Nov-24	05-Dec-24	05-Jul-23	08-Aug-23			DS1050: FS 103					
DS2705	Approval of Schedule of Installation Drawing	50	06-Dec-24	07-Feb-25	09-Aug-23	07-Oct-23			DS2695: FS					
Traffic Control Devices														
DS8240	Resubmit Installation Drawing for Traffic Control Devices	12	01-Nov-24	11-Nov-24	07-Aug-24	16-Aug-24	04-May-24		DS5920: FS					
DS8250	Approval of Installation Drawing for Traffic Control Devices	12	12-Nov-24	25-Nov-24	17-Aug-24	30-Aug-24			DS8240: FS, SC1150: FF					
CCTV System														
DS8020	Resubmit Installation Drawing for CCTV System	26					13-Dec-23	25-Oct-24	DS8010: FS					
DS8030	Approval of Installation Drawing for CCTV System	12	01-Nov-24	08-Nov-24	19-Mar-27	26-Mar-27	26-Oct-24		DS8020: FS, SC1410: FF					
PABX System														
DS6030	Resubmit Installation Drawing for PABX System	12	01-Nov-24	09-Nov-24	02-Dec-24	10-Dec-24	08-Sep-23		DS6020: FS					
DS6040	Approval of Installation Drawing for PABX System	12	11-Nov-24	23-Nov-24	11-Dec-24	24-Dec-24			DS6030: FS, SC1560: FF					
Radio System														
DS6130	Prepare & Submit Installation Drawing for Radio System	12	01-Nov-24	14-Nov-24	08-Nov-24	21-Nov-24			DS2154: FS					
DS6140	Comment on Installation Drawing for Radio System	24	15-Nov-24	12-Dec-24	22-Nov-24	19-Dec-24			DS6130: FS					
DS6150	Resubmit Installation Drawing for Radio System	12	13-Dec-24	27-Dec-24	20-Dec-24	04-Jan-25			DS6140: FS					
DS6160	Approval of Installation Drawing for Radio System	12	28-Dec-24	11-Jan-25	06-Jan-25	18-Jan-25			DS6150: FS, SC1930: FF					
Detection System														
DS8280	Resubmit Installation Drawing for Detection System	24	01-Nov-24	12-Nov-24	02-Mar-27	12-Mar-27	09-Dec-23		DS6200: FS					
DS8290	Approval of Installation Drawing for Detection System	12	13-Nov-24	26-Nov-24	13-Mar-27	26-Mar-27			DS8280: FS, SC2060: FF					
Manual Fallback Control System														
DS8300	Resubmit Installation Drawing for Manual Fallback Control System	12	01-Nov-24	12-Nov-24	08-Jan-25	18-Jan-25	04-May-24		DS6240: FS					
DS8310	Approval of Installation Drawing for Manual Fallback Control System	12	13-Nov-24	26-Nov-24	20-Jan-25	05-Feb-25			DS8300: FS, SC2190: FF					
Operation Facility														
DS6250	Prepare & Submit Installation Drawing for Operation Facility	12	01-Nov-24	14-Nov-24	04-Dec-24	17-Dec-24			DS2532: FS					



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Oct-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct 34	Nov 35	Dec 36	Jan 37	
DS6260	Comment on Installation Drawing for Operation Facility	24	15-Nov-24	12-Dec-24	18-Dec-24	16-Jan-25			DS6250: FS					
DS6270	Resubmit Installation Drawing for Operation Facility	12	13-Dec-24	27-Dec-24	17-Jan-25	03-Feb-25			DS6260: FS					
DS6280	Approval of Installation Drawing for Operation Facility	12	28-Dec-24	11-Jan-25	04-Feb-25	17-Feb-25			DS6270: FS, SC2630: FF					
Speed Enforcement System		60	01-Nov-24	11-Jan-25	17-Dec-24	01-Mar-25								
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	01-Nov-24	14-Nov-24	17-Dec-24	31-Dec-24			DS2472: FS					
DS6300	Comment on Installation Drawing for Speed Enforcement System	24	15-Nov-24	12-Dec-24	02-Jan-25	01-Feb-25			DS6290: FS					
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	13-Dec-24	27-Dec-24	03-Feb-25	15-Feb-25			DS6300: FS					
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	28-Dec-24	11-Jan-25	17-Feb-25	01-Mar-25			DS6310: FS, SC2340: FF					
Installation Method Statement Submission		276	01-Nov-24	27-Nov-24	01-Mar-27	26-Mar-27	10-Aug-23							
Power Distribution System		276	01-Nov-24	27-Nov-24	01-Mar-27	26-Mar-27	10-Aug-23							
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	01-Nov-24	13-Nov-24	01-Mar-27	12-Mar-27	10-Aug-23		DS6540: FS					
DS6560	Approval of Installation Method Statement for Power Distribution System	12	14-Nov-24	27-Nov-24	13-Mar-27	26-Mar-27			DS6550: FS					
FAT Plan Submissions, Equipment Procurement & Manufacturing		372	01-Nov-24	05-Feb-25	23-May-24	26-Mar-27	01-Aug-23							
PA System		89	01-Nov-24	30-Nov-24	25-Feb-27	26-Mar-27	01-Aug-23							
Equipment FAT & Manufacturing		89	01-Nov-24	30-Nov-24	25-Feb-27	26-Mar-27	01-Aug-23							
EM1080	Manufacturing & Delivery of PA System	89	01-Nov-24	30-Nov-24	25-Feb-27	26-Mar-27	01-Aug-23		DS7590: FS, DS2292: FS					
Traffic Control Devices		117	01-Nov-24	30-Nov-24	01-Aug-24	13-Dec-24	10-Oct-23							
Equipment FAT & Manufacturing		117	01-Nov-24	30-Nov-24	01-Aug-24	13-Dec-24	10-Oct-23							
PVMS		85	01-Nov-24	30-Nov-24	14-Nov-24	13-Dec-24	10-Oct-23							
EM1030	Post-FAT Manufacturing & Delivery of Traffic Control Devices (PVMS)	85	01-Nov-24	30-Nov-24	14-Nov-24	13-Dec-24	10-Oct-23		DS4290: FF, SC1190: FF, EM1460: FS					
LED Signage		85	01-Nov-24	30-Nov-24	01-Aug-24	30-Aug-24	12-Mar-24							
EM1650	Post-FAT Manufacturing & Delivery of Traffic Control Devices (LED Signage)	85	01-Nov-24	30-Nov-24	01-Aug-24	30-Aug-24	12-Mar-24		EM1461: FS, SC1190: FF, DS4291: FS, DS8160: FS					
Detection System		56					28-Aug-24	29-Oct-24						
FAT Plan Submission		56					28-Aug-24	18-Oct-24						
VD & HMD		56					28-Aug-24	18-Oct-24						
DS8530	Resubmission of FAT Plan for Detection System	12					28-Aug-24	15-Oct-24	DS4480: FS					
DS8540	Approval of FAT Plan for Detection System	12					16-Oct-24	18-Oct-24	DS8530: FS, SC2080: FF					
Equipment FAT & Manufacturing		33					30-Sep-24	29-Oct-24						
VD & HMD		8					23-Oct-24	29-Oct-24						
EM1530	FAT of Detection System - VD & HMD	2					23-Oct-24	24-Oct-24	SC2090: FF, EM1100: FS, SC2100: FS, DS8540: FS					
DS4490	Submit Detection System FAT Test Report	1					29-Oct-24	29-Oct-24	EM1530: FS 6					
OHVD		33					30-Sep-24	09-Oct-24						
EM1670	FAT of Detection System - OHVD	2					30-Sep-24	30-Sep-24	EM1660: FS, SC2090: SS, SC2100: FS, DS8520: FS					
DS8460	Submit Detection System FAT Test Report	8					09-Oct-24	09-Oct-24	EM1670: FS 6					
Operation Facilities		93	01-Nov-24	05-Feb-25	23-May-24	27-Aug-24	21-Sep-24							
FAT Plan Submission		43	01-Nov-24	05-Nov-24	23-May-24	27-May-24	21-Sep-24							
DS4630	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	12					21-Sep-24	10-Oct-24	DS4620: FS					
DS8610	Resubmission of FAT Plan for Operation Facility	12					11-Oct-24	22-Oct-24	DS4630: FS					
DS8620	Approval of FAT Plan for Operation Facility	12	01-Nov-24	05-Nov-24	23-May-24	27-May-24	23-Oct-24		DS8610: FS, SC2650: FF					
Equipment FAT & Manufacturing		74	06-Nov-24	05-Feb-25	28-May-24	27-Aug-24								
EM1550	FAT of Operation Facilities	2	06-Nov-24	07-Nov-24	28-May-24	29-May-24			SC2660: FF, DS7310: FS, EM1560: FS, DS7550: FS, DS7670: FS, DS8620: FS					
EM1120	Post-FAT Manufacturing & Delivery of Operation Facilities	90	08-Nov-24	05-Feb-25	30-May-24	27-Aug-24			EM1550: FS, DS4640: FF, SC2670: FF, DS2530: FS, DS2532: FS					
DS4640	Submit Operation Facilities FAT Test Report	1	14-Nov-24	14-Nov-24	27-Aug-24	27-Aug-24			EM1550: FS 6, DS7550: FS					



■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Oct-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct 34	Nov 35	Dec 36	Jan 37	
Speed Enforcement System		12					16-Oct-24	28-Oct-24						
Equipment FAT & Manufacturing		12					16-Oct-24	28-Oct-24						
EM1600	SEC System Bench Test	1					16-Oct-24	16-Oct-24	EM1570: FS 60, DS8370: FS 60					
DS4740	Submit SEC System Bech Test Report	1					28-Oct-24	28-Oct-24	EM1600: FS 12					
Manual Fallback Control System		90	01-Nov-24	10-Nov-24	27-Jan-25	05-Feb-25	01-Aug-24							
Equipment FAT & Manufacturing		90	01-Nov-24	10-Nov-24	27-Jan-25	05-Feb-25	01-Aug-24							
EM1110	Post-FAT Configuration of Manual Fallback Control System	90	01-Nov-24	10-Nov-24	27-Jan-25	05-Feb-25	01-Aug-24		EM1540: FS, DS4790: FF, SC2200: FF					
SCT Plan Submissions		143	01-Nov-24	12-Feb-25	09-Sep-24	02-May-25	14-Aug-24							
Central System		65	01-Nov-24	19-Nov-24	25-Feb-25	14-Mar-25	18-Sep-24							
DS2970	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					18-Sep-24	14-Oct-24	DS2960: FS					
DS8670	Resubmission of SCT Plan for Central System	12					15-Oct-24	22-Oct-24	DS2970: FS					
DS8680	Approval of SCT Plan for Central System	24	01-Nov-24	19-Nov-24	25-Feb-25	14-Mar-25	23-Oct-24		DS8670: FS, SC1070: FF					
Traffic Control Devices		58	01-Nov-24	02-Jan-25	19-Dec-24	22-Feb-25	23-Sep-24							
DS2980	Submission of Traffic Control Devices SCT Plan	24					23-Sep-24	22-Oct-24	EM1650: FS					
DS2990	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Nov-24	19-Nov-24	19-Dec-24	08-Jan-25	23-Oct-24		DS2980: FS					
DS3000	Resubmission of SCT Plan for Traffic Control Devices	12	20-Nov-24	03-Dec-24	09-Jan-25	22-Jan-25			DS2990: FS					
DS3010	Approval of SCT Plan for Traffic Control Devices	24	04-Dec-24	02-Jan-25	23-Jan-25	22-Feb-25			DS3000: FS, SC1200: FF					
Communication System		45	01-Nov-24	19-Nov-24	18-Nov-24	05-Dec-24	11-Sep-24							
DS3030	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					11-Sep-24	03-Oct-24	DS3020: FS					
DS3040	Resubmission of SCT Plan for Communication System	12					04-Oct-24	22-Oct-24	DS3030: FS					
DS3050	Approval of SCT Plan for Communication System	24	01-Nov-24	19-Nov-24	18-Nov-24	05-Dec-24	23-Oct-24		DS3040: FS, SC1340: FF					
CCTV System		67	01-Nov-24	10-Dec-24	20-Dec-24	03-Feb-25	14-Aug-24							
DS3080	Resubmission of SCT Plan for CCTV System	12	01-Nov-24	12-Nov-24	20-Dec-24	02-Jan-25	14-Aug-24		DS3070: FS					
DS3090	Approval of SCT Plan for CCTV System	24	13-Nov-24	10-Dec-24	03-Jan-25	03-Feb-25			DS3080: FS, SC1460: FF					
PABX System		38	01-Nov-24	19-Nov-24	19-Mar-25	07-Apr-25	13-Sep-24							
DS3130	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					13-Sep-24	03-Oct-24	DS3120: FS					
DS8630	Resubmission of SCT Plan for PABX System	12					04-Oct-24	22-Oct-24	DS3130: FS					
DS8640	Approval of SCT Plan for PABX System	24	01-Nov-24	19-Nov-24	19-Mar-25	07-Apr-25	23-Oct-24		DS8630: FS, SC1600: FF					
ET System		44	01-Nov-24	19-Nov-24	19-Feb-25	08-Mar-25	10-Sep-24							
DS3150	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					10-Sep-24	03-Oct-24	DS3140: FS					
DS3160	Resubmission of SCT Plan for ET System	12					04-Oct-24	22-Oct-24	DS3150: FS					
DS3170	Approval of SCT Plan for ET System	24	01-Nov-24	19-Nov-24	19-Feb-25	08-Mar-25	23-Oct-24		DS3160: FS, SC1730: FF					
PA System		89	01-Nov-24	10-Dec-24	30-Nov-24	22-Mar-25	20-Sep-24							
DS8590	Resubmission of SCT Plan for PA System	12					20-Sep-24	04-Oct-24	DS3210: FS					
DS8600	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					05-Oct-24	29-Oct-24	DS8590: FS					
DS8650	Resubmission of SCT Plan for PA System	12	01-Nov-24	12-Nov-24	30-Nov-24	11-Dec-24	30-Oct-24		DS8600: FS					
DS8660	Approval of SCT Plan for PA System	24	13-Nov-24	10-Dec-24	24-Feb-25	22-Mar-25			DS8650: FS, SC1850: FF					
Radio System		60	01-Nov-24	06-Dec-24	08-Feb-25	15-Mar-25	03-Sep-24							
DS3220	Submission of Radio System SCT Plan	24					03-Sep-24	02-Oct-24	EM1090: SS 30					
DS3230	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					03-Oct-24	25-Oct-24	DS3220: FS					
DS3240	Resubmission of SCT Plan for Radio System	12	01-Nov-24	08-Nov-24	08-Feb-25	15-Feb-25	26-Oct-24		DS3230: FS					
DS3250	Approval of SCT Plan for Radio System	24	09-Nov-24	06-Dec-24	17-Feb-25	15-Mar-25			DS3240: FS, SC1980: FF					
Detection System		84	01-Nov-24	12-Feb-25	09-Sep-24	17-Jan-25								
DS3260	Submission of Detection System SCT Plan	24	01-Nov-24	28-Nov-24	09-Sep-24	08-Oct-24			EM1100: FS, EM1660: FS					
DS3270	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-24	27-Dec-24	07-Nov-24	04-Dec-24			DS3260: FS					
DS3280	Resubmission of SCT Plan for Detection System	12	28-Dec-24	11-Jan-25	05-Dec-24	18-Dec-24			DS3270: FS					
DS3290	Approval of SCT Plan for Detection System	24	13-Jan-25	12-Feb-25	19-Dec-24	17-Jan-25			DS3280: FS, SC2110: FF					



■ Remaining Work ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Oct-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct 34	Nov 35	Dec 36	Jan 37	
Manual Fallback Control System		65	01-Nov-24	19-Nov-24	25-Feb-25	14-Mar-25	18-Sep-24							
DS3330	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					18-Sep-24	14-Oct-24	DS3320: FS					
DS8690	Resubmission of SCT Plan for Manual Fallback Control System	12					15-Oct-24	22-Oct-24	DS3330: FS					
DS8700	Approval of SCT Plan for Manual Fallback Control System	24	01-Nov-24	19-Nov-24	25-Feb-25	14-Mar-25	23-Oct-24		DS8690: FS, SC2250: FF					
Operation Facility		93	01-Nov-24	06-Dec-24	26-Mar-25	02-May-25	26-Sep-24							
DS3350	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					26-Sep-24	25-Oct-24	DS3340: FS					
DS3360	Resubmission of SCT Plan for Operation Facility	12	01-Nov-24	08-Nov-24	26-Mar-25	02-Apr-25	26-Oct-24		DS3350: FS					
DS3370	Approval of SCT Plan for Operation Facility	24	09-Nov-24	06-Dec-24	03-Apr-25	02-May-25			DS3360: FS, SC2690: FF					
Speed Enforcement System		33	01-Nov-24	06-Dec-24	15-Feb-25	22-Mar-25	26-Sep-24							
DS3390	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					26-Sep-24	25-Oct-24	DS3380: FS					
DS3400	Resubmission of SCT Plan for Speed Enforcement System	12	01-Nov-24	08-Nov-24	15-Feb-25	22-Feb-25	26-Oct-24		DS3390: FS					
DS3410	Approval of SCT Plan for Speed Enforcement System	24	09-Nov-24	06-Dec-24	24-Feb-25	22-Mar-25			DS3400: FS, SC2370: FF					
Power Distribution System		60	01-Nov-24	11-Dec-24	12-Oct-24	21-Nov-24	04-Sep-24							
DS3420	Submission of Power Distribution System SCT Plan	24					04-Sep-24	03-Oct-24	EM1620: FS, DS2592: FS					
DS3430	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					04-Oct-24	30-Oct-24	DS3420: FS					
DS3440	Resubmission of SCT Plan for Power Distribution System	12	01-Nov-24	13-Nov-24	12-Oct-24	24-Oct-24	31-Oct-24		DS3430: FS					
DS3450	Approval of SCT Plan for Power Distribution System	24	14-Nov-24	11-Dec-24	25-Oct-24	21-Nov-24			DS3440: FS, SC2490: FF					
Government Optical Fibre System		34	01-Nov-24	06-Dec-24	22-Mar-25	28-Apr-25	27-Sep-24							
DS3470	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					27-Sep-24	25-Oct-24	DS3460: FS					
DS3480	Resubmission of SCT Plan for Government Optical Fibre System	12	01-Nov-24	08-Nov-24	22-Mar-25	29-Mar-25	26-Oct-24		DS3470: FS					
DS3490	Approval of SCT Plan for Government Optical Fibre System	24	09-Nov-24	06-Dec-24	31-Mar-25	28-Apr-25			DS3480: FS, SC2580: FF					
SAT Plan Submissions		84	01-Nov-24	12-Feb-25	07-Nov-24	17-Sep-25								
Central System		78	01-Nov-24	05-Feb-25	07-Jan-25	11-Apr-25								
DS3500	Submission of Central System SAT Plan	18	01-Nov-24	21-Nov-24	07-Jan-25	27-Jan-25			DS2940: FS					
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	22-Nov-24	19-Dec-24	28-Jan-25	27-Feb-25			DS3500: FS					
DS3520	Resubmission of SAT Plan for Central System	12	20-Dec-24	04-Jan-25	28-Feb-25	13-Mar-25			DS3510: FS					
DS3530	Approval of SAT Plan for Central System	24	06-Jan-25	05-Feb-25	14-Mar-25	11-Apr-25			DS3520: FS, SC1090: FF					
Traffic Control Devices		84	01-Nov-24	12-Feb-25	30-Dec-24	11-Apr-25								
DS3540	Submission of Traffic Control Devices System SAT Plan	24	01-Nov-24	28-Nov-24	30-Dec-24	27-Jan-25			DS2980: FS					
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-24	27-Dec-24	28-Jan-25	27-Feb-25			DS3540: FS					
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	28-Dec-24	11-Jan-25	28-Feb-25	13-Mar-25			DS3550: FS					
DS3570	Approval of SAT Plan for Traffic Control Devices	24	13-Jan-25	12-Feb-25	14-Mar-25	11-Apr-25			DS3560: FS, SC1220: FF					
Communication System		80	01-Nov-24	07-Feb-25	07-Nov-24	13-Feb-25								
DS3580	Submission of Communication System SAT Plan	20	01-Nov-24	23-Nov-24	07-Nov-24	29-Nov-24			DS3020: SS 12					
DS3590	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	25-Nov-24	21-Dec-24	30-Nov-24	28-Dec-24			DS3580: FS					
DS3600	Resubmission of SAT Plan for Communication System	12	23-Dec-24	07-Jan-25	30-Dec-24	13-Jan-25			DS3590: FS					
DS3610	Approval of SAT Plan for Communication System	24	08-Jan-25	07-Feb-25	14-Jan-25	13-Feb-25			DS3600: FS, SC1350: FF					
CCTV System		84	01-Nov-24	12-Feb-25	24-Dec-24	07-Apr-25								
DS3620	Submission of CCTV System SAT Plan	24	01-Nov-24	28-Nov-24	24-Dec-24	22-Jan-25			DS3060: FS 24					
DS3630	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-24	27-Dec-24	23-Jan-25	22-Feb-25			DS3620: FS					
DS3640	Resubmission of SAT Plan for CCTV System	12	28-Dec-24	11-Jan-25	24-Feb-25	08-Mar-25			DS3630: FS					
DS3650	Approval of SAT Plan for CCTV System	24	13-Jan-25	12-Feb-25	10-Mar-25	07-Apr-25			DS3640: FS, SC1480: FF					
PABX System		84	01-Nov-24	12-Feb-25	11-Jun-25	17-Sep-25								
DS3660	Submission of PABX System SAT Plan	24	01-Nov-24	28-Nov-24	11-Jun-25	09-Jul-25			DS3100: FS 48					
DS3670	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-24	27-Dec-24	10-Jul-25	06-Aug-25			DS3660: FS					

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct 34	Nov 35	Dec 36	Jan 37	
DS3680	Resubmission of SAT Plan for PABX System	12	28-Dec-24	11-Jan-25	07-Aug-25	20-Aug-25			DS3670: FS					
DS3690	Approval of SAT Plan for PABX System	24	13-Jan-25	12-Feb-25	21-Aug-25	17-Sep-25			DS3680: FS, SC1610: FF					
ET System		84	01-Nov-24	12-Feb-25	23-Jan-25	07-May-25								
DS3700	Submission of ET System SAT Plan	24	01-Nov-24	28-Nov-24	23-Jan-25	22-Feb-25			DS3140: FS 36					
DS3710	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-24	27-Dec-24	24-Feb-25	22-Mar-25			DS3700: FS					
DS3720	Resubmission of SAT Plan for ET System	12	28-Dec-24	11-Jan-25	24-Mar-25	07-Apr-25			DS3710: FS					
DS3730	Approval of SAT Plan for ET System	24	13-Jan-25	12-Feb-25	08-Apr-25	07-May-25			DS3720: FS, SC1740: FF					
PA System		84	01-Nov-24	12-Feb-25	27-May-25	03-Sep-25								
DS3740	Submission of PA System SAT Plan	24	01-Nov-24	28-Nov-24	27-May-25	24-Jun-25			DS3180: FS 48					
DS3750	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-24	27-Dec-24	25-Jun-25	23-Jul-25			DS3740: FS					
DS3760	Resubmission of SAT Plan for PA System	12	28-Dec-24	11-Jan-25	24-Jul-25	06-Aug-25			DS3750: FS					
DS3770	Approval of SAT Plan for PA System	24	13-Jan-25	12-Feb-25	07-Aug-25	03-Sep-25			DS3760: FS, SC1870: FF					
Radio System		60	29-Nov-24	12-Feb-25	23-Jan-25	07-Apr-25								
DS3780	Submission of Radio System SAT Plan	24	29-Nov-24	27-Dec-24	23-Jan-25	22-Feb-25			DS3220: FS 48					
DS3790	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	28-Dec-24	25-Jan-25	24-Feb-25	22-Mar-25			DS3780: FS					
DS3800	Resubmission of SAT Plan for Radio System	12	27-Jan-25	12-Feb-25	24-Mar-25	07-Apr-25			DS3790: FS					
Manual Fallback Control System		84	01-Nov-24	12-Feb-25	12-Nov-24	22-Feb-25								
DS3860	Submission of Manual Fallback Control System SAT Plan	24	01-Nov-24	28-Nov-24	12-Nov-24	09-Dec-24			DS3300: FS					
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-24	27-Dec-24	10-Dec-24	08-Jan-25			DS3860: FS					
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	28-Dec-24	11-Jan-25	09-Jan-25	22-Jan-25			DS3870: FS					
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	13-Jan-25	12-Feb-25	23-Jan-25	22-Feb-25			DS3880: FS, SC2270: FF					
Operation Facility		84	01-Nov-24	12-Feb-25	30-Dec-24	11-Apr-25								
DS3900	Submission of Operation Facility SAT Plan	24	01-Nov-24	28-Nov-24	30-Dec-24	27-Jan-25			DS3340: FS					
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-24	27-Dec-24	28-Jan-25	27-Feb-25			DS3900: FS					
DS3920	Resubmission of SAT Plan for Operation Facility	12	28-Dec-24	11-Jan-25	28-Feb-25	13-Mar-25			DS3910: FS					
DS3930	Approval of SAT Plan for Operation Facility	24	13-Jan-25	12-Feb-25	14-Mar-25	11-Apr-25			DS3920: FS, SC2710: FF					
Speed Enforcement System		84	01-Nov-24	12-Feb-25	30-Dec-24	11-Apr-25								
DS3940	Submission of Speed Enforcement System Reliability Test Plan	24	01-Nov-24	28-Nov-24	30-Dec-24	27-Jan-25			DS3380: FS					
DS3950	Comment on Reliability Test Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Nov-24	27-Dec-24	28-Jan-25	27-Feb-25			DS3940: FS					
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	28-Dec-24	11-Jan-25	28-Feb-25	13-Mar-25			DS3950: FS					
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	13-Jan-25	12-Feb-25	14-Mar-25	11-Apr-25			DS3960: FS, SC2380: FF					
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	06-Dec-24	25-Feb-25	26-Sep-25	13-Dec-25								
DS3980	Submit Document for System Description	6	06-Dec-24	12-Dec-24	26-Sep-25	03-Oct-25			DS3580: SS 30					
DS4010	Submit System Administration Manual	11	13-Dec-24	26-Dec-24	04-Oct-25	17-Oct-25			DS3980: FS					
DS4020	Submit Training Manual	48	27-Dec-24	25-Feb-25	18-Oct-25	13-Dec-25			DS4010: FS					
Site Installation and Testing & Commissioning		426	01-Nov-24	29-Sep-25	12-Jun-24	26-Mar-27	01-Apr-24							
Installation & Testing Related to Stage 2 of Works		300	01-Nov-24	29-Sep-25	13-Jul-24	26-Mar-27	01-Sep-24							
Installation		121	01-Nov-24	26-Feb-25	13-Jul-24	26-Mar-27	01-Sep-24							
Portion 4 - TKO-LTT (LT Interchange)		64	08-Nov-24	23-Jan-25	13-Jul-24	03-Feb-25								
SW1930	Install Cable Containments	44	08-Nov-24	30-Dec-24	13-Jul-24	02-Sep-24			DS6404: FS, DS6540: FS, SW1020: SS 2					
SW1950	Laying of Signal Cable - the 1st Section	44	08-Nov-24	30-Dec-24	14-Oct-24	03-Dec-24			SW1040: SS					
SW1940	Install CCTV Camera	36	22-Nov-24	04-Jan-25	18-Dec-24	03-Feb-25			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS					
SW1960	Install Equipment in Kiosk C	12	10-Jan-25	23-Jan-25	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS					
Portion 1 - South Apron Up to SJS		66	06-Dec-24	26-Feb-25	18-Jul-24	04-Oct-24								



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Oct-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025	
										Oct	Nov	Dec	Jan		
										34	35	36	37		
SW2000	Install Cable Containments - the 1st Section	48	06-Dec-24	05-Feb-25	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS						
SW2010	Install CCTV Camera	24	27-Jan-25	26-Feb-25	05-Sep-24	04-Oct-24			SW2000: SS 42, SC1470: FF, DS4090: FS, DS6440: FS						
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		116	01-Nov-24	20-Feb-25	02-Sep-24	26-Mar-27	01-Sep-24								
SW2080	Install Cable Containments	75	01-Nov-24	28-Jan-25	02-Sep-24	26-Mar-27	01-Sep-24		SW2300: SS, SW2400: SS, SW2510: SS, SW2600: SS, SW2720: SS						
SW2100	Install ET	64	01-Nov-24	16-Jan-25	07-Jan-25	26-Mar-27			SW2340: SS, SW2480: SS, SW2590: SS, SW2680: SS, SW2820: SS						
SW2120	Signal Cable Laying	91	01-Nov-24	20-Feb-25	09-Oct-24	26-Mar-27			SW2500: SS, SW2710: SS, SW2790: SS						
SW2090	Install CCTV Camera	65	12-Nov-24	28-Jan-25	01-Nov-24	26-Mar-27			SW2310: SS, SW2430: SS, SW2550: SS, SW2640: SS, SW2760: SS						
SW2110	Install Radio System in Service Gallery	64	25-Nov-24	12-Feb-25	02-Jan-25	26-Mar-27			SW2390: SS, SW2470: SS, SW2570: SS, SW2660: SS, SW2800: SS						
SW2130	Laying of Leaky Cable	58	10-Dec-24	20-Feb-25	19-Feb-25	26-Mar-27			SW2850: SS						
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		58	13-Nov-24	21-Jan-25	07-Feb-25	22-Apr-25									
SW2230	Install Cable Containments	36	13-Nov-24	24-Dec-24	13-Feb-25	26-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS						
SW2220	Install CCTV Camera	29	19-Nov-24	21-Dec-24	07-Feb-25	12-Mar-25			SW1860: SS 12, SC1470: FF, DS4090: FS, DS6440: FS						
SW2250	Signal Cable Laying	36	04-Dec-24	16-Jan-25	11-Mar-25	22-Apr-25			SW2230: SS 18, SW1900: FF, SW2220: SS 6, SW1880: SS 6						
SW2240	Laying of Leaky Cable	36	09-Dec-24	21-Jan-25	21-Feb-25	03-Apr-25			SW2230: SS 6, SW2220: SS 12, SW1880: SS 12, SW1900: FF 6, SW1870: SS 22						
Underpass S21		30	01-Nov-24	05-Dec-24	26-Apr-25	03-Jun-25									
SW2260	Install Cable Containment	14	01-Nov-24	16-Nov-24	26-Apr-25	14-May-25			AC1040: SS, SC2480: FF, DS6404: FS, DS6540: FS						
SW2280	Laying of Leaky Cable	30	01-Nov-24	05-Dec-24	26-Apr-25	03-Jun-25			SW2260: SS						
SW2290	Laying of Power Cable From TCSS Cabinet in T2 Area	14	09-Nov-24	25-Nov-24	17-May-25	03-Jun-25			SW2260: SS 7						
SW2270	Install YAGI Antenna	7	18-Nov-24	25-Nov-24	26-May-25	03-Jun-25			SW2260: FS						
Testing		215	13-Jan-25	29-Sep-25	04-Feb-25	26-Mar-27									
TC1590	Testing of FS-related TCSS Equipment	215	13-Jan-25	29-Sep-25	04-Feb-25	26-Mar-27			TC1400: SS, TC1600: SS, TC1040: SS, TC1170: SS, TC1270: SS, TC1390: SS, TC1010: SS, TC1140: SS, TC1330: SS, TC1370: SS, TC1350: SS						
Portion 4 - TKO-LTT (LT Interchange)		92	06-Nov-24	26-Feb-25	11-Jul-24	03-Feb-25									
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	06-Nov-24	19-Nov-24	11-Jul-24	24-Jul-24			AC1030: SS 5, DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS						
SW1030	Rectify Civil Provision Defects by Others	18	20-Nov-24	10-Dec-24	31-Aug-24	21-Sep-24			SW1020: FS						
Installation Works		90	08-Nov-24	26-Feb-25	13-Jul-24	03-Feb-25									
SW1040	Install Cable Containments	44	08-Nov-24	30-Dec-24	13-Jul-24	02-Sep-24			DS6400: FS, DS6540: FS, SW1020: SS 2						
SW1080	Laying of Signal Cable - the 1st Section	44	08-Nov-24	30-Dec-24	14-Oct-24	03-Dec-24			SW1040: SS, SW1930: SS, DS8480: FS, DS8580: FS						
SW1130	Install VLS on Gantry	65	08-Nov-24	24-Jan-25	17-Oct-24	02-Jan-25			SC1210: FF, DS2810: FS, EM1650: SS, SW1040: SS, DS5920: FS						
SW1140	Install PVMS on Gantry	65	08-Nov-24	24-Jan-25	14-Nov-24	03-Feb-25			SC1210: FF, EM1030: SS, DS2810: FS, SW1040: SS, DS5920: FS						



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Oct-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct 34	Nov 35	Dec 36	Jan 37	
SW1060	Install CCTV Camera	36	22-Nov-24	04-Jan-25	23-Oct-24	03-Dec-24			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS					
SW1070	Install Detection Camera	36	22-Nov-24	04-Jan-25	23-Oct-24	03-Dec-24			SW1040: SS 12, SW1930: SS 12, DS4490: FS, DS6440: FS, DS7500: FS					
SW1050	Install Equipment Racks	24	11-Dec-24	09-Jan-25	23-Sep-24	22-Oct-24			SW1030: FS					
SW1110	Install Traffic Control Devices	48	28-Dec-24	26-Feb-25	31-Aug-24	29-Oct-24			SW1040: SS 42, SW1930: SS 42, DS2810: FS, EM1650: FS, DS8250: FS					
SW1100	Install Server Equipment	36	10-Jan-25	24-Feb-25	23-Oct-24	03-Dec-24			SW1050: FS, DS4440: FS, DS4340: FS					
SW1120	Install Equipment in Kiosk C	12	10-Jan-25	23-Jan-25	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS					
SW1170	Install Manual Barriers	24	25-Jan-25	25-Feb-25	03-Jan-25	03-Feb-25			SW1130: FS, SW1140: SS 18					
Portion 1 - South Apron Up to SUS		96	01-Nov-24	26-Feb-25	12-Jun-24	04-Oct-24								
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Nov-24	14-Nov-24	12-Jun-24	25-Jun-24			AC1000: SS					
SW1220	Rectify Civil Provision Defects by Others	18	15-Nov-24	05-Dec-24	26-Jun-24	17-Jul-24			SW1210: FS					
Installation Works		66	06-Dec-24	26-Feb-25	18-Jul-24	04-Oct-24								
SW1230	Install Cable Containments - the 1st Section	48	06-Dec-24	05-Feb-25	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS					
SW1250	Install Detection Cameras	24	20-Dec-24	18-Jan-25	05-Sep-24	04-Oct-24			SW1230: SS 12, SW2000: SS 12, DS4490: FS, DS6440: FS, DS7500: FS					
SW1240	Install CCTV Camera	24	27-Jan-25	26-Feb-25	05-Sep-24	04-Oct-24			SW1230: SS 42, SC1470: FF, DS4090: FS, DS6440: FS					
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		242	01-Nov-24	20-Feb-25	24-Aug-24	26-Mar-27	01-Apr-24							
Tunnel Section		116	01-Nov-24	20-Feb-25	24-Aug-24	26-Mar-27	01-Sep-24							
Tunnel Section - CH 6+568 to CH 7+100		99	01-Nov-24	28-Jan-25	24-Aug-24	26-Mar-27	01-Sep-24							
SW2860	Inspect Civil Provisions & Submit Inspection Report	3	01-Nov-24	04-Nov-24	17-Mar-27	19-Mar-27			AC1050: SS					
SW2870	Rectify Civil Provision Defects by Others	6	05-Nov-24	11-Nov-24	20-Mar-27	26-Mar-27			SW2860: FS					
Installation Works		99	01-Nov-24	28-Jan-25	24-Aug-24	22-Mar-25	01-Sep-24							
SW2300	Install Cable Containment	75	01-Nov-24	28-Jan-25	24-Aug-24	21-Nov-24	01-Sep-24		SC2480: FF, DS6540: FS, AC1050: SS					
SW2340	Install ET	50	01-Nov-24	30-Dec-24	07-Jan-25	08-Mar-25			DS4190: FS, DS6080: FS, DS6480: FS, SW2300: SS					
SW2370	Install PA in Service Gallery	50	01-Nov-24	30-Dec-24	23-Dec-24	24-Feb-25			SW2300: SS 40, DS4240: FS, DS6480: FS, DS6120: FS					
SW2310	Install CCTV Camera	65	12-Nov-24	28-Jan-25	01-Nov-24	17-Jan-25			SW2360: SS, SC1470: FF, DS4090: FS, DS6440: FS					
SW2320	Install Detection Camera	65	12-Nov-24	28-Jan-25	01-Nov-24	17-Jan-25			SW2310: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS					
SW2330	Install SEC Camera	65	12-Nov-24	28-Jan-25	03-Jan-25	22-Mar-25			SW2320: SS, EM1130: FS, DS7410: FS					
SW2350	Install Traffic Control Devices	65	12-Nov-24	28-Jan-25	04-Dec-24	22-Feb-25			SW2300: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS					
SW2360	Install VLSL	65	12-Nov-24	28-Jan-25	01-Nov-24	17-Jan-25			SW2300: SS 18, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS					
SW2380	Install PABX in Service Gallery	54	25-Nov-24	28-Jan-25	02-Jan-25	08-Mar-25			SW2370: SS 7, DS4140: FS, DS6480: FS, DS6040: FS					
SW2390	Install Radio System in Service Gallery	54	25-Nov-24	28-Jan-25	02-Jan-25	08-Mar-25			SW2380: SS, DS4390: FS, DS6520: FS					
Tunnel Section - CH 7+100 to CH 7+600		99	01-Nov-24	28-Jan-25	24-Aug-24	26-Mar-27	01-Sep-24							
SW2880	Inspect Civil Provisions & Submit Inspection Report	3	01-Nov-24	04-Nov-24	17-Mar-27	19-Mar-27			AC1060: SS					
SW2890	Rectify Civil Provision Defects by Others	6	05-Nov-24	11-Nov-24	20-Mar-27	26-Mar-27			SW2880: FS					
Installation Works		99	01-Nov-24	28-Jan-25	24-Aug-24	28-Apr-25	01-Sep-24							



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct 34	Nov 35	Dec 36	Jan 37	
SW2400	Install Cable Containment	75	01-Nov-24	28-Jan-25	24-Aug-24	21-Nov-24	01-Sep-24		SC2480: FF, DS6404: FS, DS6540: FS, AC1060: SS					
SW2410	Install PA in Service Gallery	50	01-Nov-24	30-Dec-24	23-Dec-24	24-Feb-25			SW2400: SS 40, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS					
SW2480	Install ET	50	01-Nov-24	30-Dec-24	07-Jan-25	08-Mar-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2400: SS 35					
SW2490	Install GOFS (CH 6+568 to CH 7+100)	74	01-Nov-24	28-Jan-25	28-Jan-25	28-Apr-25			SC2570: FF, DS8560: FS, SW2400: SS 17					
SW2500	Signal Cable Laying and Termination (CH 6+568 to CH 7+100)	74	01-Nov-24	28-Jan-25	09-Oct-24	06-Jan-25			SC2480: FF, DS8560: FS, SW2400: SS 17					
SW2420	Install VLSL	65	12-Nov-24	28-Jan-25	01-Nov-24	17-Jan-25			SW2400: SS 18, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS					
SW2430	Install CCTV Camera	65	12-Nov-24	28-Jan-25	01-Nov-24	17-Jan-25			SW2420: SS, SC1470: FF, DS4090: FS, DS6440: FS					
SW2450	Install Detection Camera	65	12-Nov-24	28-Jan-25	01-Nov-24	17-Jan-25			SW2430: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS					
SW2460	Install Traffic Control Devices	65	12-Nov-24	28-Jan-25	04-Dec-24	22-Feb-25			SW2400: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS					
SW2440	Install PABX in Service Gallery	54	25-Nov-24	28-Jan-25	02-Jan-25	08-Mar-25			SW2410: SS 7, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS					
SW2470	Install Radio System in Service Gallery	54	25-Nov-24	28-Jan-25	02-Jan-25	08-Mar-25			SW2440: SS, SC1990: FF, DS4390: FS, DS6520: FS					
Tunnel Section - CH 7+600 to CH 8+100		99	01-Nov-24	28-Jan-25	24-Aug-24	26-Mar-27	01-Sep-24							
SW2900	Inspect Civil Provisions & Submit Inspection Report	3	01-Nov-24	04-Nov-24	17-Mar-27	19-Mar-27			AC1070: SS					
SW2910	Rectify Civil Provision Defects by Others	6	05-Nov-24	11-Nov-24	20-Mar-27	26-Mar-27			SW2900: FS					
Installation Works		99	01-Nov-24	28-Jan-25	24-Aug-24	08-Mar-25	01-Sep-24							
SW2510	Install Cable Containment	75	01-Nov-24	28-Jan-25	24-Aug-24	21-Nov-24	01-Sep-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, AC1070: SS					
SW2530	Install PA in Service Gallery	50	01-Nov-24	30-Dec-24	23-Dec-24	24-Feb-25			SW2510: SS 40, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS					
SW2590	Install ET	50	01-Nov-24	30-Dec-24	07-Jan-25	08-Mar-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2510: SS 35					
SW2520	Install VLSL	65	12-Nov-24	28-Jan-25	01-Nov-24	17-Jan-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS					
SW2540	Install Traffic Control Devices	65	12-Nov-24	28-Jan-25	04-Dec-24	22-Feb-25			SW2510: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS					
SW2550	Install CCTV Camera	65	12-Nov-24	28-Jan-25	01-Nov-24	17-Jan-25			SW2520: SS, SC1470: FF, DS4090: FS, DS6440: FS					
SW2580	Install Detection Camera	65	12-Nov-24	28-Jan-25	01-Nov-24	17-Jan-25			SW2550: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS					
SW2560	Install PABX in Service Gallery	54	25-Nov-24	28-Jan-25	02-Jan-25	08-Mar-25			SW2530: SS 7, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS					
SW2570	Install Radio System in Service Gallery	54	25-Nov-24	28-Jan-25	02-Jan-25	08-Mar-25			SW2560: SS, SC1990: FF, DS4390: FS, DS6520: FS					
Tunnel Section - CH 8+100 to CH 8+750		84	01-Nov-24	12-Feb-25	04-Oct-24	28-Apr-25								
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	01-Nov-24	04-Nov-24	04-Oct-24	07-Oct-24			AC1080: SS					
SW2930	Rectify Civil Provision Defects by Others	6	05-Nov-24	11-Nov-24	08-Oct-24	15-Oct-24			SW2920: FS					
Installation Works		75	12-Nov-24	12-Feb-25	16-Oct-24	28-Apr-25								



Remaining Work ◆ ◆ Milestone
 Actual Work
 Critical Activity

Date	Revision	Checked	Approved
31-Oct-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct	Nov	Dec	Jan	
										34	35	36	37	
SW2600	Install Cable Containment	24	12-Nov-24	09-Dec-24	16-Oct-24	12-Nov-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS					
SW2620	Install PA in Service Gallery	24	26-Nov-24	23-Dec-24	16-Jan-25	15-Feb-25			SW2600: SS 12, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS					
SW2610	Install VLSL	18	02-Dec-24	21-Dec-24	28-Nov-24	18-Dec-24			SW2600: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS					
SW2630	Install Traffic Control Devices	24	03-Dec-24	31-Dec-24	23-Jan-25	22-Feb-25			SW2600: SS 18, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS					
SW2650	Install PABX in Service Gallery	24	10-Dec-24	08-Jan-25	03-Feb-25	01-Mar-25			SW2620: SS 12, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS					
SW2700	Install GOFS (CH 7+600 to CH 8+750)	45	10-Dec-24	05-Feb-25	06-Mar-25	28-Apr-25			SW2600: FS, SC2570: FF, DS8560: FS					
SW2710	Signal Cable Laying and Termination (CH 7+600 to CH 8+750)	45	10-Dec-24	05-Feb-25	13-Nov-24	06-Jan-25			SW2600: FS, SC2480: FF					
SW2640	Install CCTV Camera	18	16-Dec-24	07-Jan-25	12-Dec-24	03-Jan-25			SW2610: SS 12, SC1470: FF, DS4090: FS, DS6440: FS					
SW2670	Install Detection Camera	18	31-Dec-24	21-Jan-25	27-Dec-24	17-Jan-25			SW2640: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS					
SW2680	Install ET	12	02-Jan-25	15-Jan-25	24-Feb-25	08-Mar-25			SW2630: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS					
SW2660	Install Radio System in Service Gallery	24	13-Jan-25	12-Feb-25	10-Feb-25	08-Mar-25			SW2650: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS					
SW2690	Install SEC Camera	18	15-Jan-25	07-Feb-25	03-Mar-25	22-Mar-25			SW2670: SS 12, SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS					
Tunnel Section - CH 8+750 to CH 9+250		86	07-Nov-24	20-Feb-25	07-Nov-24	07-May-25								
SW2940	Inspect Civil Provisions & Submit Inspection Report	1	07-Nov-24	07-Nov-24	07-Nov-24	07-Nov-24			AC1090: SS					
SW2950	Rectify Civil Provision Defects by Others	4	08-Nov-24	12-Nov-24	08-Nov-24	12-Nov-24			SW2940: FS					
Installation Works		81	13-Nov-24	20-Feb-25	13-Nov-24	07-May-25								
SW2720	Install Cable Containment	23	13-Nov-24	09-Dec-24	13-Nov-24	09-Dec-24			SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS					
SW2730	Install VLSL	13	10-Dec-24	24-Dec-24	17-Jan-25	04-Feb-25			SW2720: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS					
SW2740	Install PA in Service Gallery	19	10-Dec-24	02-Jan-25	01-Mar-25	22-Mar-25			SW2720: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS					
SW2750	Install Traffic Control Devices	19	10-Dec-24	02-Jan-25	08-Mar-25	29-Mar-25			SW2720: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS					
SW2780	Install GOFS (CH 7+600 to CH 8+750)	58	10-Dec-24	20-Feb-25	19-Feb-25	28-Apr-25			SW2720: FS, SC2570: FF, DS8560: FS					
SW2790	Signal Cable Laying and Termination (CH 7+600 to CH 8+750)	58	10-Dec-24	20-Feb-25	10-Dec-24	20-Feb-25			SW2720: FS, SC2480: FF					
SW2850	Laying of Leaky Cable	58	10-Dec-24	20-Feb-25	19-Feb-25	28-Apr-25			SW2720: FS					
SW2760	Install CCTV Camera	18	18-Dec-24	09-Jan-25	25-Jan-25	18-Feb-25			SW2730: SS 7, SC1470: FF, DS4090: FS, DS6440: FS					
SW2770	Install PABX in Service Gallery	22	20-Dec-24	16-Jan-25	12-Mar-25	07-Apr-25			SW2740: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS					
SW2810	Install Detection Camera	18	03-Jan-25	23-Jan-25	12-Feb-25	04-Mar-25			SW2760: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS					
SW2820	Install ET	12	03-Jan-25	16-Jan-25	31-Mar-25	14-Apr-25			SW2750: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS					



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Oct-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct	Nov	Dec	Jan	
										34	35	36	37	
SW2800	Install Radio System in Service Gallery	22	13-Jan-25	10-Feb-25	26-Mar-25	21-Apr-25			SW2770: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS					
SW2830	Install SEC Camera	18	13-Jan-25	05-Feb-25	15-Apr-25	07-May-25			SW2810: SS 6, SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS					
SW2840	Install PVMS	12	20-Jan-25	05-Feb-25	22-Apr-25	07-May-25			SW2830: SS 6, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS					
West Ventilation Building		225	01-Nov-24	28-Jan-25	06-Sep-24	05-Mar-25	01-Apr-24							
Installation Works		225	01-Nov-24	28-Jan-25	06-Sep-24	05-Mar-25	01-Apr-24							
SW1650	Install Cable Containments	24	01-Nov-24	20-Jan-25	06-Sep-24	26-Nov-24	01-Apr-24		SC2480: FF, DS6400: FS, DS6540: FS					
SW1660	Position Equipment Rack	10					19-Sep-24	30-Sep-24	SW1650: SS 10, DS4610: FS 18					
SW1720	Install PA Equipment	28	27-Nov-24	30-Dec-24	27-Dec-24	01-Feb-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, DS8650: FS 12					
SW1670	Install Network Equipment	36	16-Dec-24	28-Jan-25	03-Jan-25	17-Feb-25			SW1660: FS, SC1330: FF, DS4340: FS, DS4440: FS, DS3050: FS 22					
SW1690	Install PABX Equipment	27	27-Dec-24	28-Jan-25	27-Jan-25	01-Mar-25			SW1650: SS 18, SC1590: FF, DS4140: FS, DS6480: FS, SW1720: SS 25					
SW1680	Install Manual Fallback Control Equipment	24	31-Dec-24	28-Jan-25	06-Feb-25	05-Mar-25			SW1670: SS 12, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS					
SW1730	Install ET Equipment	12	31-Dec-24	14-Jan-25	20-Feb-25	05-Mar-25			SW1720: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS					
East Ventilation Building		84	01-Nov-24	12-Feb-25	20-Nov-24	26-Mar-27								
SW2960	Inspect Civil Provisions & Submit Inspection Report	12	01-Nov-24	14-Nov-24	20-Feb-27	05-Mar-27			AC1010: SS, KD1010: FS					
SW2970	Rectify Civil Provision Defects by Others	18	15-Nov-24	05-Dec-24	06-Mar-27	26-Mar-27			SW2960: FS					
Installation Works		84	01-Nov-24	12-Feb-25	20-Nov-24	05-Mar-25								
SW1750	Install Cable Containments	24	01-Nov-24	28-Nov-24	20-Nov-24	17-Dec-24			SC2480: FF, DS6400: FS, DS6540: FS					
SW1790	Install PABX Equipment	20	25-Nov-24	17-Dec-24	26-Dec-24	18-Jan-25			SW1750: SS 18, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS					
SW1760	Position Equipment Rack	12	29-Nov-24	12-Dec-24	18-Dec-24	02-Jan-25			SW1750: FS					
SW1770	Install Network Equipment	36	13-Dec-24	25-Jan-25	03-Jan-25	17-Feb-25			SW1760: FS, SC1330: FF, DS4340: FS, DS4440: FS					
SW1780	Install Manual Fallback Control Equipment	24	28-Dec-24	25-Jan-25	06-Feb-25	05-Mar-25			SW1770: SS 12, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS					
SW1810	Install Radio Equipment	12	13-Jan-25	25-Jan-25	20-Jan-25	05-Feb-25			SW1790: FS, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS					
SW1820	Install PA Equipment	12	27-Jan-25	12-Feb-25	06-Feb-25	19-Feb-25			SW1810: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS					
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		95	01-Nov-24	25-Feb-25	11-Jan-25	19-Jun-25								
SW1850	Inspect Civil Provisions & Submit Inspection Report	3	01-Nov-24	04-Nov-24	11-Jan-25	14-Jan-25			AC1020: SS					
SW1860	Rectify Civil Provision Defects by Others	7	05-Nov-24	12-Nov-24	15-Jan-25	22-Jan-25			SW1850: FS					
Installation Works		68	13-Nov-24	05-Feb-25	23-Jan-25	22-Apr-25								
SW1870	Install CCTV Camera	29	13-Nov-24	16-Dec-24	23-Jan-25	28-Feb-25			SW1860: FS, SC1470: FF, DS4090: FS, DS6440: FS					
SW1880	Install Detection Camera	29	13-Nov-24	16-Dec-24	07-Feb-25	12-Mar-25			SW1860: FS, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS					



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025
										Oct	Nov	Dec	Jan	
										34	35	36	37	
SW1890	Install Cable Containments	36	13-Nov-24	24-Dec-24	01-Feb-25	14-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS					
SW1900	Install Traffic Control Devices	24	02-Dec-24	30-Dec-24	28-Feb-25	27-Mar-25			SW1870: SS 9, SW1880: SS 9, SW2220: SS 9, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS					
SW1910	Laying of Leaky Cable	36	09-Dec-24	21-Jan-25	22-Feb-25	04-Apr-25			SW1890: SS 6, SW1870: SS 22, SW1880: SS, SW1900: FF 6					
SW1920	Signal Cable Laying	36	20-Dec-24	05-Feb-25	11-Mar-25	22-Apr-25			SW1890: SS 32, SW1900: FF, SW1870: SS 6, SW1880: SS 6					
Site Commissioning Test		15	13-Jan-25	01-Feb-25	27-Mar-25	02-May-25								
TC1370	SCT of ET System	10	13-Jan-25	23-Jan-25	21-Apr-25	02-May-25			SW1920: SS 18, SW1910: SS 18, DS3170: FS, SW2250: SS 18, SW2240: SS 18, SC1750: FF					
TC1380	SCT of Power Distribution System	15	13-Jan-25	01-Feb-25	27-Mar-25	14-Apr-25			SW1890: FS, SW1910: SS 28, DS3450: FS, SW2230: FS, SW2240: SS 24, SC2500: FF					
TC1390	SCT of CCTV System	5	20-Jan-25	24-Jan-25	09-Apr-25	14-Apr-25			SW1870: FS, SW1920: SS 24, SW1910: SS 18, DS3090: FS, SW2220: FS, SW2250: SS 24, SW2240: SS 18, SC1500: FF					
Submit Site Commissioning Test Report		25	24-Jan-25	25-Feb-25	22-May-25	19-Jun-25								
DS5160	Submit ET System SCT Test Report	24	24-Jan-25	24-Feb-25	22-May-25	19-Jun-25			TC1370: FS					
DS5170	Submit CCTV System SCT Test Report	24	25-Jan-25	25-Feb-25	22-May-25	19-Jun-25			TC1390: FS					



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Oct-24	Rev. 0	MY	