Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com.hk



## **MONTHLY EM&A REPORT**

**July 2016** 

Client Civil Engineering and Development

Department, HKSAR

Contract No. KLN/2015/07

**Contract Name: Environmental Monitoring Works for** 

Contract KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

0405/15/ED/0543A Report No.

EP-337/2009 New Distributor Roads Serving the Planned Kai Tak

**Development Area** 

EP-339/2009/A Decommissioning of the Remaining Parts (Ex-GFS

Building, Radar Station and Hong Kong Aviation Club)

of the former Kai Tak Airport

EP-451/2013 Trunk Road T2

Prepared by Alfred Y. S. Lam

Reviewed by Cyrus C. Y. Lai

Certified by Colin K. L. Yung

> **Environmental Team Leader** MateriaLab Consultants Limited



Ref.: CEDKTDS3EM00\_0\_0099L.16

9 August 2016

By Post and Email

Hyder-Meinhardt Joint Venture 20/F., AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong

Attention: Mr. Wong W K, Chris

Dear Mr. Wong,

Re: Contract No. KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway Monthly EM&A Report for July 2016

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for July 2016 (Report No. 0405/15/ED/0543A) we received by e-mail on 8 August 2016.

Please be informed that we have no adverse comment on the captioned report. We hereby verify the captioned submission according to Condition 3.3 of EP-337/2009, Condition 3.3 of EP-339/2009/A and Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Environ Hong Kong Limited

F. C. Tsang

Faff Deof

Independent Environmental Checker

c.c. CEDD Attn.: Ms. Amy Chu Fax: 2369 4980 MateriaLab Attn.: Mr. Colin K. L. Yung Fax: 2450 8032 CRBC Attn.: Mr. Arnold Chan Fax: 2283 1689

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax Email: mcl@fugro.com.hk



# **TABLE OF CONTENTS**

<b>EXE</b>	CUTIVE SUMMARY	- 1
1.	INTRODUCTION	1
2.	AIR QUALITY	5
3.	NOISE	10
4.	LANDSCAPE AND VISUAL	14
5.	WASTE MANAGEMENT	15
6.	SITE INSPECTION	16
7.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	17
8.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	18
9.	FUTURE KEY ISSUES	19
10.	CONCLUSIONS	20

# **FIGURES**

Figure 1 Project General Layout

Figure 2 Air and Noise Monitoring Locations

# **LIST OF APPENDICES**

Appendix A Appendix B	Construction Programme Project Organization Chart
Appendix C	Action and Limit Levels for Air Quality and Noise
Appendix D	Calibration Certificates of Monitoring Equipment
Appendix E	Environmental Monitoring Schedules
Appendix F	Air Quality Monitoring Data
Appendix G	Noise Monitoring Data
Appendix H	Event Action Plans
Appendix I	Waste Flow Table
Appendix J	Environmental Mitigation Implementation Schedule (EMIS)
Appendix K	Weather and Meteorological Conditions during Reporting Month
Appendix L	Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions
Appendix M	Summary of Site Audit in the Reporting Month
Appendix N	Outstanding Issues and Deficiencies

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Email : mcl@fugro.com.hk



## **EXECUTIVE SUMMARY**

- i. The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the Environmental Team services for the Project and implement the EM&A works.
- ii. This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 July 2016 and 31 July 2016. As informed by the Contractor, major activities in the reporting month were:
  - Carrying out pre-drilling;
  - Construction of guide walls and D-walls at Zone 2;
  - Construction of H piles at Zone 1 to Zone 4;
  - Demolition of foundation at Zone 4:
  - Construction of temporary utility diversion at Zone 1,3 & 4;
  - Erection and installation of Earth Lateral Support (ELS) of subway B at Zone 1;
  - Erection of scaffolding at Radar Tower:
  - Setting up stockpiling area at Portion I and K;
  - Construction of temporary road at Zone 4 and
  - Installation of bulkhead wall at Zone 1.

# **Breaches of the Action and Limit Levels**

iii. No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1a in the reporting month.

## Complaint, Notification of Summons and Successful Prosecution

iv. No environmental complaint and no notification of summons and successful prosecution were received in the reporting month.

# **Reporting Changes**

v. There was no reporting change in the reporting month.

## **Future Key Issues**

vi. The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com.hk



#### 1. INTRODUCTION

#### 1.1 **Background**

- The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 Contract No. KL/2014/03 is the works package to construct an approximately 420m long supporting underground structure (SUS) underneath Shing Cheong Road and Cheung Yip Street. The EM&A programme under this Contract is governed by three EPs (EP-337/2009, EP-339/2009/A and EP-451/2013) and two EM&A Manuals (AEIAR-130/2009 and AEIAR-174/2013). The Works to be executed under this Contract and corresponding EPs include but not be limited to the following main items:

## EP-451/2013 - Trunk Road T2

Construction of approximately 420m long supporting underground structure (SUS) (i) including diaphragm walls, barrettes, piled foundation, top and bottom slabs, end wall and adits underneath Shing Cheong Road and Cheung Yip Street;

# EP-337/2009 - New Distributor Roads Serving the Planned Kai Tak Development

- Widening and re-alignment of Cheung Yip Street of approximately 330m long and associated footpaths:
- Demolition, reconstruction and widening of Shing Cheong Road of approximately 410m (iii) long and associated footpaths;
- Construction of drainage outfall and modification of existing seawall; (iv)
- Construction of ancillary works including surface drainage, sewerage, water, fire (v) fighting, street lighting, street furniture, road marking, road signage, utilities and services, irrigation and landscape works.

# EP-339/2009/A - Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport

(vi) Demolition of RADAR Tower and guard house;

# Other works not covered by any EP

- Construction of two subways between Phase II of New Acute Hospital (Site A) and Hong Kong Children's Hospital (Site C), and between Phase I of New Acute Hospital (Site B) and Site C;
- (viii) Construction of District Cooling System (DCS) along Cheung Yip Street and Shing Cheong Road
- The location and boundary of the site is shown in **Figure 1**.
- This Monthly EM&A report is required under EP-337/2009 Condition 3.3, EP-339/2009/A Condition 3.3 and EP-451/2013 Condition 3.4. It is to report the results and findings of the EM&A programme required in the EM&A Manuals.
- This is the fifth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project within the period between 1 July 2016 and 31 July 2016.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



#### 1.2 **Project Organization**

- The project proponent was the Civil Engineering and Development Department, HKSAR 1.2.1 (CEDD), Hyder Meinhardt Joint Venture (HMJV) was commissioned by CEDD as the Engineer for the Project. Ramboll Environ Hong Kong Limited was commissioned as the Independent Environmental Checker (IEC). China Road and Bridge Corporation (Hong Kong) (CRBC) was appointed as the main contractor for the construction works under the contract KL/2014/03. MateriaLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by CEDD to implement the EM&A programme for the Project.
- 1.2.2 The organization structure is shown in Appendix B. The key personnel contact names and numbers for the Project are summarized in **Table 1.1**.

Table 1.1 **Contact Information of Key Personnel** 

Tubio III Contact Illiciniation of Noy 1 croomer					
Party	Position	Name	Telephone	Fax	
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980	
Engineer's Representative (HMJV)	Chief Resident Engineer	Mr. W. K., Chris Wong	2911 2233	2805 5028	
IEC (Ramboll Environ Hong Kong Limited)	Independent Environmental Checker	Mr. F. C. Tsang	3465 2888	3465 2899	
Main Contractor (CRBC)	Site Agent	Mr. Chan See Wai, Arnold	9380 4110	2283 1689	
Main Contractor (CRBC)	Environmental Officer	Mr. Wong Tan Tat	9492 5918	2283 1689	
ET (MCL)	Environmental Team Leader	Mr. Colin Yung	3565 4114	3565 4160	

#### 1.3 **Construction Programme and Activities**

- The construction of the Project commenced in February 2016 and is expected to complete in 2020. The construction programme is shown in **Appendix A**.
- 1.3.2 A summary of the major construction activities undertaken in the reporting month were:
  - Carrying out pre-drilling:
  - Construction of guide walls and D-walls at Zone 2;
  - Construction of H piles at Zone 1 to Zone 4;
  - Demolition of foundation at Zone 4;
  - Construction of temporary utility diversion at Zone 1,3 & 4;
  - Erection and installation of Earth Lateral Support (ELS) of subway B at Zone 1;
  - Erection of scaffolding at Radar Tower;
  - Setting up stockpiling area at Portion I and K;
  - Construction of temporary road at Zone 4 and
  - Installation of bulkhead wall at Zone 1.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Hong Kong. Email : mcl@fugro.com.hk



### 1.4 Inter-relationship with the environmental protection/ mitigation measures with the construction programme

- According to the construction activities in the construction programme mentioned in Section 1.3.2, the following environmental protection/ mitigation measures including Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact shall be implemented:
  - Sufficient watering of the works site with the active dust emitting activities;
  - Limitation of the speed for vehicles on unpaved site roads;
  - Properly cover or enclosure of the stockpiles and dusty materials;
  - Good site practices on loading dusty materials;
  - Providing sufficient vehicles washing facilities at every vehicle exit point;
  - Good maintenance to the plant and equipment;
  - Use of guieter plant and Quality Powered Mechanical Equipment (QPME);
  - Use of acoustic fabric and noise barrier;
  - Using the approved Non-road Mobile Machineries (NRMMs);
  - Proper storage and handling of chemical:
  - Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;
  - Onsite waste sorting and implementation of trip ticket system;
  - Training of the site personnel in proper waste management and chemical waste handling procedures;
  - Proper storage of the construction materials:
  - Erection of decorative screen hoarding:
  - Strictly following the Environmental Permits and Licenses:
  - Provide sufficient mitigation measures as recommended in Approved EIA Reports

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



#### 1.5 Status of Environmental Licences, Notifications and Permits

A summary of the relevant environmental licenses, permits and/or notifications on 1.5.1 environmental protection for this Contract is presented in Table 1.2.

Table 1.2 Relevant Environmental Licenses, Permits and/or Notifications

Environmental License / Permit / Notification	Reference Number	Valid From	Valid Till
Environmental Permit	EP-337/2009 EP-339/2009/A EP-451/2013	23 April 2009 18 June 2009 19 September 2013	Not Applicable Not Applicable Not Applicable
Notification pursuant to Air Pollution (Construction Dust) Regulation	395601	16 November 2015	Not Applicable
Billing Account for Waste Disposal	A/C No.: 7023814	30 November 2015	Not Applicable
Construction Noise Permit	GW-RE0538-16	1 June 2016	30 November 2016
Construction Noise Permit	PP-RE0013-16	16 May 2016	15 November 2016
Wastewater Discharge License	WT00023125-2015	6 January 2016	31 January 2021
Chemical Waste Producer License	5213-247-C1232-12	23 November 2015	Not Applicable

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com.hk



#### 2. **AIR QUALITY**

#### 2.1 **Monitoring Requirement**

In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out at least once every 6 days. In case of complaints, 1-hour TSP monitoring should be carried out at least 3 times per 6 days when the highest dust impacts are likely to occur. The Action and Limit Levels of the air quality monitoring are given in Appendix C.

#### 2.2 **Monitoring Equipment**

The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) located at each of the designated monitoring station. Portable TSP Monitors would be used in case of complaints for 1-hour TSP monitoring.

**Table 2.1** summarizes the equipment used in air quality monitoring.

Table 2.1 Air Quality Monitoring Equipment

Item	Brand	Model Model	Equipment	Serial Number
1		TE-5170 (TSP)	High Volume Sampler	
		TE-300-310X	- Mass Flow Controller	2037
	Tisch	TE-5005X	- Blower Motor Assembly	3482
		TE-5007X	- Mechanical Timer	4488
		TE-5009X	- Continuous Flow Recorder	4371
2		TE-5170 (TSP)	High Volume Sampler	
		TE-300-310X	- Mass Flow Controller	2364
Tisch		TE-5005X	- Blower Motor Assembly	3478
		TE-5007X	- Mechanical Timer	4492
		TE-5009X	- Continuous Flow Recorder	4377
3		TE-5170 (TSP)	High Volume Sampler	
		TE-300-310X	- Mass Flow Controller	2618
	Tisch	TE-5005X	- Blower Motor Assembly	3838
		G3031	- Mechanical Timer	2251
		G1051	- Continuous Flow Recorder	2307
4	Tioch	TE 5025 A	LIVE Complex Colibrator	0438320 / 2154
	Tisch	TE-5025A	HVS Sampler Calibrator	0428320 / 2456
5	*Sibata	Model LD-3B	Sibata Portable TSP Monitors	NA

Note:

No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted.

#### 2.3 **Monitoring Methodology**

#### 2.3.1 24-hour TSP air quality monitoring

### **HVS Installation**

The following guidelines were adopted during the installation of HVS:

- Sufficient support is provided to secure the samplers against gusty wind.
- No two samplers are placed less than 2 meters apart.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



- The distance between the sampler and an obstacle, such as buildings, is at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
- No furnaces or incineration flues are nearby.
- Airflow around the samplers is unrestricted.
- The samplers are more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

# Filters Preparation

Fiberglass filters (provided by the HOKLAS accredited laboratory) shall be used (Note: these filters have a collection efficiency of larger than 99% for particles of 0.3 µm diameter). A HOKLAS accredited laboratory (ALS Technichem (HK) Pty Ltd.) is responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for monitoring team.

All filters are equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature is around 25°C and not variable by more than ±3°C; the relative humidity (RH) is < 50% and not variable by more than ±5%. A convenient working RH is 40%.

# Operating / Analytical Procedures

Operating / analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the HVS are properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50. The flow rate shall be indicated on the flow rate chart.
- The power supply shall be checked to ensure the samplers worked properly.
- On sampling, the samplers shall be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame is then removed by loosening the four nuts and carefully a weighted and conditioned filter is centered with the stamped number upwards, on a supporting screen.
- The filter shall be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame is tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid shall be closed and secured with the aluminum strip.
- The timer is then programmed. Information shall be recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter shall be removed and sent to laboratory for weighing. The elapsed time is also recorded.
- Before weighing, all filters are equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results are returned to MCL for further analysis of TSP concentrations collected by each filter.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



# 2.3.2 1-hour TSP air quality monitoring

# Operating / Analytical Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

#### 2.4 Maintenance / Calibration

# 24-hour TSP air quality monitoring

The following maintenance / calibration are required for the HVS:

- The high volume motors and their accessories are properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking are made to ensure that the equipments and necessary power supply are in good working condition.
- All HVS shall be calibrated (five point calibration) using Calibration Kit upon installation and thereafter in every 3 months.
- A copy of the calibration certificates for the HVS and calibrator are provided in **Appendix**

# 2.4.2 1-hour TSP air quality monitoring

The portable TSP monitor should be calibrated at 1 year intervals

#### 2.5 **Monitoring Locations**

- According to the EM&A Manual, three air quality monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two air quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 500m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 2.5.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1a) for air quality monitoring, they are summarized in Table 2.2 and shown in Figure 2.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



Table 2.2 Location of Air Quality Monitoring Station

Monitoring Station	Location			
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)			
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)			
KER1a	Site Boundary at Cheung Yip Street			

#### 2.6 **Results and Observations**

- 2.6.1 The schedule of air quality monitoring in reporting month is provided in **Appendix E**.
- 2.6.2 The 24-hr TSP monitoring at KTD 1a on 29 July 2016 was postponed due to the insufficient power supply. After investigation, the voltage supplied to the HVS at KTD 1a was stepped down to 110V which was not enough to activate the HVS. The HVS at KTD 1a was re-activated after the 220V electricity supply was resumed on 2 August 2016. The 24-hr TSP monitoring at KTD 1a on 29 July 2016 was rescheduled to 2 August 2016. The result of 2 August 2016 will be reported in the next Monthly EM&A Report.
- 2.6.3 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1a, KTD2a and KER1a in the reporting month.
- 2.6.4 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- During the reporting month, major dust sources including loading and unloading of C&D wastes, vehicles movement were observed in the site. Non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road, Cheung Yip Street and the Kwun Tong By-pass were observed. The above factors may affect the monitoring results.
- 2.6.6 The weather conditions during the monitoring are provided in **Appendix K**.
- The monitoring data of 24-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in Appendix F.

Table 2.3 Summary of 24-hr TSP Monitoring Results

Parameter	Monitoring Station	Average (µg/m³)	Range (µg/ m³)	Action Level (µg/ m³)	Limit Level (µg/ m³)
24-hr TSP	KTD1a	59	44 – 81	177	
in µg/m <sup>3</sup>	KTD2a	48	22 – 73	157	260
ιτι μg/ττι	KER1a	50	24 – 65	172	

2.6.8 The Event and Action Plan for air quality is given in **Appendix H**.

#### 2.7 Comparison of 24-hr TSP Monitoring Results with EIA Predictions

The monitoring data of 24-hr TSP was compared with the EIA predictions as summarized in Table 2.4.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



Table 2.4 Comparison of 24-hr TSP data with EIA predictions

Monitoring Receiver Reference		Predicted Maximum 24-hour TSP Concentration (µg/m³)	24-hour TSP concentration in July 2016 (µg/m³)	Average 24-hour TSP concentration in July2016 (μg/m³)	
KTD1a	KTD3	126	44 – 81	59	
KTD2a	-	-	22 – 73	48	
KER1a	KTD6	169	24 – 65	50	

Note:

For KTD2a, there was no receiver reference in the EIA report, EIAR-174/2013. Predicted Maximum TSP Concentration extracted from Table 4.14 of EIA Report, EIAR-174/2013.

The 24-hour TSP monitoring results were well below the Predicted Maximum 24-hr TSP concentration in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com.hk



#### 3. **NOISE**

#### 3.1 **Monitoring Requirement**

In accordance with the approved EM&A Manuals, Leg (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

#### 3.2 **Monitoring Equipment**

The sound level meter used in noise monitoring will comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).

Sound level calibrator will be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 - 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0dB.

Measurements shall be recorded to the nearest 0.1dB. This noise monitors are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 on normal weekdays at least once a week when construction activities are underway.

**Table 3.1** summarizes the noise monitoring equipment model being used for this project.

Table 3.1 **Noise Monitoring Equipment** 

Item	Brand	Model	Equipment	Serial Number
1	Casella	CEL-63X Series	Integrating Sound Level Meter	3321823
2	Casella	CEL-63X Series	Integrating Sound Level Meter	3756084
3	Casella	CEL-63X Series	Integrating Sound Level Meter	3756127
4	Casella	CEL-120/1	Calibrator	5230736
5	Casella	CEL-120/1	Calibrator	5230742
6	Casella	CEL-120/1	Calibrator	4358251
7	Smart Sensor	AR816+	Wind Speed Anemometer	MC-A-001

#### 3.3 **Monitoring Parameters and Frequency**

**Table 3.2** presents the noise monitoring parameters and frequencies.

Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring

Parameter	Frequency and Period
LAeq (30min)	At each station at 0700-1900 hours on normal weekdays at a frequency
L10 and L90 will be recorded for reference	of once a week

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Fax Hong Kong. Email : mcl@fugro.com.hk



#### 3.4 **Monitoring Methodology**

The monitoring procedures are as follows:

- The monitoring station is set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground.
- The battery condition is checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time are set as follows:

frequency weighting: A

time weighting: Fast

measurement time: Weekly 30 minutes between 0700-1900 on normal weekdays

- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leg, L10 and L90 are recorded. In addition, site conditions and noise sources are recorded on a standard record sheet.

#### 3.5 Maintenance / Calibration

Maintenance and Calibration procedures are as follows:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.

#### 3.6 **Monitoring Locations**

- According to the EM&A Manual, three noise monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two noise quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 300m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 3.6.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1a) for noise monitoring, they are summarized in **Table 3.3** and shown in **Figure 2**.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com.hk



Table 3.3 **Location of Noise Monitoring Station** 

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1a	Site Boundary at Cheung Yip Street

#### 3.7 **Results and Observations**

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 During the monitoring month, at KTD1a, non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road were observed in the surroundings. At KTD2a, road traffic along the Kwun Tong By-pass was observed. At KER1a, road traffic along Cheung Yip Street was observed. Major noise sources including noise emission from plant & PME and some other construction activities, travel of vehicles, loading and unloading of C&D waste were observed in the site. The above factors may affect the monitoring results.
- No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in Appendix K.
- 3.7.4 The noise monitoring data are summarized in Table 3.4. Detailed monitoring data are presented in Appendix G.

Table 3.4 **Summary of Noise Impact Monitoring Results** 

Time Period		eq (30min) dB(A) (Range) Monitoring Stations		Action Level	Limit Level
	KTD1a	KTD2a	KER1a		
0700-1900 hrs on normal weekdays	62 - 74	58 - 69	68 - 72	When one documented complaint is received	75 dB(A)

Note:

KTD1a: Façade Measurement

KTD2a & KER1a: Free-field measurement (+3dB(A) correction has been applied)

- 3.7.5 No Action / Limit Level exceedance was recorded for construction noise in the reporting month.
- 3.7.6 The Action and Limit Levels for noise impact monitoring have been set are presented in Appendix C.
- 3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

#### 3.8 **Comparison of Noise Monitoring Results with EIA Predictions**

The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**. 3.8.1

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



Table 3.5 **Comparison of Noise Monitoring data with EIA predictions** 

Monitoring Station	Receiver Reference	Maximum Predicted Mitigated Construction Noise Level, dB(A)	Leq <sub>(30min)</sub> dB(A) in July 2016
KTD1a	KTD1	74	62 - 74
KTD2a	KTD2	75	58 - 69
KER1a	KER1	75	68 - 72

Maximum Predicted Mitigated Construction Noise Level extracted from Table 5.13 of EIA Report, EIAR-174/2013.

3.8.2 The impact noise monitoring results in the reporting month did not exceed the Maximum Predicted Mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



#### 4. LANDSCAPE AND VISUAL

#### 4.1 **Audit Requirements**

- 4.1.1 As per the Trunk Road T2 EM&A Manual, the landscape and visual mitigation measures during the construction phase shall be audited by a Registered Landscape Architect, as a member of the Environmental Team, at least once every two weeks to ensure compliance with the intended aims of the measures.
- 4.1.2 According to the Kai Tak Development EM&A Manual, measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures. The progress of the engineering works shall be regularly reviewed onsite to identify the earliest practical opportunities for the landscape works to be undertaken. The ET shall report on the Contractor's compliance on a weekly basis.

#### 4.2 **Results and Observations**

- 4.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, four weekly Landscape and Visual Site audits were carried out on 7, 14, 20 and 28 July 2016 and two of them, 7 and 20 July 2016 were carried out by a Registered Landscape Architect. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- During the Site audit on 7 July 2016, it is observed that open stockpiles at Portion C were not fully covered. The item was rectified by the Contractor and inspected on 14 July 2016.
- 4.2.3 During the Site audit on 20 July 2016, it is observed that open stockpiles at Portion C were not fully covered. The item was rectified by the Contractor and inspected on 28 July 2016.
- Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix H** shall be carried out.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



#### 5. **WASTE MANAGEMENT**

#### 5.1 **Audit Requirements**

- The effective management of waste arising during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor.
- 5.1.2 The audit should look at all aspects of on-site waste management practices including the waste generation, storage, recycling, transport and disposal. The aims of waste audit are:
  - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner;
  - verify the implementation status and evaluate the effectiveness of the mitigation measures; and
  - to encourage the reuse and recycling of material.

#### 5.2 **Results and Observations**

- C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.2.2 The amount of wastes generated by the site activities in the reporting month is shown in Appendix I.
- 5.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



#### 6. SITE INSPECTION

#### 6.1 **Site Inspection**

- Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix J**.
- 6.1.2 In the reporting month, four site inspections were carried out on 7, 14, 20 and 28 July 2016. Two of them, held on 14 and 20 July 2016 were the joint inspections with the IEC, ER, the Contractor and the ET.
- 6.1.3 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.
- 6.1.4 All the follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting month.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



#### 7. **ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE**

#### 7.1 **Environmental Exceedance**

No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1a in the reporting month.

#### 7.2 **Complaints, Notification of Summons and Prosecution**

No complaint, inspection notice, notification of summons or prosecution was received in this reporting month. Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in Appendix L.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



#### 8. **IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES**

#### 8.1 **Implementation Status**

8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in Appendix J. Status of required submission under the EP during the reporting period is summarized in Table 8.1.

Table 8.1 Status of Required Submission under Environmental Permit

Table 0.1	atus of Required Submission under Environmental re	
EP Condition	Submission	Submission Date
EP-337/2009		
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015
Condition 2.4	Design Drawing of the Project	18/12/2015
Condition 2.11	Landscape Mitigation Plan(s)	18/12/2015
Condition 3.3	Monthly EM&A Report (June 2016)	14/7/2016
EP-339/2009/A		
Condition 2.4	Management Organization of Main Construction Companies	18/12/2015
Condition 2.5	Design Drawing of the Project	18/12/2015
Condition 3.3	Monthly EM&A Report (June 2016)	14/7/2016
EP-451/2013		
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015
Condition 2.4	Design Drawing of the Project	18/12/2015
Condition 2.5	Landscape Mitigation Plan(s)	18/12/2015
Condition 2.10	Supplementary Contamination Assessment Report	18/12/2015
Condition 3.3	Baseline Monitoring Report	12/2/2016
Condition 3.4	Monthly EM&A Report (June 2016)	14/7/2016

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



#### 9. **FUTURE KEY ISSUES**

#### 9.1 **Construction Programme for the Next Two Months**

- Carrying out pre-drilling:
- Carrying out pumping test for Supporting Underground Structure (SUS);
- Implementation of Temporary Traffic Arrangement (TTA):
- Temporary diversion of existing Underground Utility (UU) at Zone 1 to Zone 4;
- Setting up temporary barging point;
- Demolition of Radar Tower;
- Setting up stockpiling area at Portion I and K;
- Construction of subway B at Zone 1;
- Construction of H piles at Zone 1 to Zone 4;
- Construction of temporary road at Zone 2, 3 & 4;
- Construction of guide walls and D-walls at Zone 2 & 3;
- Excavation for Supporting Underground Structure (SUS) and erection of Earth Lateral Support (ELS) at Zone 1; and
- Installation of bulkhead wall at Zone 1.

#### **Key Issues for the Coming Month** 9.2

9.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

#### 9.3 **Monitoring Schedules for the Next Three Months**

9.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in Appendix E.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

ilding, Tel : (852)-24508238 rescent, Kwai Fong, Fax : (852)-24508032 Email : mcl@fugro.com.hk



### 10. CONCLUSIONS

- 10.1.1 24-hour TSP impact monitoring and construction noise monitoring were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 10.1.2 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 10.1.3 Four environmental site inspections were carried out in July 2016. Recommendations on mitigation measures on air quality, water quality, noise, waste management and landscape and visual impact were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 10.1.4 Four weekly Landscape and Visual Site audits were carried out on 7, 14, 20 and 28 July 2016 and two of them, 7 and 20 July 2016 were carried out by a Registered Landscape Architect in the reporting month. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 10.1.5 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

# 10.2 Comment and Recommendations

- 10.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 10.2.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

# Air Quality Impact

Open stockpiles shall be covered by unobtrusive sheeting to prevent dust emission.

# Construction Noise Impact

Appropriate noise absorption material shall be used to wrap the breaker machine.

# Water Quality Impact

Surface runoff shall be prevented from entering the discharge channel directly.

### Chemical and Waste Management

- Chemical and Waste Management shall be provided properly.
- Construction waste shall be removed regularly.
- Chemicals and lubricant shall be stored on drip tray properly. The hole of drip tray shall be sealed to prevent leakage of chemicals
- Different types of waste shall be segregated and stored in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



# Landscape and Visual Impact

Open stockpiles shall be covered by unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.

# Permit / Licenses


No specific observation was identified in the reporting month.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Fax Email



Figure 1

**Project General Layout** 



Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk




# Figure 2

**Air and Noise Monitoring Locations** 

上木工程拓展署
Civil Engineering and
Development Department
九龍拓展處
Kowloon Development Office

# AGREEMENT NO. CE 38/2008(HY) KAI TAK DEVELOPMENT - TRUNK ROAD T2 AND INFRASTRUCTURE AT SOUTH APRON - INVESTIGATION, DESIGN AND CONSTRUCTION






土木工程拓展署
Civil Engineering and
Development Department
九龍拓展處
Kowloon Development Office

# AGREEMENT NO. CE 38/2008(HY) KAI TAK DEVELOPMENT - TRUNK ROAD T2 AND INFRASTRUCTURE AT SOUTH APRON - INVESTIGATION, DESIGN AND CONSTRUCTION





Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax Email



Appendix A

**Construction Programme** 

Activity Name	Original Start Duration	Finish	Predecessors	Successors	Total   Float 29	June 2016 05 12 19 26	July 2016	7 24 3	August 2016 September 2016 11 07 14 21 28 04 11 18 25	October 2016   vember 2016   02   09   16   23   30   06
14/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway	1281 04-Jan-16 A				47				1	
ct Key Dates	934 04-Jan-16 A	19-Jul-18			254					4
eral Submission	325 04-Jan-16 A	17-Nov-16			463					Top:
lition Survey & Construction Impact Assessment	75 04-Jan-16 A	21-Mar-16 A								
R-PRE-1200 Submit construction impact assessment report for Zone 1	30 04-Jan-16 A	03-Feb-16 A	K-DR-PRE-1100	K-IM-EXT-1000, K-1A-SV1-2000,						
R-PRE-1300 Submit construction impact assessment report for Zone 2 to 4	30 22-Feb-16 A	21-Mar-16 A	K-DR-PRE-1200	K-IM-PZR-1100, K-1A-SV2-2000,						
ernative Design Submission and Approval	195 26-Jan-16 A	29-Sep-16		V 131 EVE 1100	155					Alternative Design Submission and App
kage B03 : SUS Tunnel box from (CH6+150 to CH6+220)	72 21-Apr-16 A	09-Aug-16			156				Package B03 : SUS Tunnel box from (CH6+15)	0 to CH6+220)
PA-ADS-1000 Prepare & submit DDA drawing (SUS Tunnle box from CH6+150 to CH6+220)	30 21-Apr-16 A	19-May-16 A	K-PK-PCC-1100	K-PA-ADS-1010	è su	ibmit DDA drawing (SUS	Tunnle box from C	H6+150 to Cl	H6+220)	
A-ADS-1010 Engineer's review and comment	21 20-May-16 A	13-Jun-16 A	K-PA-ADS-1000	K-PA-ADS-1020		Engineer's revie	ew and comment			
PA-ADS-1020 Revise & resubmit DDA drawing	21 14-Jun-16 A	19-Jul-16	K-PA-ADS-1010	K-PA-ADS-1030	156	-	T	Revise & rest	ubmit DDA drawing	
PA-ADS-1030 Engineer's review and approval	21 20-Jul-16	09-Aug-16	K-PA-ADS-1020	K-1A-SV1-6400, K-1A-SV1-6600,	156		L-1		Engineer's review and approval	
ckage B05A : SUS D-wall from (CH6+220 to CH6+291)	72 19-Mar-16 A	13-Jul-16		TZ 11 GYZ C000	4		Pack	age B05A : SI	US D-wall from (CH6+220 to CH6+291)	
PA-ADS-1050 Prepare & submit DDA drawing (SUS D-Wall from CH6+220 to CH6+291)	30 19-Mar-16 A	05-May-16 A	K-PK-PCC-1100	K-PA-ADS-1060	\ dr	rawing (SUS D-Wall from	CH6+220 to CH6+	+291)		
PA-ADS-1060 Engineer's review and comment	21 06-May-16 A	26-May-16 A	K-PA-ADS-1050	K-PA-ADS-1070	gine	eer's review and comment				
PA-ADS-1070 Revise & resubmit DDA drawing	21 27-May-16 A	08-Jun-16 A	K-PA-ADS-1060	K-PA-ADS-1080		Revise & resubmit	DDA drawing			
A-ADS-1080 Engineer's review and approval	28 10-Jun-16 A	13-Jul-16	K-PA-ADS-1070	K-1A-SV2-2000	4	l,	Engi	neer's review a	and approval	
ckage B05 : SUS D-wall from (CH6+291 to CH6+568)	186 26-Jan-16 A	20-Jul-16	No. of the last of		16			Package B0	5 : SUS D-wall from (CH6+291 to CH6+568)	
PA-ADS-1100 Prepare & submit DDA drawing (SUS D-Wall from CH6+291 to CH6+568)	30 26-Jan-16 A	26-Feb-16 A	K-PK-PCC-1100	K-PA-ADS-1110						
A-ADS-1110 Engineer's review and comment	21 27-Feb-16 A	24-Mar-16 A	K-PA-ADS-1100	K-PA-ADS-1120						
A-ADS-1120 Revise & resubmit DDA drawing (SUS D-Wall from CH6+291 to CH6+568)	85 25-Mar-16 A	17-Jun-16 A	K-PA-ADS-1110	K-PA-ADS-1130		Revise & re	submit DDA drawi	ing (SUS D-W	Vall from CH6+291 to CH6+568)	
A-ADS-1130 Engineer's review and approval	28 21-Jun-16 A	20-Jul-16	K-PA-ADS-1120	K-1A-SV3-2250	16	-		l.Engineer's r	review and approval	
kage B06 : SUS Top & base slab and intermediate wall from (CH6+220 to CH6+568)	72 20-Jul-16	29-Sep-16			155		,			Package B06 : SUS Top & base slab an
A-ADS-1400 Prepare & submit DDA drawing (SUS Top & Base slab and Intermediate wall from CH6+220 to	30 20-Jul-16	18-Aug-16	K-PK-PCC-1100	K-PA-ADS-1410	155				Prepare & submit DDA drawing (SUS	Top & Base slab and Intermediate wall
CH6+568) A-ADS-1410 Engineer's review and comment	21 19-Aug-16	08-Sep-16	K-PA-ADS-1400	K-PA-ADS-1420	155				Engineer's review	and comment
A-ADS-1420 Revise & resubmit DDA drawing (SUS Top & Base slab and Intermediate wall from CH6+220 to	21 09-Sep-16	29-Sep-16	K-PA-ADS-1410	K-PA-ADS-1430	155					Revise & resubmit DDA drawing (SUS
CH6+568)  gramming / Reporting	236 19-Mar-16 A	11-Oct-16			149					Programming / Reporting
rks Programme	236 19-Mar-16 A	11-Oct-16			149					Works Programme
PA-GSP-4200 Prepare & submit Works Programme	60 19-Mar-16 A	08-Jun-16 A	K-PA-GSP-4100	K-PA-GSP-4300		Prepare & submit V	Vorks Programme			
A-GSP-4300 Acceptance of the Works Programme	21 21-Sep-16	11-Oct-16	K-PA-GSP-4200	K-PK-PCC-1200	149				-	Acceptance of the Works Pro
or Temporary Works Design	251 07-Jan-16 A	17-Nov-16			463					
A-GSP-6800 ELS design of SUS tunnel box from CH6+150 to CH6+220 - vertical members	35 07-Jan-16 A	27-Jul-16		K-PA-GSP-6810,	10			ELS	design of SUS tunnel box from CH6+150 to CH6+220	- vertical members
A-GSP-6810 ELS design of SUS tunnel box, ventilation & service adit from CH6+150 to CH6+220 - horizontal	35 06-May-16 A	27-Jul-16	190	K-1A-SV1-5000 K-1A-SV1-5000,	10			ELS	design of SUS tunnel box, ventilation & service adit fro	om CH6+150 to CH6+220 - horizontal m
members a-GSP-6820 ELS design for construction of SUS from CH6+220 to CH6+568 in Zone 2 to 4 - horizontal	56 19-Aug-16	13-Oct-16	K-PK-PCC-1100	K-1A-SV1-0500 K-1A-SV1-6000	237					ELS design for construction
members -GSP-6850 ELS design for construction of subway B (Bay 1&2)	35 05-Feb-16 A		K-DR-PRE-1200	K-PA-GSP-6860,	13		E	LS design for	r construction of subway B (Bay 1&2)	
				K-4B-BAY-2000,					Deta Deta	Charlest Assessed
Remaining Level & Effort Remaining Work Milestone			3 MF	RP (based	on WP	Rev.1)			Date Revision 30-Jun-16 1	Checked Approved
Actual Work Critical Remaining Work Summary				Page:1	of 6					

		Duratio			Predecessors	Successors		29 05 1	2 19	26 03	10	17	24	31 07 14 21	28 04 11	18 25 02	09 16	23 30
K-PA-GSP-6860	ELS design for construction of subway B (Bay 3&4)	35	15-Sep-16	20-Oct-16	K-PA-GSP-6850	K-4B-BAY-2500	491								-		E	LS design
Z-PA-GSP-6870	Temporary vehicular and pedestrian access for HKCH	35	19-Aug-16	22-Sep-16		K-PA-GSP-7490, K-1A-SV2-6200	73									Temporary v	vehicular and pe	edestrian a
-PA-GSP-6880	Formwork and falsework design for construction of tunnel box structure	35	18-Sep-16	22-Oct-16	K-PK-PCC-1100	K-1A-SV1-6000	228								1			Formwor
-PA-GSP-6940	Temporary work design for demoliton of the existing radar tower	35	09-May-16 A	27-Jul-16	K-PK-PCC-1100	K-02-DRT-1400, K-PA-GSP-9000,	11						Ten	porary work design for (	emoliton of the exis	ting radar tower		
C-PA-GSP-7000	ELS design for construction of DCS	35	19-Aug-16	22-Sep-16	K-PK-PCC-1100	K-PA-GSP-9150, K-03-DCS-1100	169	-								ELS design f	for construction	of DCS
C-PA-GSP-8350	Temporary work design for construction of subway structure	35	31-May-16 A	24-Jul-16	K-PK-PCC-1100	K-4B-BAY-2200, K-4A-BAY-1500	158					-	Tempo	rary work design for con	truction of subway	structure		••••••
C-PA-GSP-8750	Pumping Test for SUS Cofferdam in Zone 1	35	09-Mar-16 A	24-Jul-16	K-PA-GSP-6850	K-PA-GSP-7510, K-1A-SV1-4000,	13			-			Pumpi	ng Test for SUS Cofferda	m in Zone 1			
-PA-GSP-8850	Pumping Test for SUS Cofferdam in Zone 2 to 4	56	22-Sep-16	17-Nov-16	K-PA-GSP-8750	TO DE COD ODEO	88									-		
-PA-GSP-9000	Temporary support for temporary 750mm and 450mm drain pipe in Zone 2	35	28-Jul-16	31-Aug-16	K-PA-GSP-6940	K-PA-TUD-2750, K-PA-GSP-9100,	63						+		Temporary sup	port for temporary	y 750mm and 4	450mm d
-PA-GSP-9100	Temporary support for CLP cable and 300mm gravity pipe in Zone 4	35	28-Jul-16	31-Aug-16	K-PA-GSP-9000	K-PA-GSP-7500, K-PA-TUD-3600	63						+		Temporary sup	port for CLP cable	e and 300mm g	gravity pi
-PA-GSP-9200	Temporary design for diversion of existing 2100mm drain pipe in Zone 4	35	13-Jun-16 A	13-Jul-16	K-PA-GSP-6940	K-PA-TUD-2400, K-PA-GSP-9250	11	-				Temporar	desig	n for diversion of existing	2100mm drain pipe	e in Zone 4		
ajor Constru	ction Works Method Statement	126	22-Mar-16 A	26-Oct-16			360			+	$\dashv$					etion .		─ Majo
-PA-GSP-7140	Method statement of Excavation and ELS for SUS Construction	28	02-May-16 A	20-May-16 A	K-PK-PCC-1100	K-PA-GSP-7145		statement of Ex	cavation a	nd ELS for	susc	onstructi	on					
-PA-GSP-7145	Engineer's comments and approval	28	30-Jun-16	27-Jul-16	K-PA-GSP-7140	K-1A-SV2-6200, K-1A-SV1-6000	315			l.			Eng	ineer's comments and ap	proval			
-PA-GSP-7300	Method statement for Construction of DCS	28	30-Jul-16	26-Aug-16	K-PK-PCC-1100	K-PA-GSP-7305	168							7	lethod statement fo	r Construction of I	DCS	
-PA-GSP-7305	Engineer's comments and approval	28	27-Aug-16	23-Sep-16	K-PA-GSP-7300	K-03-DCS-1100	168									Engineer's c	omments and a	pproval
-PA-GSP-7320	Method statement for Demolition of Rader Tower	28	11-Apr-16 A	09-May-16 A	K-PK-SPD-2300	K-PA-GSP-7325, K-PA-GSP-7340		or Demolition o	f Rader T	ower								
-PA-GSP-7325	Engineer's comments and approval	28	19-May-16 A	20-Jul-16	K-PA-GSP-7320	K-02-DRT-1400	226					Eng	gineer's	comments and approval				
-PA-GSP-7340	Method statement for Demolition of Guard House	28	11-Apr-16 A	09-May-16 A	K-PA-GSP-7320	K-PA-GSP-7345		or Demolition o	f Guard F	louse								
C-PA-GSP-7345	Engineer's comments and approval	28	19-May-16 A	20-Jul-16	K-PA-GSP-7340	K-02-DGH-1500	458					Eng	gineer's	comments and approval				
-PA-GSP-7400	Method statement for Construction of tunnel box structure	28	30-Jun-16	27-Jul-16	K-PK-PCC-1100	K-PA-GSP-7405	287						Met	hod statement for Constr	ction of tunnel box	structure		
-PA-GSP-7405	Engineer's comments and approval	28	28-Jul-16	24-Aug-16	K-PA-GSP-7400	K-1A-SV1-6000	287						-	En	gineer's comments a	nd approval		
-PA-GSP-7480	Method statement for Construction of subway B	28	09-May-16 A	31-May-16 A	K-PK-PCC-1100	K-PA-GSP-7485		Method staten	nent for C	onstruction	of subv	ay B						
-PA-GSP-7485	Engineer's comments and approval	28	30-Jun-16	27-Jul-16	K-PA-GSP-7480	K-4B-BAY-2200	154			L			Eng	ineer's comments and app	roval			
-PA-GSP-7500	Method statement for Erection and Removal of the temporary support for the utilities	28	01-Sep-16	28-Sep-16	K-PA-GSP-9100, K-PA-GSP-9000	K-PA-GSP-7505	63								1	Method	statement for E	Erection a
-PA-GSP-7505	Engineer's comments and approval	28	29-Sep-16	26-Oct-16	K-PA-GSP-7500	K-PA-TUD-2780, K-PA-TUD-3580	63				11							Engir
-PA-GSP-7510	Method statement for pumping test	28	22-Mar-16 A	21-Apr-16 A	K-PA-GSP-8750	K-PA-GSP-7515												
-PA-GSP-7515	Engineer's comments and approval	28	25-May-16 A	20-Jul-16	K-PA-GSP-7510	K-1A-SV1-4000	13					Eng	neer's	comments and approval				
emporary Util	ity Diversion Works	107	03-May-16 A	29-Oct-16			174											Te
emporary Dive	ersion for Watermain Works	83	07-May-16 A	29-Sep-16			198									Tempo	orary Diversion	for Water
aying Proposed (Fres	h) Watermain	83	07-May-16 A	29-Sep-16			198									Laying	g Proposed (Fres	esh) Water
K-PA-TUD-1050	Procurement and delivery watermain material	45	07-May-16 A	30-Jun-16 A		K-PA-TUD-1100, K-PA-TUD-2100,				Procup	rement :	and deliv	ery wat	termain material				
K-PA-TUD-1100	Excavation trench for DN600 MS & DI fresh watermain at subway B & zone 1	30	14-Jul-16	17-Aug-16	K-PA-TUD-1000, K-PA-TUD-1020,	K-PA-TUD-1120, K-PA-TUD-1200,	12				•=			Excavation	n trench for DN600	MS & DI fresh w	atermain at sub	bway B &
K-PA-TUD-1110	Erection temporary support to utilities at zone 1	14	08-Aug-16	23-Aug-16	17 DI TID 1050	K-PA-TUD-1120	204							Ere	tion temporary sup	port to utilities at a	zone 1	
K-PA-TUD-1120	Laying DN600 MS & DI fresh watermain at subway B & zone 1	20	08-Aug-16	30-Aug-16		K-PA-TUD-1150, K-PA-TUD-1170	198							+	Laying DN600 M	IS & DI fresh wat	ermain at subw	ay B & z
K-PA-TUD-1150	DN600 DI connected (X1 and X2)	0		29-Sep-16		K-PA-TUD-1800, K-1A-SV2-2500	198									→ DN600	DI connected (2	(X1 and X
													ш		i I			
Domaini	ng Level of Effort				2 1/1	RP (based o								Date	Revision	i	Checked	Appro

Activity Name	Origina Duratio	n Statt	Finish	Predecessors	Successors	Total Float	29 05 1:	2016	26 03	10 10	17 2	24 31	07 1	4 21	28 04 11 18	25 02	09 16	23 3
PA-TUD-1170 DN600 DI connected (X3)	0		29-Sep-16	K-PA-TUD-1120	K-1A-SV2-2500, K-PA-TUD-1800	198										→ DN600	DI connected	(X3)
PA-TUD-2000 Excavation trench for DN450 DI fresh watermain (buried) at zone 2 to 4	35	30-Jun-16	10-Aug-16	K-PA-GSP-6670, K-PA-TUD-1050	K-PA-TUD-1400, K-PA-TUD-2200,	1							Exca	vation trencl	n for DN450 DI fresh	watermain (bu	ied) at zone 2 t	to 4
PA-TUD-2020 Laying DN450 DI fresh watermain (buried) at zone 2 to 4	40	13-Jul-16	27-Aug-16		K-PA-TTA-5150, K-PA-TUD-2050	1				4				I	aying DN450 DI fres	n watermain (b	uried) at zone 2	2 to 4
PA-TUD-2100 Excavation trench for DN300 DI fresh watermain at zone 4	30	30-Jul-16	02-Sep-16		K-PA-TUD-2120	12						<u>ا</u>			Excavation trencl	ı for DN300 DI	fresh waterma	ain at zon
PA-TUD-2120 Laying DN300 DI fresh watermain at zone 4	40	13-Aug-16	29-Sep-16	K-PA-TUD-1100 K-PA-TUD-2100	K-PA-TUD-2150,	12										Laying	DN300 DI fre	esh waterr
ing Proposed (Salt) Watermain	77	30-Jun-16	29-Sep-16		K-PA-TUD-2500,	198				++		-				Laying	Proposed (Sal	ılt) Watern
PA-TUD-1200 Excavation trench for DN300 MS salt watermain at subway B & zone 1	30	14-Jul-16	17-Aug-16	K-PA-TUD-1100	K-PA-TUD-1220	198				-				Excavation	trench for DN300 M	S salt waterma	n at subway B	3 & zone 1
PA-TUD-1220 Laying DN300 MS salt watermain at subway B & zone 1	20	08-Aug-16	30-Aug-16		K-PA-TUD-1250	198							*[		Laying DN300 MS	salt watermain	at subway B &	& zone 1
PA-TUD-1250 DN300 DI connected (Y1 and Y2)	0	00 11ng 10	29-Sep-16	K-PA-TUD-1220		198											DI connected (	
9300 6		20.7		37		190												
PA-TUD-2200 Excavation trench for DN300 DI salt watermain (buried) at zone 2 to 4		30-Jun-16	10-Aug-16		K-PA-TUD-2300, K-PA-TUD-2220	1							Exca		for DN300 DI salt w			
PA-TUD-2220 Laying DN300 DI salt watermain (buried) at zone 2 to 4	40	13-Jul-16	27-Aug-16	K-PA-TUD-2200	K-PA-TTA-5150, K-PA-TUD-2250,	1								L	aying DN300 DI salt	watermain (bu	ried) at zone 2 t	to 4
PA-TUD-2300 Excavation trench for DN250 DI salt watermain at zone 4	30	29-Jul-16	01-Sep-16	K-PA-TUD-2200	K-PA-TUD-2320	13						•			Excavation trench	for DN250 DI	salt watermain	at zone 4
PA-TUD-2320 Laying DN250 DI salt watermain at zone 4	40	12-Aug-16	28-Sep-16	K-PA-TUD-2300	K-PA-TUD-2340, K-PA-TUD-2350	13										Laying	DN250 DI salt	t waterma
mporary Diversion for Drainage Works	65	03-May-16 A	07-Sep-16			113				++		-			Temporary I	Diversion for Di	ainage Works	1/2
PA-TUD-1400 Construction 900 and 450 M.S pipe and manhole at zone 1	50	03-May-16 A	19-Jul-16	K-PA-TUD-2000	K-PA-TUD-1600, K-PA-TUD-1500	68					Const	ruction 9	00 and 450	M.S pipe an	d manhole at zone 1			
PA-TUD-2400 Diversion of 2100 storm drain at zone 4	40	14-Jul-16	29-Aug-16	K-PA-GSP-6680, K-PA-GSP-9200	K-PA-TUD-3100	9									Diversion of 2100 stor	m drain at zon	e 4	
PA-TUD-2450 Construction 600 rectangular channel (E/B) at zone 3 & 4	65	15-Jun-16 A	07-Sep-16	K-PA-TUD-1000,	K-PA-TUD-2500	113	-	+-							Construction	600 rectangula	r channel (E/B)	i) at zone 3
mporary Diversion for CLP Cable	48	30-Aug-16	27-Oct-16	K-PA-TUD-1020		49								,				Tem
PA-TUD-3300 Trench excavation for cable diversion at zone 4 - stage 1	30	30-Aug-16	05-Oct-16	K-PA-TUD-3100	K-PA-TUD-3400,	22								J*[		т	rench excavatio	ion for cab
PA-TUD-3400 Removal concrete surround for cable diversion at zone 4 - stage 1	30	21-Sep-16	27-Oct-16	K-PA-TUD-3300	K-PA-TUD-3500 K-PA-TUD-3550	49					-				-			Rem
mporary Diversion for Gas Pipe	90	14-Jul-16	29-Oct-16			0				<b> </b>								Ter
PA-TUD-2900 Capping off existing gas main (MP315 & LPB315)		04-Aug-16*	15-Aug-16	K-PA-GSP-6680		0								anning off	existing gas main (MP	315 & LPR314	0	
PA-TUD-3100 Excavation trench for gas pipe diversion at zone 4		14-Jul-16	29-Aug-16		E DA TUD 2200					<b>-</b>					Excavation trench for			
				K-PA-TUD-2400	K-PA-TUD-3200	9									Excavation trench for	gas pipe divers	sion at zone 4	
PA-TUD-3200 Laying gas pipe and connection at zone 4		30-Aug-16	29-Oct-16	K-PA-TUD-3100	K-1A-SV4-2300, K-PA-TUD-4000,	9												La
mporary Diversion for Sewage Rising Main	90	30-Jun-16	17-Oct-16			168											Тетр	iporary Di
PA-TUD-1600 Construction DN750 sewage pipe and manhole - stage 1	90	30-Jun-16	17-Oct-16	K-PA-TUD-1400	K-PA-TUD-1700, K-PA-TUD-2750	68											Cons	struction D
PA-TUD-2750 Construction DN450 sewerage pipe at zone 2 - stage 1	40	16-Jul-16	01-Sep-16	K-PA-GSP-9000, K-PA-TUD-1600	K-PA-TUD-2800	205				-					Construction DN45	0 sewerage pip	e at zone 2 - sta	age 1
nporary Traffic Management	215	22-Feb-16 A	03-Oct-16			33										Ten	porary Traffic	ic Manage
mp Traffic Arrangement Schemes	199	22-Feb-16 A	03-Oct-16			33			-	+	$\dagger \dagger$					Ten	p Traffic Arra	angement
PA-TTA-8050 Submit and approval of TTA schemes-TTA stage 1A for D-wall W/B and End wall	90	22-Feb-16 A	25-May-16 A	K-PA-TTA-8000	K-1A-SV2-4900, K-PA-TTA-5000,	ir	it and approv	aLof TTA s	hemes-TTA	stage 1	A for D-	wall W/	and End v	/all				***************************************
PA-TTA-8100 Submit and approval of TTA schemes-TTA stage 2 for D-wall W/B at Zone 2	90	06-Jul-16	03-Oct-16		K-PA-TTA-8900,	33			-				6			Sub	mit and appro	oval of TT
nstruction of Temporary Road Diversion of Shing Cheong Road (TTA stage 1A)	92	01-Jun-16 A	07-Sep-16	K-PA-TTA-8000	K-PA-TTA-6000,	20		-							Construction	of Temporary	Road Diversion	n of Shing
PA-TTA-5000 Construction of U-channel at zone 4 (CH200 to CH380)	35	01-Jun-16 A	21-Jul-16	K-PA-TTA-8050	K-PA-TTA-5050	13					Cons	trucțion	of U-channe	l at zone 4 (	CH200 to CH380)			
PA-TTA-5050 Construction of concrete payement (CH200 to CH360)	25	23-Jun-16 A	22-Jul-16	K-PA-TTA-5000	K-PA-TTA-5100	13					Con	struction	of concrete	pavement (	CH200 to CH360)			
PA-TTA-5100 Construction of footpath (CH220 to CH360)		12-Jul-16	22-Jul-16	K-PA-TTA-5050		13				-				(CH220 to				******
PA-TTA-5150 Construction of concrete payement (CH60 to CH220)		23-Jul-16				13					-			20	crete pavement (CH6	) to CH220\		
PA-TTA-5150 Construction of concrete pavement (CH60 to CH220)	15	23-JUI-10	09-Aug-16	K-PA-TUD-2220, K-PA-TTA-5100,	K-PA-1 1A-5200	13							Constr	action of con	creie pavement (CH6	0 (0 CH220)		
													-				01	
■ Remaining Level of Effort Remaining Work ♦ Milestone				3 MB	RP (based o	n W	D Doy 1	1					Date	1	Revision		Checked	Appr

ctivity ID Acti	ivity Name	Original Duration	Start	Finish	Predecessors	Successors	Total Float	June 20	16	July 6 03 10	2016	24   3	August 20	16	Septem	nber 2016	Octobe	r 2016   vemt 16   23   30 (220)
K-PA-TTA-5200 Co	nstruction of footpath and U-channel (CH60 to CH220)		10-Aug-16	20-Aug-16	K-PA-TTA-5150	K-PA-TTA-5250, K-PA-TTA-5400	13	25   00   12		5   65   10			-	Constru	ection of footpat	th and U-chann	el (CH60 to CI	(220)
K-PA-TTA-5250 Co	nstruction of concrete pavement (HKCH Access)	3	25-Aug-16	27-Aug-16	K-PA-TTA-5200	K-PA-TTA-5300, K-PA-TTA-5350	13							c	Construction of	concrete pavem	ent (HKCH Ac	cess)
K-PA-TTA-5300 Co	nstruction of footpath (Remaining)	3	29-Aug-16	31-Aug-16	K-PA-TTA-5250	K-PA-TTA-2600, K-PA-TTA-5350	13							5	Construction	of footpath (R	emaining)	
K-PA-TTA-5350 Ins	stallation of street lighting	6	29-Aug-16	03-Sep-16	K-PA-TTA-5250, K-PA-TTA-5300	K-PA-TTA-5450	20							<b>&gt;</b> E	Installatio	on of street ligh	fing	
K-PA-TTA-5400 Se	tup the TTA	12	22-Aug-16	03-Sep-16		K-PA-TTA-5450	20							-	Setup the	TTA		
K-PA-TTA-5450 Ro	ad marking	3	05-Sep-16	07-Sep-16		K-PA-TTA-2000	20								Road.	marking		
Milestones of Ter	nporary Traffic Arrangement	107	11-May-16 A	19-Sep-16	K-PA-TTA-5400		14						-	_		Milestone	s of Temporary	Traffic Arrangem
K-PA-TTA-2000 TT	'A stage 1A - Road diversion at Shing Cheong Road for D-wall W/B and End wall	0	19-Sep-16		K-PA-TTA-5450,	K-1A-SV2-4900	11									→ TTA stag	e 1A - Road div	ersion at Shing Ch
K-PA-TTA-2100 Im	plementation TTA (056B) phase 1 - suspension of 10 carparks at Cheung Yip Street	60	11-May-16 A	10-Jul-16	K-PA-TTA-2300, K-PA-TTA-8050	K-PA-TTA-2200	14			Imp	lementat	ion TTA	(056B) phase 1	- suspensi	on of 10 carpar	ks at Cheung Y	ip Street	
K-PA-TTA-2200 Im	plementation TTA (058A) phase 2 - suspension of 4 carparks at Cheung Yip Street	21	26-Jun-16 A	16-Jul-16	K-PA-TTA-2100	K-PA-TTA-2300	14		-	~	Implen	nentation	TTA (058A) ph	nase 2 - sus	spension of 4 ca	rparks at Cheu	ıng Yip Street	
	plementation TTA (056D) phase 3 - suspension of 10 carparks at Cheung Yip Street		21-Jul-16	19-Sep-16		K-PA-TTA-2400,	14									Implemen	ntation TTA (05	6D) phase 3 - susp
THE OWN CONTROL OF FREE PROPERTY OF THE PROPER	plementation TTA (064) phase 4 - suspension of 10 carparks at Cheung Yip Street		21-Aug-16	18-Sep-16	K-PA-TTA-2300	K-PA-TTA-2000	15							<b>-</b>			•	) phase 4 - suspens
40.000							15										8	e 5 - suspension of
Str	plementation TTA phase 5 - suspension of 5 carparks & 10 motarcycle carparks at Cheung Yip		14-Sep-16	18-Sep-16	K-PA-TTA-2400		10											•
710 40 70 70 70 70 70 70 70 70 70 70 70 70 70	ection of notification sign boards for temporary road diversion		29-Aug-16	15-Sep-16	K-PA-TTA-5300	K-PA-TTA-2000	13							-		Erection of no	ofitication sign I	oards for tempora
Materials Procure	ement (Major Materials)	853	01-Feb-16 A	19-Jul-18			254	54										
ELS struct / wali	ng	360	10-Jun-16 A	04-Jun-17			28											
K-PA-MP-1100 Pla	ace Order	0	10-Jun-16 A		K-PK-PCC-1100	K-PA-MP-1150		Place	Order									
K-PA-MP-1150 Ma	anufacturing & delivery	360	10-Jun-16 A	04-Jun-17	K-PA-MP-1100	K-1A-SV1-5000	28	-										
Steel H-Pile		360	01-Feb-16 A	25-Jan-17			55											
K-PA-MP-1200 Pla	nce Order	0	01-Feb-16 A		K-PK-PCC-1100	K-PA-MP-1250												
K-PA-MP-1250 Ma	anufacturing & delivery	360	01-Feb-16 A	25-Jan-17	K-PA-MP-1200	K-1A-SV1-3000	55											
Chilled Water Pip	pes - DCS	720	30-Jul-16	19-Jul-18			254					1						
K-PA-MP-1300 Pla	ace Order	0	30-Jul-16		K-PK-PCC-1100	K-03-DCS-0950, K-PA-MP-1350	254					Pla	ce Order					
K-PA-MP-1350 Ma	anufacturing & delivery	720	30-Jul-16	19-Jul-18	K-PA-MP-1300	K-03-DCS-1200	254											
Prelimiaries		75	31-May-16 A	10-Aug-16		BARRE	24						Prelimia	ıries				
Barge Loading F	acilities	75	31-May-16 A	10-Aug-16			24		+				Barge L	oading Fa	cilities			
K-DR-PRE-1400 Su	bmit temporary works design and method statement for barging point	35	31-May-16 A	27-Jul-16		K-DR-PRE-1450, K-DR-PRE-1420	25	- 3 WEB (\$100)				Subn	it temporary w	orks desig	n and method s	tatement for ba	arging point	
K-DR-PRE-1420 Pe	rpare and submit of the Marine Department Notice for barging point	40	20-Jun-16 A	29-Jul-16		K-DR-PRE-1450	25		-			Per	pare and submit	t of the Ma	arine Departme	nt Notice for b	arging point	
K-DR-PRE-1450 Se	t up temporary barging point	10	29-Jul-16	10-Aug-16	K-PK-SPD-2200,		21						Set up te	emporary	barging point	***************************************		
K-DR-PRE-1480 OI	peration the barging point	0	10-Aug-16		K-DR-PRE-1450 K-DR-PRE-1450		21						.Operatio	on the bar	ging point			
Instrumentation a	and Monitoring	10	23-Jun-16 A	07-Jul-16			17		,	Instrun	nentation	and Mo	nitoring					
Inclinometer (INC		10	23-Jun-16 A	07-Jul-16			17		-	Inclino	neter (IN	(C)						
	stallation of INC at Zone 1	10	23-Jun-16 A	07-Jul-16	K-1A-SV1-2000,	K-1A-SV1-5000	17			.Installa	tion of II	C at Zo	ne 1					
	rks -Construction of Supporting Underground Structure (Alternative Design)		29-Feb-16 A		K-1A-SV1-2500		111											
	ion Adits from CH6+150 to CH6+220 in Zone 1		29-Feb-16 A	The second second			143									7		SUS and Ventilat
			22-Jun-16 A				11		,				Preparation V	Vorks				(Vanish)
Preparation Wor	KS	54	22-3un-16 A	04-Aug-10		- 3- 3	П						1 reparation v	, ur as				
													Date	Ī	Revis	ion	Chec	ked Approve
Remaining  Actual Wor	Level of Effort Remaining Work Milestone  Critical Remaining Work Summary				3 MR	RP (based o	on W	P Rev.1)					30-Jun-16	1	I/GAI2	IVII	Cilet	Approve
						Page:4	of 6		= > =				<u></u>					

	20 - 20 - 20 - 20 - 20 - 20 - 20 - 20 -	Duration	Start	Finish	Predecessors	Successors	Total	tal June 2016 July 2016 August 2016 September 2016 October 2016 vem aat 29 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11 18 25 02 09 16 23 30
K-1A-SV1-1350	Installation of temporary sheet pile wall at CH6+220		22-Jun-16 A	23-Jul-16	K-1A-SV1-4000, K-1A-SV1-2000	K-1A-SV1-4200, K-1A-SV1-1400	11	
K-1A-SV1-1400	Toe grouting for sheet pile wall	21	12-Jul-16	04-Aug-16		K-1A-SV1-4200	11	11 Coe grouting for sheet pile wall
Construction o	of Temporary D-Wall	36	20-May-16 A	16-Jul-16			10	Construction of Temporary D-Wall
	Toe grouting works	36	20-May-16 A	16 Iul 16	K-1A-SV1-3100,	V 14 SV1 5000	10	Toe grouting works
3000-30-2-34-000-00-00-00-00-00-00-00-00-00-00-00-0		100	0000 0 000 00 00 0000 0000	CHARLES SOC. SCHOOL SAIN	K-1A-SV1-3200	K-1A-3 V 1-3000	10	
Construction o	f Socketed H-Pile	122	29-Feb-16 A	16-Aug-16			18	Construction of Socketed H-Pile
K-1A-SV1-3000	Installation of socketted H-piles for Intermediate Wall	78	29-Feb-16 A	14-Jul-16	K-PA-MP-1250, K-1A-SV1-2000,	K-1A-SV1-4000	46	Installation of socketted H-piles for Intermediate Wall
K-1A-SV1-3100	Installation of socketted H-piles for Eastbound	42	21-Apr-16 A	05-Jul-16	K-1A-SV1-2000	K-1A-SV1-4000, K-1A-SV1-3500,	10	0 Installation of socketted H-piles for Eastbound
K-1A-SV1-3200	Installation of socketted H-piles for Westbound	48	22-Apr-16 A	13-Jul-16	K-1A-SV1-2000	K-1A-SV1-4000,	10	0 Installation of socketted H-piles for Westbound
K-1A-SV1-3300	Loading test for socketted H-Piles	8	06-Aug-16	16-Aug-16	K-1A-SV1-3100,	K-1A-SV1-3300, K-1A-SV1-5050	15	5 Loading test for socketted H-Piles
Oumning Toot		30	22-Jun-16 A	23-Aug-16	K-1A-SV1-3200		0	9 Pumping Test
umping Test				DE R				
K-1A-SV1-4000	Installation of dewatering well, observation well and recharging well in Zone 1	30	22-Jun-16 A	23-Jul-16		K-1A-SV1-4200, K-1A-SV1-1350	11	1 Listallation of dewatering well, observation well and recharging well in Zone 1
K-1A-SV1-4200	Pumping test for excavation in Zone 1	14	08-Aug-16	23-Aug-16	K-1A-SV1-1400, K-1A-SV1-4000,		9	9 Pumping test for excavation in Zone 1
xcavation and	I ELS Construction	76	18-Jul-16	17-Oct-16	Y/ 1 1 CY/1 COOO	EES DE	143	3 Excavation and
K-1A-SV1-5000	Excavation and ELS(S1) to +1,40mPD (CH6+185 to CH6+220)	18	18-Jul-16	06-Aug-16		K-PA-TUD-1110,	9	9 Excavation and ELS(S1) to +1.40mPD (CH6+185 to CH6+220)
K-1A-SV1-5050	Excavation and ELS(S2) to -3.00mPD (CH6+185 to CH6+220)	18	24-Aug-16	13-Sep-16	K-1A-SV1-3300,		9	9 Excavation and ELS(S2) to -3.00mPD (CH6+18:
K-1A-SV1-5100	Excavation and ELS(S3) to -6.50mPD (CH6+185 to CH6+220)	18	14-Sep-16	06-Oct-16	K-1A-SV1-4200, K-1A-SV1-5050	K-1A-SV1-5200	9	9 Excavation and ELS(S3) to
	Excavation and ELS(S2) to -1.15mPD (CH6+150 to CH6+185)		08-Aug-16				142	
				27-Aug-16	K-1A-SV1-5000		143	
K-1A-SV1-5350	Excavation and ELS(S3) to -4.65mPD (CH6+150 to CH6+185)	20	29-Aug-16	21-Sep-16	K-1A-SV1-5300	K-1A-SV1-5400	143	Excavation and ELS(S3) to -4.65mPD (C
K-1A-SV1-5400	Excavation and ELS(S4) to -8.80mPD (CH6+150 to CH6+185)	20	22-Sep-16	17-Oct-16	K-1A-SV1-5350	K-1A-SV1-5450	143	Excavation and
US and Ventila	ation Adits from CH6+220 to CH6+291 in Zone 2	63	31-May-16 A	23-Sep-16			99	SUS and Ventilation Adits from CH6+2
G.I and Pre-dril	Iling Works	30	18-Aug-16	23-Sep-16			99	G.I and Pre-drilling Works
K-1A-SV2-3800	Predrilling works (5 nos) after diversion of CLP cable by other	30	18-Aug-16	23-Sep-16	K-1A-SV3-1150, K-PA-UDN-1200	K-1A-SV2-5000	99	9 Predrilling works (5 nos) after diversion
/B Construction	on of D-Wall	48	31-May-16 A	03-Aug-16	K-PA-UDN-1200		2	Z ' E/B Construction of D Wall
K-1A-SV2-2000	Construction of D-wall eastbound (CH6+247 to CH6+291)	48	31-May-16 A	26-Jul-16	K-1A-SV2-1300,	K-1A-SV3-2200,	2	Construction of D-wall eastbound (CH6+247 to CH6+291)
	Construction of D-wall eastbound (CH6+232 to CH6+241)		18-Jul-16		K-DR-PRE-1300,	K-IM-INC-1100,		2 Construction of D-wall eastbound (CH6+232 to CH6+241)
				03-Aug-16	K-1A-SV2-2000	K-IA-5V3-2250, K-IM-INC-1100		Z Construction of D-wall eastbound (Cho+232 to Cho+241)
US Structure f	from CH6+291 to 6+467 in Zone 3	128	01-Jun-16 A	23-Nov-16			7	
I and Pre-dril	lling Works	48	25-Jun-16 A	18-Aug-16			7	7 G.I and Pre-drilling Works
K-1A-SV3-1150	Predrilling works (15 nos) after diversion of CLP cable by other	48	25-Jun-16 A	18-Aug-16	K-PA-UDN-1200	K-1A-SV4-1200, K-1A-SV3-4200,	7	Predrilling works (15 nos) after diversion of CLP cable by other
/B Construction	on of D-Wall	98	08-Jun-16 A	26-Oct-16		V 11 0V/2 2000	2	E/B Con
K-1A-SV3-2000	Construction of guide wall	65	08-Jun-16 A	08-Aug-16	K-PA-GSP-7125,		21	1 Construction of guide wall
K-1A-SV3-2200	Plant mobilization and set up for D-wall	3	26-Jul-16	29-Jul-16	K-1A-SV3-1100, K-PA-GSP-6790,		6	6. Pant mobilization and set up for D-wall
K-1A-SV3-2250	Construction of D-wall eastbound (CH6+291 to CH6+344)	28	03-Aug-16	05-Sep-16	K-1A-SV2-2000, K-IM-GSM-1200,		2	Construction of D-wall eastbound (CH6+291 to CH6+34
	Construction of D-wall eastbound(CH6+344 to CH6+405)		18-Aug-16		K-IM-PZR-1200,	K-1A-SV3-2400,		2 Construction of D-wall eastbound (CH6+3-
	2.5.130 NHO W 98.5 W MAY WE AMAY 25. WY			21-Sep-16	K-IM-GSM-1200, K-IM-PZR-1200,	K-IM-INC-1200,	2	
	Construction of D-wall eastbound(CH6+405 to CH6+467)		21-Sep-16	26-Oct-16	K-IM-GSM-1200, K-IM-EXT-1200,		2	Construc
Construction o	of Socketed H-Pile	65	01-Jun-16 A	31-Aug-16			1	Construction of Socketed H-Pile
K-1A-SV3-3000	Installation of socketted H-piles (CH6+300 to CH6+310)	18	01-Jun-16 A	22-Jun-16 A	K-PA-ADS-1330	K-1A-SV3-3500, K-1A-SV3-3300	ı	Installation of socketted H-piles (CH6+300 to CH6+310)
			1		1			
Remainir	ng Level of Effort Remaining Work   Milestone				3 MR	P (based o	n W	VP Rev. 1)  Date Revision Checked Approve
Actual W	/ork Critical Remaining Work Summary				J IVIII	(Duben C	AR TY	30-Jun-16   1

in TTA Stage 1A  ide wall  it to 6+568 in Zone 4  13 nos) after diversion of CLP cable by other  3 nos) after road diversion at TTA stage 1A  Pile  etted H-piles(CH6+467 to CH6+500)  etted H-piles(CH6+500 to CH6+550)  of Radar Tower and Guard House  ary scaffolding/proping  os materials  meter room  noval of 13/F to Roof  moval of 11/F to 13/F  on of District Gooling System (Subject to Excision)	50 50 92 44 42 18 83 32 56 109 35 20 40 40 750	20-Jun-16 A  23-Sep-16  23-Sep-16  17-Jun-16 A  18-Aug-16  18-Aug-16  19-Sep-16  17-Jun-16 A  25-Jul-16  16-May-16 A  16-May-16 A  10-Jun-16 A  20-May-16 A  28-Jul-16  13-Sep-16	23-Nov-16 23-Nov-16 12-Oct-16 12-Oct-16 12-Oct-16 12-Oct-16 29-Sep-16 25-Jul-16 29-Sep-16 01-Nov-16 21-Jul-16 13-Jun-16 A	K-PA-ADS-1330  K-1A-SV3-1150  K-1A-SV3-1150  K-1A-SV2-4900  K-1A-SV4-3000  K-1A-SV4-3000  K-02-DRT-1000, K-02-DRT-1100  K-02-DRT-1100	K-1A-SV4-4000  K-1A-SV4-4000  K-1A-SV4-4700  K-1A-SV4-3200, K-1A-SV4-3900  K-1A-SV4-3900, K-1A-SV3-4200, K-1A-SV3-4200, K-1A-SV3-4200, K-02-DRG-1100, K-02-DRT-1400  K-02-DRT-1400  K-02-DRT-1400  K-02-DRT-1500	1 7 7 92 92 92 52 92 1 1 1 1 179 179 185	Removal of as	L.Er		cketted H-piles	s(CH6+467 to CH6-	Constru	H6+380 to CH6	eture from CH re-drilling Works (13 nos) af g works (3 nos)
It to 6+568 in Zone 4  It to 6+568 in Zone 4	50 92 44 42 18 83 32 56 109 109 35 20 40 40 750	23-Sep-16 17-Jun-16 A 18-Aug-16 18-Aug-16 19-Sep-16 17-Jun-16 A 17-Jun-16 A 25-Jul-16 16-May-16 A 16-May-16 A 10-Jun-16 A 20-May-16 A 28-Jul-16	23-Nov-16  12-Oct-16  12-Oct-16  08-Oct-16  12-Oct-16  29-Sep-16  25-Jul-16  29-Sep-16  01-Nov-16  21-Jul-16  13-Jun-16 A  04-Jun-16 A  12-Sep-16  01-Nov-16	K-1A-SV3-1150 K-1A-SV2-4900 K-1A-SV3-3300 K-1A-SV4-3000 K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-325,	K-1A-SV4-4000  K-1A-SV4-4000  K-1A-SV4-4700  K-1A-SV4-3200, K-1A-SV4-3900  K-1A-SV4-3900, K-1A-SV3-4200, K-1A-SV3-4200, K-1A-SV3-4200, K-02-DRG-1100, K-02-DRT-1400  K-02-DRT-1400  K-02-DRT-1400  K-02-DRT-1500	92 1 1 1 179 179		bestos materials			proping	Constru	G.I and Pr Predrilling wo	re-drilling Woorks (13 nos) at g works (3 nos) ed H-Pile
To 6+568 in Zone 4  13 nos) after diversion of CLP cable by other  3 nos) after road diversion at TTA stage 1A  Pile  etted H-piles(CH6+467 to CH6+500)  etted H-piles(CH6+500 to CH6+550)  of Radar Tower and Guard House  ary scaffolding/proping  os materials  meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Cooling System (Subject to Excision)	92 44 42 18 83 32 56 109 35 20 30 40 40	17-Jun-16 A  18-Aug-16  18-Aug-16  19-Sep-16  17-Jun-16 A  17-Jun-16 A  25-Jul-16  16-May-16 A  16-May-16 A  10-Jun-16 A  20-May-16 A  28-Jul-16	12-Oct-16  12-Oct-16  08-Oct-16  12-Oct-16  12-Oct-16  29-Sep-16  25-Jul-16  29-Sep-16  01-Nov-16  21-Jul-16  13-Jun-16 A  04-Jun-16 A  12-Sep-16  01-Nov-16	K-1A-SV3-1150 K-1A-SV2-4900 K-1A-SV3-3300 K-1A-SV4-3000 K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-325,	K-1A-SV4-4000  K-1A-SV4-4000  K-1A-SV4-4700  K-1A-SV4-3200, K-1A-SV4-3900  K-1A-SV4-3900, K-1A-SV3-4200, K-1A-SV3-4200, K-1A-SV3-4200, K-02-DRG-1100, K-02-DRT-1400  K-02-DRT-1400  K-02-DRT-1400  K-02-DRT-1500	92 1 1 1 179 179		bestos materials			proping	Constru	G.I and Pr Predrilling wo	re-drilling We rks (13 nos) a g works (3 nos) ed H-Pile  1 H-piles(CH
13 nos) after diversion of CLP cable by other  3 nos) after road diversion at TTA stage 1A  Pile  etted H-piles(CH6+467 to CH6+500)  etted H-piles(CH6+500 to CH6+550)  of Radar Tower and Guard House  ary scaffolding/proping  as materials  meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Gooling System (Subject to Excision)	18 83 32 56 109 109 35 20 40 40	18-Aug-16  18-Aug-16  19-Sep-16  17-Jun-16 A  17-Jun-16 A  25-Jul-16  16-May-16 A  16-May-16 A  20-May-16 A  20-May-16 A  28-Jul-16	12-Oct-16  08-Oct-16  12-Oct-16  12-Oct-16  29-Sep-16  25-Jul-16  29-Sep-16  01-Nov-16  21-Jul-16  13-Jun-16 A  04-Jun-16 A  12-Sep-16  01-Nov-16	K-1A-SV2-4900  K-1A-SV3-3300  K-1A-SV4-3000  K-02-DRT-1000  K-02-DRT-1100  K-02-DRT-1100  K-02-DRT-1100  K-PA-GSP-6940  K-PA-GSP-3225	K-1A-SV4-4000 K-1A-SV4-4700 K-1A-SV4-3200, K-1A-SV4-3900 K-1A-SV4-3900, K-1A-SV3-4200, K-1A-SV3-4200, K-02-DRG-1100, K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500	92 1 1 1 179 179		bestos materials			proping	Constru	G.I and Pr Predrilling wo	re-drilling Works (13 nos) a g works (3 nos) ed H-Pile  1 H-piles(CHe
3 nos) after road diversion at TTA stage 1A  Pile  etted H-piles(CH6+467 to CH6+500)  etted H-piles(CH6+500 to CH6+550)  of Radar Tower and Guard House  ary scaffolding/proping  os materials  meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Gooling System (Subject to Excision)	42 18 83 32 56 109 109 35 20 30 40 40	18-Aug-16 19-Sep-16 17-Jun-16 A 17-Jun-16 A 25-Jul-16 16-May-16 A 16-May-16 A 10-Jun-16 A 20-May-16 A 28-Jul-16	08-Oct-16  12-Oct-16  29-Sep-16  25-Jul-16  29-Sep-16  01-Nov-16  21-Jul-16  13-Jun-16 A  04-Jun-16 A  12-Sep-16	K-1A-SV2-4900  K-1A-SV3-3300  K-1A-SV4-3000  K-02-DRT-1000  K-02-DRT-1100  K-02-DRT-1100  K-02-DRT-1100  K-PA-GSP-6940  K-PA-GSP-3225	K-1A-SV4-4700  K-1A-SV4-3200, K-1A-SV4-3900 K-1A-SV4-3900, K-1A-SV3-4200, K-1A-SV3-4200, K-02-DRG-1100, K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500	92 1 1 1 179 179		bestos materials			proping	Constru	Predrilling wo	rks (13 nos) a g works (3 nos) ed H-Pile  1 H-piles(CH)
3 nos) after road diversion at TTA stage 1A  Pile  etted H-piles(CH6+467 to CH6+500)  etted H-piles(CH6+500 to CH6+550)  of Radar Tower and Guard House  ary scaffolding/proping  os materials  meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Gooling System (Subject to Excision)	18 83 32 56 109 109 35 20 30 40 40	19-Sep-16  17-Jun-16 A  17-Jun-16 A  25-Jul-16  16-May-16 A  16-May-16 A  10-Jun-16 A  20-May-16 A  28-Jul-16	12-Oct-16  29-Sep-16  25-Jul-16  29-Sep-16  01-Nov-16  01-Nov-16  13-Jun-16 A  04-Jun-16 A  12-Sep-16  01-Nov-16	K-1A-SV2-4900  K-1A-SV3-3300  K-1A-SV4-3000  K-02-DRT-1000  K-02-DRT-1100  K-02-DRT-1100  K-02-DRT-1100  K-PA-GSP-6940  K-PA-GSP-3225	K-1A-SV4-4700  K-1A-SV4-3200, K-1A-SV4-3900 K-1A-SV4-3900, K-1A-SV3-4200, K-1A-SV3-4200, K-02-DRG-1100, K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500	92 1 1 1 179 179		bestos materials			proping	Constru	Predrilling	g works (3 nos ed H-Pile d H-piles(CH6
3 nos) after road diversion at TTA stage 1A  Pile  etted H-piles(CH6+467 to CH6+500)  etted H-piles(CH6+500 to CH6+550)  of Radar Tower and Guard House  ary scaffolding/proping  os materials  meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Gooling System (Subject to Excision)	18 83 32 56 109 109 35 20 30 40 40	19-Sep-16  17-Jun-16 A  17-Jun-16 A  25-Jul-16  16-May-16 A  16-May-16 A  10-Jun-16 A  20-May-16 A  28-Jul-16	12-Oct-16  29-Sep-16  25-Jul-16  29-Sep-16  01-Nov-16  01-Nov-16  13-Jun-16 A  04-Jun-16 A  12-Sep-16  01-Nov-16	K-1A-SV2-4900  K-1A-SV3-3300  K-1A-SV4-3000  K-02-DRT-1000  K-02-DRT-1100  K-02-DRT-1100  K-02-DRT-1100  K-PA-GSP-6940  K-PA-GSP-3225	K-1A-SV4-4700  K-1A-SV4-3200, K-1A-SV4-3900 K-1A-SV4-3900, K-1A-SV3-4200, K-1A-SV3-4200, K-02-DRG-1100, K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500	92 1 1 1 179 179		bestos materials			proping	Constru	Predrilling	g works (3 nos ed H-Pile I H-piles(CH)
etted H-piles(CH6+467 to CH6+500)  etted H-piles(CH6+500 to CH6+550)  of Radar Tower and Guard House  ary scaffolding/proping  os materials  meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Gooling System (Subject to Excision)	83 32 56 109 109 35 20 30 40 40 750	17-Jun-16 A 17-Jun-16 A 25-Jul-16 16-May-16 A 16-May-16 A 10-Jun-16 A 20-May-16 A 28-Jul-16	29-Sep-16 25-Jul-16 29-Sep-16 01-Nov-16 01-Nov-16 13-Jun-16 A 04-Jun-16 A 12-Sep-16 01-Nov-16	K-1A-SV3-3300 K-1A-SV4-3000 K-02-DRT-1000 K-02-DRT-1100 K-02-DRT-1100 K-PA-GSP-6940 K-PA-GSP-3225	K-1A-SV4-3200, K-1A-SV4-3900 K-1A-SV4-3900, K-1A-SV3-4200, K-12-DRG-1100, K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400	1 1 1 179 179 185		bestos materials			proping	+500)	uction of Sockete	ed H-Pile  1 H-piles(CH)
etted H-piles(CH6+467 to CH6+500)  etted H-piles(CH6+500 to CH6+550)  of Radar Tower and Guard House  ary scaffolding/proping  os materials  meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Cooling System (Subject to Excision)	32 56 109 109 35 20 30 40 40	17-Jun-16 A 25-Jul-16 16-May-16 A 16-May-16 A 16-May-16 A 20-May-16 A 28-Jul-16 13-Sep-16	25-Jul-16 29-Sep-16 01-Nov-16 01-Nov-16 21-Jul-16 13-Jun-16 A 04-Jun-16 A 12-Sep-16	K-02-DRT-1000, K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-1100 K-PA-GSP-6940, K-PA-GSP-3225,	K-1A-SV4-3900 K-1A-SV4-3900, K-1A-SV3-4200, K-1A-SV3-4200, K-02-DRG-1100, K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400	179		bestos materials			proping	+500)		d H-piles(CH)
of Radar Tower and Guard House  ary scaffolding/proping  as materials  meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Gooling System (Subject to Excision)	56 109 109 35 20 30 40 40	25-Jul-16 A 16-May-16 A 16-May-16 A 10-Jun-16 A 20-May-16 A 28-Jul-16 13-Sep-16	29-Sep-16  01-Nov-16  01-Nov-16  21-Jul-16  13-Jun-16 A  04-Jun-16 A  12-Sep-16  01-Nov-16	K-02-DRT-1000, K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-1100 K-PA-GSP-6940, K-PA-GSP-3225,	K-1A-SV4-3900 K-1A-SV4-3900, K-1A-SV3-4200, K-12-DRG-1100, K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500	179		bestos materials			proping		ition of socketted	Sect
of Radar Tower and Guard House  ary scaffolding/proping  os materials  meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Cooling System (Subject to Excision)	109 109 35 20 30 40 40	16-May-16 A 16-May-16 A 16-May-16 A 10-Jun-16 A 20-May-16 A 28-Jul-16 13-Sep-16	01-Nov-16 01-Nov-16 21-Jul-16 13-Jun-16 A 04-Jun-16 A 12-Sep-16 01-Nov-16	K-02-DRT-1000, K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-1100 K-PA-GSP-6940, K-PA-GSP-3235,	K-1A-SV3-4200, K-02-DRG-1100, K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500	179		bestos materials	ection of temporar	y scaffolding/		Installa	ation of socketted	Sect
ary scaffolding/proping os materials meter room moval of 13/F to Roof moval of 11/F to 13/F on of District Gooling System (Subject to Excision)	109 35 20 30 40 40	16-May-16 A 16-May-16 A 10-Jun-16 A 20-May-16 A 28-Jul-16 13-Sep-16	01-Nov-16 21-Jul-16 13-Jun-16 A 04-Jun-16 A 12-Sep-16 01-Nov-16	K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-1100 K-PA-GSP-6940, K-PA-GSP-325,	K-02-DRG-1100, K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500	179		bestos materials	ection of temporar	y scaffolding/				
os materials meter room moval of 13/F to Roof moval of 11/F to 13/F on of District Cooling System (Subject to Excision)	35 20 30 40 40 750	16-May-16 A 10-Jun-16 A 20-May-16 A 28-Jul-16 13-Sep-16	21-Jul-16 13-Jun-16 A 04-Jun-16 A 12-Sep-16 01-Nov-16	K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-1100 K-PA-GSP-6940, K-PA-GSP-325,	K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500			bestos materials	ection of temporar	y scaffolding/				Dem
os materials meter room moval of 13/F to Roof moval of 11/F to 13/F on of District Cooling System (Subject to Excision)	20 30 40 40 750	10-Jun-16 A 20-May-16 A 28-Jul-16 13-Sep-16	13-Jun-16 A 04-Jun-16 A 12-Sep-16 01-Nov-16	K-02-DRT-1100 K-02-DRT-1100 K-02-DRT-1100 K-PA-GSP-6940, K-PA-GSP-325,	K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500			bestos materials	ection of temporar	y scaffolding/				
meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Cooling System (Subject to Excision)	30 40 40 750	20-May-16 A 28-Jul-16 13-Sep-16	04-Jun-16 A 12-Sep-16 01-Nov-16	K-02-DRT-1100 K-02-DRT-1100 K-PA-GSP-6940, K-PA-GSP-7325,	K-02-DRT-1400 K-02-DRT-1400 K-02-DRT-1500									
meter room  noval of 13/F to Roof  noval of 11/F to 13/F  on of District Cooling System (Subject to Excision)	30 40 40 750	20-May-16 A 28-Jul-16 13-Sep-16	04-Jun-16 A 12-Sep-16 01-Nov-16	K-02-DRT-1100 K-PA-GSP-6940, K-PA-GSP-7325,	K-02-DRT-1400 K-02-DRT-1500									
noval of 13/F to Roof  noval of 11/F to 13/F  on of District Cooling System (Subject to Excision)	40 40 750	28-Jul-16 13-Sep-16	12-Sep-16 01-Nov-16	K-PA-GSP-6940, K-PA-GSP-7325,	K-02-DRT-1500		Demonium of G/F men	1,000	1 !					
noval of 11/F to 13/F on of District Cooling System (Subject to Excision)	40 750	13-Sep-16	01-Nov-16	K-PA-GSP-7325,		179								_
on of District Cooling System (Subject to Excision)	750	) (Same Sec. 4) (Same							*1		Den	iolition and removal	l of 13/F to Roof	ř.
BEAT TO SET STATE OF THE SECOND		30-Jun-16	20-Jul-18		K-02-DRT-1600	179					<b>-</b>			Den Den
	750					253								
		30-Jun-16	20-Jul-18			253								
it setting out and profile of the DCS pipeline	30	30-Jun-16	30-Jul-16	K-03-DCS-0500	K-03-DCS-0950	253			Perpare and	submit settin	g out and profile of	the DCS pipeline		
delivery of DCS pipe	720	30-Jul-16	20-Jul-18		K-03-DCS-1200	253			L					
ling System	30	30-Aug-16	05-Oct-16	K-03-DCS-0500,		127					<b>V</b>	Co	onstruction of D	istrict Coolin
at Zone 1		30-Aug-16	05-Oct-16			127					<b>,</b>		onstruction of D	
C Washout Pit (CHR5-000)				Y. 1 . CYT1 . 1000	Y CO D CO LLOS	127								
		30-Aug-16	05-Oct-16	K-1A-SV1-4200, K-03-DCS-0500,	K-03-DCS-1100	127						Co	onstruction of D	SC Washout
ion of Subway B (Subject to Excision)	83	27-May-16 A	25-Oct-16			149							,	Section 4B
	83	27-May-16 A	25-Oct-16			149							7	Bay 1 & 2
tpile for Bay 1 and 2	21	27-May-16 A	18-Jun-16 A		K-4B-BAY-2100		Installatio	n of sheetpile for Bay 1 a	nd 2					
.S works of Bay 1 and 2	28	20-Jun-16 A	25-Jul-16	TC 40 0 137 4000	K-4B-BAY-2200	129	L,		Excavation and E	ELS works of	Bay 1 and 2			
se slab at Bay I	12	28-Jul-16	10-Aug-16			127			C.	onstruction of	base slab at Bay 1			
II and top slab at Bay 1	16	11-Aug-16	29-Aug-16	TO DI CION MINE	K-4B-BAY-2350,	127			-	l	Construction.of.w	all and top slab at B	Bay 1	
se slab at Bay 2	12	11-Aug-16	24-Aug-16	K-4B-BAY-2200	K-03-DCS-1050, K-4B-BAY-2350					c	nstruction of base sl	ab at Bay 2		
													ll and ton slak -	ot Roy 2
				K-4B-BAY-2250									•	•
	5	19-Sep-16	23-Sep-16	K-4B-BAY-2350, K-4B-BAY-2250	K-4B-BAY-2450	149					<b>L</b>	Laying water		
and Bay 2)	25	24-Sep-16	25-Oct-16	K-4B-BAY-2400	K-4B-BAY-3100	149					4 4 5 6 7	L-(		Backfilling
n and Protection of Existing Trees	1200	04-Jan-16 A	04-May-19	15000		47								
orks-Preservation and Protection of Existing Trees	1200	04-Jan-16 A	04-May-19		K-PK-SCC-2700	47								
			1	n-ra-PRE-17/0	L									
					ND (	***	D.D. 43		Dat	e	Revision	i T	Checked	Approved
t Remaining Work				3 MF	CP (based o	on W	P Rev.1)		1 11 11 11 11	1.00			000000 000 V 000 V	
1	S works of Bay 1 and 2 e slab at Bay 1 Il and top slab at Bay 1 e slab at Bay 2 Il and top slab at Bay 2 ing and protective screeding (Bay 1 to Bay 2) and Bay 2) I and Protection of Existing Trees	pile for Bay 1 and 2  S works of Bay 1 and 2  e slab at Bay 1  If and top slab at Bay 1  ie slab at Bay 2  If and top slab at Bay 2  If and top slab at Bay 2  If and top slab at Bay 2  If and protective screeding (Bay 1 to Bay 2)  and Bay 2)  S and Protection of Existing Trees  I 200  Remaining Work  Milestone	pile for Bay 1 and 2  21 27-May-16 A  S works of Bay 1 and 2  22 20-Jun-16 A  12 28-Jul-16  Il and top slab at Bay 1  13 11-Aug-16  14 11-Aug-16  Il and top slab at Bay 2  15 11-Aug-16  Il and top slab at Bay 2  16 30-Aug-16  In and protective screeding (Bay 1 to Bay 2)  17 19-Sep-16  18 11 11 11 12 12 13 14 15 15 15 15 15 15 15 15 15 15 15 15 15	S works of Bay 1 and 2  28 20-Jun-16 A 25-Jul-16  28 21-Jun-16 A 25-Jul-16  10 28-Jul-16  10 10-Aug-16  11 and top slab at Bay 1  11 11-Aug-16  29-Aug-16  21 11-Aug-16  24-Aug-16  11 and top slab at Bay 2  12 11-Aug-16  13 0-Aug-16  17-Sep-16  19 Sep-16  23-Sep-16  23-Sep-16  24-Sep-16  25-Oct-16  25 24-Sep-16  25 Oct-16  26 Preservation and Protection of Existing Trees  1200  120	pile for Bay 1 and 2  21 27-May-16 A 18-Jun-16 A K-PA-GSP-6850, K-PA-GSP-6680, K-PA-GSP-6680, K-PA-GSP-6680, K-PA-GSP-6680, K-PA-GSP-6680, K-PA-GSP-6680, K-PA-GSP-6850, K-PA-GSP-6850, K-PA-GSP-6680, K-PA-GSP-6850, K	21   27-May-16 A   18-Jun-16 A   K-PA-GSP-6850, K-4B-BAY-2100   K-PA-GSP-6680, K-4B-BAY-2200   K-4B-BAY-2200   K-4B-BAY-2200   K-4B-BAY-2200   K-4B-BAY-2200   K-4B-BAY-2200   K-4B-BAY-2200   K-4B-BAY-2200, K-4B-BAY-2200, K-4B-BAY-2200, K-4B-BAY-2250, K-4B-BAY-2250   K-4B-BAY-2250   K-4B-BAY-2250   K-4B-BAY-2250   K-4B-BAY-2250   K-4B-BAY-2350, K-4B-BAY-2350, K-4B-BAY-2350   K-4B-BAY-2350	21   27-May-16 A   18-Jun-16 A   K-PA-GSP-6850, K-4B-BAY-2100   K-4B-BAY-2100   K-4B-BAY-2000   129	21 27-May-16 A   18-Jun-16 A   K-PA-GSP-6850, K-4B-BAY-2100   K-PA-GSP-6680, K-PA-BAY-2200   K-PA-BAY-2200, K-PA-BAY-2200, K-PA-BAY-2200, K-PA-BAY-2200, K-PA-BAY-2200, K-PA-BAY-2200, K-PA-BAY-2200, K-PA-BAY-2200, K-PA-BAY-2200, K-PA-BAY-2300, K	21   27-May-16 A   18-Jun-16 A   K-PA-GSP-6850, K-B-BAY-2100   K-B-BAY-2200   129	21   27-May-16 A   18-Jun-16	Pile for Bay 1 and 2   21   27-May-16 A   18-Jun-16 A	21   27-May-16 A   18-Jun-16 A   K-PA-CSP-6890   K-B-BAY-2100   K-B-BAY-2100   K-B-BAY-2100   K-B-BAY-2100   K-B-BAY-2100   K-B-BAY-2200   129   K-B-BAY-2200   120	21   27-May-16A   18-Jun-16A   12-Jun-16A   18-Jun-16A   18-Jun-16A	21   27-May-16 A   18-Jun-16

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Email



Appendix B


**Project Organization Chart** 


The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk







Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Tel Fax Email: mcl@fugro.com.hk



# Appendix C

Action and Limit Levels for Air Quality and Noise

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. Email : mcl@fugro.com.hk



### Action and Limit Levels for 24-hr TSP and 1-hr TSP

Parameter	Monitoring Station	Action Level (μg/m³)	Limit Level (µg/ m³)	
24 br TCD	KTD1a	177		
24-hr TSP (μg/m³)	KTD2a	157	260	
	KER1a	172		
*4 b = TCD	KTD1a	285		
*1-hr TSP	KTD2a	279	500	
(µg/m³)	KER1a	295		

Note:

Action and Limit Levels for Construction Noise, Leq (30min), dB(A)

Time Period	Location	Action	Limit
0700-1900 hrs on normal weekdays	KTD1a KTD2a KER1a	When one documented complaint is received	75 dB(A)

<sup>1-</sup>hr TSP monitoring should be required in case of complaints.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax Email: mcl@fugro.com.hk



# Appendix D

**Calibration Certificates of Monitoring Equipment** 



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

# ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ja Operator		Rootsmeter Orifice I.I	- /	438320 2456	Ta (K) - Pa (mm) -	292 748.03
PLATE OR Run #	VOLUME START (m3) NA NA	VOLUME STOP (m3) NA	DIFF VOLUME (m3) 1.00	DIFF TIME (min) 1.4420 1.0220 0.9130	METER DIFF Hg (mm) 3.2 6.4	ORFICE DIFF H2O (in.)  2.00 4.00 5.00
3 4 5	NA NA NA	NA NA NA	1.00 1.00 1.00	0.8670	8.8 12.7	5.50

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0002 0.9959 0.9938 0.9926 0.9874	0.6936 0.9745 1.0885 1.1449 1.3771	1.4174 2.0045 2.2411 2.3504 2.8347		0.9957 0.9915 0.9893 0.9882 0.9830	0.6905 0.9701 1.0836 1.1398 1.3710	0.8836 1.2496 1.3971 1.4653 1.7672
Qstd slop intercep coefficient	t (b) = ent (r) =	2.07173 -0.01761 0.99996	)	Qa slop intercep coeffici	t (b) =	1.29728 -0.01098 0.99996

# CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa =  $1/m\{[SQRT H2O(Ta/Pa)] - b\}$ 

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

1-15 Kwai Fung Crescent, Kwai Fon Hong Kong. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Next Calibration Date: 17-Jul-16

Location : KTD1a

Model:

Brand:

Tisch

TE-5170

S/N:

Technician: Jimmy Lui

Date of Calibration: 18-Apr-16

CONDITIONS

3478

Sea Level Pressure (hPa):

1001.4

Corrected Pressure (mm Hg):

761

Temperature (°C):

23

Temperature (K):

297

**CALIBRATION ORIFICE** 

Make:

Tisch

Ostd Slope:

2.07173

Model:

TE-5025A 14-Jan-16 Qstd Intercept: Expiry Date: -0.01761

S/N:

Calibration Date:

2456

14-Jan-17

					_
CA	1 11	38	AT	10	NS.

				0,4.0.					
Dista Nis	H2O (L)	H2O (R)	H2O	Qstd	1	IC		LINEAR	
Plate No.	(in)	(in)	(in)	(m³/min)	(chart)	(corrected)	R	EGRESSION	
18	7.50	-4.80	12.300	1.705	64.00	64.15	Slope =	32.1712	
13	6.40	-3.50	9.900	1.531	58.00	58.14	Intercept =	9.1954	
10	5.10	-2.40	7.500	1.333	52.00	52.12	Corr. coeff.:	0.9995	
7	3.80	-1.00	4.800	1.068	44.00	44.10			
5	2.90	-0.10	3.000	0.846	36.00	36.08			
····									

#### Calculations:

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

#### For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

**FLOW RATE CHART** 70.00 60.00 50.00 Actual Chart Response (IC) 40.00 30.00 20.00 10.00 0.00 0.000 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

CHOI KAM HO

**Project Consultant** 

Report Date: 18th April,2016

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hona Kona.

: (852)-24508238 Tel : (852)-24508032 Fax : mcl@fugro.com.hk Email



#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Date of Calibration: 18-Apr-16

Location: KTD2a

Next Calibration Date: 17-Jul-16

Brand: Model:

Tisch

TE-5170

3838

Technician: Jimmy Lui

CONDITIONS

Sea Level Pressure (hPa):

1001.4

Corrected Pressure (mm Hg):

761

Temperature (°C):

23

Temperature (K):

297

**CALIBRATION ORIFICE** 

Make:

Tisch

S/N:

**Qstd Slope:** 

2.07173

Model:

TE-5025A

**Qstd Intercept:** 

-0.01761

Calibration Date:

14-Jan-16

Expiry Date:

14-Jan-17

S/N:

2456

				CALIDI	AHUNS			
Di-1- N-	H2O (L)	H2O (R)	H2O	Qstd	I	IC	LINEAR	
Plate No.	(in)	(in)	(in)	(m³/min)	(chart)	(corrected)	REGRESSION	
18	7.20	-4.60	11.800	1.670	51.00	51.12	Slope = 28.4227	
13	6.00	-3.40	9.400	1.492	44.00	44.10	Intercept = 2.7436	
10	4.90	-2.30	7.200	1.307	40.00	40.09	Corr. coeff.: 0.9960	
7	3.70	-1.00	4.700	1.057	32.00	32.07		
5	2.80	-0.10	2.900	0.832	27.00	27.06		

CALIDDATIONS

#### Calculations:

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

# For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

= chart response

Tay = daily average temperature

Pav = daily average pressure

**FLOW RATE CHART** 60.00 50.00 Actual Chart Response (IC) 40.00 30.00 20.00 10.00 0.00 2.000 1.000 1.500 0.000 0.500 Standard Flow Rate (m3/min)

**CHOI KAM HO Project Consultant** 

18<sup>th</sup> April, 2016 Report Date:

Room 723 & 725, 7/F, Black B. Profit Industrial Building.

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com.hk MateriaLah

#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

3482

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Date of Calibration: 18-Apr-16

Location: KER1a

Next Calibration Date: 17-Jul-16

Brand:

Tisch

Model:

TE-5170

Technician: Jimmy Lui

CONDITIONS

Sea Level Pressure (hPa):

1001.4

Corrected Pressure (mm Hg):

761

Temperature (°C):

Temperature (K):

23

297

**CALIBRATION ORIFICE** 

Make:

Tisch

S/N:

**Qstd Slope:** 

2.07173

Model:

TE-5025A 14-Jan-16 **Qstd Intercept:** Expiry Date: -0.01761

Calibration Date:

14-Jan-17

S/N:

2456

CALIBRATIONS

			CALIDA	AHUNS				
H2O (L)	H2O (R)	H2O	Qstd		IC		LINEAR	
(in)	(in)	(in)	(m³/min)	(chart)	(corrected)	F	REGRESSION	
12.00	2.00	10.000	1.538	60.00	60.14	Slope =	38.0025	
11.40	2.30	9.100	1.468	58.00	58.14	Intercept =	1.6770	
10.50	3.50	7.000	1.289	50.00	50.12	Corr. coeff.	0.9979	
9.00	4.50	4.500	1.035	40.00	40.09			
8.20	5.30	2.900	0.832	34.00	34.08			l

## 5 Calculations:

Plate No.

18 13

10

7

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

# For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

1 = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART 70.00 60.00 50.00 Actual Chart Response (IC) 40.00 30.00 20.00 10.00 0.00 1.500 2.000 0.000 0.500 1.000 Standard Flow Rate (m3/min)



**CHOI KAM HO** 

**Project Consultant** 

Report Date:

18<sup>th</sup> April,2016

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong.

: (852)-24508238 : (852)-24508032 Tel Fax : mcl@fugro.com.hk Email



### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Date of Calibration: 15-Jul-16

Next Calibration Date: 14-Oct-16

Technician: Jimmy Lui

Location: KTD1a

Brand:

Tisch

Model:

TE-5170

CONDITIONS

3478

Sea Level Pressure (hPa):

1000.7

Corrected Pressure (mm Hg):

751

Temperature (°C):

30

Temperature (K):

303

CALIBRATION ORIFICE

CALIDDATIONS

43.00

34.00

Make:

Tisch

S/N:

Qstd Slope:

2.07173

Model:

H20 (R)

(in)

-3.70 -2.60

-1.20

-0.30

0.50

TE-5025A

**Qstd Intercept:** 

-0.01761

Calibration Date:

14-Jan-16

1.051

0.805

Expiry Date:

14-Jan-17

S/N:

2456

H20

(in) 11.700

9.600

7.200

4.800

2.800

CALIBR	AHUN5				
Qstd	I	IC		LINEAR	
 (m³/min)	(chart)	(corrected)	F	REGRESSION	
1.636	63.00	62.11	Slope =	33.8847	
1.483	57.00	56.19	Intercept =	6.4726	
1.285	51.00	50.28	Corr. coeff.:	0.9995	

42.39

33.52

# 5 Calculations:

Plate No.

18

13

10

7

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

H2O (L)

(in)

8.00

7.00

6.00

4.50

3.30

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

# For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

= chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART 70.00 60.00 50.00 Actual Chart Response (IC) 40.00 30.00 20.00 10.00 0.00 0.000 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

**CHOI KAM HO** 

**Project Consultant** 

Report Date: 15<sup>th</sup> July,2016

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong.

: (852)-24508238 Tel Fax Email

: (852)-24508032 : mcl@fugro.com.hk



# TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Location: KTD2a

Brand: Model:

Tisch

TE-5170

S/N:

3838

Date of Calibration: 15-Jul-16

Next Calibration Date: 14-Oct-16

Technician: Jimmy Lui

CONDITIONS

Sea Level Pressure (hPa):

1000.7

Corrected Pressure (mm Hg):

751

Temperature (°C):

30

Temperature (K):

303

**CALIBRATION ORIFICE** 

Make:

Tisch

**Qstd Slope:** 

2.07173

Model:

TE-5025A 14-Jan-16 Ostd Intercept:

-0.01761

Calibration Date:

Expiry Date:

14-Jan-17

S/N:

2456

		<u> </u>		CALIBR	ATIONS				
	H2O (L)	H2O (R)	H2O	Qstd	I	IC		LINEAR	
Plate No.	(in)	(in)	(in)	(m³/min)	(chart)	(corrected)	R	EGRESSION	
18	6.30	-3.00	9,300	1.460	54.00	53.23	Slope =	34.5994	
13	5.80	-2.80	8.600	1.404	51.00	50.28	Intercept =	2.2156	
10	4.30	-1.80	6.100	1.184	44.00	43.38	Corr. coeff.:	0.9984	
7	3.80	0.30	3.500	0.899	33.00	32.53			
5	3.10	0.70	2.400	0.746	29.00	28.59			

# Calculations:

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Ostd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

# For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART 60.00 50.00 Actual Chart Response (IC) 40.00 30.00 20.00 10.00 0.00 2.000 1.500 0.500 1.000 0.000 Standard Flow Rate (m³/min)



**CHOI KAM HO** Project Consultant Report Date: 15<sup>th</sup> July, 2016

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

Hona Kona.

: (852)-24508238 Tel : (852)-24508032 Fax : mcl@fugro.com.hk Email



# TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Date of Calibration: 15-Jul-16

Location: KER1a

Next Calibration Date: 14-Oct-16

Brand:

Tisch

Model:

TE-5170

3482

Technician: Jimmy Lui

CONDITIONS

Sea Level Pressure (hPa):

1000.7

Corrected Pressure (mm Hg):

751

Temperature (°C):

30

Temperature (K):

303

CALIBRATION ORIFICE

Make:

Tisch

S/N:

**Qstd Slope:** 

2.07173

Model:

TE-5025A

**Qstd Intercept:** 

-0.01761

Calibration Date:

14-Jan-16

Expiry Date:

14-Jan-17

S/N:

2456

	CALIBRATIONS											
DI-1- N-	H2O (L)	H2O (R)	H2O	Qstd	1	IC		LINEAR				
Plate No.	(in)	(in)	(in)	(m³/min)	(chart)	(corrected)	F	REGRESSION				
18	10.00	2.50	7.500	1.312	59.00	58.16	Slope =	33.6133				
13	9.70	2.80	6.900	1.258	57.00	56.19	Intercept =	13.9943				
10	8.70	4.00	4.700	1.040	50.00	49.29	Corr. coeff.	0.9993				
7	7.80	5.00	2.800	0.805	41.00	40.42						
5	7.20	5.80	1.400	0.572	34.00	33.52						

#### Calculations:

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

# For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART 70.00 60.00 50.00 Actual Chart Response (IC) 40.00 30.00 20.00 10.00 0.00 0.000 0.500 1.000 1.500 Standard Flow Rate (m3/min)



Report Date: 15<sup>th</sup> July,2016

**CHOI KAM HO** Project Consultant

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail: matlab@fugro.com Website: www.materialab.com



Report No.: 161966CA161195

Page 1 of 1

# CALIBRATION CERTIFICATE OF ANEMOMETER

### **Client Supplied Information**

Client: Materialab Consultants Ltd.

Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T. Address:

Project: Calibration Services

#### **Details of Unit Under Test, UUT**

Description

Anemometer

Manufacturer:

**Smart Sensor** 

Model No.

AR816+

Equipment ID.:

MC-A-001

Next Calibration Date:

05-Jun-2017

#### **Laboratory Information**

Details of Reference Equipment -

Description

Reference Anemometer

Equipment ID.:

R-101-4

**Date of Calibration** 

06-Jun-2016

Ambient Temperature

21 °C

Calibration Location :

Calibration Laboratory of MateriaLab

Method Used: By direct Comparison

#### **Calibration Results:**

Reference Reading	UUT Reading	Error
(m/s)	(m/s)	(m/s)
0.00	0.0	0.00
0.99	1.0	+0.01
2.02	2.0	-0.02
5.00	5.0	0.00
9.98	9.9	-0.08

#### Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.

CA-R-297 (22/07/2009)

Date: 7-6-2016 Certified by: \_\_\_\_\_ Chan Chun Wai (Manager)

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel: +852 2450 8233 Fax: +852 2450 6138 E-mail: matlab@fugro.com.hk Website: www.materialab.com.hk



Page 1 of 1

Report no.: 940891CA160442(1)

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client: Fugro Technical Services Ltd.

Project: Calibration Services

**Client Supplied Information** 

Details of Unit Under Test, UUT

Description

Sound Calibrator

Manufacturer

Casella (Model no. CEL-120/1)

Serial No.

5230742

Next Calibration Date

02-Mar-2017

Specification Limit

±0.5dB

**Laboratory Information** 

Description

Reference Sound Level Meter

Equipment ID.

R-119-1

Date of Calibration:

03-Mar-2016

Ambient Temperature: 21

21 °C

Calibration Location:

Calibration Laboratory of MateriaLab

Method Used

By direct comparison

#### Calibration Results:

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)		
94dB	-0.1 dB	±0.5dB		
114dB	-0.3 dB	10.500		

#### Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with specification limit.

Checked by:

Date: 43.001%

Certified by

Date:

07 MAR 2016

Kwok Chi Wa (Assistant Manager)

Fugro Development Centre. 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

: +852 2450 8233 Fax : +852 2450 6138 E-mail: matlab@fugro.com Website: www.materialab.com



Report no.: 161966CA160797

Page 1 of 1

# CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client: MateriaLab Consultants Ltd.

Address: Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project: Calibration Services

### **Client Supplied Information**

Details of Unit Under Test, UUT

Description

Sound Calibrator

Manufacturer

Casella (Model no. CEL-120/1)

Serial No.

5230736

**Next Calibration Date** 

20-Apr-2017

Specification Limit

±0.5dB

#### **Laboratory Information**

Description

Reference Sound Level Meter

Equipment ID. :

R-119-1

Date of Calibration:

21-Apr-2016

Ambient Temperature: 21

°C

Calibration Location:

Calibration Laboratory of MateriaLab

Method Used

By direct comparison

#### Calibration Results:

Parameters (Setting of UUT)	Mean of Measured value	Specification Limit(dB)		
94dB	93.9 dB	±0.5dB		
114dB	114.1 dB	±0.3dB		

#### Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with specification limit.

Date: 7 6-72-16 Certified by

Date:

2 2 APR 2016

CA-R-297 (22/07/2009)

Kwok Chi Wa (Assistant Manager)



#### Certificate of Conformance and Calibration for

# **CEL-120 Acoustic Calibrator**

Applicable Standards :-IEC 60942: 2003 & ANSI S1.40: 2006

CEL-120/1 Class 1

CEL-120/2 Class 2

Serial No: 4358251

Firmware: 03

Temperature: 22.0 °C Pressure: 999.5 mb %RH 55.0

Frequency = $1.00$ kHz $\pm$ 2Hz T.H.D. = $< 1\%$	Calibration Level
SPL @ 114.0dB Setting	113.99 dB
SPL @ 94.0dB Setting	93-92 dB/N.A

Engineer: - W- Durces Date: 12 MAY 2016

Company test equipment and acoustic working standards, used for conformance testing, are subject to periodic calibration, traceable to UK national standards, in accordance with the company's ISO9001 Quality System.

DECLARATION OF CONFORMITY

This certificate confirms that the instrument specified above has been produced and tested to comply with the manufacturer's published specifications and the relevant European Community CE directives.

Casella CEL ( U.K. ),
Regent House, Wolseley Road, Kempston, Bedford. MK42 7JY
Phone: +44 (0) 1234 844100 Fax: +44 (0) 1234 841490
E-mail: info@casellace.om
Web: www.casellameasurement.com

198032A-01



# Certificate of Conformity and Calibration

Instrument Model:- CEL-633A

Serial Number 3756127 Firmware revision V129-09

Microphone Type:- CEL-251 Preamplifier Type:- CEL-495
Serial Number 1231 Serial Number 003036

Instrument Class/Type:- 1

#### Applicable standards:-

IEC 61672: 2002 / EN 60651 (Electroacoustics - Sound Level Meters)
IEC 60651 1979 (Sound Level Meters), ANSI S1.4: 1983 (Specifications For Sound Level Meters)

Note:- The test sequences performed in this report are in accordance with the current Sound level meter Standard - IEC61672. The combination of tests performed are considered to confirm the products electro-acoustic performance to all applicable standards including superceeded Sound Level Meter Standards - IEC60651 and IEC60804.

Test Conditions:- 25 °C Test Engineer:- Millie Duncan February 2, 2016

1010 mBar



#### Declaration of conformity:-

This test certificate confirms that the instrument specified above has been successfully tested to comply with the manufacturer's published specifications. Tests are performed using equipment traceable to national standards in accordance with Casella's ISO 9001:2008 quality procedures. This product is certified as being compliant to the requirements of the CE Directive.


#### Test Summary:-

All Tests Pass Self Generated Noise Test All Tests Pass Electrical Signal Test Of Frequency Weightings All Tests Pass Frequency & Time Weightings At 1 kHz **All Tests Pass** Level Linearity On The Reference Level Range **All Tests Pass** Toneburst Response Test **All Tests Pass** C-peak Sound Levels **All Tests Pass** Overload Indication **All Tests Pass** Acoustic Tests

# Combined Electro-Acoustic Frequency Response - A Weighted

Combined Electro-Acoustic Frequency Response - A Weighted (IEC 61672-3:2006)

The following A-Weighted frequency response graph shows this instruments overall frequency response based upon the application of multi-frequency pressure field calibrations. The microphones Pressure to Free field correction coefficients are applied to pressure response. Reference level taken at 1kHz.



Casella CEL Regen House, Wolseley Road, Kempston, Bedford MK42 7JY

Phone: +44(0) 1234 844100 Fax: +44(0) 1234 841490

E-mail: info@casellameasurement.com Web: www.casellameasurement.com Casella CEL, Inc. a subsidiary of IDEAL Industries, Inc. 415 Lawrence Bell Drive

415 Lawrence Bell Drive Unit 4 Buffalo, NY 14221

Toll Free. (800) 366-2966

Tel: (603) 672-0031 Fax: (603) 672-8053

E-mail: info@casellausa.com Web: www.casellausa.com



# Certificate of Conformity and Calibration

Instrument Model:-

CEL-633A

Serial Number Firmware revision 3756084 V129-09

Microphone Type:-

**CEL-251** 

Preamplifier Type:-Serial Number

CFI -495 003538

Serial Number

1257

1

#### Applicable standards:-

Instrument Class/Type:-

IEC 61672: 2002 / EN 60651 (Electroacoustics - Sound Level Meters)

IEC 60651 1979 (Sound Level Meters), ANSI S1.4: 1983 (Specifications For Sound Level Meters)

Note:- The test sequences performed in this report are in accordance with the current Sound level meter Standard - IEC61672. The combination of tests performed are considered to confirm the products electro-acoustic performance to all applicable standards including superceeded Sound Level Meter Standards - IEC60651 and IEC60804.

**Test Conditions:-**

25 °C 52 %RH

Test Engineer:-Date of Issue:-

Millie Duncan

1010 mBar

February 2, 2016

#### Declaration of conformity:-

This test certificate confirms that the instrument specified above has been successfully tested to comply with the manufacturer's published specifications. Tests are performed using equipment traceable to national standards in accordance with Casella's ISO 9001:2008 quality procedures. This product is certified as being compliant to the requirements of the CE Directive.


#### Test Summary:-

**All Tests Pass** Self Generated Noise Test All Tests Pass Electrical Signal Test Of Frequency Weightings All Tests Pass Frequency & Time Weightings At 1 kHz **All Tests Pass** Level Linearity On The Reference Level Range All Tests Pass Toneburst Response Test **All Tests Pass** C-peak Sound Levels **All Tests Pass** Overload Indication All Tests Pass Acoustic Tests

# Combined Electro-Acoustic Frequency Response - A Weighted

Combined Electro-Acoustic Frequency Response - A Weighted (IEC 61672-3:2006)

The following A-Weighted frequency response graph shows this instruments overall frequency response based upon the application of multi-frequency pressure field calibrations. The microphones Pressure to Free field correction coefficients are applied to pressure response. Reference level taken at 1kHz.



Casella CEL Regen House, Wolseley Road, Kempston, Bedford MK42 7JY

Phone: +44(0) 1234 844100

Fax: +44(0) 1234 841490 E-mail: info@casellameasurement.com www.casellameasurement.com

Casella CEL. Inc. a subsidiary of IDEAL Industries, Inc.

415 Lawrence Bell Drive

Buffaln NY 14221

Toll Free. (800) 366-2966 Tel: (603) 672-0031 Fax: (603) 672-8053

E-mail: info@casellausa.com www.casellausa.com

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel · ±852 2450 8233 Fax : +852 2450 6138 E-mail: matlab@fugro.com.hk Website: www.materialab.com.hk



Report no.: 940891CA152019(1)

Page 1 of 1

# CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client: Fugro Technical Services Ltd.

Project: Calibration Services

# Client Supplied Information

Details of Unit Under Test, UUT

Description

Sound Level Meter

Manufacturer

Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))

Serial No.

3321823 (meter), 2058 (microphone), 001598 (Preamplifier))

Next Calibration Date :

14-Oct-2016

Specification Limit

EN 60651: 1994 Type 1

# Laboratory Information

Description

B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID. :

R-108-1

Date of Calibration:

15-Oct-2015

Ambient Temperature :

°C

Calibration Location:

Calibration Laboratory of MateriaLab

Method Used

By direct comparison

#### Calibration Results:

Parame	ters	Mean Value (dB)	Specification Limit(dB)						
	4000Hz	0.6	2.0	to	0.0				
	2000Hz	1.1	2.2	to	0.2				
A	1000Hz	0.0	1.0	to	-1.0				
A-weighing frequency	500Hz	-3.2	-3.2 -2.2 to						
response	250Hz	-8.6	-7.6	to	-9.6				
	125Hz	-16.0	-15.1	to	-17.1				
	63Hz	-26.0	-24.7	to	-27.7				
	31.5Hz	-38.9	-37.9	to	-40.9				
Differential level	94dB-104dB	0.0	± 0.4						
linearity	104dB-114dB	0.1	± 0.4						

#### Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does comply with EN 60651: 1994 Type 1 sound level meter for the above measurement.

Checked by: CA-R-297 (22/07/2009)

Date:

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com.hk



# Appendix E

**Environmental Monitoring Schedule** 

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (
1-15 Kwai Fung Crescent, Kwai Fong, Fax : (
Hong Kong. Email : r

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project: KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

**Impact Monitoring Schedule (July 2016)** 

Sun	Mon	Tue	Wed	Thur	Fri	Sat
					1 July 2016	2
3	4	5	6 TSP Monitoring Noise Monitoring	7	8	9
10	11	12 TSP Monitoring Noise Monitoring	13	14	15	16
17	18 TSP Monitoring Noise Monitoring	19	20	21	22	23 TSP Monitoring Noise Monitoring
24	25	26	27	28	29* TSP Monitoring Noise Monitoring	30
31						

- 1. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1a: Site Boundary at Cheung Yip Street
- 2. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 3. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.
- 4. The 24-hr TSP monitoring at KTD 1a on 29 July 2016 was postponed due to the insufficient power supply and rescheduled to 2 August 2016.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 Tel : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Email : mcl@fugro.com.hk Hong Kong.



KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the **Project: Southern Part of the Former Runway** 

Impact Monitoring Schedule (August 2016)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
	1 August 2016	2* TSP Monitoring at KTD 1a	3	4 TSP Monitoring Noise Monitoring	5	6
7	8	9	10 TSP Monitoring Noise Monitoring	11	12	13
14	15	16 TSP Monitoring Noise Monitoring	17	18	19	20
21	22 TSP Monitoring Noise Monitoring	23	24	25	26	27 TSP Monitoring Noise Monitoring
28	29	30	31			

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1a: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- Noise Monitoring: Leg (30 min) between 0700 and 1900 hours.
- 5. The 24-hr TSP monitoring at KTD 1a on 29 July 2016 was postponed due to the insufficient power supply and rescheduled to 2 August 2016.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508032 Fax Hong Kong. Email: mcl@fugro.com.hk



**Project:** KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the **Southern Part of the Former Runway** 

Impact Monitoring Schedule (September 2016)

: (852)-24508238

Sun	Mon	Tue	Wed	Thur	Fri	Sat
				1 September 2016	2 TSP Monitoring Noise Monitoring	3
4	5	6	7	8 TSP Monitoring Noise Monitoring	9	10
11	12	13	14 TSP Monitoring Noise Monitoring	15	16	17
18	19	20 TSP Monitoring Noise Monitoring	21	22	23	24
25	26 TSP Monitoring Noise Monitoring	27	28	29	30 TSP Monitoring Noise Monitoring	

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1a: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project: KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

**Impact Monitoring Schedule (October 2016)** 

Sun	Mon	Tue	Wed	Thur	Fri	Sat
						1 October 2016
2	3	4	5	6 TSP Monitoring Noise Monitoring	7	8
9	10	11	12 TSP Monitoring Noise Monitoring	13	14	15
16	17	18 TSP Monitoring Noise Monitoring	19	20	21	22
23	24 TSP Monitoring Noise Monitoring	25	26	27	28	29 TSP Monitoring Noise Monitoring
30	31					

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1a: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com.hk Email



# Appendix F

**Air Quality Monitoring Data** 

# 24-hour TSP Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

KTD1a - Centre of Excellence in Paediatrics (Children's Hospital)

Start Date	Weather	Air Temperature	Atmospheric Pressure, Pa	Filter VV			articulate Sampling reight (g) Time(hrs)		Rate min.)	Average flow	Total volume	Conc. (ug/m³)	Action Level	Limit Level
	Condition	(K)	(mmHg)	Initial	Final		Tillie(Tills)	Initial	Final	(m³/min.)	(m <sup>3)</sup>	(ug/III )	(ug/m <sup>3</sup> )	(ug/m <sup>3</sup> )
6-Jul-16	Cloudy	303.2	754.4	2.7260	2.8399	0.1139	24	1.43	1.45	1.44	2077.9	55		
12-Jul-16	Cloudy	301.1	752.9	2.7367	2.8010	0.0643	24	1.10	1.11	1.11	1452.7	44	177	260
18-Jul-16	Fine	303.4	755.7	2.7665	2.9002	0.1337	24	1.13	1.14	1.14	1646.2	81	177	200
23-Jul-16	Fine	303.0	756.7	2.7524	2.8384	0.0860	24	1.04	1.08	1.06	1524.8	56		
Note:											Min	44		
The 24-hr TSP monitoring at KTD 1a on 29 July 2016 was postponed due to the insufficient power supply and rescheduled to Max 81														
2 August 20	)16.										Average	59		

KTD2a - G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

KTDZa - GNC Zone next to Kwan Tong Bypass (Latare Hospital at Site 301)														
	Weather	Air	Atmospheric	Filter W	Filter Weight (g)		e Sampling	Flow Rate		Average	Total	Conc.	Action	Limit
Start Date		Temperature	Pressure, Pa		9 (9)	weight (g)	. 0	(m <sup>o</sup> /min )		flow	volume	(ug/m <sup>3</sup> )	Level	Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	111110(1113)	Initial	Final	(m³/min.)	(m <sup>3)</sup>	(ug/III )	(ug/m <sup>3</sup> )	(ug/m <sup>3</sup> )
6-Jul-16	Cloudy	303.2	754.4	2.7417	2.8462	0.1045	24	1.36	1.38	1.37	1975.8	53		
12-Jul-16	Cloudy	301.1	752.9	2.7488	2.7914	0.0426	24	1.37	1.38	1.37	1978.4	22		
18-Jul-16	Fine	303.4	755.7	2.7681	2.8734	0.1053	24	1.50	1.52	1.51	2177.8	48	157	260
23-Jul-16	Fine	303.0	756.7	2.7491	2.8454	0.0963	24	1.50	1.52	1.51	2179.4	44		
29-Jul-16	Fine	303.3	756.4	2.8030	2.9705	0.1675	24	1.57	1.59	1.58	2279.3	73		
											Min	22		
											Max	73		
											Average	48		

**KER1a - Site Boundary at Cheung Yip Street** 


KEIK Ia - OI	ter la - one boundary at oneuing Tip offeet													
	Weather	Air	Atmospheric	Filter W	0 (0)		Sampling	(m°/min )		Average	Total	Conc.	Action	Limit
		Temperature	Pressure, Pa	I IIICI VV			Time(hrs)			flow	volume		Level	Level
	Condition	(K)	(mmHg)	Initial	Final	Final Weight (g)	111110(1113)	Initial	Final	(m³/min.)	(m <sup>3)</sup>	(ug/m³)	(ug/m <sup>3</sup> )	(ug/m <sup>3</sup> )
6-Jul-16	Cloudy	303.2	754.4	2.7362	2.8277	0.0915	24	1.00	1.01	1.00	1484.9	62		
12-Jul-16	Cloudy	301.1	752.9	2.7443	2.7791	0.0348	24	1.00	1.01	1.00	1447.1	24		1
18-Jul-16	Fine	303.4	755.7	2.7604	2.8221	0.0617	24	1.00	1.01	1.00	1484.7	42	172	260
23-Jul-16	Fine	303.0	756.7	2.7648	2.8689	0.1041	24	1.05	1.11	1.08	1595.2	65		
29-Jul-16	Fine	303.3	756.4	2.8257	2.9174	0.0917	24	1.15	1.06	1.11	1573.4	58		
	·						·				Min	24		


65 50


Average

Note:

<u>Underline</u>: Exceedance of Action Level <u>Underline and Bold</u>: Exceedance of Limit Level







#### Note:

- 1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.
- 2) The weather conditions during the reporting period can be referred to Appendix K.
- 3) Any other factors which might affect the monitoing results can be referred to Section 2.6.4.
- 4) QA/QC results, calibration results and detection limits can be referred to Appendix D.
- 5) The 24-hr TSP monitoring at KTD 1a on 29 July 2016 was postponed due to the insufficient power supply and rescheduled to 2 August 2016.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com.hk Email



Appendix G

**Noise Monitoring Data** 

#### Noise Impact Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

KTD 1a: Centre of Excellence in Paediatrics (Children's Hospital)

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
6-Jul-16	10:14	67	68	67	0.0	Cloudy
12-Jul-16	9:30	70	71	69	0.2	Cloudy
18-Jul-16	10:10	69	71	68	0.0	Fine
23-Jul-16	10:25	74	77	70	0.0	Fine
29-Jul-16	9:40	62	64	60	0.0	Fine
	Max	74				
	Min	62				

KTD 2a: G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

110 Za. Glo Zone next to itwan rong bypass (i atale hospital at one so i)						
		Leq 30min	L10	L90	Wind Speed	
Date	Start Time	dB(A)	dB(A)	dB(A)	(m/s)	Weather
6-Jul-16	10:56	65	68	63	0.0	Cloudy
12-Jul-16	10:15	69	70	67	0.3	Cloudy
18-Jul-16	10:53	60	62	58	0.0	Fine
23-Jul-16	9:47	61	62	58	0.8	Fine
29-Jul-16	10:35	58	60	57	0.2	Fine
	Max	69				
	Min	58				

KER 1a: Site Boundary at Cheung Yin Street

Min Limit Level

Limit Level

**Limit Level** 

		Leq 30min	L10	L90	Wind Speed	
Date	Start Time	dB(A)	dB(A)	dB(A)	(m/s)	Weather
6-Jul-16	9:36	72	73	71	0.0	Cloudy
12-Jul-16	11:00	68	70	67	0.3	Cloudy
18-Jul-16	9:30	70	74	63	0.0	Fine
23-Jul-16	11:08	68	70	65	0.0	Fine
29-Jul-16	9:00	68	69	66	0.0	Fine
	Max	72				


Note:


KTD1a: Façade Measurement

KTD2a & KER1a: Free-field measurement (+3dB(A) correction has been applied)

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.

75





#### Note:

- 1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.
- 2) The weather conditions during the reporting period can be referred to Appendix K.

Date

- 3) Any other factors which might affect the monitoing results can be referred to Section 3.7.2.
- 4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com.hk Email



Appendix H

**Events and Action Plan** 

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax Email



Event and Action Plan for Construction Dust Monitoring					
EVENT	ET	IEC	ER	Contractor	
Action Level	= :				
Exceedance for one sample.	Identify sources, investigate the causes of complaint and propose remedial measures.     Inform IEC and ER.     Repeat measurement to confirm finding;     Increase monitoring frequency	Check monitoring data submitted by the ET.     Check the Contractor's working methods.	Notify the Contractor.	Rectify any unacceptable practices.     Amend working methods agreed with the ER as appropriate.	
Exceedance for two or more consecutive samples.	1.Identify sources. 2.Inform the IEC and ER. 3.Advise the ER on the effectiveness of the proposed remedial measures; 4.Repeat measurements to confirm findings. 5.Increase monitoring frequency to daily. 6.Discuss with the IEC, ER and Contractor on remedial action required. 7.If exceedance continues, arrange meeting with the IEC, Contractor and ER. 8.If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by the ET. 2. Check the Contractor's working methods. 3. Discuss with the ET, ER and Contractor on possible remedial measures if required. 4. Advise the ER on the effectiveness of proposed remedial measures if required.	Notify the Contractor.     Ensure remedial measures properly implemented.	1. Submit proposals for remedial action to the ER within 3 working days of notification. 2. Implement the agreed proposals. 3. Amend proposal as appropriate	
Limit Level Exceedance for one sample.	I. Identify sources, investigate causes of exceedance and proposed remedial measures.     Inform the IEC, ER, and Contractor.     Repeat measurement to confirm finding.     4. Increase monitoring frequency to daily.     Assess effectiveness of the Contractor's remedial action and keep the IEC and ER informed of the results	1. Check monitoring data submitted by the ET. 2. Check the Contractor's working methods. 3. Discuss with the ET, ER and Contractor on possible remedial measures. 4. Advise the ER and ET on the effectiveness of the proposed remedial measures. 5. Supervise the implementation of remedial measures.	Confirm receipt of the notification of exceedance in writing.     Notify the Contractor.     Ensure remedial measures are properly implemented.	1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Amend proposal as appropriate.	
Exceedance for two or more consecutive samples	Notify the IEC, ER and Contractor.     Identify sources.     Repeat measurements to confirm findings.     Increase monitoring frequency to daily.     Carry out analysis of the Contractor's working procedures with the ER to determine the possible mitigation to be implemented.     Arrange meeting with the IEC and ER to	Discuss amongst the ER, ET and Contractor on the potential remedial action.     Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER and ET accordingly.     Supervise the implementation of remedial measures.	Confirm receipt of the notification of exceedance in writing.     Notify the Contractor.     In consultation with the IEC and ET, agree with the Contractor on the remedial measures to be implemented.     Ensure remedial measures are properly implemented.     If exceedance	1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial action to the ER and copy to the IEC and ET within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problems still not under control. 5. Stop the relevant portion of works as	

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax Email



EVENT	ACTION					
EVENT	ET	IEC	ER	Contractor		
	discuss the remedial action to be taken.  7. Assess the effectiveness of the Contractor's remedial action and keep the IEC, EPD and ER informed of the results.  8. If exceedance stops, cease additional monitoring		continues, consider what portion of works is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	determined by the ER until the exceedance is abated.		

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com.hk Email



**Event and Action Plan for Noise Impact** 

	ON Plan for Noise impact ACTION				
EVENT	ET	IEC	ER	Contractor	
Action Level	1.Notify the IEC, ER and Contractor.     2.Carry out investigation.     3.Report the results of investigation to the IEC and Contractor.     4.Discuss jointly with the ER and Contractor and formulate remedial measures.     5.Increase the monitoring frequency to check the mitigation effectiveness	Review the monitoring data submitted by the ET.     Review the construction methods and proposed redial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient	Notify the Contractor.     Require the     Contractor to propose     remedial measures     for implementation if     required.	Submit noise mitigation proposals to the ER and copy to the IEC and ET.     Implement noise mitigation proposals.	
Limit Level	1.Notify the IEC, ER and Contractor. 2.Identify sources. 3.Repeat measurements to confirm findings. 4.Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented. 5.Record the causes and action taken for the exceedances. 6.Increase the monitoring frequency. 7.Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results. 8.If exceedance stops, cease additional monitoring	1.Discuss amongst the ER, ET and Contractor on the potential remedial action.     2.Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly.     3.Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problems. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problems still not under control. 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.	

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Fax

: (852)-24508238 : (852)-24508032 Tel Email : mcl@fugro.com.hk



Event and Action Plan for Landscape and Visual Impact

EV/ENT	ACTION				
EVENT	ET	IEC	ER	Contractor	
Non-conformity on one occasion	1. Identify Source     2. Inform the IEC and the ER     3. Discuss remedial actions with the IEC, the ER and the Contractor     4. Monitor remedial actions until rectification has been completed	Check report     Check the     Contractor's working     method     Discuss with the ET     and the Contractor on     possible remedial     measures     Advise the ER on     effectiveness of     proposed remedial     measures.     Check     implementation of     remedial measures.	Notify Contractor     Ensure remedial     measures are     properly implemented	Amend working methods     Rectify damage and undertake any necessary replacement	
Repeated Non-conformity	1. Identify Source 2. Inform the IEC and the ER 3. Increase monitoring frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring	1. Check monitoring report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 5. Supervise implementation of remedial measures.	Notify the Contractor     Ensure remedial     measures are     properly implemented	Amend working methods     Rectify damage and undertake any necessary replacement	

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax Email



Appendix I

**Waste Flow Table** 

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



		Actual Quant	tities of Inert C&I	O Materials Gene	erated Monthly		Actual	Quantities of Non-	inert C&D Wast	es Generated M	lonthly
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
2016 Jan	0.159	0.101	0.058	Nil	Nil	Nil	Nil	0.023	0.00002	0.0158	0.0335
2016 Feb	0.291	0.050	0.241	Nil	Nil	Nil	1.34	0.023	0.00002	0.0158	0.0335
2016 Mar	2.7389	0.0407	0.0662	Nil	2.632	Nil	5.92	0.023	0.00002	0.0158	0.0571
2016 Apr	4.1718	0.0578	0.462	Nil	3.652	Nil	12.5	0.023	0.00002	0.0158	0.0426
2016 May	3.592	Nil	0.299	Nil	3.293	Nil	5.23	0.023	0.00002	0.0158	0.0621
2016 June	4.6035	Nil	0.8555	Nil	3.748	Nil	Nil	0.023	0.00002	0.0158	0.0619
2016 July	6.155	0.153	0.015	Nil	5.987	Nil	7.84	0.023	0.00002	0.0158	0.0433
2016 Aug											
2016 Sept											
2016 Oct											
2016 Nov											
2016 Dec											
Total	21.7112	0.40	2.00	Nil	19.312	Nil	32.83	0.16	0.00014	0.11	0.334

#### Note:

<sup>1)</sup> The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

<sup>2)</sup> Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com.hk



### Appendix J

**Environmental Mitigation Implementation Schedule (EMIS)** 

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
Air Quality Measur	<u>es</u>				
New Distributor Ro	oads Serving the Pla	anned KTD			
AEIAR-130/2009 \$3.2	AEIAR 130/2009 EM&A Manual S2.2	8 times daily watering of the work site with active dust emitting activities.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Station	n of the former Kai Tak Airport			1
AEIAR-130/2009 S5.2.19	AEIAR 130/2009 EM&A Manual S4.2.4	The excavation area should be limited to as small in size as possible and backfilled with clean and/or treated soil shortly after excavation work.  The exposed excavated area should be covered by the tarpaulin during night time.  The top layer soils should be sprayed with fine misting of water immediately before the excavation.	Contractor	All relevant worksites	Not Applicable
Trunk Road T2					1
AEIAR-174/2013 S4.9.2.1	AEIAR-174/2013 EM&A Manual S2.3.1.1	Watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m2 for the respective watering frequency.	Contractor	All relevant worksites	Implemented
		Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression.	Contractor	All relevant worksites	Not Applicable
		8 km per hour is the recommended limit of the speed for vehicles on unpaved site roads.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009	AEIAR 130/2009	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should	Contractor	All relevant	Partially

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status		
S3.2, S5.2.19, AEIAR-174/2013	EM&A Manual S2.2, S4.2, AEIAR-	be fully covered by impermeable sheeting to reduce dust emission.		worksites	Implemented		
S4.9.2.2	174/2013 EM&A Manual S2.3.1.2	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs.	Contractor	All relevant worksites	Implemented		
		Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards.	Contractor	All relevant worksites	Implemented		
				Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	Contractor	All relevant worksites	Implemented
		Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	Contractor	All relevant worksites	Implemented		
				The vehicles should be restricted to maximum speed of 10 km per hour. Confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	Contractor	All relevant worksites	Implemented
				Vehicle washing facilities should be provided at every vehicle exit point. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	Contractor	All relevant worksites	Implemented
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.					
		Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	Contractor	All relevant worksites	Implemented		
		Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	Contractor	All relevant worksites	Implemented		

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.	Contractor	All relevant worksites	Implemented
		Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.	Contractor	All relevant worksites	Implemented
		Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	Contractor	All relevant worksites	Partially Implemented
		Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs.	Contractor	All relevant worksites	Partially Implemented
		Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	Contractor	All relevant worksites	Not Applicable
		Dark smoke			
		Dark smoke emission shall be control in accordance with the Air Pollution Control (Smoke) Regulation and ETWB TCW 19/2005.	Contractor	All relevant worksites	Implemented
		Plant and equipment should be well maintained to prevent dark smoke emission.	Contractor	All relevant worksites	Implemented
Noise Measures					
Trunk Road T2					
AEIAR-174/2013 \$5.9.2.1	AEIAR-174/2013 EM&A Manual S3.4.1.1	The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment:  • Concrete lorry mixer  • Dump Truck, 5.5 tonne < gross vehicle weight <= 38 tonne  • Generator, Super Silenced, 70 dB(A) at 7m	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

**MateriaLab** 

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		<ul> <li>Poker, vibratory, Hand-held (electric)</li> <li>Water Pump, Submersible (Electric)</li> <li>Mobile Crane - KOBELCO CKS900</li> <li>Excavator, wheeled/tracked - HYUNDAI R80CR-9</li> </ul>			
		Use of temporary or fixed noise barriers with a surface density of at least 10kg/m² to screen noise from movable and stationary plant.	Contractor	All relevant worksites	Not Applicable
		Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m <sup>2</sup> to screen noise from generally static noisy plant such as air compressors.	Contractor	All relevant worksites	Not Applicable
		Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.	Contractor	All relevant worksites	Partially Implemented
		Good Site Practices			
AEIAR-130/2009 S3.3, S5.3.10, AEIAR-174/2013	AEIAR 130/2009 EM&A Manual	Only well-maintained plant should be operated on-site and plant shall be serviced regularly during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
\$5.9.2.1	S2.3, S4.3.2, AEIAR-174/2013 EM&A Manual S3.4.1.1	Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction/ decommissioning program.	Contractor	All relevant worksites	Not Applicable
	33.4.1.1	Mobile plant, if any, should be sited as far away from NSRs as possible.	Contractor	All relevant worksites	Implemented
		Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or should be throttled down to a minimum.	Contractor	All relevant worksites	Implemented
		Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Contractor	All relevant worksites	Implemented
		Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction/ decommissioning activities.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Use of site hoarding as a noise barrier to screen noise at low level NSRs.	Contractor	All relevant worksites	Implemented
		For the use of hand held percussive breakers (with mass of above 10kg) and portable air compressors (supply air at 500 kPa or above), the noise level of such PME shall comply with a stringent noise emission standard and a noise emission label shall be obtained from the DEP before use at any time in construction site.	Contractor	All relevant worksites	Implemented
		Quiet powered mechanical equipment (PME) shall be used for the construction of the Project.	Contractor	All relevant worksites	Implemented
		Full enclosures shall be used to screen noise from relatively static PMEs (including air compressor, bar bender, concrete pump, generator and water pump) from sensitive receiver(s).	Contractor	All relevant worksites	Not Applicable
		Movable cantilevered noise barriers shall be used to screen noise from mobile PMEs (including asphalt paver, breaker, excavator and hand-held breaker) from sensitive receiver(s). These movable cantilevered noise barriers shall be located close to the mobile PMEs and shall be moved/adjusted iteratively in step with each movement of the corresponding mobile PMEs in order to maximize their noise reduction effects.	Contractor	All relevant worksites	Not Applicable
		Only approved or exempted Non-road Mobile Machineries (NRMMs) including regulated machines and non-road vechicles with proper labels are allowed to be used in specified activities on-site.	Contractor	All relevant worksites	Implemented
Water Quality Mea	<u>sures</u>				
Trunk Road T2					
		Accidental Spillage			
AEIAR-174/2013 S6.4.8.5	AEIAR-174/2013 EM&A Manual S4.2.1.1	All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides.	Contractor	All relevant worksites	Implemented
		The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary). An emergency clean up kit shall be readily available where bentonite fluid will be stored or used.	Contractor	All relevant worksites	Implemented
		The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry (dewatered bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort.	Contractor	All relevant worksites	Implemented
AEIAR-174/2013 S6.4.8.8	AEIAR-174/2013 EM&A Manual S4.2.1.1	In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.	Contractor	All relevant worksites	Implemented
		Dredging, Reclamation and Filling			
		No dredging, reclamation or filling in the marine environment shall be carried out.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Station	n of the former Kai Tak Airport			
		Building Demolition			

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

g, Tel : (852)-24508238 ent, Kwai Fong, Fax : (852)-24508032 Email : mcl@fugro.com.hk



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
AEIAR-130/2009 S5.4	AEIAR 130/2009 EM&A Manual S4.4	The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion.	Contractor	All relevant worksites	Not Applicable
	54.4	There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff, wastewater or extracted groundwater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. It is anticipated that the wastewater generated from the works areas would be of small quantity. Monitoring of the treated effluent quality from the works areas should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD.	Contractor	All relevant worksites	Implemented
		General Construction Works			
		Construction Runoff			
AEIAR- 130/2009 S3.4, S5.4/ AEIAR- 174/2013 S6.4.8.1	AEIAR 130/2009 EM&A Manual S2.4, S4.4/ AEIAR- 174/2013 EM&A Manual S4.2.1.1	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include the use of sediment traps and adequate maintenance of drainage systems to prevent flooding and overflow.	Contractor	All relevant worksites	Implemented
		Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Contractor	All relevant worksites	Implemented
		Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.			
		Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m3 capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Contractor	All relevant worksites	Implemented
		Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	Contractor	All relevant worksites	Implemented
		Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	Contractor	All relevant worksites	Not Applicable
		Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Contractor	All relevant worksites	Not Applicable
		An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		<u>Drainage</u>			
		It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	Contractor	All relevant worksites	Implemented
		All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Contractor	All relevant worksites	Partially Implemented
		Stormwater Discharges			
		Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	Contractor	All relevant worksites	Not Applicable
		Sewage Effluent			
		Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	Contractor	All relevant worksites	Implemented
		Debris and Litter			
		In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. Debris and refuse generated on-site should be collected, handled and disposed of	Contractor	All relevant worksites	Partially Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		properly to avoid entering into the adjacent harbour waters. Stockpiles of cement and other construction materials should be kept covered when not being used.			
		Accidental Spillage			
		Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the nearby harbour waters, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. The bund should be drained of rainwater after a rain event.	Contractor	All relevant worksites	Implemented
		Waste Management Measures			
		Waste Management Plan			
AEIAR-174/2013 S11.4.8.1	AEIAR-174/2013 EM&A Manual S9.2.1.2	Contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.5, S5.5	AEIAR 130/2009 EM&A Manual S2.5, S4.5	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	Contractor	All relevant worksites	Implemented
		Training of site personnel in proper waste management and chemical waste handling procedures.	Contractor	All relevant worksites	Implemented
		Provision of sufficient waste disposal points and regular collection for disposal.	Contractor	All relevant worksites	Implemented
		Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	Contractor	All relevant worksites	Implemented
		Waste Reduction Measures			
		Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.	Contractor	All relevant worksites	Not Applicable
		Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	Contractor	All relevant worksites	Partially Implemented
		Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.	Contractor	All relevant worksites	Partially Implemented
		Any unused chemicals or those with remaining functional capacity should be recycled.	Contractor	All relevant worksites	Implemented
		Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	Contractor	All relevant worksites	Implemented
		Construction and Demolition Materials			
		Where it is unavoidable to have transient stockpiles of C&D material within the work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Contractor	All relevant worksites	Partially Implemented
		Skip hoist for material transport should be totally enclosed by impervious sheeting.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	Contractor	All relevant worksites	Implemented
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	Contractor	All relevant worksites	Implemented
		The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	Contractor	All relevant worksites	Implemented
		All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	Contractor	All relevant worksites	Implemented
		The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	Contractor	All relevant worksites	Implemented
		When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	Contractor	All relevant worksites	Implemented
		Chemical Waste			
		After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures		Location / Timing	Construction Phase Implementation Status
		General Refuse			
		General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem.	Contractor	All relevant worksites	Implemented
Land Contamination	on Measures				
		For any excavation works conducted at Radar Station			
AEIAR-130/2009 S3.6.57	AEIAR 130/2009 EM&A Manual S4.6	As the risk due to dermal contact with groundwater by site workers is uncertain, it is recommended that personnel protective equipment (PPE) be used by site workers as a mitigation measure.	Contractor	All relevant worksites	Not Applicable
Landscape and Vis	sual Impact		1		•
New Distributor Ro	ads Serving the Pla	anned KTD			
		Construction Phase			
AEIAR-130/2009 \$3.8.12	AEIAR 130/2009 EM&A Manual S2.8	All existing trees should be carefully protected during construction.	Contractor	All relevant worksites	Not Applicable
	32.0	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	Contractor	All relevant worksites	Not Applicable
		Control of night-time lighting.	Contractor	All relevant worksites	Not Applicable

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures		Location / Timing	Construction Phase Implementation Status
		Erection of decorative screen hoarding.	Contractor	All relevant worksites	Implemented
Trunk Road T2					
		Construction Phase			
AEIAR-174/2013 S9.9.1.1	AEIAR-174/2013 EM&A Manual S7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	Contractor	All relevant worksites	Not Applicable
	37.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	Contractor	All relevant worksites	Not Applicable
		Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Partially Implemented
		Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Implemented
		Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.	Contractor	All relevant worksites	Implemented
		All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.	Contractor	All relevant worksites	Not Applicable
General Condition					•
		The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s).			

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Tel Fax Email : mcl@fugro.com.hk



# Appendix K

Weather and Meteorological Conditions during Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax Email



	Mean		Air Temperature	)	Mean Relative	Total
Date	Pressure (hPa)	Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)	Humidity (%)	Rainfall (mm)
	-	•	July 2016	-	-	-
1	1008.9	33	30.1	27.7	79	3.4
2	1009.1	32	29.4	26.9	82	20.8
3	1008.7	31.5	29.4	27.3	82	2.7
4	1006.6	33	30.1	28	78	3.8
5	1007.5	32.6	29	25.8	87	9.8
6	1008.4	28.8	27.3	24.7	93	33.6
7	1005.9	34	30.2	27.9	77	Trace
8	1001	34.2	31	28.1	75	0
9	999	35.6	31.5	26.4	75	10.3
10	1000.3	31.3	28.6	26.2	81	1.7
11	1002.2	31.1	28.9	26.1	85	11.7
12	1003.8	29	28.1	27	84	0.1
13	1005	31.7	28.6	25.6	87	35.2
14	1006.8	30.3	28.9	26.4	86	10.2
15	1007	33	30.2	28.6	81	1
16	1008.1	33.2	30.6	29	79	0.3
17	1008.5	33.2	30.6	29	78	0
18	1007.5	32.4	30.4	28.7	74	0.6
19	1007.9	32.3	29.9	26.7	79	4.4
20	1009.8	31.9	29.2	25.6	82	16.8
21	1010.9	33.3	30	27.5	76	0.3
22	1010.3	32.9	30	28.1	76	0
23	1008.9	32.8	30	28	77	0
24	1008.4	34	30.4	28	72	0
25	1008.6	35	30.8	28.3	74	0
26	1008.3	32	29.4	27	84	8
27	1009.3	33.4	30.2	28	76	Trace
28	1009.7	32.9	30.1	28.1	74	0
29	1008.5	33.7	30.3	27.6	74	0
30	1006.6	33.5	29.9	28.7	74	Trace
31	1005.1	33.9	30.1	27	74	1.2

Source: Hong Kong Observatory – Hong Kong Observatory

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..


Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk




Wind Speed and Wind Direction Data by Hong Kong Observatory - Kai Tak

Elevation of station: 3m above mean sea level Elevation of Anemometer: 16m above mean sea level

#### 6 July 2016 - 7 July 2016



(於香港時間 2016 年 7月 7日23時50分更新) (Updated at 23:50H on 7 Jul 2016) (公里/小時) (km/h) 27 27 24 24 21 21 18 18 15 15 12 12 9 6 97 23:50 96 98 09 10 11 12 13 14 15 19 23 06/07/2016 香港時間(時) Hong Kong Time (Hour) 07/07/2016 ⑥ 香港天文 含 Hong Kong Observatory




Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

Tel : (852)-24508238 Fax : (852)-24508032 Hong Kong.. : mcl@fugro.com.hk






#### 12 July 2016 - 13 July 2016




Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. : mcl@fugro.com.hk








#### 18 July 2016 - 19 July 2016




Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. : mcl@fugro.com.hk










Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 Fax : (852)-24508032 Hong Kong.. : mcl@fugro.com.hk



#### 23 July 2016 - 24 July 2016








Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. : mcl@fugro.com.hk






#### 29 July 2016 - 30 July 2016



Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 Tel 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. : mcl@fugro.com.hk





Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com.hk



### Appendix L

Cumulative statistics on Environmental Complaints, Notifications of Summons and **Successful Prosecution** 

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Tel Fax Hong Kong.. Email : mcl@fugro.com.hk



**Environmental Complaints Log** 

Complaint Log No.	Date of Receipt	Received From and Received By	Nature of Complaint	Date Investigated	Outcome	Date of Reply
Nil	-	-	-	-	·	-

**Cumulative Statistics on Complaints** 

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project- to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

**Cumulative Statistics on Notification of Summons and Successful Prosecutions** 

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project- to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032
Hong Kong.. Email : mcl@fugro.com.hk



# Appendix M

**Summary of Site Audit in the Reporting Month** 

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax Email



Summary of Site Audit in the Reporting Month

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	7 July 2016	Open stockpile shall be covered with impermeable sheeting to prevent dust emission in Portion C.	The item was rectified by the Contractor and inspected on 14 July 2016.
	7 July 2016	Noise absorbing material shall be provided to wrap the breaker tips which operating in Portion N.	The item was rectified by the Contractor and inspected on 14 July 2016.
Noise	14 July 2016	Noise absorbing material shall be provided to wrap the breaker tips which operating in Portion F.	The item was rectified by the Contractor and inspected on 20 July 2016.
Water Quality	20 July 2016	The dyke shall be repaired to prevent seepage of wastewater in Portion P.	The items were rectified by the Contractor and inspected on 28 July 2016.
	14 July 2016	The hole of drip tray shall be sealed to prevent leakage of chemicals at Portion X and Q. The oil spilled on ground was observed at Portion X and Q.	The items were rectified by the Contractor and inspected on 20 July 2016.
Chemical and Waste Management	20 July 2016	Construction waste shall be removed or covered properly in Portion X.	The items were rectified by the Contractor and inspected on 28 July 2016.
	28 July 2016	Regular collection for disposal shall be provided. Segregation of different types of waste shall be implemented in Portion Q.	The items were rectified by the Contractor and inspected on 4 August 2016.
Land Contamination		NA	
Landscape and	7 July 2016	Open stockpiles shall be covered by unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance in Portion C.	The item was rectified by the Contractor and inspected on 14 July 2016.
Visual Impact	20 July 2016	Open stockpiles shall be covered by unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance in Portion C.	The item was rectified by the Contractor and inspected on 28 July 2016.
General Condition		NA	

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com.hk



### Appendix N

**Outstanding Issues and Deficiencies** 

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax Email



Summary of Outstanding Issues and Deficiencies in the Reporting Month

Parameters	Outstanding Issues	Deficiencies
Air Quality	NA	
Noise	NA	
Water Quality	NA	
Chemical and Waste Management	NA	Any items of deficiencies can be referred to <b>Appendix M</b> .
Land Contamination	NA	
Landscape and Visual Impact	NA	
General Condition	NA	
Others	NA	