Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



MONTHLY EM&A REPORT

February 2017

Client	:	Civil Engineering and Development Department, HKSAR
Contract No.	:	KLN/2015/07
Contract Name	:	Environmental Monitoring Works for Contract KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway
Report No.	:	0405/15/ED/0733A
EP-337/2009		Distributor Roads Serving the Planned Kai Tak elopment Area
EP-339/2009/A	Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport	
EP-451/2013	Trun	k Road T2

Prepared by	:	Alfred Y. S. Lam
Reviewed by	:	Cyrus C. Y. Lai
Certified by	:	Colin K. L. Yung Environmental Team Leader MateriaLab Consultants Limited



Ref.: CEDKTDS3EM00_0_0173L.17

13 March 2017

By Post and Email

Hyder-Meinhardt Joint Venture 20/F., AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong

Attention: Mr. Wong W K, Chris

Dear Mr. Wong,

Re: Contract No. KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway <u>Monthly EM&A Report for February 2017</u>

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for February 2017 (Report No. 0405_15_ED_0733A) we received by e-mail on 10 March 2017.

Please be informed that we have no adverse comment on the captioned report. We hereby verify the captioned submission according to Condition 3.3 of EP-337/2009, Condition 3.3 of EP-339/2009/A and Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Environ Hong Kong Limited

Frang Frankleorf

F. C. Tsang Independent Environmental Checker

c.c.	CEDD	Attn.:	Ms. Amy Chu
	MateriaLab	Attn.:	Mr. Colin K. L. Yung
	CRBC	Attn.:	Mr. Arnold Chan

Fax: 2369 4980 Fax: 2450 8032 Fax: 2283 1689

Q:\Projects\CEDKTDS3EM00\02_Proj_Mgt\02_Corr\CEDKTDS3EM00_0_0173L.17.docx

Ramboll Environ Hong Kong Limited 英環香港有限公司 21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.Ramboll-Environ.com

Tel Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



TABLE OF CONTENTS

EXE	CUTIVE SUMMARY	1
1.	INTRODUCTION	1
2.	AIR QUALITY	5
3.	NOISE	10
4.	LANDSCAPE AND VISUAL	14
5.	WASTE MANAGEMENT	15
6.	SITE INSPECTION	16
7.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	17
8.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	18
9.	FUTURE KEY ISSUES	19
10.	CONCLUSIONS	20

FIGURES

Figure 1	Project General Layout
Figure 2	Air and Noise Monitoring Locations

LIST OF APPENDICES

Appendix A	Construction Programme
Appendix B	Project Organization Chart
Appendix C	Action and Limit Levels for Air Quality and Noise
Appendix D	Calibration Certificates of Monitoring Equipment
Appendix E	Environmental Monitoring Schedules
Appendix F	Air Quality Monitoring Data
Appendix G	Noise Monitoring Data
Appendix H	Event Action Plans
Appendix I	Waste Flow Table
Appendix J	Environmental Mitigation Implementation Schedule (EMIS)
Appendix K	Weather and Meteorological Conditions during Reporting Month
Appendix L	Cumulative statistics on Environmental Complaints, Notifications of Summons
	and Successful Prosecutions
Appendix M	Summary of Site Audit in the Reporting Month
Appendix N	Outstanding Issues and Deficiencies

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

EXECUTIVE SUMMARY

- i. The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the Environmental Team services for the Project and implement the EM&A works.
- ii. This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 February 2017 and 28 February 2017. As informed by the Contractor, major activities in the reporting month were:
 - Temporary utility diversion;
 - Implementation of Temporary Traffic Arragement (TTA);
 - · Construction of Tunnel structure;
 - · Construction of Subway B;
 - Construction of guide walls and D-walls; and
 - Construction of District Cooling System Works.

Breaches of the Action and Limit Levels

iii. No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

- iv. A complaint received on 9 February 2017 was referred from EPD on 21 February 2017 and summarized as below:
 - No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site").
 - Dust was observed when the vehicle leaving and entering the Site.

The notification of complaint was received by ET on 22 February 2017.

Reporting Changes

v. There was no reporting change in the reporting month.

Future Key Issues

vi. The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

Tel

Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com

1. INTRODUCTION

1.1 Background

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 Contract No. KL/2014/03 is the works package to construct an approximately 420m long supporting underground structure (SUS) underneath Shing Cheong Road and Cheung Yip Street. The EM&A programme under this Contract is governed by three EPs (EP-337/2009, EP-339/2009/A and EP-451/2013) and two EM&A Manuals (AEIAR-130/2009 and AEIAR-174/2013). The Works to be executed under this Contract and corresponding EPs include but not be limited to the following main items:

EP-451/2013 – Trunk Road T2

Construction of approximately 420m long supporting underground structure (SUS) (i) including diaphragm walls, barrettes, piled foundation, top and bottom slabs, end wall and adits underneath Shing Cheong Road and Cheung Yip Street;

EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development

- Widening and re-alignment of Cheung Yip Street of approximately 330m long and (ii) associated footpaths:
- Demolition, reconstruction and widening of Shing Cheong Road of approximately 410m (iii) long and associated footpaths;
- Construction of drainage outfall and modification of existing seawall; (iv)
- Construction of ancillary works including surface drainage, sewerage, water, fire (v) fighting, street lighting, street furniture, road marking, road signage, utilities and services, irrigation and landscape works.

EP-339/2009/A – Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport

(vi) Demolition of RADAR Tower and guard house;

Other works not covered by any EP

- Construction of two subways between Phase II of New Acute Hospital (Site A) and (vii) Hong Kong Children's Hospital (Site C), and between Phase I of New Acute Hospital (Site B) and Site C;
- (viii) Construction of District Cooling System (DCS) along Cheung Yip Street and Shing Cheong Road
- 1.1.3 The location and boundary of the site is shown in **Figure 1**.
- 1.1.4 This Monthly EM&A report is required under EP-337/2009 Condition 3.3, EP-339/2009/A Condition 3.3 and EP-451/2013 Condition 3.4. It is to report the results and findings of the EM&A programme required in the EM&A Manuals.
- 1.1.5 This is the twelfth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project within the period between 1 February 2017 and 28 February 2017.

1.2 Project Organization

- 1.2.1 The project proponent was the Civil Engineering and Development Department, HKSAR (CEDD). Hyder Meinhardt Joint Venture (HMJV) was commissioned by CEDD as the Engineer for the Project. Ramboll Environ Hong Kong Limited was commissioned as the Independent Environmental Checker (IEC). China Road and Bridge Corporation (Hong Kong) (CRBC) was appointed as the main contractor for the construction works under the contract KL/2014/03. MateriaLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by CEDD to implement the EM&A programme for the Project.
- 1.2.2 The organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarized in **Table 1.1**.

Party	Position	Name	Telephone	Fax
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980
Engineer's Representative (HMJV)	Chief Resident Engineer	Mr. W. K., Chris Wong	3742 3803	3742 3899
IEC (Ramboll Environ Hong Kong Limited)	Independent Environmental Checker	Mr. F. C. Tsang	3465 2851	3465 2899
Main Contractor (CDDC)	Site Agent	Mr. Chan See Wai, Arnold	9380 4110	2283 1689
Main Contractor (CRBC)	Environmental Officer	Mr. Andy Choy	6278 2693	2283 1689
ET (MCL)	Environmental Team Leader	Mr. Colin Yung	3565 4114	3565 4160

 Table 1.1
 Contact Information of Key Personnel

1.3 Construction Programme and Activities

- 1.3.1 The construction of the Project commenced in February 2016 and is expected to complete in 2020. The construction programme is shown in **Appendix A**.
- 1.3.2 A summary of the major construction activities undertaken in the reporting month were:
 - Temporary utility diversion;
 - Implementation of Temporary Traffic Arragement (TTA);
 - Construction of Tunnel structure;
 - Construction of Subway B;
 - Construction of guide walls and D-walls; and
 - Construction of District Cooling System Works.

MATERIALAB CONSULTANTS LIMITED Room 723 & 725, 7/F, Block B,

Profit Industrial Building,	Tel
1-15 Kwai Fung Crescent, Kwai Fong,	Fax
Hong Kong.	Email

: (852)-24508238 : (852)-24508032 il : mcl@fugro.com



1.4 Inter-relationship with the environmental protection/ mitigation measures with the construction programme

- 1.4.1 According to the construction activities in the construction programme mentioned in Section 1.3.2, the following environmental protection/ mitigation measures including Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact shall be implemented:
 - · Sufficient watering of the works site with the active dust emitting activities;
 - · Limitation of the speed for vehicles on unpaved site roads;
 - Properly cover or enclosure of the stockpiles and dusty materials;
 - Good site practices on loading dusty materials;
 - · Providing sufficient vehicles washing facilities at every vehicle exit point;
 - · Good maintenance to the plant and equipment;
 - · Use of quieter plant and Quality Powered Mechanical Equipment (QPME);
 - Use of acoustic fabric and noise barrier;
 - · Using the approved Non-road Mobile Machineries (NRMMs);
 - · Proper storage and handling of chemical;
 - Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;
 - · Onsite waste sorting and implementation of trip ticket system;
 - Training of the site personnel in proper waste management and chemical waste handling procedures;
 - Proper storage of the construction materials;
 - Erection of decorative screen hoarding;
 - · Strictly following the Environmental Permits and Licenses;
 - · Provide sufficient mitigation measures as recommended in Approved EIA Reports

Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong	Email	: mcl@fugro.com

MateriaLab

1.5 Status of Environmental Licences, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this Contract is presented in **Table 1.2**.

Table 1.2	Relevant Environmental Licenses, Permits and/or Notifications

Environmental License / Permit / Notification	Reference Number	Valid From	Valid Till
Environmental Permit	EP-337/2009 EP-339/2009/A EP-451/2013	23 April 2009 18 June 2009 19 September 2013	Not Applicable Not Applicable Not Applicable
Notification pursuant to Air Pollution (Construction Dust) Regulation	395601	16 November 2015	Not Applicable
Billing Account for Waste Disposal	A/C No.: 7023814	30 November 2015	Not Applicable
Construction Noise Permit	GW-RE1008-16	19 October 2016	09 April 2017
Construction Noise Permit	PP-RE0032-16	23 November 2016	15 May 2017
Wastewater Discharge License	WT00023125-2015	6 January 2016	31 January 2021
Chemical Waste Producer License	5213-247-C1232-12	23 November 2015	Not Applicable

Profit Industrial Building, Tel : 1-15 Kwai Fung Crescent, Kwai Fong, Fax : Hong Kong.. Email :

: (852)-24508238 : (852)-24508032 il : mcl@fugro.com



2. AIR QUALITY

2.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out at least once every 6 days. In case of complaints, 1-hour TSP monitoring should be carried out at least 3 times per 6 days when the highest dust impacts are likely to occur. The Action and Limit Levels of the air quality monitoring are given in **Appendix C**.

2.2 Monitoring Equipment

The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) located at each of the designated monitoring station. Portable TSP Monitors would be used in case of complaints for 1-hour TSP monitoring.

Table 2.1 summarizes the equipment used in air quality monitoring.

ltem	Brand	Model	Equipment	Serial Number
1		TE-5170 (TSP)	High Volume Sampler	
		TE-300-310X	- Mass Flow Controller	2037
	Tisch	TE-5005X	- Blower Motor Assembly	3482
		TE-5007X	- Mechanical Timer	4488
		TE-5009X	- Continuous Flow Recorder	4371
2		TE-5170 (TSP)	High Volume Sampler	
		TE-300-310X	- Mass Flow Controller	2524
	Tisch	TE-5005X	- Blower Motor Assembly	4037
		TE-5007X	- Mechanical Timer	5160
		TE-5009X	- Continuous Flow Recorder	4377
3		TE-5170 (TSP)	High Volume Sampler	
		TE-300-310X	- Mass Flow Controller	2618
	Tisch	TE-5005X	- Blower Motor Assembly	3838
		G3031	- Mechanical Timer	2251
		G1051	- Continuous Flow Recorder	2307
4	Tisch	TE-5025A	HVS Sampler Calibrator	0438320 / 2456
5	*Sibata	Model LD-3B	Sibata Portable TSP Monitors	NA

Table 2.1 Air Quality Monitoring Equipment

Note:

No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted.

2.3 Monitoring Methodology

2.3.1 24-hour TSP air quality monitoring

HVS Installation

The following guidelines were adopted during the installation of HVS:

- Sufficient support is provided to secure the samplers against gusty wind.
- No two samplers are placed less than 2 meters apart.

Hong Kong.

MateriaLab

- The distance between the sampler and an obstacle, such as buildings, is at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
- No furnaces or incineration flues are nearby.

Email

- Airflow around the samplers is unrestricted.
- The samplers are more than 20 meters from the drip line.

: mcl@fugro.com

 Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filters Preparation

Fiberglass filters (provided by the HOKLAS accredited laboratory) shall be used (Note: these filters have a collection efficiency of larger than 99% for particles of 0.3 μ m diameter). A HOKLAS accredited laboratory (ALS Technichem (HK) Pty Ltd.) is responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for monitoring team.

All filters are equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature is around 25°C and not variable by more than \pm 3°C; the relative humidity (RH) is < 50% and not variable by more than \pm 5%. A convenient working RH is 40%.

Operating / Analytical Procedures

Operating / analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the HVS are properly set (between 0.6 m³/min and 1.7 m³/min) in accordance with the EM&A manual. The flow rate shall be indicated on the flow rate chart.
- The power supply shall be checked to ensure the samplers worked properly.
- On sampling, the samplers shall be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame is then removed by loosening the four nuts and carefully a weighted and conditioned filter is centered with the stamped number upwards, on a supporting screen.
- The filter shall be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame is tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid shall be closed and secured with the aluminum strip.
- The timer is then programmed. Information shall be recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter shall be removed and sent to laboratory for weighing. The elapsed time is also recorded.
- Before weighing, all filters are equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results are returned to MCL for further analysis of TSP concentrations collected by each filter.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, Tel 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. Email

: (852)-24508238 : (852)-24508032 ail : mcl@fugro.com



2.3.2 1-hour TSP air quality monitoring

Operating / Analytical Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

2.4 Maintenance / Calibration

2.4.1 24-hour TSP air quality monitoring

The following maintenance / calibration are required for the HVS:

- The high volume motors and their accessories are properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking are made to ensure that the equipments and necessary power supply are in good working condition.
- All HVS shall be calibrated (five point calibration) using Calibration Kit upon installation and thereafter in every 3 months.
- A copy of the calibration certificates for the HVS and calibrator are provided in Appendix
 D.
- 2.4.2 1-hour TSP air quality monitoring

The portable TSP monitor should be calibrated at 1 year intervals

2.5 Monitoring Locations

- 2.5.1 According to the EM&A Manual, three air quality monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two air quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 500m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 2.5.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for air quality monitoring, they are summarized in **Table 2.2** and shown in **Figure 2**.

Table 2.2Location of Air Quality Monitoring Station

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1b	Site Boundary at Cheung Yip Street

2.6 Results and Observations

- 2.6.1 The schedule of air quality monitoring in reporting month is provided in Appendix E.
- 2.6.2 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1a, KTD2a and KER1b in the reporting month.
- 2.6.3 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 2.6.4 During the reporting month, major dust sources including loading and unloading of C&D wastes, vehicles movement were observed in the site. Non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road, Cheung Yip Street and the Kwun Tong By-pass were observed. The above factors may affect the monitoring results.
- 2.6.5 The weather conditions during the monitoring are provided in **Appendix K**.
- 2.6.6 The monitoring data of 24-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

Parameter	Monitoring Station	Average (µg/m³)	Range (µg/ m ³)	Action Level (µg/ m ³)	Limit Level (µg/ m ³)
24-hr TSP	KTD1a	75	44 – 110	177	
$\frac{24-11}{10}$ in μ g/m ³	KTD2a	58	34 – 87	157	260
in µg/m	KER1b	86	58 – 132	172	

Table 2.3Summary of 24-hr TSP Monitoring Results

2.6.7 The Event and Action Plan for air quality is given in **Appendix H**.

MATERIALAB CONSULTANTS LIMITED Room 723 & 725, 7/F, Block B,

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax

MateriaLab

2.7 Comparison of 24-hr TSP Monitoring Results with EIA Predictions

2.7.1 The monitoring data of 24-hr TSP was compared with the EIA predictions as summarized in **Table 2.4**.

Table 2.4	Table 2.4 Comparison of 24-hr TSP data with EIA predictions									
Monitoring Station	Receiver Reference	Predicted Maximum 24-hour TSP Concentration (μg/m ³)	24-hour TSP concentration in February 2017 (µg/m³)	Average 24-hour TSP concentration in February 2017 (µg/m ³)						
KTD1a	KTD3	126	44 – 110	75						
KTD2a	-	-	34 – 87	58						
KER1b	KTD6	169	58 – 132	86						

Table 2.4 Comparison of 24-hr TSP data with EIA predictions

Note:

For KTD2a, there was no receiver reference in the EIA report, EIAR-174/2013.

Predicted Maximum TSP Concentration extracted from Table 4.14 of EIA Report, EIAR-174/2013.

2.7.2 The 24-hour TSP monitoring results at KTD1a and KER1b were below the Predicted Maximum 24-hr TSP concentration in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

3. NOISE

3.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, Leq (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

3.2 Monitoring Equipment

The sound level meter used in noise monitoring will comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).

Sound level calibrator will be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 - 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0dB.

Measurements shall be recorded to the nearest 0.1dB. This noise monitors are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 on normal weekdays at least once a week when construction activities are underway.

Table 3.1 summarizes the noise monitoring equipment model being used for this project.

Item	Brand	Model	Equipment	Serial Number
1	Casella	CEL-63X Series	Integrating Sound Level Meter	2451083
2	Casella	CEL-63X Series	Integrating Sound Level Meter	2451028
3	Casella	CEL-633A Series	Integrating Sound Level Meter	3756072
4	Casella	CEL-120/1	Calibrator	5230950
5	Casella	CEL-120/1	Calibrator	4358251
6	Casella	CEL-120/1	Calibrator	3321858
7	Smart Sensor	AR816+	Wind Speed Anemometer	MC-A-001

 Table 3.1
 Noise Monitoring Equipment

3.3 Monitoring Parameters and Frequency

Table 3.2 presents the noise monitoring parameters and frequencies.

 Table 3.2
 Monitoring Parameters and Frequencies of Noise Monitoring

Parameter	Frequency and Period
LAeq _(30min)	At each station at 0700-1900 hours on normal weekdays at a frequency
L10 and L90 will be recorded for reference	of once a week

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, Tel 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong. Ema

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com MateriaLab

3.4 Monitoring Methodology

The monitoring procedures are as follows:

- The monitoring station is set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground.
- The battery condition is checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time are set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - measurement time : Weekly 30 minutes between 0700-1900 on normal weekdays
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 are recorded. In addition, site conditions and noise sources are recorded on a standard record sheet.

3.5 Maintenance / Calibration

Maintenance and Calibration procedures are as follows:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.

3.6 Monitoring Locations

- 3.6.1 According to the EM&A Manual, three noise monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two noise quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 300m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 3.6.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for noise monitoring, they are summarized in **Table 3.3** and shown in **Figure 2**.

Table 3.3 Location of Noise Monitoring Station

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1b	Site Boundary at Cheung Yip Street

3.7 Results and Observations

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 During the monitoring month, at KTD1a, non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road were observed in the surroundings. At KTD2a, road traffic along the Kwun Tong By-pass was observed. At KER1b, road traffic along Cheung Yip Street was observed. Major noise sources including noise emission from plant & PME and some other construction activities, travel of vehicles, loading and unloading of C&D waste were observed in the site. The above factors may affect the monitoring results.
- 3.7.3 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in **Appendix K**.
- 3.7.4 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix G**.

Time Period	Leq _(30min) dB(A) (Range) Noise Monitoring Stations			Action Level	Limit Level
	KTD1a	KTD2a	KER1b		
0700-1900 hrs on normal weekdays	67 - 72	60 - 66	65 - 73	When one documented complaint is received	75 dB(A)

Table 3.4 Summary of Noise Impact Monitoring Results

Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

- 3.7.5 No Action / Limit Level exceedance was recorded for construction noise in the reporting month.
- 3.7.6 The Action and Limit Levels for noise impact monitoring have been set are presented in **Appendix C**.
- 3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

Email

3.8 Comparison of Noise Monitoring Results with EIA Predictions

: mcl@fugro.com

3.8.1 The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**.

Table 3.5 Comparison of Noise Monitoring data with EIA predictions

Monitoring Station	Receiver Reference	Maximum Predicted Mitigated Construction Noise Level, dB(A)	Leq _(30min) dB(A) in February 2017
KTD1a	KTD1	74	67 - 72
KTD2a	KTD2	75	60 - 66
KER1b	KER1	75	65 - 73

Note:

Hong Kong ..

Maximum Predicted Mitigated Construction Noise Level extracted from Table 5.13 of EIA Report, EIAR-174/2013.

3.8.2 The impact noise monitoring results in the reporting month were below the Maximum Predicted Mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

4. LANDSCAPE AND VISUAL

4.1 Audit Requirements

- 4.1.1 As per the Trunk Road T2 EM&A Manual, the landscape and visual mitigation measures during the construction phase shall be audited by a Registered Landscape Architect, as a member of the Environmental Team, at least once every two weeks to ensure compliance with the intended aims of the measures.
- 4.1.2 According to the Kai Tak Development EM&A Manual, measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures. The progress of the engineering works shall be regularly reviewed onsite to identify the earliest practical opportunities for the landscape works to be undertaken. The ET shall report on the Contractor's compliance on a weekly basis.

4.2 Results and Observations

- 4.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, four weekly Landscape and Visual Site audits were carried out on 2, 9, 15 and 23 February 2017 and two of them, 2 and 15 February 2017 were carried out by a Registered Landscape Architect. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 4.2.2 During the Site audit on 9 February 2017, it is observed that open stockpiles at Zone 4 were not fully covered by impervious sheeting. The item was rectified by the Contractor and inspected on 15 February 2017.
- 4.2.3 During the Site audit on 23 February 2017, it is observed that open stockpiles at Zone 1 were not fully covered by impervious sheeting. The item was rectified by the Contractor and inspected on 2 March 2017.
- 4.2.4 Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix H** shall be carried out.

5. WASTE MANAGEMENT

5.1 Audit Requirements

- 5.1.1 The effective management of waste arising during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor.
- 5.1.2 The audit should look at all aspects of on-site waste management practices including the waste generation, storage, recycling, transport and disposal. The aims of waste audit are:
 - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner;
 - verify the implementation status and evaluate the effectiveness of the mitigation measures; and
 - to encourage the reuse and recycling of material.

5.2 Results and Observations

- 5.2.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.2.2 The amount of wastes generated by the site activities in the reporting month is shown in **Appendix I**.
- 5.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.2.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

6. SITE INSPECTION

6.1 Site Inspection

- 6.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix J**.
- 6.1.2 In the reporting month, four site inspections were carried out on 2, 9 15 and 23 February 2017. Two of them, held on 2 and 15 February 2017 were the joint inspections with the IEC, ER, the Contractor and the ET.
- 6.1.3 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.
- 6.1.4 All the follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting month.

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong..
 Email
 : mcl@fugro.com

MateriaLab

7. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

7.1 Environmental Exceedance

7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

7.2 Complaints, Notification of Summons and Prosecution

- 7.2.1 A complaint received on 9 February 2017 was referred from EPD on 21 February 2017 and summarized as below:
 - No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site").
 - Dust was observed when the vehicle leaving and entering the Site.

The notification of complaint was received by ET on 22 February 2017.

7.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix L**.

Email



8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

: mcl@fugro.com

8.1 Implementation Status

Hong Kong ..

8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in **Appendix J**. Status of required submission under the EP during the reporting period is summarized in **Table 8.1**.

EP Condition	Submission	Submission Date		
EP-337/2009				
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015		
Condition 2.4	Design Drawing of the Project	18/12/2015		
Condition 2.11	Landscape Mitigation Plan(s)	18/12/2015		
Condition 3.3	Monthly EM&A Report (January 2017)	17/02/2017		
EP-339/2009/A				
Condition 2.4	Management Organization of Main Construction Companies	18/12/2015		
Condition 2.5	Design Drawing of the Project	18/12/2015		
Condition 3.3	Monthly EM&A Report (January 2017)	17/02/2017		
EP-451/2013				
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015		
Condition 2.4	Design Drawing of the Project	18/12/2015		
Condition 2.5	Landscape Mitigation Plan(s)	18/12/2015		
Condition 2.10	Supplementary Contamination Assessment Report	18/12/2015		
Condition 3.3	Baseline Monitoring Report	12/02/2016		
Condition 3.4	Monthly EM&A Report (January 2017)	17/02/2017		

 Table 8.1
 Status of Required Submission under Environmental Permit

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tr

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fi

 Hong Kong..
 E

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



9. FUTURE KEY ISSUES

9.1 Construction Programme for the Next Two Months

- · Temporary utility diversion;
- Implementation of Temporary Traffic Arragement (TTA);
- · Construction of Socket H piles;
- · Construction of Tunnel structure;
- · Construction of guide walls and D-walls; and
- · Construction of District Cooling System Works.

9.2 Key Issues for the Coming Month

9.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

9.3 Monitoring Schedules for the Next Three Months

9.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in **Appendix E**.

Email

: mcl@fugro.com

10. CONCLUSIONS

Hong Kong ..

- 10.1.1 24-hour TSP impact monitoring and construction noise monitoring were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 10.1.2 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 10.1.3 Four environmental site inspections were carried out in February 2017. Recommendations on mitigation measures on air quality, water quality, noise, waste management and landscape and visual impact were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 10.1.4 Four weekly Landscape and Visual Site audits were carried out on 2, 9 15 and 23 February 2017 and two of them, 2 and 15 February 2017 were carried out by a Registered Landscape Architect in the reporting month. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 10.1.5 A complaint received on 9 February 2017 was referred from EPD on 21 February 2017 and summarized as below:
 - No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site").
 - Dust was observed when the vehicle leaving and entering the Site.

The notification of complaint was received by ET on 22 February 2017.

10.1.6 Referring to the Contractor's information, no notification of summons and successful prosecution was received in the reporting month.

10.2 Comment and Recommendations

- 10.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 10.2.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

• Open stockpile shall be covered with impermeable sheeting to prevent dust emission.

Construction Noise Impact

• No specific observation was identified in the reporting month.

Water Quality Impact

- Channel between Zone 1 and the Wetsep was blocked by silt or clay. Blockage should be cleared before the wet season Waste water shall be removed.
- Surface runoff shall be prevented to enter public drainage or haul road.

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong ..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Chemical and Waste Management

Tel

Fax

No specific observation was identified in the reporting month.

Landscape and Visual Impact

Open stockpiles shall be covered by unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.

General Condition

• Proper wheel washing facilities in every vehicle exit point shall be provided or otherwise to ensure no vehicle would exit.

Permit / Licenses

No specific observation was identified in the reporting month.

Tel


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Figure 1

Project General Layout



INTED BY: kitchan 18/2/2015 13:00:43 .ENAME: K:\9||64 Trunk Road T2\Tender Drawing (Contract I)\


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..


Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Figure 2

Air and Noise Monitoring Locations





CAD FILE : k:\91164 trunk road t2\report\finalemna report\Figure 3.1a.dgn

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Appendix A

Construction Programme

Hyder	MEINHARDT
-------	-----------

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

Project Key I General Sub Programmin Works Progra K-PA-GSP-43	Dates mission	cture Works for I	Developments at the Southern Pa	rt of the Form	Orig Dur 1200	Rem Dur 895	Start 04-Jan-16 A	Finish	mber 8 18 25	01	January 19 08 15	22
Project Key I General Sub Programmin Works Progra K-PA-GSP-43 Condition Su	Dates mission	cture Works for I	Developments at the Southern Par	rt of the Form			04 Ion 16 A		18 25	01	08 15	22
Project Key I General Sub Programmin Works Progra K-PA-GSP-43 Condition Su	Dates mission	ture works for I	Developments at the Southern Pal					<u> </u> <u> </u>				
General Sub Programmin Works Progra K-PA-GSP-42 Condition Su	mission				1190		01-Feb-16 A	13-Jun-19				
Programmin Works Progra K-PA-GSP-43					332		11-May-16 A	06-May-17				
Works Progra K-PA-GSP-43 Condition Su	σ / Renortinσ				28		09-Jun-16 A	16-Feb-17				
Condition Su					28	48		16-Feb-17				
	00 Acceptance of the	Works Programme			28	48	09-Jun-16 A	16-Feb-17				
	rvey & Constructio	n Imnact Assassman	t		211	89	11-May-16 A	29-Mar-17				
			t		7	7	09-Mar-17	15-Mar-17				
K-DR-PRE-11	95 Submit condition su	rvey report at HKCH			14	14	16-Mar-17	29-Mar-17				
K-DR-PRE-12	30 Approval of the CI	A report submissions for	Zone 1		28	28	14-Sep-16 A	27-Jan-17				Ap
		-										
K-DR-PRE-13	20 Revise & resubmit	CIA Report for Zone 2	to 4		56	30	11-May-16 A	29-Jan-17				
K-DR-PRE-13	30 Approval of the CI	A report submissions			28	28	30-Jan-17	26-Feb-17				
Alternative	Design Submission a	nd Approval			228	84	12-Jul-16 A	24-Mar-17				
Package B03	: SUS Tunnel box from	(CH6+150 to CH6+22	0)		56	15		14-Jan-17				
K-PA-ADS-1	30 Engineer's review a	and approval			56	15	12-Jul-16 A	14-Jan-17			Engin	neer's review a
Package B05	: SUS D-wall from (CH	6+291 to CH6+568)			28	12	13-Jul-16 A	11-Jan-17				
	550 Engineer's review a				28	12		11-Jan-17		:	Engineer'	s review and a
Daskage PAG	. SUS Top & base slab	and intermediate walls	from (CH6+220 to CH6+568)		225	01	12 Aug 16 A	24-Mar-17				
			b & Base slab and Intermediate wall from CH6	+220 to CH6+568)	225 28	84 28	12-Aug-16 A 12-Aug-16 A	24-Mar-17 27-Jan-17		····		Re
K-PA-ADS-1430 Engineer's review and approval		56	56	-	24-Mar-17							
Major Tomp	orary Works Design				106	75	02-Nov-16 A	15-Mar-17				
K-PA-GSP-68			H6+291 to CH6+568 in Zone 4 - horizontal me	embers	56		16-Nov-16 A	16-Feb-17		····		
K-PA-GSP-68	30 Formwork and fals	ework design for constru	ction of tunnel box structure		56	10	02-Nov-16 A	09-Jan-17			Formwork a	nd falsework
K-PA-GSP-88	60 Pumping Test for S	US Cofferdam in Zone 4			50	50	21-Jan-17	11-Mar-17				
											·	,
K-PA-GSP-91	00 Temporary support	for existing 132kV CLI	Cable across SUS at CH6+560		35	15	16-Nov-16 A	14-Jan-17			Temp	orary support
K-PA-GSP-9250 ELS design for construction of existing seawall		35	35	09-Feb-17	15-Mar-17							
V DI COD 00					•		A () X				Dag	ion norriorri fon
K-PA-GSP-92	50 Design review for a	revised construction sequ	aence of Ventilition Adit 2 for Zone 1 CH6+185	5 to CH6+220	28	16	26-Nov-16 A	15-Jan-17			Des	ign review for
Major Construction Works Method Statement		168	62	06-Sep-16 A	02-Mar-17							
K-PA-GSP-71			nod statement of Excavation and ELS for SUS C	Construction for Zone 1	28	2		01-Jan-17		Engineer	's comments a	ind approval fo
K-PA-GSP-71	50 Mathod statement (f Execution and ELS f	or SUS Construction for Zone 3		28	28	06-Jan-17	02-Feb-17				
K-PA-USP-/1	so Method statement o	of Excavation and ELS I	of SUS Construction for Zone 3		28	28	00-Jan-17	02-Fe0-17				
K-PA-GSP-71	55 Engineer's commer	ts and approval			28	28	03-Feb-17	02-Mar-17				
K_PA_CSP_73	6 Engineer's commer	te and annroval			28	7	28-Oct-16 A	06-Jan-17		E	ngineer's comr	nents and app
K-FA-USF-73	-PA-GSP-7316 Engineer's comments and approval		20	/	28-001-10 A	00-Jaii-17			0	11		
K-PA-GSP-74	-PA-GSP-7405 Engineer's comments and approval		28	12	29-Oct-16 A	11-Jan-17			Engineer'	s comments an		
K-PA-GSP-74	A-GSP-7490 Method statement for Erection and Removal of the temporary vehicular and pedestrian access for HKCH		28	15	15-Dec-16 A	14-Jan-17			Meth	od statement f		
KIN ODI 74			20	15	15 Dec 10 M	14 Juli 17						
K-PA-GSP-74	GSP-7495 Engineer's comments and approval		28	28	15-Jan-17	11-Feb-17						
K-PA-GSP-75	SP-7500 Method statement for Erection and Removal of the temporary support for the utilities		28	24	26-Nov-16 A	23-Jan-17				Method		
K-PA-GSP-75	05 Engineer's commer	ts and approval			28	28	24-Jan-17	20-Feb-17				
		rproval										

Actual Work

r Rur	nway				ED	Ď	土木工 Civil Engli Developm 九龍拓展 Kowloon Dev	neering ient De 處	and partmen	t	
	Febru						Ma	arch			
0	20 5 1		19	26	3	05		21 2	19	-	26
	- I	-						- 1			
											1
		Ac	cepta	nce of	the Wo	orks	Program	nme			
								Co	ndition	surv	vey a
oval of th	ne CIA re	port s	ubmis	sions f	or Zor	ne 1					
vise & re	esubmit (JIA Re	eport i	tor Zon	e 2 to	4					
				Ar	oprova	al of t	the CIA	repo	rt sub	miss	ions
					pron			pc	11 540		
approva	1										
oval											
ovui											
e & resu	ibmit DD	A drav	wing (SUS T	op & 1	Base	slab ar	nd Int	ermed	iate	wall
										- F	ngine
										E 1	nonnei
											igine
		■ EL	S desi	ign for	constr	uctio	n of SU	JS fro	m CH		
						uctio	n of SU	JS fro	m CH		
gn for co	onstructio					uctio	n of SU	JS fro	m CH		
gn for co	onstructio					uctio				6+29	91 to
gn for co	onstructio					uctio			m CH	6+29	91 to
-	onstructio	on of tu	unnel	box str	ucture		Pur			6+29	91 to
existing		on of tu	unnel	box str	ucture		Pur	nping	Test	6+29	91 to
existing		on of tu	unnel	box str	ucture		Pur	nping		6+29	91 to
existing	132kV (on of tu	unnel	box str	ucture US at	СНе	Pur 5+560	nping EL	Test f	6+29 for S gn fo	91 to US (
existing		on of tu	unnel	box str	ucture US at	СНе	Pur 5+560	nping EL	Test f	6+29 for S gn fo	91 to US (
existing ised con	132kV (on of tu CLP ca seque	able ad	box str cross S f Ventil	US at	CH6 Adit 2	 Pur 5+560 2 for Zo 	nping EL	Test f S desig CH6+	6+29 for S gn fo	91 to US (or cor to C
existing ised con	132kV (on of tu CLP ca seque	able ad	box str cross S f Ventil	US at	CH6 Adit 2	 Pur 5+560 2 for Zo 	nping EL	Test f S desig CH6+	6+29 for S gn fo	91 to US (or cor to C
existing ised con	132kV (istruction	on of tu CLP ca seque of Exc	ible ad	box stri cross S f Ventil on and	US at lition A	CH6 Adit 2 or SU	Pur 5+560 2 for Zc	nping EL one 1	Test f S desig CH6+	6+29 for S gn fo 185 Zon	91 to US C or cor to C ue 1
existing ised con fethod si Method	132kV C	on of tu CLP ca seque of Exc	ible ad	box str cross S f Ventil on and ation a	US at lition 7 ELS fo	CH6 Adit 2 or SU	Pur 5+560 2 for Zo JS Cons SUS C	nping EL one 1 struct	Test f S desig CH6+ ion for uction	6+29 for S gn fo 185 Zon for Z	91 to US C or cor to C he 1 Zone
existing ised con fethod si Method	132kV C	on of tu CLP ca seque of Exc	ible ad	box str cross S f Ventil on and ation a	US at lition 7 ELS fo	CH6 Adit 2 or SU	Pur 5+560 2 for Zo JS Cons SUS C	nping EL one 1 struct	Test f S desig CH6+ ion for uction	6+29 for S gn fo 185 Zon for Z	91 to US C or cor to C he 1 Zone
existing ised con fethod si Method	132kV (istruction	on of tu CLP ca seque of Exc	ible ad	box str cross S f Ventil on and ation a	US at lition 7 ELS fo	CH6 Adit 2 or SU	Pur 5+560 2 for Zo JS Cons SUS C	nping EL one 1 struct	Test f S desig CH6+ ion for uction	6+29 for S gn fo 185 Zon for Z	91 to US C or cor to C he 1 Zone
existing ised con fethod st	132kV C	on of tu CLP ca seque of Exc	ible ad	box str cross S f Ventil on and ation a	US at lition 7 ELS fo	CH6 Adit 2 or SU	Pur 5+560 2 for Zo JS Cons SUS C	nping EL one 1 struct	Test f S desig CH6+ ion for uction	6+29 for S gn fo 185 Zon for Z	91 to US C or cor to C he 1 Zone
existing ised con fethod si Metho	132kV C	on of the CLP can be called a constraint of the called a constraint o con	innel 	box str cross S f Ventil on and ation a	US at Ition 7 ELS fo nd EL Eng	CH6 Adit 2 or SU S for ginee	Pur 5+560 2 for Zo JS Cons SUS C	nping EL one 1 struct	Test 1 S design CH6+ ion for uction s and a	6+29 for S gn fo 185 Zon for Z	91 to US C or cor to C he 1 Zone
existing rised com fethod si Method	132kV C	on of the CLP can be called a constraint of the called a constraint o con	innel 	box str cross S f Ventil on and ation a	US at Ition 7 ELS fo nd EL Eng	CH6 Adit 2 or SU S for ginee	 Pur F560 2 for Zc 2 for Zc SUS Cons SUS C r's com 	nping EL one 1 struct	Test 1 S design CH6+ ion for uction s and a	6+29 for S gn fo 185 Zon for Z	91 to US C or cor to C he 1 Zone
existing ised com fethod su Metho	132kV (istruction tatement id statement	on of the CLP can be called a constraint of the called a constraint o co	innel ible ad	box str cross S f Ventil on and ation a	US at lition / ELS fi nd EL Eng	CHe Adit 2 or SU S for ginee	Pur 5+560 2 for Zc US Cons SUS C r's com	nping EL one 1 struct	Test 1 S design CH6+ ion for uction s and a	6+29 for S gn fo 185 Zon for Z	US C US C or cor to C e 1 Zone
existing ised com fethod su Metho	132kV C istruction tatement d statement and Remo	on of the CLP can be called a constraint of the called a constraint of the constrain	innel l ible ad ince of avatic Excav	box str cross S f Ventil on and ation a	US at lition / ELS fi nd EL Eng	CH6 Adit 2 or SU S for ginee	 Pur 5+560 2 for Zo 2 for Zo 3 Cons SUS Cons SUS Cons s com ar and p 	nping EL one 1 struct	Test 1 S design CH6+ ion for uction s and a	6+29 for S gn fo 185 Zon for Z	US C US C or cor to C e 1 Zone
existing ised com fethod su Metho	132kV C istruction tatement d statement and Remo	on of the CLP can be called a constraint of the called a constraint of the constrain	innel l ible ad ince of avatic Excav	box str cross S f Ventil on and ation a	US at lition / ELS fi nd EL Eng	CH6 Adit 2 or SU S for ginee	 Pur 5+560 2 for Zo 2 for Zo 3 Cons SUS Cons SUS Cons s com ar and p 	nping EL one 1 struct	Test 1 S design CH6+ ion for uction s and a	6+29 for S gn fo 185 Zon for Z	US C US C or cor to C e 1 Zone
existing ised con fethod si Metho il pproval	132kV C istruction tatement d statement and Remo	on of the control of	ible a nce of avatio Excav	box str cross S f Ventil on and ation a empora ments a	US at fition A ELS fo nd EL Enş	CH6 Adit 2 or SU S for ginee	Pur 5+560 2 for Zo US Cons SUS C r's com ar and p al	nping EL one 1 struct	Test f S desig CH6+ ion for uction s and a	6+29 for S gn fo 185 Zon for Z appro	US C US C or cor to C le 1 Zone oval
existing ised con fethod si Metho il pproval	132kV C istruction tatement d statement and Remo	on of the control of	ible a nce of avatio Excav	box str cross S f Ventil on and ation a empora ments a	US at fition A ELS fo nd EL Enş	CH6 Adit 2 or SU S for ginee	Pur 5+560 2 for Zo US Cons SUS C r's com ar and p al	nping EL one 1 struct	Test f S desig CH6+ ion for uction s and a	6+29 for S gn fo 185 Zon for Z appro	US C US C or cor to C le 1 Zone oval
existing ised com fethod su Metho ul pproval irection a tement f	132kV C istruction tatement d statement and Remo	on of the control of	innel l ible ad ince of avatic Excav	box str cross S f Ventil on and ation a ation a empora ments a oval of	US at lition / ELS find EL Eng rry vel and ap the te	CH6 Adit 2 or SU S for ginee nicula	Pur 5+560 2 for Zo US Cons SUS C r's com ar and p al ary sup	nping EL ine 1 struct constr ments edest port	Test 1 S design CH6+ ion for uction s and a rian a	6+29 for S gn fo 185 Zon for Z appro	US C US C or cor to C le 1 Zone oval
existing ised com fethod su Metho ul pproval irection a tement f	132kV C istruction tatement d statement and Rema Eng or Erection	on of the control of	innel l ible ad ince of avatic Excav	box str cross S f Ventil on and ation a ation a empora ments a oval of	US at lition / ELS find EL Eng rry vel and ap the te	CH6 Adit 2 or SU S for ginee nicula	Pur 5+560 2 for Zo US Cons SUS C r's com ar and p al	nping EL ine 1 struct constr ments edest port	Test 1 S design CH6+ ion for uction s and a rian a	6+29 for S gn fo 185 Zon for Z appro	US C US C or cor to C le 1 Zone oval
existing ised com fethod su Metho ul pproval irection a tement f	132kV C istruction tatement d statement and Rema Eng or Erection	on of the control of	innel l ible a nce o avatic Excav	box str cross S f Ventil on and ation a empora ments a oval of gineer's	US at ition A ELS for nd EL Enş iry vel and ap the te	CH6 Adit 2 or SU S for ginee nicula	Pur 5+560 2 for Zc US Cons SUS C r's com ar and p al ary sup and ap	Prove the section of	Test 1 S design CH6+ ion for uction s and a rian a	6+29 for S gn fo 185 Zon for Z appro	US C US C or cor to C le 1 Zone oval
existing ised com fethod su Metho ul pproval irection a tement f	132kV C istruction tatement d statement and Remo Eng	on of the control of	innel 1 ible a nce o avatic Excav f the te s com Remo	box str cross S f Ventil on and ation a empora ments a oval of gineer's Months	US at (ition A ELS for nd EL Ens rry vel and ap the te comm	CH6 Adit 2 or SU S for ginee nicula prov	Pur 5+560 2 for Zc US Cons SUS C r's com ar and p al ary sup and ap	Prove Pr	Test f S desig CH6+ ion for uction s and a for the	6+29 for S gn fo 185 Zon for Z uppro	US C US C or cor to C le 1 Zone oval
existing ised com fethod su Metho ul pproval irection a tement f	132kV C istruction tatement d statement and Rema Eng or Erection	on of the control of	innel 1 ible a nce o avatio Excav f the to s com Remo Remo	box str cross S f Ventil on and ation a empora ments a oval of gineer's Months sion	US at ition A ELS for nd EL Enş iry vel and ap the te	CH6 Adit 2 or SU S for ginee nicula prov	Pur 5+560 2 for Zc US Cons SUS C r's com ar and p al ary sup and ap	Prove Pr	Test 1 S design CH6+ ion for uction s and a rian a	6+29 for S gn fo 185 Zon for Z uppro	US C US C or cor to C le 1 Zone oval

Hyder MEIN-ARDT

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

Hyder - Meinha				_	2	_	Imbor			
y ID	Activity Name		Orig Dur	Rem Dur	Start	Finish	mber 8		anuary 19	
K-PA-GSP-9270	Method Statement for	or revised construction sequence of Ventilition Adit 2 for Zone 1 CH6+185 to CH6+220	18	18	31-Dec-16	17-Jan-17	18 25	01 08	15 22 Method Sta	29 tatement for
	Engineer's comment	-	28	28	18-Jan-17	14-Feb-17				
	-		102	00	05.0 16.4	06 Mars 17				
Temporary Utilit Temporary Diversion			183 72		05-Sep-16 A 31-Oct-16 A	06-May-17 25-Jan-17				
Laying Proposed (orks	72		31-Oct-16 A	25-Jan-17 25-Jan-17				
		or DN600 MS & DI fresh watermain at subway B & zone 1	15		31-Oct-16 A	11-Jan-17			ench excavation	
K-PA-TUD-1120	Laying DN600 MS	& DI fresh watermain at subway B & zone 1	20	11	21-Nov-16 A	13-Jan-17			Laying DN600	MS & DI
K-PA-TUD-1150	DN600 DI connecte	d (X1 and X2)	0	0		25-Jan-17				DN600 DI
K-PA-TUD-1170	DN600 DI connecte	d (X3)	0	0		25-Jan-17			•	DN600 DI
K-PA-TUD-2050	DN450 DI connecte	d (X4)	0	0		25-Jan-17			•	DN450 DI
Laying Proposed (Salt) Watermain		72	17	31-Oct-16 A	25-Jan-17				
		or DN300 MS salt watermain at subway B & zone 1	18	5		11-Jan-17		Tr	ench excavation	1 for DN30
K-PA-TUD-1220	Laying DN300 MS	salt watermain at subway B & zone 1	20	5	21-Nov-16 A	13-Jan-17			Laying DN300	MS salt w
K-PA-TUD-1250	Connection to DN30	00 DI (Y1)	0	0		25-Jan-17			•	Connection
K-PA-TUD-2250	Connection to DN3	00 DI (Y2 and Y3)	0	0		25-Jan-17			•	Connection
Town on any Diversi	an fan Dunin an H		102	00	05 San 16 A	06 May 17				
	on for Drainage We Diversion of 2100 s		183 60		05-Sep-16 A 05-Sep-16 A	06-May-17 27-Jan-17				Diversio
K-PA-TUD-2500	Excavation and laying	ng of DN600 MS pipe and manhole (N-CP-1) at zone 4 for HKCH connection	25	25	21-Mar-17	22-Apr-17				
K-PA-TUD-2600	Excavation and laying	ng of DN300 MS pipe and manhole (FMH23-15D) at zone 4	70	70	08-Feb-17	06-May-17				
Temporary Diversi	on for CLP Cable a	t CH6+560	84	84	07-Nov-16 A	13-Apr-17				
		rea 5 for cable diversion by CLP at zone 4	21		07-Nov-16 A	04-Jan-17		Trench exc		
K-PA-TUD-3450	Erection of traffic d	ecking and divert traffic back to orignal position	12	12	05-Jan-17	18-Jan-17				
K-PA-TUD-3550	Handover area 3 to	CLP cable diversion at zone 4	0	0		18-Jan-17			♦ Handover	r area 3 to
K-PA-TUD-3555	Trench excavation a	rea 3 for cable diversion by CLP at zone 4	27	27	19-Jan-17	22-Feb-17				
K-PA-TUD-3560	Handover area 4 to	CLP cable diversion at zone 4	0	0		22-Feb-17				
K-PA-TUD-3700	Trench excavation a	rea 4 for cable diversion and CLP cable slewing works by CLP	42	42	23-Feb-17	13-Apr-17				
K-PA-TUD-3750	Fabrication and Ere	ction temporary support to utilities at zone 4	14	14	23-Feb-17	10-Mar-17				
Temporary Diversi	on for Sewage Risi	ng Main	62	62	04-Feb-17	21-Apr-17				
		N350 sewage rising main and manhole	28	28		21-Apr-17				
K-PA-TUD-1600	Construction of DN'	750 sewage pipe and manhole - stage 1	20	20	04-Feb-17	27-Feb-17				
K-PA-TUD-2750	Construction of DN4	150 sewerage pipe at zone 2 - stage 1	48	48	17-Feb-17	18-Apr-17				
Temporary Diversi	on for Telecommun	ication Cable	18	18	04-Jan-17	24-Jan-17				
	Diversion of Fibre c		18	18		24-Jan-17 24-Jan-17				Diversion of
K-PA-TUD-4050	Diversion of Fibre of	ptical cable (HGC)	18	18	04-Jan-17	24-Jan-17			Ď	Diversion of
Temporary Traff	ïc Management		265	112	31-Jul-16 A	21-Apr-17				
	gement Schemes		265		31-Jul-16 A	21-Apr-17	1	1		



中國路檔工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION

Milestone Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

•

3 MRP Jan 2017- Mar 2017

Page 2 of 8

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 2 of 8

r Runway	ĆF		土木工程拓展署 Civil Engineering and Development Department
		~	九龍拓展處 Kowloon Development Office
February 20			March 21
05 12 1	9 26	05	
for revised construction se	quence of Ve	entilitio	n Adit 2 for Zone 1 CH6+18
Enginee	r's comments	s and ap	pproval
00 MS & DI fresh water	main at subw	vav B &	z zone 1
I fresh watermain at subw			
DI connected (X1 and X2	-		
DI connected (X3)	· · · · · · · · · · · · · · · · · · · ·		
DI connected (X4)			
300 MS salt watermain at		zone l	
watermain at subway B &	zone 1		
on to DN300 DI (Y1) on to DN300 DI (Y2 and	<u>V2</u>)		
ion to DN300 DI (Y2 and	¥3)		
sion of 2100 storm drain a	t zone 4		
diversion by CLP at zone 4	 I		
decking and divert traffic		gnal pos	ition
o CLP cable diversion at 2	zone 4		
	Trench ex	cavatio	n area 3 for cable diversion b
	 Handover 	area 4	to CLP cable diversion at zor
			Fabrication and Erection
	Cor	structio	on of DN750 sewage pipe ar
of Fibre cable (PCCW)			
of Fibre optical cable (H	GC)		
Date Re	3 Months R	olling P Checke	
31-Dec-16 Jan 1		UNECKE	

Hyder	MEINHARDT
-------	-----------

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

and approval of TTA schemes-TTA stage 2 for D-wall W/B at Zone 2 and approval of TTA schemes-TTA stage 3 for re-construction of Cheung Yip Street area A for Towngas Lead-in and Sewerage Connection Works by CSSOJV area B1 for Telecom Lead-in Works by HKT and HGC	Dur 90 90 89 28	Dur 60 90	31-Jul-16 A 22-Jan-17	28-Feb-17	8 18 25	19 01 08 15 22 29
and approval of TTA schemes-TTA stage 3 for re-construction of Cheung Yip Street area A for Towngas Lead-in and Sewerage Connection Works by CSSOJV	90					
area A for Towngas Lead-in and Sewerage Connection Works by CSSOJV	89	90	22-Jan-17			
			22 Juli 1 /	21-Apr-17		
		00	28-Nov-16 A	30-Mar-17		
area B1 for Telecom Lead-in Works by HKT and HGC			28-Nov-16 A	31-Dec-16		Handover Area A for Towngas Lead-in and
	14	14	17-Mar-17	30-Mar-17		
area B2 for Telecom Lead-in Works by HKT and HGC	15	15	10-Feb-17	24-Feb-17		
area B3 for Towngas Lead-in and Sewerage Works by HKT and HGC	36	36	15-Jan-17	19-Feb-17		
						Handover Area C1 for
area C1 for CLP's Cable Lead-in Works by HKT and HGC	36	16		15-Jan-17		
fajor Materials)	900		01-Feb-16 A	04-Sep-18		
	360	300		26-Oct-17		
ing & delivery to site	360	300	10-Jun-16 A	26-Oct-17		
	420		01-Feb-16 A	08-Jun-17		
ing & delivery to site	420	160	01-Feb-16 A	08-Jun-17		
	580	580	02-Feb-17	04-Sep-18		
illed water pipes	0	0	02-Feb-17			•
ing & delivery to site	580	580	02-Feb-17	04-Sep-18		
	1190	895	11-Mar-16 A	13-Jun-19		
of time-lapsed photographs and video	1190	895	11-Mar-16 A	13-Jun-19		
	21	21	01-Feb-17	25-Feb-17		
nporary barging point	21	21	01-Feb-17	24-Feb-17		
of the barging point	0	0	25-Feb-17			
itoring	414	235	19-Jul-16 A	22-Aug-17		
n and Monitoring	16	16	08-Mar-17	25-Mar-17		
	16	16		25-Mar-17		
of INC at Zone 3	15	15	09-Mar-17	25-Mar-17		
of INC at Zone 4	15	15	08-Mar-17	24-Mar-17		
on and Monitoring	222	73	19-Jul-16 A	30-Mar-17		
	15	15		02-Mar-17		
of EXT at Zone 3	15	15	14-Feb-17	02-Mar-17		
	179	30	19-Jul-16 A	08-Feb-17		
of PZR at Zone 2	10	10	25-Jan-17	08-Feb-17		
of PZR at Zone 3	40	10	05-Aug-16 A	12-Jan-17		Installation of PZR at Zone
of PZR at Zone 4	40	10	19-Jul-16 A	12-Jan-17		Installation of PZR at Zone
	20	20	25 Feb 17	30-Mar-17		
of INC at Zone 3	10			08-Mar-17		
of INC at Zone 4	10	10	20-Mar-17	30-Mar-17		
					4	
of of		29 INC at Zone 3 10 INC at Zone 4 10 10 10	INC at Zone 3 29 29 INC at Zone 4 10 10 INC at Zone 4 10 10	INC at Zone 3 IO IO IO INC at Zone 4 10 10 20-Mar-17 INC at Zone 4 10 10 10	INC at Zone 3 IO IO IO IO IO INC at Zone 4 10 10 20-Mar-17 08-Mar-17 INC at Zone 4 10 10 10 20-Mar-17 INC at Zone 4 10 10 10 20-Mar-17	29 29 25-Feb-17 30-Mar-17 INC at Zone 3 10 10 25-Feb-17 08-Mar-17 INC at Zone 4 10 10 20-Mar-17 30-Mar-17 10 10 10 10 16-Mar-17 25-Mar-17



中國路德工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION Milestone
 Critical Activity
 Non-Critical Activity
 Remaining Level of Effort
 Actual Work

3 MRP Jan 2017- Mar 2017

Page 3 of 8

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 3 of 8

er Runway	土木工程拓展署 Civil Engineering and Development Department 九龍拓展處
February	Kowloon Development Office March
20	21
05 12 1	9 26 05 12 19 26
	Submission and approval of TTA sche
nd Sewerage Connection W	orks by CSSOJV
	Handover Area B2 for Telecom Lead-in Wc
H	andover Area B3 for Towngas Lead-in and Sewe
or CLP's Cable Lead-in Wo	orks by HKT and HGC
 Order of chilled water press 	ipes
	Setup of temporary barging point
	Setup of temporary barging point
	 Setup of temporary barging point Operation of the barging point
	◆ Operation of the barging point Instal
	◆ Operation of the barging point
	 ◆ Operation of the barging point Instal
	 ◆ Operation of the barging point Instal
	 ◆ Operation of the barging point Instal
	Operation of the barging point Instal Installa
	 ◆ Operation of the barging point Instal
	Operation of the barging point Instal Installa
	Operation of the barging point Instal Installa Installation of EXT at Zone 3
Installation of P2	Operation of the barging point Instal Installa Installation of EXT at Zone 3
	Operation of the barging point Instal Installa Installation of EXT at Zone 3
	Operation of the barging point Instal Installa Installation of EXT at Zone 3
ne 3	Operation of the barging point Instal Installa Installation of EXT at Zone 3
ne 3	Operation of the barging point Instal Installa Installation of EXT at Zone 3
ne 3	Operation of the barging point Instal Installa Installation of EXT at Zone 3
ne 3 ne 4	Operation of the barging point Instal Installation of EXT at Zone 3 ZR at Zone 2
ne 3	Operation of the barging point Instal Installa Installation of EXT at Zone 3 ZR at Zone 2
ne 3 ne 4	Operation of the barging point Instal Installation of EXT at Zone 3 ZR at Zone 2 Installation of INC at Zone 3
ne 3 ne 4	Operation of the barging point Instal Installation of EXT at Zone 3 ZR at Zone 2 Installation of INC at Zone 3
ne 3 ne 4	Operation of the barging point Instal Installation of EXT at Zone 3 ZR at Zone 2 Installation of INC at Zone 3
ne 3 ne 4	Operation of the barging point Instal Installation of EXT at Zone 3 ZR at Zone 2 Installation of INC at Zone 3
ne 3 ne 4	Operation of the barging point Instal Installa Installation of EXT at Zone 3 ZR at Zone 2 Installation of INC at Zone 1
ne 3 ne 4	Operation of the barging point Instal Installation of EXT at Zone 3 ZR at Zone 2 Installation of INC at Zone 3

Date Revision C	Checked	A 1
	JIECKEU	Approved
31-Dec-16 Jan 17 - Mar		

ID	Activity Name		Orig Dur	Rem Dur	Start	Finish	mber 8 18 25	January 19 01 08 15 22 29
Filt Monitoring	File Plates		357	235	03-Aug-16 A	22-Aug-17	18 25	
	Tilt Monitoring nea	r PWCL	310	180	03-Aug-16 A	28-Jun-17		
K-IM-TMT-1020	Tilt Monitoring nea	r HKCH	160	160	16-Mar-17	22-Aug-17		-
ction 1 of the V	Vorks-Remaind	er of the Works	33	33	03-Mar-17	11-Apr-17		
	Orainage Works		33	33	03-Mar-17	11-Apr-17		
<mark>load D4-4 (Cheu</mark> Drainage Works (C			33	33 33	03-Mar-17 03-Mar-17	11-Apr-17 11-Apr-17		
		nage Pipe and Manhole (M101 to M105)	8	8	03-Mar-17	11-Apr-17		-
K-01-RWS-2110	Laying Drainage P	pe and Construction Manhole (M101 to M105)	25	25	13-Mar-17	11-Apr-17		
ction 1A of the	Works -Constr	uction of Supporting Underground Structure (Alternative Desi	gn) 179	113	15-Oct-16 A	23-May-17		
		CH6+150 to CH6+220 in Zone 1	88	78	17-Dec-16 A	06-Apr-17		
Construction of S			40		19-Dec-16 A	02-Feb-17		
K-1A-SV1-3400	Trimming Pilehead	at Cut-off Level	40	25	19-Dec-16 A	02-Feb-17		
umping Test			15			11-Jan-17		
K-1A-SV1-4210	Stage 2 - Installation	n of Dewatering Well in VA2 of Zone 1	15	0	27-Dec-16 A	04-Jan-17 A		Stage 2 - Installation of Dewatering
K-1A-SV1-4220	Stage 2 - Pumping	Test for VA2 in Zone 1	5	5	06-Jan-17	11-Jan-17		Stage 2 - Pumping Test fo
	Funnel Box Stru	ture	88	78		06-Apr-17		
US Bay 1 (Ch615		dation Level for VA2	8	8	31-Dec-16 A 31-Dec-16 A	05-Apr-17 10-Jan-17		Excavation to Foundation L
		ring Well and Casting Blinding Layer for VA2	3	3	12-Jan-17	14-Jan-17		Modify the Dewaterin
	-							Waterproofing
-1A-SV1-8060	Waterproofing Wor	ks for VA2	5	5	16-Jan-17	20-Jan-17		waterprooning
-1A-SV1-8070	Construction of Ba	se Slab for VA2 (-18.0mPD)	10	10	21-Jan-17	04-Feb-17		
-1A-SV1-8100	Removal of Strut S	V1A	2	2	06-Feb-17	07-Feb-17		
-1A-SV1-8140	Construction of Ba	se Slab VA1 and VA3 (-13.9 mPD)	20	20	08-Feb-17	02-Mar-17		
-1A-SV1-8170	Removal of Strut S	5	5	5	03-Mar-17	08-Mar-17		
K-1A-SV1-8190	Construction of Wa	Il Struct for VA1 and VA3	10	10	09-Mar-17	20-Mar-17		
K-1A-SV1-8210	Backfilling with Sa	nd to Formation Level of Service Adit	3	3	21-Mar-17	23-Mar-17		
K-1A-SV1-8240	Construction of VA	1 and VA3 Side Wall and base slab of SA	10	10	24-Mar-17	05-Apr-17		
SUS Bay 4 (Ch620	2.5. (2220)		86	76	17-Dec-16 A	-		
K-1A-SV1-8500		Formation Level	6	6	12-Jan-17	03-Apr-17 18-Jan-17		Excavation to VA
K-1A-SV1-8510	Compaction of Soi	Surface and Casting Blinding Layer for VA2	2	2	19-Jan-17	20-Jan-17		Compaction o
K-1A-SV1-8520	Scaffold Erection a	t VA2 for Temporary Support of Base Slab Construction	2	2	01-Feb-17	02-Feb-17		
K-1A-SV1-8530	Formwork Erection	and Waterproofing Works above VA2 for W/B Construction	2	2	03-Feb-17	04-Feb-17		
K-1A-SV1-8540	Laving Blinding an	d Waterproofing Works (E/B)	10	10	17-Dec-16 A	12-Jan-17		Laying Blinding and Wa
	Construction of Ba		10	10	17-Jan-17	27-Jan-17		Cons
								Con
		d Waterproofing Works (W/B)	2	2	06-Feb-17	07-Feb-17		
K-1A-SV1-8555	Construction of Ba	Se Slab (W/B)	10	10	08-Feb-17	18-Feb-17		
	橋工程有限責 D AND BRIDGE COR	Non-Childar Activity	3 MRI	o Ja	n 2017- Page 4 of 8	Mar 20	17	Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 4 of 8

ner Rur	ıway			CEDD	Cir De 九	龍拓展處	ring and Department
	February				ND	wloon Developn Marcl	
29 05	20 5 12	19	2	6 05	5	21	19 26
						Excav	vation of Drainage
Trimm	ning Pilehead	at Cut	off Lev	/el			
g Well in V	A2 of Zone	1					
-							
for VA2 in	Zone 1						
Level for V	/A2						
ing Well an	d Casting Bl	inding l	Laver f	or VA2			
-	-						
ng Works fo	or VA2						
Cor	struction of	Base Sl	ab for	VA2 (-18.	0m	PD)	
				·····		·····	
	Removal of	Strut S	VIA				
				Constr	uct	ion of Ba	ase Slab VA1 and
				···· <u>····</u> ·	- D		F. Start S.F.
					K	emoval	of Strut S5
							Construction
							🔲 Backfill
							Dackilli
VA2 Forma	tion Level						
		<u>.</u> ,			.		
of Soil Sur	face and Cas	sting Bl	inding	Layer for V	/A'	2	
Scaffo	ld Erection a	at VA2	for Ten	porary Su	pp	ort of Ba	se Slab Construct
····				·····	· · ·		
For	mwork Erec	tion and	Water	proofing W	orl	ks above	e VA2 for W/B Co
aterproofin	g Works (E/	B)					
	f Deere Clab	(E/D)					
istruction o	of Base Slab	(E/B)					
	Laying Bline	ding and	l Water	proofing V	Vor	ks (W/B	5)
····· <u>·</u>		Car	tenvoti -	ofDorr	12		
•		Cons	ruction	of Base S	siat) (W/B)	
		3	Month	s Rolling P	roo	gramme	
	Date		ision	Checke			Approved
	31-Dec-16	Jan 17	- Mar				

Hyder	MEINHARDT
-------	-----------

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

Hyder - Mein	hardt JV										
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	mber 8		Ja	anuary 19		
K-1A-SV1-8560	Removal of Strut S3	4	4	20-Feb-17	23-Feb-17	18 25	01	08	15	22	29
K-1A-SV1-8580	Construction of Side Wall Structure	10	10	20-Feb-17	02-Mar-17						
K-1A-SV1-8590	Installation of Re-prop Struct inside W/B and E/B	2	2	03-Mar-17	04-Mar-17						
K-1A-SV1-8600	Removal of Strut S2	4	4	06-Mar-17	09-Mar-17						
K-1A-SV1-8605	Erection of Scaffold for Base Slab	8	8	06-Mar-17	14-Mar-17						
K-1A-SV1-8610	Construction of Top Slab	12	12	15-Mar-17	28-Mar-17						
K-1A-SV1-8625	Waterproofing Works	5	5	29-Mar-17	03-Apr-17						
K-1A-SV1-8640	Removal of Strut S1	5	5	29-Mar-17	03-Apr-17						
SUS Bay 3 (Ch61 K-1A-SV1-8660	85-Ch6202.5) Excavation to VA2 Formation Level	73 6	73 6	07-Jan-17 19-Jan-17	06-Apr-17 25-Jan-17						vation
K-1A-SV1-8661	Compaction of Soil Surface and Casting Blinding Layer for VA2	2	2	26-Jan-17	27-Jan-17					Co	ompact
K-1A-SV1-8662	Scaffold Erection at VA2 for Temporary Support of Base Slab Construction	2	2	01-Feb-17	02-Feb-17						
K-1A-SV1-8663	Formwork Erection and Waterproofing Works above VA2 for W/B Construction	2	2	03-Feb-17	04-Feb-17						
K-1A-SV1-8664	Laying Blinding and Waterproofing Works (E/B)	8	8	07-Jan-17	16-Jan-17				🗖 Layi	ng Blinding a	and W
K-1A-SV1-8665	Construction of Base Slab (E/B)	10	10	17-Jan-17	27-Jan-17					Co	onstruc
K-1A-SV1-8666	Laying Blinding and Waterproofing Works (W/B)	2	2	06-Feb-17	07-Feb-17						
K-1A-SV1-8667	Construction of Base Slab (W/B)	10	10	08-Feb-17	18-Feb-17						
K-1A-SV1-8720	Removal of Strut S3	4	4	20-Feb-17	23-Feb-17						
K-1A-SV1-8740	Construction of Side Wall Structure	10	10	28-Feb-17	10-Mar-17						
K-1A-SV1-8750	Installation of Re-prop Struct inside W/B and E/B	2	2	11-Mar-17	13-Mar-17						
K-1A-SV1-8760	Removal of Strut S2	4	4	14-Mar-17	17-Mar-17						
K-1A-SV1-8765	Erection of Scaffold	8	8	14-Mar-17	22-Mar-17						
K-1A-SV1-8770	Construction of Top Slab	12	12	23-Mar-17	06-Apr-17						
SUS Bay 2 (Ch61 K-1A-SV1-8815	67.5-Ch6185) Excavation to VA2 Formation Level	57 6	57 6	26-Jan-17 26-Jan-17	06-Apr-17 04-Feb-17						
K-1A-SV1-8820	Casting Blinding Layer for VA2	2	2	06-Feb-17	07-Feb-17						
K-1A-SV1-8840	Construction of Base Slab for VA2	12	12	11-Feb-17	24-Feb-17						
K-1A-SV1-8860	Removal of Strut SV2	4	4	25-Feb-17	01-Mar-17						
K-1A-SV1-8870	Construction of VA2 Wall Structure	8	8	04-Mar-17	13-Mar-17						
K-1A-SV1-8880	Strip Formwork and Remedial Works for Waterproofing	3	3	14-Mar-17	16-Mar-17						
K-1A-SV1-8890	Backfilling with Sand and Removal part of SV1	4	4	18-Mar-17	22-Mar-17		+				
K-1A-SV1-8900	Installation of Precast Concrete Slab for Base Slab Constrcution	2	2	23-Mar-17	24-Mar-17						
							i				



中國路橋工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION

Milestone
Critical Activity
Non-Critical Activity
Remaining Level of Effort
Actual Work

3 MRP Jan 2017- Mar 2017

Page 5 of 8

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 5 of 8

r Runway	CEDD	土木工程拓展署 Civil Engineering and Development Department 九龍拓展處
February		バ 解 h 液 感 Kowloon Development Office March
20		21
05 12 1	9 26 0 ■ Removal of Stru	
	Constr	uction of Side Wall Structure
	🗖 Inst	allation of Re-prop Struct insi
		Removal of Strut S2
		Erection of Scaffold
		C
ion to VA2 Formation Leve		6 VA 2
action of Soil Surface and		ayer for VA2
		Vorks above VA2 for W/B Co
Waterproofing Works (E/I		
ruction of Base Slab (E/B))	
Laying Blinding a	nd Waterproofing V	Works (W/B)
Co	nstruction of Base	Slab (W/B)
	Removal of Structure	
		Construction of Side Wall
		Installation of Re-pro Removal of Structure
		Erection
Excavation to VA2 Fo	armation Laval	
Casting Blinding		
	-	f Base Slab for VA2
	Remova	al of Strut SV2
		Construction of VA2
		Strip Formwork a
		Backfillir
		Installa

3 Months Rolling Programme			
Date	Revision	Checked	Approved
31-Dec-16	Jan 17 - Mar		
31-Dec-16	Jan 17 - Mar		
1			

Hyder - Mein y ID	Activity Name		Orig	Rem	Start	Finish	mber		January	
			Dur	Dur			8	01 08	19 15 22	29
K-1A-SV1-8910	Casting Blinding Layer (No-Fine) and Layi	ing Waterproofing Works	4	4	25-Mar-17	29-Mar-17			<u> </u>	
K-1A-SV1-8920	Construction of Base Slab		6	6	30-Mar-17	06-Apr-17				
SUS and Ventila	tion Adits from CH6+220 to CH6+	-291 in Zone 2	41	41	17-Feb-17	06-Apr-17				
W/B Constructi	n of D-Wall in TTA Stage 1A		41	41		06-Apr-17				
K-1A-SV2-5000	Construction of Guide Wall		30	30	17-Feb-17	23-Mar-17				
K-1A-SV2-5500	Construction of D-wall Westbound (CH6+2	241 to CH6+291) WM49	10	10	18-Mar-17	29-Mar-17				
K-1A-SV2-8410	Construction of D-wall Westbound (CH6+2	241 to CH6+291) WM51	10	10	25-Mar-17	06-Apr-17				
SUS Structure f	om CH6+291 to 6+467 in Zone 3		151	85	15-Oct-16 A	18-Apr-17				
E/B Constructio			138		30-Dec-16 A	29-Mar-17				
K-1A-SV3-2355	Construction of D-wall Eastbound (CH6+4	05 to CH6+467) EH17	12	15	30-Dec-16 A	18-Jan-17			Construct	tion of D-w
K-1A-SV3-2400	Testing of D-wall (Sonic test and IC)		30	30	03-Feb-17	09-Mar-17				
K-1A-SV3-2500	Toe Grouting Works		55	55	21-Jan-17	29-Mar-17				
Construction of	Socketed H-Pile		45	45	01-Feb-17	24-Mar-17				
K-1A-SV3-3008	Installation of Socketted H-piles (CH6+32	0 to CH6+380)	45	45	01-Feb-17	24-Mar-17			,	
K-1A-SV3-3009	Loading test for Socketted H-piles		10	10	25-Feb-17	08-Mar-17				
W/B Constructi	on of D-Wall in TTA Stage 1A		143	79	15-Oct-16 A	07-Apr-17		+		
K-1A-SV3-4000	Construction of Guide Wall (CH6+291 to t	o CH6+467)	45		15-Oct-16 A	18-Jan-17			Construct	tion of Guid
K-1A-SV3-4035	Construction of D-wall Westbound (CH6+4	405 to CH6+467) WM24	10	4	22-Dec-16 A	05-Jan-17		Construc	tion of D-wall We	estbound (C
K-1A-SV3-4038	Construction of D-wall Westbound (CH6+2	405 to CH6+467) WH19	12	10	28-Dec-16 A	12-Jan-17			Construction of D	D-wall West
K-1A-SV3-4205	Construction of D-wall Westbound (CH6+	344 to CH6+405) WH37	12	0	16-Dec-16 A	31-Dec-16 A		Construction of I	D-wall Westbound	d(CH6+34
K-1A-SV3-4210	Construction of D-wall Westbound (CH6+	344 to CH6+405) WM34	10	10	03-Jan-17	13-Jan-17			Construction of	D-wall We
K-1A-SV3-4250	Construction of D-wall Westbound (CH6+	344 to CH6+405) WM38	10	10	09-Jan-17	19-Jan-17			Construc	ction of D-
K-1A-SV3-4262	Construction of D-wall Westbound (CH6+2	291 to CH6+344) WM39A	10	2	19-Dec-16 A	03-Jan-17		Constructio	n of D-wall Westb	bound (CH(
K-1A-SV3-4264	Construction of D-wall Westbound (CH6+2	291 to CH6+344) WH46	12	4	28-Dec-16 A	05-Jan-17		Construc	tion of D-wall We	estbound (C
K-1A-SV3-4265	Construction of D-wall Westbound (CH6+2	291 to CH6+344) WM43	10	10	03-Jan-17	13-Jan-17			Construction of	D-wall We
K-1A-SV3-4266	Construction of D-wall Westbound (CH6+2	291 to CH6+344) WM41	10	10	06-Jan-17	17-Jan-17			Constructio	on of D-wa
K-1A-SV3-4267	Construction of D-wall Westbound (CH6+2	291 to CH6+344) WM45	10	10	10-Jan-17	20-Jan-17			Constru	ruction of D
K-1A-SV3-4268	Construction of D-wall Westbound (CH6+2	291 to CH6+344) WH42	12	12	13-Jan-17	26-Jan-17		•		Construct
K-1A-SV3-4269	Construction of D-wall Westbound (CH6+2	291 to CH6+344) WM47	10	10	17-Jan-17	27-Jan-17				Construc
K-1A-SV3-4270	Testing of D-wall (Sonic test and IC)		30	30	06-Feb-17	11-Mar-17				
K-1A-SV3-4280	Toe Grouting Works		50	50	01-Feb-17	31-Mar-17				
K-1A-SV3-4290	Construction of temporary cut-off wall at C	CH6+291	45	40	27-Dec-16 A	20-Feb-17				
K-1A-SV3-4300	Construction of temporary cut-off wall at C	CH6+467	52	52	06-Feb-17	07-Apr-17				
Pumping Test			35		27-Feb-17	08-Apr-17				



3 MRP Jan 2017- Mar 2017 Page 6 of 8

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 6 of 8

r Rur	nway				ED		Civil E Devel 九龍打	工程 ingineer opment 6展處	ing an Depar	id tment	
	Februa	iry			~	~	Kowloor	Developm	nent Offic	æ	
05	20 5 12		19	26		05		21 12		19	26
											Constru
									_		
									•••••		
wall Ea	stbound (C	CH6+4	05 to	CH6-	467)	ΕĤ	17				
							Tes	ting o	f D-	wall	(Sonic
											·
											Instal
							Load	ling te	est fo	r Soc	ketted
										·····	
	ll (CH6+2)						
(CH6+4	05 to CH	6+467)) WM2	24							
estbound	d (CH6+40	05 to C	H6+4	67) V	VH19	,					
344 to C	CH6+405)	WH37	,								
Vesthou	nd (CH6+2	344 to	СН6+	405)	WM	34					
J-wall V	Vestbound	(CH6+	⊦344 t	o CH	6+40	5) V	VM38	3			
H6+291	to CH6+	344) W	/M39/	4							
(CH6+2	91 to CH	6+344)) WH4	6							
Vestbou	nd (CH6+2	291 to	CH6+	344)	WM4	43					
vall Wes	stbound (C	H6+20	$\frac{1}{1}$ to (`H6+	344)	WN	141				
	Westboun										
ction of	D-wall W	estbour	nd (CF	16+2	91 to	СН	6+34	4) WI	H42		
ruction o	f D-wall V	Vestbo	und (C	CH6+	291 t	o Cl	16+3	44) W	/M4′	7	
								Testin	g of]	D-wa	all (Son
											<u> </u>
			Const	ructio	on of t	temp	orary	/ cut-c	off w	all at	CH6+
_											
				onths							
	Date 31-Dec-16		evisio 17 - M		Che	cke	d	1	Appr	oved	
	JI-Dec-I	Juli	17 - IV	a							

Hyder - Mei y ID	Activity Name	Orig	Rem	Start	Finish	mber	January
		Dur	Dur			8	19 19 01 08 15 22 29
K-1A-SV3-5100	Installation of Dewatering Well, Observation Well and Recharging Well in Zone 3	35	35	27-Feb-17	08-Apr-17		
	IELS Construction	42	42		18-Apr-17		
K-1A-SV3-5500	Construction of temporary vehicular access at CH6+325	42	42	24-Feb-17	18-Apr-17		
	from CH6+467 to 6+568 in Zone 4	113		06-Dec-16 A	23-May-17		
E/B Constructi K-1A-SV4-2000		67 0	67 0		30-Mar-17 09-Jan-17*		♦ Open Gate No. 3
K-1A-SV4-2100	Construction of Guide Wall (CH6+467 to CH6+480)	6	6	09-Jan-17	14-Jan-17		Construction of Guide Wa
K-1A-SV4-2110	Construction of Guide Wall (CH6+480 to CH6+510)	15	15	27-Jan-17	16-Feb-17		
K-1A-SV4-2120	Construction of Guide Wall (CH6+510 to CH6+555)	24	24	16-Jan-17	15-Feb-17		
K-1A-SV4-2130		5	5		24-Jan-17		Construction
K-1A-SV4-2170		10	10	19-Jan-17	02-Feb-17		
K-1A-SV4-2171	Construction of D-wall Eastbound (CH6+467 to CH6+480) EH17	12	12	03-Feb-17	16-Feb-17		•
K-1A-SV4-2172		12	12		27-Feb-17		
K-1A-SV4-2173		12	12		01-Mar-17		
K-1A-SV4-2174	· · · · · · · · · · · · · · · · · · ·	12	12		03-Mar-17		
-1A-SV4-2175		12	12		14-Mar-17		
-1A-SV4-2176		12	12		17-Mar-17		
1A-SV4-2170	· · · · · · · · · · · · · · · · · · ·	12	12		08-Feb-17		
-1A-SV4-2177		12	12		15-Feb-17		
-1A-SV4-2178		12	12		22-Feb-17		
	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH03	12	12		01-Mar-17		
-1A-SV4-2181	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH08A	12	12		08-Mar-17		
-1A-SV4-2182		12	12		15-Mar-17		
C-1A-SV4-2183	· · · · · ·	12	12		23-Mar-17		
K-1A-SV4-2185	Construction of D-wall Eastbound (CH6+510 to CH6+555) EH04	12	12	17-Mar-17	30-Mar-17		
K-1A-SV4-2190	Construction of D-wall Eastbound (CH6+555 to CH6+560)	12	12	25-Jan-17	10-Feb-17		
	Construction of D-Wall in TTA Stage 1A	71		06-Dec-16 A	28-Mar-17		Construction
K-1A-SV4-3992	Construction of Guide Wall (CH6+467 to CH6+480)	9	9	16-Jan-17	25-Jan-17		Construction
L-1A-SV4-3996	Construction of Guide Wall (CH6+510 to CH6+555)	24	5	06-Dec-16 A	06-Jan-17		Construction of Guide Wall (CH6+5
K-1A-SV4-4005	Construction of Guide Wall (CH6+555 to CH6+560)	5	5	25-Jan-17	02-Feb-17		
K-1A-SV4-4102	Construction of D-wall Westbound (CH6+467 to CH6+480) WH19	12	12	26-Jan-17	11-Feb-17		
K-1A-SV4-4105	Construction of D-wall Westbound (CH6+467 to CH6+480) WH17	12	12	08-Feb-17	21-Feb-17		
K-1A-SV4-4108	Construction of D-wall Westbound (CH6+467 to CH6+480) WM18	10	10	22-Feb-17	04-Mar-17		





3 MRP Jan 2017- Mar 2017

Page 7 of 8

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 7 of 8

r Runway	土木工程拓展署 Civil Engineering and Development Department 九龍拓展園 Kowloon Development Office
February	March
20 05 12 1	<u> </u>
Wall (CH6+467 to CH6+4	80)
` 	-
Const	ruction of Guide Wall (CH6+480 to CH6+510)
Constru	action of Guide Wall (CH6+510 to CH6+555)
ion of Guide Wall (CH6+5	55 to CH6+560)
Construction of D-wall I	Eastbound (CH6+467 to CH6+480) EM16
Const	ruction of D-wall Eastbound (CH6+467 to CH6
	Construction of D-wall Eastbound (CH
	×
	Construction of D-wall Eastbound (C
	Construction of D-wall Eastbound
	Construction of D-v
	Construction of
Construction of	D-wall Eastbound (CH6+510 to CH6+555) EH0
Constru	action of D-wall Eastbound (CH6+510 to CH6+
Consu	action of D-wall Eastbound (CHO+510 to CHO+
	Construction of D-wall Eastbound (CH6+510
	Construction of D-wall Eastbound (C
	Construction of D-wall East
	Construction of D-
	Constru
Construction	of D-wall Eastbound (CH6+555 to CH6+560)
tion of Guide Wall (CH6+	467 to CH6+480)
tion of Guide Wan (CITO)	
+510 to CH6+555)	
Construction of Guide W	/all (CH6+555 to CH6+560)
Construction	of D-wall Westbound (CH6+467 to CH6+480)
	Construction of D-wall Westbound (CH6+467
	Construction of D-wall Westbour
1	3 Months Polling Programme

3 Months Rolling Programme					
Date	Revision	Checked	Approved		
31-Dec-16	Jan 17 - Mar				
31-Dec-16	Jan 17 - Mar		, pp		

Hyder	MEINHARDT
-------	-----------

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

vity ID	Activity Name	Orig	Rem	Start	Finish	mber		J	lanuary		
		Dur	Dur			8	01	08	19 15	22	29
K-1A-SV4-4400	Construction of D-wall Westbound (CH6+480 to CH6+510) WM14	10	10	16-Feb-17	27-Feb-17	10 20					
K-1A-SV4-4402	Construction of D-wall Westbound (CH6+480 to CH6+510) WM16	10	10	22-Feb-17	04-Mar-17						
K-1A-SV4-4404	Construction of D-wall Westbound (CH6+480 to CH6+510) WM12	10	10	28-Feb-17	10-Mar-17						
K-1A-SV4-4406	Construction of D-wall Westbound (CH6+480 to CH6+510) WH15	12	12	08-Mar-17	21-Mar-17						
K-1A-SV4-4408	Construction of D-wall Westbound (CH6+480 to CH6+510) WH13	12	12	15-Mar-17	28-Mar-17						
K-1A-SV4-4600	Construction of D-wall Westbound (CH6+555 to CH6+560)	12	12	09-Feb-17	22-Feb-17						
Excavation and	ELS Construction	42	42	29-Mar-17	23-May-17						
K-1A-SV4-5500	Construction of temporary vehicular access at CH6+482(approx.)	42	42	29-Mar-17	23-May-17						
Section 3 of the	Works- Construction of District Cooling System (Subject to Excision)	227	97	23-Aug-16 A	06-Apr-17						
Preparation W	orks	188	58	23-Aug-16 A	26-Feb-17						
K-03-DCS-0820	Resubmission of setting out and profile of the DCS pipeline	30	28	23-Aug-16 A	27-Jan-17						Resubr
K-03-DCS-0830	Engineer's review and Approval	30	30	28-Jan-17	26-Feb-17						
Construction o	f District Cooling System	132	78	10-Sep-16 A	06-Apr-17						
Construction o	f DCS Works at Zone 1	132	78	10-Sep-16 A	06-Apr-17						
K-03-DCS-1050	Construction of DSC Washout Pit (CHR5-000)	30	14	10-Sep-16 A	17-Jan-17				Cor	nstruction	of DSC
K-03-DCS-1100	Installation of Sheetpile	10	10	07-Jan-17	18-Jan-17				In:	stallation	of Shee
K-03-DCS-1150	Excavation and Lateral Support works	14	14	19-Jan-17	07-Feb-17						
K-03-DCS-1200	Laying chilled water pipes from CHR5-000 to CHR5-024	14	14	08-Feb-17	23-Feb-17				,		
K-03-DCS-1300	Backfilling at Zone 1 (CHR5-000 to CHR5-024)	35	35	24-Feb-17	06-Apr-17						
Section 4R of th	e Works- Construction of Subway B (Subject to Excision)	25	15	27-Dec-16 A	18-Jan-17						
Bay 1 & 2	e works construction of sub way b (subject to Excision)	25	15	27-Dec-16 A	18-Jan-17						
K-4B-BAY-2450	Backfilling (Bay 1 and Bay 2)	25		27-Dec-16 A	18-Jan-17				Ba	ackfilling	g (Bay 1
Section 5 of the	Works-Completion of All Landscape Softworks	90	90	31-Dec-16	30-Mar-17						
K-05-LCS-1000	Procurement of plant species	90	90	31-Dec-16	30-Mar-17						
Section 7 of the	Works-Preservation and Protection of Existing Trees	1200	886	04-Jan-16 A	04-Jun-19						
K-07-001-1000	Section 7 of the Works-Preservation and Protection of Existing Trees	1200	886	04-Jan-16 A	04-Jun-19						
Sections Compl	etion Date	0	0	31-Dec-16	31-Dec-16						
K-PK-SCC-2100	Completion of Section 2-Demolition of Radar Tower and Guard House	0	0		31-Dec-16		 Comple 	etion of Se	ection 2-I	emolitio	n of Rad





Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 8 of 8

Page 8 of 8

er Runway	EDD	土木工程拓展署 Civil Engineering and Development Department 九龍拓展處
February		Kowloon Development Office March
20		21
	9 26 09 Constructi	5 12 19 26 on of D-wall Westbound (CH
	Cor	struction of D-wall Westbour
		Construction of D-wall W
	I	Constructio
		C
	Construction of I	0-wall Westbound (CH6+555
ubmission of setting out and	-	
	Engineer's 1	eview and Approval
SC Washout Pit (CHR5-000	0)	
heetpile		
Excavation and L	ateral Support work	cs
	Laying chilled v	vater pipes from CHR5-000
y 1 and Bay 2)		
·····		
Radar Tower and Guard Hou	Ise	

	3 Months Rolling Programme					
Date	Revision	Checked	Approved			
31-Dec-16	Jan 17 - Mar					

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com Email



Appendix **B**

Project Organization Chart


Tel

Fax

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com





Legend: Line of Reporting

Line of Communication - - - -

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com Email



Appendix C

Action and Limit Levels for Air Quality and Noise

Tel

Fax

,

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Action and Limit Levels for 24-hr TSP and 1-hr TSP

Parameter	Monitoring Station	Action Level (μg/m ³)	Limit Level (µg/ m³)
	KTD1a	177	
24-hr TSP (µg/m ³)	KTD2a	157	260
(µg/m)	KER1b	172	
*4 6# TOD	KTD1a	285	
*1-hr TSP (µg/m³)	KTD2a	279	500
(µg/m)	KER1b	295	

Note:

1-hr TSP monitoring should be required in case of complaints.

Action and Limit Levels for Construction Noise, Leq (30min), dB(A)

Time Period	Location	Action	Limit
0700-1900 hrs on norn weekdays	al KTD1a KTD2a KER1b	When one documented complaint is received	75 dB(A)

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix D

Calibration Certificates of Monitoring Equipment



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Jan 14, 2016	Rootsmeter	~, =:	438320	Ta (K) -	292
Operator Tisch	Orifice I.I		2456	Pa (mm) -	- 748.03
PLATE VOLUME OR START Run # (m3) 1 NA 2 NA 3 NA 4 NA 5 NA	VOLUME STOP (m3) NA NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.4420 1.0220 0.9130 0.8670 0.7170	METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.7	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0002 0.9959 0.9938 0.9926 0.9874	0.6936 0.9745 1.0885 1.1449 1.3771	$ \begin{array}{r} 1.4174\\2.0045\\2.2411\\2.3504\\2.8347\end{array} $		0.9957 0.9915 0.9893 0.9882 0.9830	0.6905 0.9701 1.0836 1.1398 1.3710	0.8836 1.2496 1.3971 1.4653 1.7672
Qstd slop intercept coefficie	t (b) =	2.07173 -0.01761 0.99996	nèn	Qa slope intercept coefficie	t (b) =	1.29728 -0.01098 0.99996
y axis =	SQRT [H2O (H	Pa/760) (298/5	' y axis =	SQRT [H2O ([a/Pa)].	

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT H2O(Ta/Pa)] - b \}$

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



		TSP SAM		LIBRATION			ION SPREA	DSHEET		
-		Ionitoring Wo	orks For Cor	ntract No. K	(LN/2)	2015/07		Date of	Calibration:	10-Jan-17
Location : KE								Next Calib	oration Date:	7-Apr-17
Brand:		Tisch							Technician:	Jimmy Lui
Model:		TE-5170		S/N:	34	82				
				CON	DITI	ONS				
	Se	ea Level Pres	sure (hPa):	1018.	1	Corre	ected Pressu	re (mm Hg):	764	
		Tempe	rature (°C):	19)		Tem	perature (K):	292	
-				CALIBRAT	ΓΙΟΝ					
		Make:		Tisch			Qstd Slope:		2.07173	
		Model:		TE-5025A		Q	std Intercept:		-0.01761	
	Calib	ration Date:		14-Jan-16			Expiry Date:		14-Jan-17	
1	;	S/N:		2456						
				CALIB	RAT	TIONS				
Plate No.	H2O (L)	H2O (R)	H2O	Qstd		I	IC		LINEAR	i san na san na san na kanan n
	(in)	(in)	(in)	(m³/min)		(chart)	(corrected)		REGRESSIO	N
18	-0.60	-11.60	11.000	1.630		59.00	59.76	Slope =	30.4307	
13	-1.80	-10.40	8.600	1.442		56.00	56.72	Intercept =	11.3049	
10	-2.80	-9.40	6.600	1.265		49.00	49.63	Corr. coeff.:	0.9952	
7	-4.20	-7.90	3.700	0.949		40.00	40.52			
5	-4.70	-7.40	2.700	0.812		35.00	35.45			
Calculations										
		/Pstd)(Tstd/Ta	а))-bj				FLO\	W RATE CHA	ART	
IC = I[Sqrt(Pa Qstd = stand						70.00 ~				
						60.00 -				
C = correcte	-	onse				00.00 -			1	
m = calibrate	•	•			0	50.00 -				_
b = calibrato					se (I					
		during calibra	tion (dea K)		Suoc	40.00 -				-
	-	-	· • /		Ses	30.00 -				
Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K						55.00				
Pstd = 760 mm Hg					မ်	20.00 -				-
For subsequent calculation of sampler flow:					Actual Chart Response (IC)	10.00				
1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)					Ă	10.00 -				-
m = sampler slope						0.00 -				
o = sampler	•					0.0	00 0.500	1.000	1.500 2	.000
= chart res						0.0				.000
Tav = daily a	verage temp	erature					Standar	rd Flow Rate (m	n ³ /min)	
Pav = daily a	verage press	sure				*******				

CHOI KAM HO

Project Consultant

Report Date: 10th January, 2017

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project : Env	vironmantal N	/Ionitoring Wo	orks For Cor	ntract No. ł	KLN/	2015/07		Date of	Calibration: 1	0-Jan-17
_ocation : K								Next Calib	ration Date: 7	-Apr-17
Brand:		Tisch						•	Technician: J	immy Lu
Model:		TE-5170		S/N:	40)37				
				CON	DITI	ONS				
	Se	ea Level Pres	sure (hPa):	1018.	.1	Corre	ected Pressu	re (mm Hg):	764	
		Tempe	rature (°C):	19	9		Temp	perature (K):	292	
				CALIBRA	TION					
		Make:		Tisch			Qstd Slope:		2.07173	
		Model:		TE-5025A		Q	std Intercept:		-0.01761	
	Calib	ration Date:		14-Jan-16			Expiry Date:		14-Jan-17	
		S/N:		2456		San internet Auroral Advance optical securitization				
			I		BRA'	TIONS				
Plate No.	H2O (L)	H2O (R)	H2O	Qstd		I	IC		LINEAR	
- 10	(in)	(in)	(in)	(m ³ /min)		(chart)	(corrected)		REGRESSION	1
18	0.40	-12.50	12.900	1.764		52.00	52.67	Slope =	33.2726	
13	-0.80	-11.40	10.600	1.600		48.00	48.62	Intercept =	-4.9783	
10	-2.20	-9.90	7.700	1.36		41.00	41.53	Corr. coeff.:	0.9963	
7 5	-3.50	-8.50	5.000	1.102		32.00	32.41			
Calculation	-4.40	-7.60	3.200	0.883	3	23.00	23.30	L		
		/Pstd)(Tstd/T	a))-b]				FLOW	RATE CHAR	Т	
	a/Pstd)(Tstd		u)) 0]			60.00 ¬				
	lard flow rate									
	ed chart resp					50.00 -				
	art response									
	or Qstd slop				0)	40.00 -	****			
	or Qstd interc				onse					
Ta = actual t	emperature	during calibra	tion (deg K)		espo	30.00 -				
Pa = actual p	oressure duri	ing calibratior	n (mm Hg)		Chart Response (IC)	20.00		4		
Tstd = 298 d	eg K				Cha	20.00 -				
Pstd = 760 mm Hg						10.00 -				
For subseq	uent calcula	ation of samp	oler flow:		Actu	10.00				
1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)						0.00				
m = sampler slope						0.0	00 0.500	1.000 1.5	500 2.000	
b = sampler intercept										
= chart res	•						Standard	Flow Rate (m ³ /r	nin)	
-	verage temp			1				· · · · ·		
	verage pres	curo								

CHOI KAM HO **Project Consultant**

Report Date: 10th January, 2017

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project: Environmantal Monitoring Works For Contract No. KLN/2015/07 Location : KTD2a Brand: Tisch Te-5170 S/N: 3838 CONDITIONS Sea Level Pressure (hPa): 1018.1 CONDITIONS Sea Level Pressure (hPa): 1018.1 CONDITIONS Sea Level Pressure (hPa): 1018.1 CONDITIONS Model: TE-5025A Qstd Intercept: 0.01761 Calibration Date: 14-Jan-16 Expliny Date: 7.4pr-17 S/N: 2456 CALIBRATION ORIFICE Value: Tisch Model: TE-5025A Qstd Intercept: 0.01761 Calibration Date: 14-Jan-16 Expliny Date: 7.4pr-17 S/N: 2456 CALIBRATION ORIFICE Plate No. H2O (L) H2O (R) H2O (In) (In) (In) (In) (In) (In) (In) (In)				the state of the s				ION SPREA	DSHEET			
Brand: Tisch Technician: Jimmy Lui Model: TE-5170 S/N: 3838 Technician: Jimmy Lui CONDITIONS Sea Level Pressure (hPa): 1018.1 Corrected Pressure (mm Hg): 764 Temperature (°C): 19 Temperature (K): 292 CALIBRATION ORIFICE Model: TE-5025A Qstd Intercept: -0.01761 Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 S/N: 2456 CALIBRATIONS REGRESSION 18 0.80 -13.00 13.800 1.825 52.00 \$2.67 Slope = 28.2743 13 -0.80 -1.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 10 -2.30 -9.70 7.400 1.388 40.00 40.52 Corr. coeff: 0.9964 21 Satd = standard flow rate C corrected chart response 30.00 25.00 25.32 Calculations: acatu			Ionitoring Wo	orks For Co	ntract No. k	(LN/	2015/07					
Model: TE-5170 S/N: 3838 Technician: Jimity Lui Sea Level Pressure (hPa): 1018.1 Corrected Pressure (mm Hg): 764 Temperature (°C): 19 Temperature (K): 292 CALIBRATION ORIFICE Make: Tisch Ostd Slope: 2.07173 CALIBRATION ORIFICE CALIBRATION ORIFICE CALIBRATION S CALIBRATIONS CALIBRATION CALIBRATIONS CALIBRATIONS CALISPACIONA									Next Calib			
CONDITIONS Conditions Sea Level Pressure (hPa): 1018.1 Corrected Pressure (nm Hg): 764 Temperature (°C): 19 Temperature (K): 292 CALIBRATION ORIFICE Make: Tisch Qstd Slope: 2.07173 Model: TE:=5025A Gstd Intercept: -0.01761 Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 SN: 2456 Calibration State: 14-Jan-16 CALIBRATIONS Plate No. H2O (L) H2O (R) H2O (R) Gray of the state s										Technician:	Jimmy Lui	
Sea Level Pressure (hPa): 1018.1 Corrected Pressure (mm Hg): 764 CALIBRATION ORIFICE Make: Tisch Qstd Slope: 2.07173 Calibration Date: 14-Jan-16 Expiry Date: 10-01761 Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 S/N: 2456 Calibration Date: 14-Jan-17 CALIBRATIONS CALIBRATIONS Plate No. H2O (R) H2O (R) M2O Ost of (n) Intercept 28.27 13 -0.80 -11.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 10 -2.30 -9.70 7.400 1.338 40.00 40.52 Corr. coeff.: 0.9964 2alculations: 2alculations: 2alculations: 3.00 0.869 25.00 25.32 25.00 25.32 Sald = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)]) 3.00 0.869 25.00 25.32 Sald = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)])	Model:		TE-5170		S/N:	38	38					
Temperature (°C): 19 Temperature (°K): 292 CALIBRATION ORIFICE Make: Tisch Qstd Slope: 2.07173 Model: TE-5025A Qstd Intercept: -0.01761 Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 S/N: 2456 2456 Slope: 2.07173 CALIBRATIONS Plate No. H2O (L) H2O (R) H2O Qstd I IC LINEAR 13 0.80 -13.00 13.800 1.825 52.00 52.67 Slope = 28.2743 10 -2.30 -9.70 7.400 1.578 46.00 46.52 Corr. coeff.: 0.9964 7 -3.30 -8.50 5.200 1.123 34.00 34.44 25.02 Corr. coeff.: 0.9964 2 c. c. c. c. 25.02 2.532 Corr. coeff.: 0.9964 Calculations: Calculations:					CON	DITI	ONS					
Temperature (°C): 19 Temperature (°K): 292 CALIBRATION ORIFICE Make: Tisch Qstd Slope: 2.07173 Model: TE-5025A Qstd Intercept: -0.01761 Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 S/N: 2456 2456 2456 CALIBRATIONS Plate No. H2O (L) H2O (R) H2O Qstd I IC LINEAR Plate No. (in) (in) (in) 0.300 1.825 52.00 52.67 Slope = 28.2743 13 -0.80 -11.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 10 -2.30 -9.70 7.400 1.338 40.00 40.52 Corr. coeff.: 0.3964 5 -4.40 -7.50 3.100 0.869 25.00 25.32 Calculations: Date = standar flow rate C C C 0.00 <t< td=""><td></td><td>Se</td><td>a Level Pres</td><td>sure (hPa):</td><td>1018.</td><td>1</td><td>Corre</td><td>ected Pressu</td><td>re (mm Ha):</td><td>764</td><td></td></t<>		Se	a Level Pres	sure (hPa):	1018.	1	Corre	ected Pressu	re (mm Ha):	764		
Make: Tisch Model: Qstd Slope: 2.07173 Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 S/N: 2456 Plate No. H2O (L) (in) H2O (R) (in) H2O (R) (in) H2O (R) (in) H2O (R) (in) Intercept: 14-Jan-17 Plate No. H2O (L) (in) H2O (R) (in) H2O (R) (in) H2O (R) (in) M2O (R) (in) Intercept: 14-Jan-17 Plate No. H2O (L) (in) H2O (R) (in) H2O (R) (in) M2O (R) (in) Qstd I IC LINEAR REGRESSION 13 0.80 -11.0 10.300 1.578 46.00 40.52 Corr. coeff: 0.9964 7 -3.30 -8.50 5.200 1.123 34.00 34.44 0.338 40.00 44.44 5 -4.40 -7.50 3.100 0.869 25.00 25.32 20 C = I[Sqrt(Pa/Pstd)(Tstd/Ta)] 0.826 5.00 1.123 34.00 34.44 25.00 25.00 2 std = 780 mm Hg			Tempe	erature (°C):	19)			• • • •			
Model: TE-5025A Qstd Intercept: Lon In3 Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 S/N: 2456 Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 Plate No. H2O (L) H2O (R) H2O (R) H2O (R) Gard I Ic. Intercept: 0.01761 18 0.80 -13.00 13.800 1.825 52.00 52.67 Slope = 28.2743 13 -0.80 -11.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 10 -2.30 -9.70 7.400 1.318 30.00 34.44 5 -4.40 -7.50 3.100 0.869 25.00 25.32 Calibrations: Dastd = 1/m[Sqrt(H2O(Pa/Pstd)/Tstd/Ta)])-b] Ge =[Sqrt(Pa/Pstd)(Tstd/Ta)] 30.00 30.44 30.00 40.00 40.00 40.00 40.00 40.00 30.00 30.00 30.00 30.00 30.00 30.00 30.00 30.00 30.00			Contraction and the second		CALIBRA	ΓΙΟΝ						
Model: TE-5025A Qstd Intercept: -0.01761 Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 S/N: 2456 2456 14-Jan-16 Plate No. H2O (L) (in) H2O (R) (in) H2O (R) (REGRESSION LINEAR REGRESSION 13 -0.80 -11.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 - 4.40 -7.50 3.100 0.869 25.00 23.2 Corr. coeff.: 0.9964 Calloations: Calloations: Calloation rate Calloat			Make:		Tisch			Qstd Slope:		2.07173		
Calibration Date: 14-Jan-16 Expiry Date: 14-Jan-17 S/N: 2456 Calibration Date: 14-Jan-16 Plate No. H2O (L) H2O (R) H2O (R) <td></td> <td></td> <td>Model:</td> <td></td> <td>TE-5025A</td> <td></td> <td>Q</td> <td></td> <td></td> <td></td> <td></td>			Model:		TE-5025A		Q					
S/N: 2456 Plate No. H2O (L) (in) H2O (R) (in) H2O (R) (in) H2O (R) (in) Gast (in) I IC (corrected) LINEAR REGRESSION 18 0.80 -13.00 13.800 1.825 52.00 52.67 Slope = 28.2743 13 -0.80 -11.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 10 -2.30 -9.70 7.400 1.338 40.00 40.52 Corr. coeff: 0.9964 7 -3.30 -8.50 5.200 1.123 34.00 34.44 0 2std = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b] C El[Sqrt(Pa/Pstd)(Tstd/Ta)] 0.869 25.00 25.32 2std = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b] C C = corrected chart response 30.00 50.00		Calibr	ration Date:		14-Jan-16			•				
Plate No. H2O (L) (in) H2O (R) (in) I I IC LINEAR REGRESSION 13 -0.80 -11.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 10 -2.30 -9.70 7.400 1.338 40.00 40.52 Corr. coeff.: 0.9964 7 -3.30 -8.50 5.200 1.123 34.00 34.44 25.32 25.32 Calculations: 2dstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)] 0.869 25.00 25.32 40.00 40.00 50.00 40.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00 50.00			S/N:		2456							
Prime NO. (in) (in) (in) (m ³ /min) (chart) (corrected) REGRESSION 18 0.80 -13.00 13.800 1.825 52.00 52.67 Slope = 28.2743 13 -0.80 -11.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 10 -2.30 -9.70 7.400 1.338 40.00 40.52 Corr. coeff.: 0.9964 7 -3.30 -8.50 5.200 1.123 34.00 34.44 5 -4.40 -7.50 3.100 0.869 25.00 25.32 FLOW RATE CHART Calculations: 2std = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)]-b] C [Guibrator Qstd intercept 60.00 50.00 40.00 50.00 <t< td=""><td></td><td></td><td></td><td></td><td>CALIB</td><td>RAT</td><td>TIONS</td><td></td><td></td><td></td><td></td></t<>					CALIB	RAT	TIONS					
(in) (in) (in) (in) (in) (chart) (corrected) REGRESSION 18 0.80 -13.00 13.800 1.825 52.00 52.67 Slope = 28.2743 13 -0.80 -11.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 10 -2.30 -9.70 7.400 1.338 40.00 40.52 Corr. coeff.: 0.9964 7 -3.30 -8.50 5.200 1.123 34.00 34.44 5 -4.40 -7.50 3.100 0.869 25.00 25.32 Corrected chart response actual chart response - - 60.00 50.00 40.00 5	Plate No	H2O (L)	H2O (R)	H2O		Τ	I	IC		LINEAR		
13 -0.80 -11.10 10.300 1.578 46.00 46.59 Intercept = 1.8309 10 -2.30 -9.70 7.400 1.338 40.00 46.59 Intercept = 1.8309 7 -3.30 -8.50 5.200 1.123 34.00 34.44 5 -4.40 -7.50 3.100 0.869 25.00 25.32 FLOW RATE CHART Sate = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)])-b] C = ligrat(Pa/Pstd)(Tstd/Ta)] 2std = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)]) 0.869 25.00 25.32 Sate = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)]) Sate = actual chart response actual chart response actual temperature during calibration (deg K) a actual temperature during calibration (deg K) a actual temperature calculation of sampler flow: /m(l)[Sqrt(298/Tav)(Pav/760)]-b) 10.00 0.00 0.500 1.000 0.00 0.000 0.500 1.000 1.500 2.000 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00		(in)	ASSOCIATION CONTRACTOR CONTRACTOR OF THE OWNER OWNER OF THE OWNER OWN	(in)	(m³/min)		(chart)	(corrected)			N	
10 -2.30 -9.70 7.400 1.338 40.00 40.50 Intercept = 1.5009 7 -3.30 -8.50 5.200 1.123 34.00 40.52 34.44 5 -4.40 -7.50 3.100 0.869 25.00 25.32 Corr. coeff.: 0.9964 Calculations: Qastd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)] Date = standard flow rate C c corrected chart response a catual chart response $actual chart response$ $actual chart response$ a = actual pressure during calibration (deg K) 29.8 deg K 30.00 40.00 $2a = actual pressure during calibration (mm Hg) 30.00 50.00 10.00 a = actual temperature during calibration (mm Hg) 20.00 10.00 0.000 0.500 1.000 1.000 p = sampler slope actual pressure during calibration of sampler flow: 0.000 0.500 1.000 1.500 2.000 p = sampler slope actual pressore actual pressore actual pressore actual pressore actual pressore actual pressore actual pre$		0.80	-13.00	13.800	1.825	5	52.00	52.67	Slope =	28.2743	biyyy Maasanin Millions and Maasaa	
7-3.30-8.505.2001.12334.0034.445-4.40-7.503.1000.86925.0025.32 FLOW RATE CHART Calculations:Calculations:Calculations:Calculations:Calculations:Calculations:Calculation (Mark 10)Calculation (Mark 10)Calculation (Mark 10)Calculation Qstd slopeo = calibrator Calculation of sampler flow:/m((l)[Sqrt(298/Tav)(Pav/760]-b)n = sampler slopeo = sampler intercept= chart response <td c<="" td=""><td>13</td><td>-0.80</td><td>-11.10</td><td>10.300</td><td>1.578</td><td></td><td>46.00</td><td>46.59</td><td>Intercept =</td><td>1.8309</td><td></td></td>	<td>13</td> <td>-0.80</td> <td>-11.10</td> <td>10.300</td> <td>1.578</td> <td></td> <td>46.00</td> <td>46.59</td> <td>Intercept =</td> <td>1.8309</td> <td></td>	13	-0.80	-11.10	10.300	1.578		46.00	46.59	Intercept =	1.8309	
5-4.40-7.503.1000.86925.0025.32Calculations: $2xst = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)])$ $2xst = 1/m[Sqrt(Pa/Pstd)(Tstd/Ta)]$ $2xst = standard flow rateC = [ISqrt(Pa/Pstd)(Tstd/Ta)]2xst = standard flow rateC = corrected chart response= actual chart response= actual chart response= actual temperature during calibration (deg K)2a = actual pressure during calibration (deg K)2a = actual pressure during calibration (mm Hg)5xt = 298 deg K2yst = 760 mm Hg5o rsubsequent calculation of sampler flow:/m(l)[Sqrt(298/Tav)(Pav/760)]-b)n = sampler slopep = sampler slopep = sampler slopep = chart responseav = daily average temperature$	10	-2.30	-9.70	7.400	1.338		40.00	40.52	Corr. coeff.:	0.9964		
Calculations: 2000 2000 2000 Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)] 60.00 50.00 50.00 Qstd = standard flow rate 50.00 50.00 50.00 C = corrected chart response actual chart response 60.00 50.00 a = actual chart response 50.00 40.00 50.00 a = actual temperature during calibration (deg K) 30.00 30.00 50.00 a = actual pressure during calibration (mm Hg) 50.00 10.00 10.00 10.00 Std = 298 deg K 20.00 10.00 0.00 0.500 1.000 1.500 2.000 Mr(II)[Sqrt(298/Tav)(Pav/760)]-b) n = sampler slope 0.000 0.500 1.000 1.500 2.000 actual response actual response Standard Flow Rate (m³/min) 0.000 0.500 1.000 1.500 2.000	7	-3.30	-8.50	5.200	1.123		34.00	34.44				
Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta)] Qstd = 1/m[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate C = corrected chart response = actual chart response m = calibrator Qstd slope o = calibrator Qstd slope o = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) Tot = 298 deg K Pstd = 760 mm Hg Tor subsequent calculation of sampler flow: /m((I)[Sqrt(298/Tav)(Pav/760)]-b) n = sampler slope o = sampler intercept = chart response "av = daily average temperature		Contraction of the second s	-7.50	3.100	0.869		25.00	25.32				
C = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate C = corrected chart response = actual chart response = actual chart response = actual chart response = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) Tot subsequent calculation of sampler flow: /m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope • = chart response Tav = daily average temperature						[
Qstd = standard flow rate 00.00 C = corrected chart response 50.00 a = actual chart response 50.00 a = actual temperature during calibration (deg K) 40.00 Ca = actual pressure during calibration (mm Hg) 30.00 Std = 298 deg K 20.00 Pstd = 760 mm Hg 20.00 For subsequent calculation of sampler flow: 10.00 /m((1)[Sqrt(298/Tav)(Pav/760)]-b) 0.00 n = sampler intercept 0.000 a = chart response 0.000 av = daily average temperature Standard Flow Rate (m³/min)				a))-bj				FLO	V RATE CHA	RT		
C = corrected chart response = actual chart response m = calibrator Qstd slope p = calibrator Qstd slope p = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calculation of sampler flow: /m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler intercept = chart response Tav = daily average temperature actual y average temperature actual y average temperature			[a)]				60.00 -				-	
 actual chart response a calibrator Qstd slope b calibrator Qstd intercept a calibrator Qstd intercept b calibration (deg K) cor subsequent calculation of sampler flow: /m((1)[Sqrt(298/Tav)(Pav/760)]-b) n calibrator Pave and Pa												
m = calibrator Qstd slope p = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K Pstd = 760 mm Hg For subsequent calculation of sampler flow: /m((1)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope p = sampler intercept = chart response Tav = daily average temperature		•	JIISE				50.00 -				-	
For subsequent calculation of sampler flow: 10.00 /m((I)[Sqrt(298/Tav)(Pav/760)]-b) 0.00 n = sampler slope 0.00 o = sampler intercept 0.00 = chart response 0.00 Tav = daily average temperature Standard Flow Rate (m³/min)		•				Û						
For subsequent calculation of sampler flow: 10.00 /m((I)[Sqrt(298/Tav)(Pav/760)]-b) 0.00 n = sampler slope 0.00 o = sampler intercept 0.00 = chart response 0.00 Tav = daily average temperature Standard Flow Rate (m³/min)						e (j	40.00 -			1	-	
For subsequent calculation of sampler flow: 10.00 /m((I)[Sqrt(298/Tav)(Pav/760)]-b) 0.00 n = sampler slope 0.00 o = sampler intercept 0.00 = chart response 0.00 Tav = daily average temperature Standard Flow Rate (m³/min)			-	tion (dog K)		suo			*			
For subsequent calculation of sampler flow: 10.00 /m((I)[Sqrt(298/Tav)(Pav/760)]-b) 0.00 n = sampler slope 0.00 o = sampler intercept 0.00 = chart response 0.00 Tav = daily average temperature Standard Flow Rate (m³/min)						lesp	30.00 -				-	
For subsequent calculation of sampler flow: 10.00 /m((I)[Sqrt(298/Tav)(Pav/760)]-b) 0.00 n = sampler slope 0.00 o = sampler intercept 0.00 = chart response 0.00 Tav = daily average temperature Standard Flow Rate (m³/min)			ig calibration	r (inini rig)		Ľ						
For subsequent calculation of sampler flow: 10.00 10.00 /m((I)[Sqrt(298/Tav)(Pav/760)]-b) 0.00 0.00 m = sampler slope 0.00 0.500 1.000 o = sampler intercept 0.000 0.500 1.000 1.500 2.000 av = daily average temperature Standard Flow Rate (m³/min)	•					сР С	20.00 -					
/m((1)[Sqrt(298/1av)(Pav/760)]-b) m = sampler slope 0 = sampler intercept = chart response av = daily average temperature 0.00 Standard Flow Rate (m³/min)	-					tual	10.00					
n = sampler slope 0.00 o = sampler intercept 0.000 = chart response 0.000 Tav = daily average temperature Standard Flow Rate (m³/min)						Aci	10.00 -				-	
a = sampler intercept 0.000 0.500 1.000 1.500 2.000 a = chart response Standard Flow Rate (m³/min)							0.00		a standard met 1999 an and all the standard met			
= chart response 0.000 0.500 1.000 1.500 2.000 av = daily average temperature Standard Flow Rate (m³/min)		•						00 0 500	1 000	1 500 -		
av = daily average temperature Standard Flow Rate (m ³ /min)	-	•					0.0	0.500	1.000	1.500 2	.000	
			erature					Standar	d Flow Rate (m	³ /min)		
					1				-	·····		

CHOI KAM HO **Project Consultant**

Report Date: 10th January, 2017

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.materialab.com



Page 1 of 1

Report No. : 161966CA161195

CALIBRATION CERTIFICATE OF ANEMOMETER

Client Supplied Information

Client : Materialab Consultants Ltd.

Address: Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

Description	•	Anemometer

Manufacturer : Smart Sensor

Model No. : AR816+

Equipment ID.: MC-A-001

Next Calibration Date : 05-Jun-2017

Laboratory Information

Details of Reference Equipment -

Description : Reference Anemometer

Equipment ID.: R-101-4

Date of Calibration : 06-Jun-2016 Ambient Temperature : 21 °C

Calibration Location : Calibration Laboratory of MateriaLab

Method Used : By direct Comparison

Calibration Results :

Reference Reading	UUT Reading	Error
(m/s)	(m/s)	(m/s)
0.00	0.0	0.00
0.99	1.0	+0.01
2.02	2.0	-0.02
5.00	5.0	0.00
9.98	9.9	-0.08

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.

Date : 7-6-2016 Certified by : 10 m | Chan Chun Wai (Manager) Date : 7,6. 2016. Checked by : CA-R-297 (22/07/2009)

** End of Report **

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.materialab.com.hk



Page 1 of 1

Report no.: 161966CA161737 CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client : Materialab Consultants Ltd.

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT

Description	:	Sound Level Meter
Manufacturer	:	Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))
Serial No.	:	2451083 (meter), 01361(microphone), 002845 (Preamplifier))
Next Calibration Date	:	23-Aug-2017
Specification Limit	:	EN 61672: 2003 Type 1

Laboratory Information

Description :	B & K Acoustic Multifunction (Calibrator 4226 (Traditional free field setting)
Equipment ID. :	R-108-1	
Date of Calibration	24-Aug-2016 Amb	oient Temperature : 21 °C
Calibration Location	: Calibration Laboratory of N	MateriaLab
Method Used :	By direct comparison	

Calibration Results :

Parameters		Mean Value (dB)	Specification Limit(dB)			
	4000Hz	0.6	2.6	to	-0.6	
, b.	2000Hz	0.5	2.8	to	-0.4	
	1000Hz	0.0	1.1	to	-1.1	
A-weighing frequency	500Hz	-3.0	-1.8	to	-4.6	
response	250Hz	-8.3	-7.2	to	-10.0	
Services and the service of the serv	125Hz	-15.7	-14.6	to	-17.6	
	63Hz	-25.7	-24.7	to	-27.7	
	31.5Hz	-37.4	-37.4	to	-41.4	
Differential level	94dB-104dB	0.0	± 0.6			
linearity	104dB-114dB	0.0		± 0.6	3	

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.

2. The mean value is the average of four measurements.

3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast

4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Date: 26. S. 2016 Date : A - S Doll Certified by : Checked by : a CA-R-297 (22/07/2009) Chan Chun Wai (Manager) / Kwok Chi Wa (Assistant Manager) ** End of Report **

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 <td: www.materialab.com.hk</td>



Report no.: 161966CA162338

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

Description	:	Sound Level Meter
Manufacturer	:	Casella
Model No.		Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))
Serial No.	:	2451028 (meter), 01231(microphone), 002850 (Preamplifier))
Next Calibration Date	:	16-Nov-2017
Specification Limit	:	EN 61672: 2003 Type 1

Laboratory Information

Description	: E	3 & K Acoustic Multifun	ction Calibrator 4226 (Tra	dition	al free field setting)
Equipment ID.	: F	R-108-1			
Date of Calibration	on :	17-Nov-2016	Ambient Temperature :	22	°C
Calibration Locat	tion :	Calibration Laborato	ry of MateriaLab		
Method Used	: 6	By direct comparison			

Calibration Results :

Parame	eters	Mean Value (dB)	Specific	ation	Limit(dB)
	4000Hz	2.6	2.6	to	-0.6
	2000Hz	0.8	2.8	to	-0.4
	1000Hz	-1.0	1.1	to	-1.1
A-weighing frequency response	500Hz	-4.5	-1.8	to	-4.6
	250Hz	-9.9	-7.2	to	-10.0
	125Hz	-17.3	-14.6	to	-17.6
	63Hz	-27.3	-24.7	to	-27.7
	31.5Hz	-39.5	-37.4	to	-41.4
Differential level	94dB-104dB	0.0		± 0.6	6
linearity	104dB-114dB	0.0		± 0.6	3

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.

- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Date : <u>MIF Dol6</u> Certified by : _____ Date : J3.((.)o(6) Checked by : CA-R-297 (22/07/2009) Chan Chun Wai (Manager) ** End of Report **



Certificate of Conformity and Calibration

Instrument Model:- Serial Number Firmware revision	CEL-633A 3756072 V129-09				
<u>Microphone Type:-</u> Serial Number	CEL-251 1361	<u>Preampl</u> Serial No	<u>lifier Type:-</u> umber	CEL-495 003527	
Instrument Class/Type:-	1				
Applicable standards:-					6
IEC 61672: 2002 / EN 60651 (Elec IEC 60651 1979 (Sound Level Me			For Sound Level N	leters)	E
Note:- The test sequences performed Standard - IEC61672. The combination electro-acoustic performance to all app Standards - IEC60651 and IEC60804.	of tests perforr	ned are considered to confirm	n the products	I meter	B
5	5 °C 2 %RH 0 mBar	Test Engineer:- Date of Issue:-	Millie Duncan May 13, 2016		E

Declaration of conformity:-

This test certificate confirms that the instrument specified above has been successfully tested to comply with the manufacturer's published specifications. Tests are performed using equipment traceable to national standards in accordance with Casella's ISO 9001:2008 quality procedures. This product is certified as being compliant to the requirements of the CE Directive.


Test Summary:-

All Tests Pass
All Tests Pass

Combined Electro-Acoustic Frequency Response - A Weighted

Combined Electro-Acoustic Frequency Response - A Weighted (IEC 61672-3:2006)

The following A-Weighted frequency response graph shows this instruments overall frequency response based upon the application of multi-frequency pressure field calibrations. The microphones Pressure to Free field correction coefficients are applied to pressure response. Reference level taken at 1kHz.



Casella CEL Regen House, Wolseley Road, Kempston, Bedford MK42 7JY

Phone: +44(0) 1234 844100 Fax: +44(0) 1234 841490 E-mail: info@casellameasurement.com Web: www.casellameasurement.com
 Casella CEL. Inc. a subsidiary of IDEAL Industries, Inc.

 415 Lawrence Bell Drive

 Unit 4

 Buffalo. NY 14221

 Toll Free. (800) 366-2966

 Tel:
 (603) 672-0031

 E-mail:
 info@casellausa.com

 Web:
 www.casellausa.com

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.materialab.com



Report no.: 161966CA161645

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT

Description	:	Sound calibrator
Manufacturer	:	Casella (Model no. CEL-120/1)
Serial No.	:	5230950
Next Calibration Date	:	09-Aug-2017
Specification Limit	:	±0.5dB

Laboratory Information

Description	:	1. Reference sound leve	I meter 2. Multifunction ac	coustic calibrator
Equipment ID.	:	1. R-119-1	2. R-108-1	
Date of Calibrat	ion	: 10-Aug-2016	Ambient Temperature : 21	°C
Calibration Loca	atior	1: Calibration Laborator	y of MateriaLab	
Method Used	:	By direct comparison		

Calibration Results :

Parameters (Setting of UUT)	Mean of measured value	Specification limit
94dB	93.8 dB	±0.5dB
114dB	114.0 dB	EU-SUB

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.

- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with the specification limit.

16 AUG 2016 Date: 12 - 8 - 2016 Certified by : Checked by Date : CA-R-297 (22/07/2009) Kwok Chi Wa (Assistant Manager) ** End of Report **

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

	cate of d Calibration for
CEL-120 Acou	stic Calibrator
Applicable Standards :- IEC 6	0942: 2003 & ANSI S1.40: 2006
CEL-120/1 Class 1	
CEL-120/2 Class 2	
Serial No: 435825	I
Firmware: <u>03</u>	
Temperature: 22.0 °C Pre	essure: 999.5_mb %RH 55.0
Frequency = 1.00kHz ± 2Hz T.H.D. = < 1%	Calibration Level
SPL @ 114.0dB Setting	113.99 dB
SPL @ 94.0dB Setting (CEL-120/1 only)	93-93 dB/N.A
Engineer :- H - DensCo	12 MAY 2016
subject to periodic calibration, traceable to U	g standards, used for conformance testing, are IK national standards, in accordance with the 01 Quality System.
his certificate confirms that the instrument specifie	DF CONFORMITY d above has been produced and tested to comply with the relevant European Community CE directives.
Regent House, Wolseley Road, Phone: +44 (0) 1234 844100 E-mail: info@	EL (U.K.), Kempston, Bedford. MK42 7JY Fax: +44 (0) 1234 841490)casellacel.com measurement.com
web. www.casella	198032A-01

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.materialab.com.hk



Report no.: 161966CA162202(1)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client Supplied Information

Client : Materialab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

Description	:	Sound Calibrator
Manufacturer	:	Casella (Model no. CEL-120/1)
Serial No.	:	3321858
Next Calibration Date	:	31-Oct-2017
Specification Limit	:	±0.5dB

Laboratory Information

Description	:	Reference Sound level meter			
Equipment ID.	:	R-119-1			
Date of Calibrat	ion :	01-Nov-2016	Ambient Temperature :	22	°C
Calibration Location : Calibration Laboratory of MateriaLab					
Method Used : By direct comparison					

Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	-0.3 dB	
114dB	-0.2 dB	±0.5dB

Remarks :

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with the specification limit.

Date : 3-16-2000 Certified by : _____ Date : _____ Date : _____ Date : _____ Date : ______ Date : __ Checked by : CA-R-297 (22/07/2009) ** End of Report **

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix E

Environmental Monitoring Schedule

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com.hk



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Sun Mon Tue Wed Thur Fri Sat 2 3 4 1 February **TSP** Monitoring Noise Monitoring 5 6 7 8 9 10 11 **TSP** Monitoring Noise Monitoring 13 14 15 16 17 12 18 TSP Monitoring Noise Monitoring 22 19 20 21 23 24 25 TSP Monitoring **TSP** Monitoring Noise Monitoring Noise Monitoring 26 27 28

Impact Monitoring Schedule (February 2017)

Remarks

1. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street, close to open space car park area

2. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

3. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com.hk



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Sun Mon Tue Wed Thur Fri Sat 1 March 2 3 4 **TSP** Monitoring Noise Monitoring 5 6 7 8 9 10 11 TSP Monitoring Noise Monitoring 13 15 16 17 12 14 18 **TSP** Monitoring Noise Monitoring 22 19 20 21 23 24 25 TSP Monitoring Noise Monitoring 26 27 28 29 30 31 TSP Monitoring Noise Monitoring

Impact Monitoring Schedule (March 2017)

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition

2. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street

3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)

4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com.hk



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Sun Mon Tue Wed Thur Fri Sat 1 April **TSP** Monitoring Noise Monitoring 2 3 4 5 6 7 8 **TSP** Monitoring Noise Monitoring 10 12 13 14 15 9 11 **TSP** Monitoring Noise Monitoring 17 16 18 19 20 21 22 **TSP** Monitoring Noise Monitoring 23 24 25 26 27 28 29 **TSP** Monitoring **TSP** Monitoring Noise Monitoring Noise Monitoring 30

Impact Monitoring Schedule (April 2017)

Remarks

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong.	Email	: mcl@fugro.com.hk



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the</u> <u>Southern Part of the Former Runway</u>

Impact Monitoring Schedule (May 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
	1 May	2	3	4	5 TSP Monitoring Noise Monitoring	6
7	8	9	10	11 TSP Monitoring Noise Monitoring	12	13
14	15	16	17 TSP Monitoring Noise Monitoring	18	19	20
21	22	23 TSP Monitoring Noise Monitoring	24	25	26	27
28	29 TSP Monitoring Noise Monitoring	30	31			

Remarks

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix F

Air Quality Monitoring Data

24-hour TSP Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

	Weather	Air	Atmospheric	Filter W	oiabt (a)	Particulate	Sompling	Flow	Rate	Average	Total	Conc.	Action	Limit
Start Date		Temperature	Pressure, Pa		eigint (g)	weight (g)			min.)	flow	volume		Level	Level
	Condition	(K)	(mmHg)	Initial	Final	weigint (g)	11116(1115)	Initial	Final	(m ³ /min.)	(m ³⁾	(ug/m³)	(ug/m^3)	(ug/m^3)
2-Feb-17	Cloudy	289.8	767.1	2.7845	2.9115	0.1270	24	1.40	1.38	1.39	2003.0	63		
8-Feb-17	Cloudy	290.7	762.5	2.8117	3.0719	0.2602	24	1.66	1.64	1.65	2372.7	110		
14-Feb-17	Sunny	290.3	771.2	2.8024	2.9028	0.1004	24	1.61	1.57	1.59	2286.8	44	177	260
20-Feb-17	Fine	294.0	760.5	2.8245	2.9969	0.1724	24	1.39	1.44	1.41	2037.0	85		
25-Feb-17	Cloudy	285.2	765.7	2.8467	3.0031	0.1564	24	1.55	1.51	1.53	2199.1	71		
											Min	44		
											Max	110		
											Average	75		
KTD2a - G/	IC Zone ne	ext to Kwun Ton	g Bypass (Fut	ure Hospi	ital at Site	3C1)							_	


KTD1a - Centre of Excellence in Paediatrics (Children's Hospital)


Start Date	Weather	Air Temperature	Atmospheric Pressure, Pa	Filter W	eight (g)	Particulate weight (g)		(m^{3})	Rate min.)	Average flow	Total volume	Conc.	Action Level	Limit Level
	Condition	Condition (K) (mml	(mmHg)	Initial	Final	weigin (g)	11116(1113)	Initial	Final	(m³/min.)	(m ³⁾	(ug/m³)	(ug/m^3)	(ug/m^3)
2-Feb-17	Cloudy	289.8	767.1	2.7934	2.8599	0.0665	24	1.38	1.35	1.36	1962.8	34		
8-Feb-17	Cloudy	290.7	762.5	2.8040	2.9084	0.1044	24	1.52	1.49	1.51	2170.3	48	Ĩ	
14-Feb-17	Sunny	290.3	771.2	2.8149	2.9278	0.1129	24	1.49	1.46	1.48	2125.1	53	157	260
20-Feb-17	Fine	294.0	760.5	2.8074	3.0042	0.1968	24	1.58	1.57	1.57	2267.5	87	Ĩ	
25-Feb-17	Cloudy	285.2	765.7	2.8441	2.9951	0.1510	24	1.62	1.57	1.59	2292.5	66	Ĩ	
											Min	34		
											Max	87	Ĩ	
											Average	58	Ĩ	
KER1b - Si	ER1b - Site Boundary at Cheung Yip Street													


ry at Cheung Yip

Start Date Temperature Pressure, Pa weight (g) Time(hrs) (fr Condition (K) (mmHg) Initial Final weight (g) Time(hrs) Initial 2-Feb-17 Cloudy 289.8 767.1 2.7910 2.9261 0.1351 24 1.44 8-Feb-17 Cloudy 290.7 762.5 2.7934 2.9384 0.1450 24 1.06		(m ³ /min.)	(m ³⁾	(ug/m ³)		
	.44 1.41	4 40			(ug/m^3)	(ug/m ³)
8-Feb-17 Cloudy 290.7 762.5 2.7934 2.9384 0.1450 24 1.06		1.43	2054.2	66		
	.06 1.04	1.05	1510.9	96		
14-Feb-17 Sunny 290.3 771.2 2.8032 3.1077 0.3045 24 1.63	.63 1.57	1.60	2303.9	132	172	260
20-Feb-17 Fine 294.0 760.5 2.8220 2.9402 0.1182 24 1.42	.42 1.41	1.42	2040.2	58		
25-Feb-17 Cloudy 285.2 765.7 2.8297 2.9656 0.1359 24 1.20	.20 1.16	1.18	1702.3	80		
			Min	58		
			Max	132	I	
			Average	86		

Note: Underline: Exceedance of Action Level Underline and Bold: Exceedance of Limit Level







Note:

1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.

2) The weather conditions during the reporting period can be referred to Appendix K.

3) Any other factors which might affect the monitoing results can be referred to Section 2.6.4.

4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

5) The 24-hour TSP monitoring location KER1a was replaced by KER1b, effective from 16 November 2016.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix G

Noise Monitoring Data

Noise Impact Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
2-Feb-17	13:42	71	74	67	1.2	Cloudy
8-Feb-17	10:04	71	74	67	0.8	Cloudy
14-Feb-17	9:42	68	71	65	0.7	Sunny
20-Feb-17	9:56	67	70	65	0.6	Fine
25-Feb-17	10:03	72	74	69	0.6	Cloudy
	Max	72				
	Min	67				
	Limit Level	75				

KTD 1a: Centre of Excellence in Paediatrics (Children's Hospital)

KTD 2a: G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
2-Feb-17	13:00	66	69	63	1.0	Cloudy
8-Feb-17	9:21	63	64	61	0.5	Cloudy
14-Feb-17	10:17	60	62	58	0.6	Sunny
20-Feb-17	10:34	66	69	63	0.6	Fine
25-Feb-17	9:20	63	65	61	0.7	Cloudy
	Max	66				
	Min	60	Ī			
	Limit Level	75				

KER 1b: Site Boundary at Cheung Yip Street


Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
			ub() ()		(11/0)	
2-Feb-17	14:28	68	71	66	0.7	Cloudy
8-Feb-17	10:40	73	75	70	0.5	Cloudy
14-Feb-17	10:59	65	68	60	1.1	Sunny
20-Feb-17	11:12	68	71	65	0.7	Fine
25-Feb-17	10:41	70	71	66	0.4	Cloudy
	Max	73				
	Min	65				
	Limit Level	75				

Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.



Note:

1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.

2) The weather conditions during the reporting period can be referred to Appendix K.

3) Any other factors which might affect the monitoing results can be referred to Section 3.7.2.

4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

5) Noise monitoring location KER1a was replaced by KER1b, effective from 16 November 2016.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix H

Events and Action Plan

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Email



Event and Action Plan for Construction Dust Monitoring

Tel Fax

EVENT	ACTION						
	ET	IEC	ER	Contractor			
Action Level Exceedance for one sample.	 Identify sources, investigate the causes of complaint and propose remedial measures. Inform IEC and ER. Repeat measurement to confirm finding;. Increase monitoring frequency 	 Check monitoring data submitted by the ET. Check the Contractor's working methods. 	1. Notify the Contractor.	 Rectify any unacceptable practices. Amend working methods agreed with the ER as appropriate. 			
Exceedance for two or more consecutive samples.	 Inequerity sources. 2. Inform the IEC and ER. 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings. 5. Increase monitoring frequency to daily. 6. Discuss with the IEC, ER and Contractor on remedial action required. 7. If exceedance continues, arrange meeting with the IEC, Contractor and ER. 8. If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by the ET. Check the Contractor's working methods. Discuss with the ET, ER and Contractor on possible remedial measures if required. Advise the ER on the effectiveness of proposed remedial measures if required. 	 Notify the Contractor. Ensure remedial measures properly implemented. 	 Submit proposals for remedial action to the ER within 3 working days of notification. Implement the agreed proposals. Amend proposal as appropriate 			
Limit Level Exceedance for one sample.	 Identify sources, investigate causes of exceedance and proposed remedial measures. Inform the IEC, ER, and Contractor. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. Assess effectiveness of the Contractor's remedial action and keep the IEC and ER informed of the results 	 Check monitoring data submitted by the ET. Check the Contractor's working methods. Discuss with the ET, ER and Contractor on possible remedial measures. Advise the ER and ET on the effectiveness of the proposed remedial measures. Supervise the implementation of remedial measures. 	 Confirm receipt of the notification of exceedance in writing. Notify the Contractor. Ensure remedial measures are properly implemented. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. Implement the agreed proposals. Amend proposal as appropriate. 			
Exceedance for two or more consecutive samples	 Notify the IEC, ER and Contractor. Identify sources. Repeat measurements to confirm findings. Increase monitoring frequency to daily. Carry out analysis of the Contractor's working procedures with the ER to determine the possible mitigation to be implemented. Arrange meeting with the IEC and ER to 	 Discuss amongst the ER, ET and Contractor on the potential remedial action. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER and ET accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of the notification of exceedance in writing. Notify the Contractor. In consultation with the IEC and ET, agree with the Contractor on the remedial measures to be implemented. Ensure remedial measures are properly implemented. If exceedance 	 Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the IEC and ET within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problems still not under control. Stop the relevant portion of works as 			

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



EVENT		ACT	ION	
EVENT	ET	IEC	ER	Contractor
	discuss the remedial action to be taken. 7. Assess the effectiveness of the Contractor's remedial action and keep the IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring		continues, consider what portion of works is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	determined by the ER until the exceedance is abated.

Tel

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com Email



Event and Action Plan for Noise Impact

EVENT	ACTION						
EVENT	ET	IEC	ER	Contractor			
Action Level	 Notify the IEC, ER and Contractor. Carry out investigation. Report the results of investigation to the IEC and Contractor. Discuss jointly with the ER and Contractor and formulate remedial measures. Increase the monitoring frequency to check the mitigation effectiveness 	 Review the monitoring data submitted by the ET. Review the construction methods and proposed redial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient 	 Notify the Contractor. Require the Contractor to propose remedial measures for implementation if required. 	 Submit noise mitigation proposals to the ER and copy to the IEC and ET. Implement noise mitigation proposals. 			
Limit Level	 Notify the IEC, ER and Contractor. Identify sources. Repeat measurements to confirm findings. Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented. Record the causes and action taken for the exceedances. Increase the monitoring frequency. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results. If exceedance stops, cease additional monitoring 	 Discuss amongst the ER, ET and Contractor on the potential remedial action. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problems. Ensure remedial measures are properly implemented. If exceedance continues, consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problems still not under control. Stop the relevant portion of works as determined by the ER until the exceedance is abated. 			

AOTION

MATERIALAB CONSULTANTS LIMITED Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

: (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com Email



Event and Action Plan for Landscape and Visual Impact

Tel

EVENT	ACTION			
	ET	IEC	ER	Contractor
Non-conformity on one occasion	 Identify Source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed 	 Check report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non- conformity	 Identify Source Inform the IEC and the ER Increase monitoring frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring 	 Check monitoring report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures. 	1. Notify the Contractor 2. Ensure remedial measures are properly implemented	 Amend working methods Rectify damage and undertake any necessary replacement

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix I

Waste Flow Table

ROOM 723 & 725, 7/F, BIOCK B,		
Profit Industrial Building,	Tel	: (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-24508032
Hong Kong	Email	: mcl@fugro.com

MateriaLab

Waste Flow	Table for Ye	ear 2016									
	Actual Quantities of Inert C&D Materials Generated Monthly						Actual	Quantities of Non-	inert C&D Wast	es Generated N	onthly
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
2016 Jan	0.159	0.101	0.058	Nil	Nil	Nil	Nil	0.023	0.00002	0.0158	0.0335
2016 Feb	0.291	0.050	0.241	Nil	Nil	Nil	1.34	0.023	0.00002	0.0158	0.0335
2016 Mar	2.7389	0.0407	0.0662	Nil	2.632	Nil	5.92	0.023	0.00002	0.0158	0.0571
2016 Apr	4.1718	0.0578	0.462	Nil	3.652	Nil	12.5	0.023	0.00002	0.0158	0.0426
2016 May	3.592	Nil	0.299	Nil	3.293	Nil	5.23	0.023	0.00002	0.0158	0.0621
2016 June	4.6035	Nil	0.8555	Nil	3.748	Nil	Nil	0.023	0.00002	0.0158	0.0619
2016 July	6.155	0.153	0.015	Nil	5.987	Nil	7.84	0.023	0.00002	0.0158	0.0433
2016 Aug	5.1155	Nil	Nil	Nil	5.1155	Nil	19.93	0.023	Nil	Nil	0.0147
2016 Sept	7.2267	Nil	Nil	Nil	7.2267	Nil	33.65	0.023	Nil	Nil	0.0103
2016 Oct	4.6448	Nil	Nil	Nil	4.6448	Nil	13.30	0.023	Nil	Nil	0.0385
2016 Nov	6.1626	Nil	Nil	Nil	6.1626	Nil	27.06	0.023	Nil	Nil	0.0192
2016 Dec	6.3522	Nil	Nil	Nil	6.3522	Nil	13.30	0.023	Nil	Nil	0.0121
Total	51.213	0.4025	1.9967	Nil	48.8138	Nil	140.07	0.276	0.00014	0.1106	0.4288

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Tel	: (852)-24508238
Fax	: (852)-24508032
Email	: mcl@fugro.com
	Fax

MateriaLab

		Actual Quant	ities of Inert C&I	D Materials Gene	erated Monthly		Actual	Quantities of Non	-inert C&D Wast	es Generated N	Ionthly
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
2017 Jan	4.2300	Nil	Nil	Nil	4.2300	Nil	0.015	0.023	Nil	Nil	0.0109
2017 Feb	3.2128	Nil	Nil	Nil	3.2128	Nil	0.015	0.023	Nil	Nil	0.0096
Total	7.4428	Nil	Nil	Nil	7.4428	Nil	0.030	0.046	Nil	Nil	0.0205

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix J

Environmental Mitigation Implementation Schedule (EMIS)

Room 723 & 725, 7/F, Block B,		
Profit Industrial Building,	Tel	: (852)-2
1-15 Kwai Fung Crescent, Kwai Fong,	Fax	: (852)-2
Hong Kong	Email	: mcl@fu

: (852)-24508238 : (852)-24508032 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
Air Quality Measur	es				
New Distributor Ro	oads Serving the Pla	anned KTD			
AEIAR-130/2009 S3.2	AEIAR 130/2009 EM&A Manual S2.2	8 times daily watering of the work site with active dust emitting activities.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Statior	n of the former Kai Tak Airport			
AEIAR-130/2009 S5.2.19	AEIAR 130/2009 EM&A Manual S4.2.4	The excavation area should be limited to as small in size as possible and backfilled with clean and/or treated soil shortly after excavation work. The exposed excavated area should be covered by the tarpaulin during night time. The top layer soils should be sprayed with fine misting of water immediately before the excavation.	Contractor	All relevant worksites	Not Applicable
Trunk Road T2					
AEIAR-174/2013 S4.9.2.1	AEIAR-174/2013 EM&A Manual S2.3.1.1	Watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m2 for the respective watering frequency.	Contractor	All relevant worksites	Implemented
		Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression.	Contractor	All relevant worksites	Not Applicable
		8 km per hour is the recommended limit of the speed for vehicles on unpaved site roads.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009	AEIAR 130/2009	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should	Contractor	All relevant	Partially

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status													
S3.2, S5.2.19, AEIAR-174/2013	EM&A Manual S2.2, S4.2, AEIAR	be fully covered by impermeable sheeting to reduce dust emission.		worksites	Implemented													
S4.9.2.2	174/2013 EM&A Manual S2.3.1.2	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs.	Contractor	All relevant worksites	Implemented													
		Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards.	Contractor	All relevant worksites	Implemented													
										Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	Contractor	All relevant worksites	Implemented					
		Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	Contractor	All relevant worksites	Implemented													
															The vehicles should be restricted to maximum speed of 10 km per hour. Confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	Contractor	All relevant worksites	Implemented
								Vehicle washing facilities should be provided at every vehicle exit point. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	Contractor	All relevant worksites	Partially Implemented							
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.																
		-		Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	Contractor	All relevant worksites	Implemented											
		Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	Contractor	All relevant worksites	Implemented													

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.	Contractor	All relevant worksites	Implemented
		Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.	Contractor	All relevant worksites	Implemented
		Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	Contractor	All relevant worksites	Partially Implemented
		Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs.	Contractor	All relevant worksites	Partially Implemented
		Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	Contractor	All relevant worksites	Not Applicable
		Dark smoke			
		Dark smoke emission shall be control in accordance with the Air Pollution Control (Smoke) Regulation and ETWB TCW 19/2005.	Contractor	All relevant worksites	Partially Implemented
		Plant and equipment should be well maintained to prevent dark smoke emission.	Contractor	All relevant worksites	Partially Implemented
Noise Measures					
Trunk Road T2					
AEIAR-174/2013 S5.9.2.1	AEIAR-174/2013 EM&A Manual S3.4.1.1	The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: • Concrete lorry mixer • Dump Truck, 5.5 tonne < gross vehicle weight <= 38 tonne • Generator, Super Silenced, 70 dB(A) at 7m	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,Profit Industrial Building,Tel1-15 Kwai Fung Crescent, Kwai Fong,FaxHong Kong..Em

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		 Poker, vibratory, Hand-held (electric) Water Pump, Submersible (Electric) Mobile Crane - KOBELCO CKS900 Excavator, wheeled/tracked - HYUNDAI R80CR-9 			
		Use of temporary or fixed noise barriers with a surface density of at least 10kg/m ² to screen noise from movable and stationary plant.	Contractor	All relevant worksites	Implemented
		Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m ² to screen noise from generally static noisy plant such as air compressors.	Contractor	All relevant worksites	Implemented
		Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.3, S5.3.10, AEIAR-174/2013	AEIAR 130/2009 EM&A Manual S2.3, S4.3.2,	Only well-maintained plant should be operated on-site and plant shall be serviced regularly during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
S5.9.2.1	AEIAR-174/2013 EM&A Manual S3.4.1.1	Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
	33.4.1.1	Mobile plant, if any, should be sited as far away from NSRs as possible.	Contractor	All relevant worksites	Implemented
		Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or should be throttled down to a minimum.	Contractor	All relevant worksites	Implemented
		Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Contractor	All relevant worksites	Implemented
		Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction/ decommissioning activities.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Use of site hoarding as a noise barrier to screen noise at low level NSRs.	Contractor	All relevant worksites	Implemented
		For the use of hand held percussive breakers (with mass of above 10kg) and portable air compressors (supply air at 500 kPa or above), the noise level of such PME shall comply with a stringent noise emission standard and a noise emission label shall be obtained from the DEP before use at any time in construction site.	Contractor	All relevant worksites	Implemented
		Quiet powered mechanical equipment (PME) shall be used for the construction of the Project.	Contractor	All relevant worksites	Implemented
		Full enclosures shall be used to screen noise from relatively static PMEs (including air compressor, bar bender, concrete pump, generator and water pump) from sensitive receiver(s).	Contractor	All relevant worksites	Implemented
		Movable cantilevered noise barriers shall be used to screen noise from mobile PMEs (including asphalt paver, breaker, excavator and hand-held breaker) from sensitive receiver(s). These movable cantilevered noise barriers shall be located close to the mobile PMEs and shall be moved/adjusted iteratively in step with each movement of the corresponding mobile PMEs in order to maximize their noise reduction effects.	Contractor	All relevant worksites	Implemented
		Only approved or exempted Non-road Mobile Machineries (NRMMs) including regulated machines and non-road vechicles with proper labels are allowed to be used in specified activities on-site.	Contractor	All relevant worksites	Implemented
Water Quality Mea	asures				
Trunk Road T2					
		Accidental Spillage			
AEIAR-174/2013 S6.4.8.5	AEIAR-174/2013 EM&A Manual S4.2.1.1	All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides.	Contractor	All relevant worksites	Implemented
		The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary). An emergency clean up kit shall be readily available where bentonite fluid will be stored or used.	Contractor	All relevant worksites	Implemented
		The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry (dewatered bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort.	Contractor	All relevant worksites	Implemented
AEIAR-174/2013 S6.4.8.8	AEIAR-174/2013 EM&A Manual S4.2.1.1	In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.	Contractor	All relevant worksites	Implemented
		Dredging, Reclamation and Filling			
		No dredging, reclamation or filling in the marine environment shall be carried out.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Statior	n of the former Kai Tak Airport			
		Building Demolition			

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
AEIAR-130/2009 S5.4	AEIAR 130/2009 EM&A Manual	The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion.	Contractor	All relevant worksites	Implemented
S4.4	54.4	There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff, wastewater or extracted groundwater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. It is anticipated that the wastewater generated from the works areas would be of small quantity. Monitoring of the treated effluent quality from the works areas should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD.	Contractor	All relevant worksites	Implemented
		General Construction Works			
		Construction Runoff			
AEIAR- 130/2009 S3.4, S5.4/ AEIAR- 174/2013 S6.4.8.1	AEIAR 130/2009 EM&A Manual S2.4, S4.4/ AEIAR 174/2013 EM&A Manual S4.2.1.1	contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include the use of sediment traps and adequate maintenance of	Contractor	All relevant worksites	Implemented
		Construction site should be provided with adequately designed perimeter channel and pre- treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Contractor	All relevant worksites	Implemented
		Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.			
		Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m3 capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Contractor	All relevant worksites	Partially Implemented
		Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	Contractor	All relevant worksites	Implemented
		Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	Contractor	All relevant worksites	Implemented
		Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Contractor	All relevant worksites	Not Applicable
		An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Drainage			
		It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	Contractor	All relevant worksites	Implemented
		All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Contractor	All relevant worksites	Partially Implemented
		Stormwater Discharges			
		Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	Contractor	All relevant worksites	Not Applicable
		Sewage Effluent			
		Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	Contractor	All relevant worksites	Implemented
		Debris and Litter			
		In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. Debris and refuse generated on-site should be collected, handled and disposed of	Contractor	All relevant worksites	Implemented

Tel
Fax
Em

el : (852)-24508238 Ix : (852)-24508032 nail : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		properly to avoid entering into the adjacent harbour waters. Stockpiles of cement and other construction materials should be kept covered when not being used.			
		Accidental Spillage			
		Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the nearby harbour waters, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. The bund should be drained of rainwater after a rain event.	Contractor	All relevant worksites	Implemented
		Waste Management Measures			
		Waste Management Plan			
AEIAR-174/2013 S11.4.8.1	AEIAR-174/2013 EM&A Manual S9.2.1.2	Contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.5, S5.5	AEIAR 130/2009 EM&A Manual S2.5, S4.5	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	Contractor	All relevant worksites	Implemented
		Training of site personnel in proper waste management and chemical waste handling procedures.	Contractor	All relevant worksites	Implemented
		Provision of sufficient waste disposal points and regular collection for disposal.	Contractor	All relevant worksites	Implemented
		Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	Contractor	All relevant worksites	Implemented
		Waste Reduction Measures			
		Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.	Contractor	All relevant worksites	Not Applicable
		Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	Contractor	All relevant worksites	Implemented
		Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.	Contractor	All relevant worksites	Implemented
		Any unused chemicals or those with remaining functional capacity should be recycled.	Contractor	All relevant worksites	Implemented
		Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	Contractor	All relevant worksites	Implemented
		Construction and Demolition Materials			
		Where it is unavoidable to have transient stockpiles of C&D material within the work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Contractor	All relevant worksites	Partially Implemented
		Skip hoist for material transport should be totally enclosed by impervious sheeting.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	Contractor	All relevant worksites	Implemented
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	Contractor	All relevant worksites	Implemented
		The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	Contractor	All relevant worksites	Implemented
		All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	Contractor	All relevant worksites	Implemented
		The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	Contractor	All relevant worksites	Implemented
		When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	Contractor	All relevant worksites	Implemented
		Chemical Waste			
		After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Contractor	All relevant worksites	Partially Implemented

Room 723 & 725, 7/F, Block B,	
Profit Industrial Building,	Tel
1-15 Kwai Fung Crescent, Kwai Fong,	Fax
Hong Kong	Email
i long i longi	

: (852)-24508238 : (852)-24508032 : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		General Refuse			
		General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem.	Contractor	All relevant worksites	Implemented
Land Contamination	on Measures				
		For any excavation works conducted at Radar Station			
AEIAR-130/2009 S3.6.57	AEIAR 130/2009 EM&A Manual S4.6	As the risk due to dermal contact with groundwater by site workers is uncertain, it is recommended that personnel protective equipment (PPE) be used by site workers as a mitigation measure.	Contractor	All relevant worksites	Not Applicable
Landscape and Vi	sual Impact				
New Distributor Ro	oads Serving the Pla	anned KTD			
		Construction Phase			
AEIAR-130/2009 S3.8.12	AEIAR 130/2009 EM&A Manual S2.8	All existing trees should be carefully protected during construction.	Contractor	All relevant worksites	Not Applicable
	32.0	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	Contractor	All relevant worksites	Not Applicable
		Control of night-time lighting.	Contractor	All relevant worksites	Not Applicable

Room 723 & 725, 7/F, Block B,	
Profit Industrial Building,	Tel
1-15 Kwai Fung Crescent, Kwai Fong,	Fax
Hong Kong	Email

: (852)-24508238 : (852)-24508032 : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures		Location / Timing	Construction Phase Implementation Status
		Erection of decorative screen hoarding.	Contractor	All relevant worksites	Implemented
Trunk Road T2					
		Construction Phase			
AEIAR-174/2013 S9.9.1.1	AEIAR-174/2013 EM&A Manual S7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	Contractor	All relevant worksites	Not Applicable
	57.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	Contractor	All relevant worksites	Not Applicable
		Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Partially Implemented
		Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Implemented
		Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.	Contractor	All relevant worksites	Implemented
		All lighting in construction site shall be carefully controlled to minimize light pollution and night- time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.	Contractor	All relevant worksites	Not Applicable
General Condition		·			
		The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same	Contractor	All relevant worksites	Implemented

 Room 723 & 725, 7/F, Block B,

 Profit Industrial Building,
 Tel
 : (852)-24508238

 1-15 Kwai Fung Crescent, Kwai Fong,
 Fax
 : (852)-24508032

 Hong Kong..
 Email
 : mcl@fugro.com

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s).			

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix K

Weather and Meteorological Conditions during Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com MateriaLab

	Mean		Air Temperature	9	Mean Relative	Total
Date	Pressure (hPa)	MaximumMeanMinimum(deg. C)(deg. C)(deg. C)		Humidity (%)	Rainfall (mm)	
	-	_	February 2017	-	-	-
01	1021.3	22.0	18.4	16.6	80	Trace
02	1022.7	17.7	16.8	16.2	83	Trace
03	1020.3	19.6	17.1	15.4	76	0.0
04	1016.0	20.9	18.2	16.3	79	1.6
05	1013.9	22.0	19.0	16.7	83	3.3
06	1015.7	19.7	18.1	16.9	80	Trace
07	1016.9	18.7	16.7	15.9	74	0.0
08	1016.6	20.6	17.7	15.5	78	Trace
09	1020.2	16.8	14.0	11.1	56	Trace
10	1023.3	15.6	12.8	10.8	56	0.0
11	1026.3	17.9	14.0	11.5	57	0.0
12	1026.7	19.1	15.0	12.5	66	0.0
13	1027.1	20.1	16.1	13.1	65	0.0
14	1028.2	21.1	17.3	15.6	62	0.0
15	1026.1	20.9	17.4	15.3	62	0.0
16	1021.6	24.0	18.7	15.4	69	0.0
17	1020.6	25.4	20.4	17.1	74	0.0
18	1021.2	24.1	19.9	18.0	76	0.0
19	1018.0	19.1	17.9	16.4	82	0.3
20	1013.9	25.5	21.0	18.3	84	Trace
21	1017.1	21.1	18.3	16.6	90	4.6
22	1015.3	21.3	18.9	16.4	91	8.0
23	1017.4	20.2	17.9	15.0	88	Trace
24	1022.1	15.1	13.0	12.0	81	Trace
25	1020.9	13.8	12.2	10.7	85	0.7
26	1021.2	17.0	13.9	10.6	79	1.4
27	1022.5	19.8	17.0	15.4	66	0.0
28	1020.2	17.6	16.7	15.9	87	0.5

Source: Hong Kong Observatory – Hong Kong Observatory

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix L

Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecution

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Environmental Complaints Log

Complaint Log No.	Date of Notification	Received From and Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply
1	15 December 2016	Andy Choy	Air	13 February 2017	Project- related	13 February 2017
2	21 February 2017	Andy Choy	Air	22 February 2017	Not Project- related	7 March 2017

Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project- to-Date
Air	1	1	2
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project- to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

MA	TEF	RIAL	.AB	CON	ISUL	TAN	TS I	_IMIT	ΈD
_									

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk MateriaLab

Investigation Report for the Complaint Received on 9th February 2017

Reference No.:	20170209_complaint_c
Project:	Contract KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway
Date of Complaint:	9 th February 2017
Background:	 A complaint received on 9th February 2017 was referred from EPD on 21st February 2017 and summarized as below: No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site"). Dust was observed when the vehicle leaving and entering the Site. The notification of complaint was received by ET on 22nd February 2017.
Action taken during the investigation:	 Site meeting between HMJV and CRBC was arranged at the Site at 1:30pm on 22nd February 2017 to investigate the complaint. Joint site audit was carried out by ET, HMJV and CRBC at the Site at 2:00pm on 23rd
	February 2017 to investigate the complaint.
	 Joint site audit was carried out by ET, IEC, HMJV and CRBC at the Site at 2:00pm on 2nd March 2017 to investigate the complaint.
	• ET asked CRBC and HMJV to provide photo records for the date of complaint for further investigation on 24 th February 2017 and the photos were received by ET on 28 th February 2017 and 3 rd March 2017 respectively.
Investigation Results:	• Vehicle washing facilities were observed at the Site on 9 th February 2017. The area where vehicle washing takes place and the section of road between the washing facilities and the exit point were paved with hardcores.
	 Vehicles were washed before leaving the Site on 9th February 2017.
	 No dust or mud was observed at the entrance of the Site and Cheung Yip Street on 9th February 2017.
	 Daily cleaning at the Site was carried out by general workers of CRBC on 9th February 2017.
	 Cleaning of Cheung Yip Street by street sweep vehicles was carried out by CRBC on 20th January 2017 and 14th February 2017.
	 Vehicle washing facilities were observed by ET at the Site during the site audit on 23rd February 2017 and 2nd March 2017.
	• Thorough washing of vehicles before leaving the Site was observed by ET on 2 nd March 2017.
	 No dust or mud was observed by ET at the entrance of the Site and Cheung Yip Street on 23rd February 2017 and 2nd March 2017.
	• The mitigation measures provided by the CRBC were sufficient.
Conclusion	The complaint received on 9 th February 2017 is not project-related.

Prepared by: Alfred Lam Certified by: Colin Yung Designation: Environmental Team Leader

Signature:

Date: 07/03/2017

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk

MateriaLab

Site Photo Record:


Vehicle washing facilities were observed at the Site on 9th February 2017. The area where vehicle washing takes place and the section of road between the washing facilities and the exit point were paved with hardcores. Vehicles were washed at site exit before leaving the Site.



Source: HMJV

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk MateriaLab






Source: HMJV

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk

MateriaLab

Cleaning of Cheung Yip Street by street sweep vehicles was carried out by the Contractor on 20th January 2017 and 14th February 2017.



Source: HMJV

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.


Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Vehicle washing facilities were observed by ET at the Site during the site audit on 23rd February 2017 and 2nd March 2017.



Source: ET



Source: ET

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk

MateriaLab

No dust or mud was observed by ET at the entrance of the Site and Cheung Yip Street on 23rd February 2017 and 2nd March 2017.



Source: ET

Notification of Environmental Complaints

To :	China Road and Bridge Corporation			
	Construction Site of Kai Tak Development Phase III, near the Kai Tak Former			
	Runway, Shing Fung Road and Cheung Yip Street, Kowloon City, Kowloon (CEDD			
	Contract No.: KL/2014/03)			
Attn.:	Mr. Andy CHOY	Phone:	6278 2693	
Email:	andy.choy@crbc.com.hk	Fax :	2283 1689	
cc:	CEDD			
Attn:	Ms. Inness CHAN	Phone:	35792454	
Email:	fpchan@cedd.gov.hk	Fax :	35794516	
EPD ref.:	17-03912			

Dear Sirs and madam,

We have received the following environmental complaint. Please take necessary actions to avoid causing environmental nuisance. If you need further information, please contact me at 2117 7580.

Date of Complaint : 09 February 2017

Details of Complaint :

- Complainant said no car washing machine was found in the construction site near the gate. Dust was observed when the vehicle leaving and entering the site.
- Please ensure your work are properly fulfill the requirement of related legislations.

Date of Notification : 21 February 2017

Environmental Protection Department Regional Office (East) Herman WONG

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix M

Summary of Site Audit in the Reporting Month

Room 725 & 725, 7/1, DIOCK D,	
Profit Industrial Building,	
1-15 Kwai Fung Crescent, Kwai Fong,	
Hong Kong.	

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Summary of Site Audit in the Reporting Month

Parameters	Date	Observations and Recommendations	Follow-up	
Air Quelity	9 February 2017	Open stockpile shall be covered with impermeable sheeting to prevent dust emission. (Zone 4)	The item was rectified by the Contractor and inspected on 15 February 2017.	
Air Quality	23 February 2017	Open stockpile shall be covered with impermeable sheeting to prevent dust emission. (Zone 4)	The item was rectified by the Contractor and inspected on 2 March 2017.	
Noise		NA		
Water Quality	23 February 2017	Channel between Zone 1 and the Wetsep was blocked by silt or clay. Blockage should be cleared before the wet season. (Zone 1)	The item was rectified by the Contractor and inspected on 2 March 2017.	
,	23 February 2017	Surface runoff shall be prevented to enter public drainage or haul road. (Zone 4)	The item was rectified by the Contractor and inspected on 2 March 2017.	
Chemical and Waste Management	NA			
Land Contamination	2 February 2017Breaker tips should be removed or stored on tray to prevent land contamination. (Zone 2)The item was rectified by the Contractor and inspected on 9 February 2017.			
Landscape and Visual	9 February 2017	Open stockpiles shall be covered by unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance. (Zone 4)	The item was rectified by the Contractor and inspected on 15 February 2017.	
Impact	23 February 2017	Open stockpiles shall be covered by unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance. (Zone 4)	The item was rectified by the Contractor and inspected on 2 March 2017.	
General Condition	9 February 2017	Proper wheel washing facilities in every vehicle exit point shall be provided or otherwise to ensure no vehicle would exit. (Zone 2)	The item was rectified by the Contractor and inspected on 15 February 2017.	

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Parameters	Date	Observations and Recommendations	Follow-up
	23 February 2017	Proper wheel washing facilities in every vehicle exit point shall be provided or otherwise to ensure no vehicle would exit. (Zone 3)	The item was rectified by the Contractor and inspected on 2 March 2017.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix N

Outstanding Issues and Deficiencies



Summary of Outstanding Issues and Deficiencies in the Reporting Month

Parameters	Outstanding Issues	Deficiencies
Air Quality	NA	
Noise	NA	
Water Quality	NA	
Chemical and Waste Management	NA	Any items of deficiencies can be referred to Appendix M .
Land Contamination	NA	
Landscape and Visual Impact	NA	
General Condition	NA	
Others	NA	