

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Total Float	December				January				February			
							29	30	31	01	02	03	04	05	06	07	08	09
Barge Loading Facilities																		
K-DR-PRE-1480	Operation of temporary barging point	430	288	21-Jun-17 A	20-Nov-18	3												
Instrumentation and Monitoring																		
Eastbound Instrumentation and Monitoring																		
<i>Inclinometer (INC)</i>																		
K-IM-INC-1320	Installation of INC at Zone 2	5	5	19-Dec-17	23-Dec-17	-116												
Westbound Instrumentation and Monitoring																		
<i>Piezometer/Standpipe (PZR)</i>																		
K-IM-PZR-1360	Installation of PZR at Zone 2	5	5	09-Dec-17	14-Dec-17	-108												
<i>Inclinometer (INC)</i>																		
K-IM-INC-1360	Installation of INC at Zone 2	5	5	19-Dec-17	23-Dec-17	-116												
Tilt Monitoring Tile Plates																		
K-IM-TMT-1000	Tilt Monitoring near PWCL	310	285	25-Apr-16 A	10-Sep-18	-122												
Section 1 of the Works-Remainder of the Works																		
Roadwork and Drainage Works																		
Road D4-4 (Cheung Yip Street)																		
<i>Drainage Works (CH100 to CH240)</i>																		
K-01-RWS-9353	Laying Drainage Pipe and Construction Manhole (M102 to M103)	25	20	29-Nov-17 A	22-Dec-17	-93												
K-01-RWS-9354	Backfilling of Drainage Pipe and Manhole (M102 to M103)	12	12	23-Dec-17	09-Jan-18	-93												
K-01-RWS-9850	ELS works for Drainage Pipe and Manhole (M103 to M104)	25	25	11-Jan-18	08-Feb-18	-93												
K-01-RWS-9860	Laying Drainage Pipe and Construction Manhole (M103 to M104)	25	25	23-Jan-18	23-Feb-18	-93												
K-01-RWS-9870	Backfilling of Drainage Pipe and Manhole (M103 to M104)	12	12	24-Feb-18	09-Mar-18	-93												
<i>CH240 - CH400 Northbound</i>																		
Sewerage Works																		
K-01-RWS-9820	Laying Sewerage Pipe and Manhole (FMH23-16 and Site 3C1-1)	22	10	22-Nov-17 A	11-Jan-18	-165												
K-01-RWS-9830	Backfilling Sewerage Pipe and Manhole (FMH23-16 and Site 3C1-1)	12	12	12-Jan-18	25-Jan-18	-165												
K-01-RWS-9890	Laying Sewerage Pipe and Manhole (FMH23-16A)	22	16	30-Nov-17 A	18-Jan-18	-171												
K-01-RWS-9900	Backfilling Sewerage Pipe and Manhole (FMH23-16A)	12	12	19-Jan-18	01-Feb-18	-171												
Laying of Drainage Pipe and Construction of Manhole (M206 to M213)																		
K-01-RWS-9910	Excavation of Drainage Pipe and Manhole (M213 to M214)	8	6	27-Nov-17 A	06-Dec-17	-179												
K-01-RWS-9920	Laying Drainage Pipe and Construction Manhole (M213 to M214)	16	16	07-Dec-17	27-Dec-17	-179												

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix B

Project Organization Chart